

Semiannual Social Monitoring Report (Internal) covering the Implementation of Sectional LARPs 1 and 2

Reporting Period: July - December 2023
Submission to ADB: January 2024

PAKISTAN: Balakot Hydropower Development Project

Semiannual Social Monitoring Report (Internal), covering the sectional LARPs (1 & 2) implementation period from July 2023 to December 2023

Prepared by: Project Implementation Unit, Pakhtunkhwa Energy Development Organization, Government of Khyber Pakhtunkhwa, for the Asian Development Bank (ADB).

This land acquisition and resettlement plan implementation semiannual social monitoring report (internal) is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**PROJECT IMPLEMENTATION UNIT (PIU)
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION (PEDO)
GOVERNMENT OF KHYBER PAKHTUNKHWA**



**BALAKOT HYDROPOWER DEVELOPMENT PROJECT
LOAN No.: ADB 4057-PAK & AIIB 8397-PAK**



**Semiannual Social Monitoring Report (Internal) by PIU/PMC for LARPs
implementation period from July to December 2023**

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
1	1
1.1	1
1.2	Error! Bookmark not defined.
1.3	Error! Bookmark not defined.
1.3.1	4
1.3.2	6
2	8
2.1	8
2.2	8
2.3	9
3	10
3.1	10
3.2	10
3.3	10
3.4	10
4	12
4.1	12
4.2	12
4.3	13
4.3.1	18
4.3.2	19
4.3.3	20
4.3.4	24
4.3.5	28
5	30
5.1	30
5.2	30
5.3	31
5.3.1	31
5.4	33
5.5	34
6	35
6.1	35
7	36

7.1	36
7.2	36
8	37
8.1	37
9	41

LIST OF TABLES

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs of BHP Project	1-2
Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHP Project	1-3
Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHP Project	1-3
Table 4.1: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project	4-13
Table 4.2: Mouza(village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs	4-15
Table 4.3: Mouza(village) wise Summary of Paid DPs and Paid Compensation Amount of Trees	4-16
Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property	4-18
Table 4.5: Mouza(village) wise Summary of Impediments causing delay in Payment of Land Compensation	4-21
Table 4.6: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances	4-23
Table 4.7: Section and Mouza wise Clearance of LARP's Implementation under BHP Project	4-25
Table 5.1: Summary of Community Consultation Meetings with DPs(July- December2023(5-28	
Table 5.2: Issues/ Concerns of DPs and Response from the project team	5-29
Table 5.3: Summary of Coordination Meetings with District Administration	5-30
Table 7.1: Summary of Skilled and Un-Skilled labors working	7-33
Table 8.1: Summary of Complaints Registered of BHP Project	8-37
Table 9.1: Updated Action Plan for LARP's Implementation of BHP Project	9-38

LIST OF FIGURES

Figure 1.1: Location Map of Section- 1of BHP Project	1-5
Figure 1.2: Location Map of Section- 2of BHP Project	1-7

LIST OF ANNEXURES

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB	9-41
Annexure-2: Scanned copies (sample) of recorded documents for DPs with impediments	9-50
Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha	9-55
Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs	9-56

Annexure-5: Meeting Minutes with Deputy Commissioner, District Mansehra	9-59
Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu Language)	9-60
Annexure-7: Information Brochure in Local Urdu Language for DPs	9-61
Annexure-8: Notification of Allowances disbursement committee at LAC/ PIU	9-62
Annexure-9: Notification of Grievances Redressal Committees (GRCs)	9-64
Annexure-10: Meeting Minutes with Community Representative / Complainants	9-67
Annexure-11: List of Skilled and Un-Skilled Employment by Contractors/ PIU	9-71
Annexure-12: Pictorial view of LARP's Activities of BHP Project during Reporting Period	9-78

ABBREVIATIONS

ADB	Asian Development Bank
AIIB	Asian Infrastructure Investment Bank
AC	Assistant Commissioner
AD	Assistant Director
AP/AH	Affected Person/ Affected Household
BOR	Board of Revenue
CNIC	Computerized National Identity Card
C&W	Communication & Works
DC	Deputy Commissioner
DP	Displaced Person
EMA	External Monitoring Agent
EMR	External Monitoring Report
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
IMR	Internal Monitoring Report
IR	Involuntary Resettlement
KP	Khyber Pakhtunkhwa
PEDO	Pakhtunkhwa Energy Development Organization
LAA	Land Acquisition Act 1894
LAC	Land Acquisition Collector
LAR	Land Acquisition and Resettlement
LARP	Land Acquisition and Resettlement Plan
OPL	Official Poverty Line
PC-1	Planning Commission- 1
PSC	Project Steering Committee
PD	Project Director
PIU	Project Implementation Unit
PMC	Project Management Consultants
RS	Resettlement Specialist
SPS	Safeguard Policy Statement
SASMR	Semi-Annual Social Monitoring Report (Internal)
TLA	Tehsildar Land Acquisition

EXECUTIVE SUMMARY

1. The Project Implementation Unit (PIU) is implementing the Balakot Hydropower Project (BHPP) with the financial assistance from Asian Development Bank (ADB) and Asian Infrastructure Investment Bank (AIIB). The project will (i) improve energy security by increasing the clean energy share in the country's energy mix currently dominated by thermal power generation; (ii) boost the economy and promote revenue generating investments in the hydro-abundant Khyber Pakhtunkhwa Province; and (iii) build capacity and awareness on climate change impacts, adaptation and mitigation measures. The project has been divided into two sections for construction purposes; therefore, two (2) separate LARPs (section-wise) were prepared. The 1st Sectional LARP (Mouza Ghanool and Sangar) approved by ADB on dated July 27, 2022¹ and 2nd sectional LARP (Mouza Bela Sacha and Paras) was approved by ADB on dated November 29, 2022².

2. As per approved 1st sectional LARP's comprising Mouza Ghanool and Sangar, total acquired land is 848.40 Kanals (106.05 acres) (including 168.2 Kanals of communal land) owned by 1,791 DPs. Other LAR related impacts include (i) 3,045 wood trees, owned by 1,725 DPs and 876 fruit trees, owned by 48 DPs, (ii) 46 residential structures owned by 40 DPs (with only 25 DPs requiring physically relocation), 1 commercial structure and 1 masjid (common prayer place). However, total number of land DPs has changed from the original number (1,791 DPs to 1,874 DPs) due to inheritance mutation. Similarly, number of owners of trees has also increased from original number (1,773 DPs to 1,862 DPs). Nonetheless, amount of payable compensation remains unchanged. Additionally, a total of 39 DPs is eligible for different admissible allowances in entire 1st sectional LARP.

3. As per approved sectional LARP 2 (covering the villages Bela Sacha and Paras), total acquired land is 962.950 Kanals (120.369 acres including 324.52 Kanals of communal land) owned by 1,766 DPs. Similarly other ALR related impacts included the following: (i) a total of 9,189 wood trees owned by 1,457 DPs and 1,448 fruit trees owned by 118 DPs, (ii) 410 structures, owned by 398 DPs (only 196 of which required physical relocation), and 9 communal or public structures including 2 masjids (prayer place), 2 graveyards and 5 government buildings (2 government schools, 1 basic health facility, 1 revenue office and 1 forest office) in villages Bela Sacha and Paras³. However, total number of land DPs has changed from the original number (1,766 DPs to 1,821 DPs) due to inheritance mutation. Similarly, number of owners of trees has also increased from original number (1,575 DPs to 1,647 DPs). Nonetheless, amount of payable compensation remains unchanged. Additionally, total of 286 DPs is eligible for different admissible allowances in entire 2nd sectional LARP.

4. Implementation of LARP is monitored internally by the PIU and externally by an external resettlement monitor (engaged by PIU) as well and Internal and External Monitoring Reports are provided to PIU and shared with ADB. This semi-annual Social Monitoring

¹ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

² <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

³ Total of 410 private structures, 15 commercial structures, 4 communal structures including 2 masjids (prayer place), 2 graveyards and 5 government buildings in villages Bela Sacha and Paras.

Report (SASMR-Internal) the implementation of LARP covering the implementation of both sectional LARPs 1 and 2 progress for the period from July-December 2023. Implementation of sectional LARPs began in August 2022 by the PIU and Land Acquisition Collector (LAC), Mansehra District Officer Revenue. Initially, implementation of sectional LARPs encountered delays due to frequent transfers of relevant officials in the land revenue department. Nonetheless, PIU with support from PMC consultants managed to continue making exhaustive efforts in moving on with the compensation disbursement process while also addressing the compensation cases stuck or impeded due to different administrative and legal reasons. No DPs have been physically displaced by PIU from housing so far. Although, many DPs, left their structures after receiving full compensation from PIU. This has been confirmed by PIU's External Monitoring Agent (EMA) in his last external SASMR of January to June 2023 PIU and PMC continue coordinate with the district revenue department/ LAC office Mansehra to accelerate the disbursement of compensation and allowances to all unpaid DPs. Staff of PIU/ PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation soonest possible. These efforts of PIU and PMC are in accordance with the guidance provided in the ADB's guidance note on handling compensation cases with legal and administrative impediments – appended as **Annexure-1**. Sample copies of impediment documents (scanned) are appended as **Annexure-2**.

5. **Status of Implementation:** As per approved sectional LARPs (section-1) an amount of PKR 82.11 million (58.15 %) of the total payable land compensation amount PKR 141.19 million has been disbursed to 639 (34.1 %) DPs out of a total of 1,874 DPs (1,791 DPs of approved LARPs and 83 DPs of inheritance mutation) for land of 473.67 kanal (59.21 acres) (55.83 %) out of total 848.40 kanal (106.05 acres) in 2 villages under section-1 of BHP project. Accordingly, for trees compensation, 645 DPs (34.6 %) out of total 1,862 DPs have been received an amount of PKR 17.70 (54.11 %) out of total 32.71 million. Moreover, affected built-up property compensation paid to DPs 40 (100 %) out of total 40 DPs with an amount of PKR 72.52 (97.30 %) out of total PKR 74.53 million in 2 villages under section 1 of BHP Project. Similarly, LAC (revenue department) and PIU supported by PMC is responsible for all types of payments of allowances such as severity, vulnerability, structure relocation, shifting for houses, shifting for commercial structures, transition, business moving assistance, house rent, business allowance for 12 months, electricity and household dislocation (chulla) allowance. As per approved LARP's in the affected two (2) villages of the project, 36 DPs (92.30 %) out of total 39 DPs have been paid for all their admissible allowances including dislocation (chulla) allowance and 15 DPs are paid for their vulnerability allowance amounting PKR 59.376 million (99.683 %) out of total PKR 59.565 million. The 3 unpaid DPs of allowances amounting PKR 0.189 million are undisbursed mainly because of these DPs are out of village while already informed through their relatives and neighbors and soon will be received their due allowances once they return to the village. As per approved sectional LARPs (section-2) an amount of PKR 188.27 million (44.14 %) of the total payable land compensation amount PKR 426.50 million has been disbursed to 460 (25.3 %) DPs out of a total of 1,821 DPs (1,766 DPs of approved LARPs and 55 DPs of inheritance mutation) for land of 349.19 kanal (43.65 acres) (36.3 %) out of total 962.95

kanal (120.369 acres) in 2 villages under section-2 of BHP project. Accordingly, for trees compensation, 223 DPs (13.54 %) out of total 1,647 DPs have been received an amount of PKR 32.24 (65.66 %) out of total 49.10 million. Moreover, affected built-up property compensation paid to DPs 398 (100 %) out of total 398 DPs with an amount of PKR 1323.315 (92.90 %) out of total PKR 1424.466 million in 2 villages under section 2 of BHP Project. Similarly, LAC (revenue department) and PIU supported by PMC is responsible for all types of payments of allowances such as severity, vulnerability, structure relocation, shifting for houses, shifting for commercial structures, transition, business moving assistance, house rent, business allowance for 12 months, electricity and household dislocation (chulla) allowance. As per approved LARP section 2, in the affected two (2) villages of the project, 204 DPs (71.33 %) out of total 286 DPs have been paid for all their admissible allowances including dislocation (chulla) allowance and 35 DPs are paid for their vulnerability allowance amounting PKR 403.829 million (86.25 %) out of total PKR 468.214 million. The 82 unpaid DPs of allowances amounting PKR 64.385 million are undisbursed mainly because of these DPs are out of village while already informed through their relatives and neighbors and soon will be received their due allowances once they return to the village. Hence, 240 out of total 325 DPs have been paid, amount of PKR 463.21 million (87.76%) out of total PKR 527.78 million during reporting period in all four villages of the project. Overall status of disbursement of LARP (land and non-land assets compensation and allowances) mouzas/ villages under each section have been given in subsequent chapter-4. A scanned copy of land and non-land assets compensation and allowance voucher (payment receipt) are annexed at **Annexure-3** The following summarized **Table ES-1** shown the paid and unpaid DPs and compensation amount under each category.

Table ES-1: Summary of Paid and Unpaid DPs under each Category of Compensation

(Amount in PKR)

Section	Mouzas (Villages)	Compensation Category																		
		(As per Approved LARP & Additional DPs due to Inheritance Mutation/ as per LARP implementation)																		
		DPs of Acquired Land							DPs of Affected Trees							DPs of Affected Built-up Property				
		No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Paid DPs	Paid Compensation Amount	Residential Relocation Paid DPs	Residential Relocation Unpaid DPs
1	Ghanool	126	36	162	98	1,964,067	64	799,834	100	36	136	94	1,785,548	42	713,402	N. A	N. A	N. A	N. A	N. A
	Sangar	1665	47	1712	541	80,146,406	1171	58,283,392	1673	53	1726	551	15,912,130	1,206	14,294,552	40	40	72,523,045	25	0
Total of Section-1		1,791	83	1,874	639	82,110,473	1,235	59,083,226	1,773	89	1,862	645	17,697,678	1,248	15,007,954	40	40	72,523,045	25	0
2	Bela Sacha	126	41	167	108	61,232,460	59	19,889,963	138	72	210	117	9,442,487	93	1,762,792	32	32	184,291,946	5	0
	Paras	1,640	14	1654	352	127,042,021	1,302	218,334,084	1,437	0	1,437	106	22,796,459	1,331	15,097,709	366	366	1,139,022,723	185	0
Total of Section-2		1,766	55	1,821	460	188,274,481	1,361	238,224,047	1,575	72	1,647	223	32,238,946	1,424	16,860,501	398	398	1,323,314,669	190	0
Grand Total of Sectio-1 & 2		3,557	138	3,695	1,099	270,384,954	2,596	297,307,273	3,348	161	3,509	868	49,936,624	2,672	31,868,455	438	438	1,395,837,714	215	0

Table ES-2: Summary of Paid and Unpaid DPs under each Category of Allowances

S. No.	All Admissible Allowances	No. of Entitled DPs & No. of Admissible Allowances															
		Section-1								Section-2							
		Mouza (Village) Ghanool				Mouza (Village) Sangar				Mouza (Village) Bela Sacha				Mouza (Village) Paras			
		Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs
1	Vulnerability Allowance	3	3	3	0		15				9				42		
2	Structure Relocation						27				5				185		
3	Shifting Allowance (For House)						27				5				185		
4	Transition Allowance						25				5				185		
5	House Rent Allowance						25				5				185		
6	Electricity Allowance						25				5				185		
7	Household Dislocation (Chula) Allowance	N. A	N. A	N. A	N. A	36	25	33	3	24	5	10	14	218	191	176	42
8	Severe Impact Allowance						26				7				212		
9	Shifting Allowance (Commercial Structure)						1				3				12		
10	Business Moving assistance						1				3				12		
11	Business Allowance for 12 Month						1				3				12		
12	Loss of Temporary Employment	N. A	N. A	N. A	N. A	N. A	N. A	N. A	N. A	8	8	2	6	36	36	16	20
Total No. of DPs & Allowances		3	3	3	0	36	198	33	3	32	63	12	20	254	1,442	192	62

6. The field staff of PIU and PMC continued to support the revenue department staff to expedite the disbursement of compensation to the DPs of both sectional LARPs. PIU/PMC collected the field data of both sectional LARPs and prepared the required documentation of the DPs whose compensation payment is unpaid due to legal and administrative impediments. Consultation meetings with DPs and awareness campaigns were launched by PIU/PMC in their efforts to reach out to the DPs. A scanned copy of these efforts is appended as **Annexure-4**.

7. The independent valuation study (IVS) of the affected assets have also been carried out by an independent valuation firm. The IVS report of both sectional LARPs have been completed by the valuation firm. The IVS reports are currently being reviewed by ADB and

will be further reviewed by the PIU and the concerned provincial government departments. The results of the valuation reports will be shared with relevant project stakeholders after the reports are cleared from ADB and PIU and the government of KPK.

8. The PIU is committed to complete the implementation process of LARP in the entire project affected mouzas. However, on the basis of LARP's implementation progress achieved during the reporting period (July-December 2023), the LARP's implementation status is presented at **Table 4.7** in chapter-4 (section wise mouzas highlighted) in gray, green and blue colours where full implementation of LARP is confirmed and already validated by the EMA (External Resettlement Agent of PIU) through the 1st, 2nd and 3rd EMRs respectively. The undisbursed compensation amount for acquired land is already deposited and secured in district treasury for payment to the unpaid DPs having legal/ administrative impediment as and when they will show-up with valid claim documents after resolving their issues/ impediments. The PIU confirms that all DPs other than those unpaid due to legal and administrative impediments have been fully compensated for all LAR impacts and payable allowances in all mouzas under 1st and 2nd sectional LARP as of December 2023. The detail list of paid and unpaid DPs of land, Trees and built-up property of each mouzas were previously provided in SASMR (July-December 2022) for mouza Bela Sacha and Paras is available separately at Annexure-13, 14, 15, 16, 17 and 18, while for mouza Sangar provided in LARP's implementation internal monitoring report (July-October 2022) available at Appendix -1, 2 and 3, and for mouza Ghanool provided in LARP's implementation internal monitoring report (July-October 2022) available at Annexure-5.

9. The findings of the internal SASMR of July-December 2023 for both the sectional LARPs 1 and 2 show that from the total 3,695 DPs of all 4 villages, 1,099 DPs have been fully compensated whereas the remaining 2,596 DPs are still unpaid due to different reasons (i.e., legal and administrative impediments) that are beyond PIU's power to address or resolve alone. The details of unpaid 2,596 DPs by types of impediments are as follows: 45 DPs have court cases on internal family disputes; 83 DPs live/work abroad; 268 DPs have inheritance mutation issues; 1,147 DPs continue to remain disinterested in receiving compensation due to meager amount compensation; 4 DPs are juvenile and do not have either national identity card (CNIC) or guardian certificates which PIU and LAC require to address this impediment to the compensation disbursement; 441 DPs live out of city, and 608 DPs out of village. While PIU/PMC continue to reach out the unpaid DPs through different means and continue to make all possible good efforts in addressing all types of impediments to compensation, nonetheless no unpaid DPs have been dislocated so far. The **Table ES-3** below resents detailed summary of unpaid DPs (by category of impediment) for a cleared understanding of the situation.

Table ES-3: Summary of Unpaid DPs under each unpaid Category

(Amount in PKR)

Section	Mouzas (Villages)	Stay Order by Civil Court			DPs out of Country			DP Inheritance Mutation under process			DPs with Meager Amount			DPs Juvenile (under the age of 18)			Communal Land		DPs out of City			DPs Out of Village			Total No. of Unpaid DPs	Total unpaid Land Parcel	Total Unpaid Amount
		No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount			
1	Ghanool	1	1	222,018	5	5	98,174	13	13	276,905	27	27	38,169	4	4	7,429	0.95	14,755	N.A	N.A	N.A	14	14	142,384	64	64	799,834
	Sangar	8	8	5,586,587	46	46	3,216,686	155	155	10,284,382	537	537	928,928	N.A	N.A	N.A	167.25	16,282,145	180	180	1,812,370	245	245	20,172,294	1,171	1171	58,283,392
Total of Section-1		9	9	5,808,605	51	51	3,314,860	168	168	10,561,287	564	564	967,097	4	4	7,429	168	16,296,900	180	180	1,812,370	259	259	20,314,678	1,235	1235	59,083,226
2	Bela Sacha	0	0	-	17	17	4,953,281	11	11	7,172,372	2	2	4,668	N.A	N.A	N.A	24.33	130,480	13	13	3,124,994	16	16	4,504,168	59	59	19,889,963
	Paras	36	36	1,207,852	15	15	5,791,494	89	89	18,739,649	581	581	525,219	N.A	N.A	N.A	300.19	51,027,070	248	248	116,304,740	333	333	24,738,060	1,302	1302	218,334,084
Total of Section-2		36	36	1,207,852	32	32	10,744,775	100	100	25,912,021	583	583	529,887	N.A	N.A	N.A	324.52	51,157,550	261	261	119,429,734	349	349	29,242,228	1,361	1,361	238,224,047
Grand Total of Section-1 & 2		45	45	7,016,457	83	83	14,059,635	268	268	36,473,308	1,147	1,147	1,496,984	4	4	7,429	492.52	67,454,450	441	441	121,242,104	608	608	49,556,906	2,596	2,596	297,307,273

10. The institutional set up of PIU has well established safeguards management arrangement with social and environmental management specialists available full time for implementation and internal monitoring of sectional LARPs and EIA and EMP and SSEMPs. Overall, Project Director BHP at PIU is responsible to implement and ensure compliance with social and environmental safeguard requirements of ADB's Safeguard Policy Statement (SPS) and project specific requirements of social and environment safeguards. PD PIU and the Safeguard Unit is further assisted by the Project Management Consultants (PMC) which have the services of social and environmental specialists made available to PIU under PMC.

11. The safeguard unit/team at PIU is headed by Deputy Director Social & Resettlement responsible for implementation of LARP's supported by Deputy Director Land Acquisition, Assistant Director Social & Resettlement and Patwaris (land record keeper). The BHP Project staff regularly conducted meetings with DC, Mansehra and revenue department staff including Additional Deputy Commissioner, AC, Tehsildar and Patwari (land record keeper) of Tehsil concerned to ensue disbursement of all types of compensation and allowances on fast tracking and disburse the meager compensation amount to the unpaid DPs as soon as possible. The minutes of meeting with DC/ ADC/ revenue official are annexed at the end of this report at **Annexure-5**.

12. PIU supported by safeguard unit team and PMC safeguard experts is making continuous efforts to expedite implementation of sectional LARPs. Part of this effort includes dissemination to the DPs through installation and public display banners at public offices such as AC/ Tehsildar office Balakot service delivery center at Balakot, and public places Jamia Masjid's, and notable places in the affected mouzas of the project. Under exhaustive efforts, the PIU provided LARP related information to DPs through public advertisements published in local newspaper and other means of social media informing the DPs about compensation and allowances they can receive from the concerned Tehsildar office of revenue department. A copy of the advertisement and link of social media are annexed at the end of this report at **Annexure-6**. The additional measures undertaken by the project through an IVS (independent valuation study) to validate replacement rates already communicated to the DPs through Information brochure of LARP in Urdu (local) language among the DPs in all the affected mouzas of the project. The process of dissemination of information brochures is going on till the complete payment of compensation and allowances in the affected mouzas. A scanned copy of information brochure of LARP's in Urdu/ local language available as an annexed at the end of this report at **Annexure-7**.

13. In order to facilitate and expedite disbursement of allowance (payable to DPs as per sectional LARPs), an "Allowance Disbursement Committee" has been constituted under the Chairmanship of Additional Deputy Commissioner (general) Mansehra along with Deputy Director Social and Resettlement of PIU, supported by PMC. The committee members examine every single case of allowance with assistance of PIU/ PMC field staff in order to ascertain and cross verify the required information for considering any DPs for a particular allowance. The LAC/ PIU staff, after completing all the verifications, prepare/sign the payment vouchers for eligible DPs. The notification of the LARP's committee for allowances is annexed at the end of report at **Annexure-8**.

14. The project's GRM is fully operational. The village level Grievance Redress Committees (GRCs) for Ghanool and Sangar were established and made fully functional on 15 September 2022 under sectional LARP 1 whereas GRCs for Bela Sacha and Paras were established under sectional LARP 2 on 26 September 2022 and on 12 January 2023, respectively.

15. All GRCs in all 4 villages are fully functional and several meetings have been held during the reporting period, however it was decided by the GRC members that meeting will be held on need basis for smooth implementation of project activities and best interest of complainants as well. The notifications of GRC committees are annexed at the end of this report at **Annexure-9**. All DPs and local community of 4 villages have been fully informed about the GRM and GRCs available to them through community consultation meetings as well as through LARP's information brochure dissemination. DPs have been informed about how they can access GRM/GRCs and file any concerns or grievances with the Contractors working on the sites and PIU and PMC.

16. During field visits to GRCs in all 4 villages (completed in March 20-23), PIU/ PMC staff conducted additional consultations with members of GRCs on the issue of "Chullah Allowance". The GRC of Mouza Paras initially identified 279 DPs for Chulla allowance, which after thorough scrutiny by PIU and PMC and clarifications, reduced to only 124 cases by the demands of the GRC committee. Similarly, in Mouza Bela Sacha, DPs initially identified as 29 but came down to only 18 by the GRC committee, whereas in the Mouza of Sangar, the DPs is recorded as 10. The discussion/ meetings are still ongoing which will be finalized on provision of the information by DPs for their eligibility by PIU, GRC and PMC on the actual number of DPs eligible for Chulla allowance in accordance with criteria in approved LARPs in different Mouzas and once finalized will be shared in the upcoming report.

17. During the reporting period of July-December 2023, eight (8) complaints received by PIU from the affected communities, while total 39 complaints (i.e., 2 complaints regarding pending labour wages, 26 complaints related to demands for additional/ missing monetary allowances, 10 complaints related to internal family dispute on LARP's allowances and 1 complaint regarding partial assessment of built-up property) received from the community till December 2023. As of now, 38 out of 39 complaints have been resolved so far and there is only one (1) pending complaint unresolved. The one (1) unresolved complaint which is related to inclusion of missing/ additional DPs for household dislocation/ Chula allowance. The Project Director PIU of BHPP responded in the meeting held on December 7, 2023, at PIU, through a detail discussion and reply addressing all their grievances related to other monetary allowances. The minutes of GRC's meeting is annexed at the end of the report at **Annexure-10**.

18. The sectional LARPs have provision for employment of local laborers and DPs. PIU continued to follow up with contractors for providing job opportunities to the locals and DPs. The PIU has strongly intimated to the contractor to provide job opportunities to the affected community on priority basis either skill or unskilled. The contractors maintained a list of skill and unskilled employed person on monthly basis and the Deputy Director Social and Resettlement of PIU is responsible for monitoring and verification of these list of the affected

community (locals). The affected community are aware about the job opportunities through community meetings and meetings with local administration at tehsil and district level. The contractor has submitted a monthly progress report including data/ information of employed persons locally/ affected community. Similarly, the Deputy Director social and resettlement of PIU regularly monitored the locally employed persons with the contractors. As per the contractors record the project contractors and consultants have employed a total of 660 persons as short-term employment (skilled and un-skilled labor) of which 63.2 % (417 of the total 660) work force has been employed from project area. All of the 417 persons are local work force employed from the affected mouzas of the project. Hiring of skilled and unskilled labours from local project area is monitored by PIU on every month through the monthly progress report of contractors. A list of skilled and unskilled employed persons by the contractors during the reporting period available as an annexed at **Annexure-11**. Similarly, long-term project-based employment which is related to output-4 of the project including, relevant training facilitation support under the livelihood restoration plan (LRP) will be provided i.e., Training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with micro-finance institution, to the DPs or as per the local requirements particularly unemployed youths covering both men and women for relevant skill improvement/ capacity building to reduce impact on their livelihood during project implementation. All such training linked and included in draft LRP of BHP project which will be finalized and conducted by an NGO. The consultants NGO has been mobilized since September 7, 2023. The draft LRP will be finalized by consultant NGO and will be shared with all stakeholders before implementation by NGO. The selected NGO will provide realistic date for updating of LRP after mobilization. The delayed mobilization of NGO due to submission of technical and financial evaluation were not submitted on due dates which ultimately delayed the mobilization of NGO.

19. The LARP's implementation is also externally monitored through engagement of an EMA by PIU. The EMA has been mobilized since June 9, 2022, and submitted semi-annual social external monitoring reports to PIU/ ADB regularly. On validation of EMA under 1st sectional LARP's, the 1st and 2nd SASMR (external by EMA) for mouza Ghanool and Sangar (separately) was approved by ADB on dated December 23, 2022 and December 27, 2022 respectively, while under 2nd sectional LARP's the 3rd SASMR (external by EMA) for mouza Bela Sacha and Paras was approved by ADB on dated March 7, 2023. The latest 4th SASMR (external) was submitted to ADB on dated December 16, 2023 and is under review by ADB.

1 INTRODUCTION

1.1 Project Background

1. The Islamic Republic of Pakistan has received a loan for “Balakot Hydropower Development Project”, from Asian Development Bank (ADB) loan No. 4057 PAK and Asian Infrastructure Investment Bank (AIIB) loan No. 8397 with the cost of US\$ 665 Million including counterpart fund of US\$ 115 Million for entire BHP project. The project is executed by Energy and Power Department, Government of Khyber Pakhtunkhwa and implementing by Pakhtunkhwa Energy Development Organization (PEDO) through Project Implementation Unit (PIU). This is semi-annual social monitoring report (internal) on LARP’s implementation for the period from July-December 2023 of BHP Project.

2. The Khyber Pakhtunkhwa Energy and Power Department (KPEPD) is the executing agency (EA) and Pakhtunkhwa Energy Development Organization (PEDO) is the implementing agency (IA). The project implementation unit (PIU) was established in May, 2019 at PEDO office, Peshawar to manage all the project activities associated with LARP. The PIU is headed by a Project Director responsible for execution and implementation of LARP and also to ensure the availability of funds for LARP’s implementation. The Project Director PIU, with the assistance of Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Assistant Director Social & Resettlement and other staff is responsible for the timely updating, implementation and monitoring of LAR activities.

3. BHP Project is classified as category “A” because the involuntary resettlement impact of ADB supported project are considered significant as more than 200 persons are experiencing major impact i.e., losing 10 % or more of their productive assets or physically relocating.

1.2 Project Objectives

4. The Balakot Hydropower Project aims to develop a 300 MW run-of-river hydropower scheme on the Kunhar River in Kaghan Valley, between Balakot and Kaghan, Manshera District of Khyber Pakhtunkhwa, Pakistan. The project is aligned with the carbon footprint reduced, and energy sector made more renewable, efficient and reliable. The Project has the following major objectives to achieve:

- **Climate-resilient hydropower plant commissioned:** A 300 MW hydropower plant will be commissioned near Balakot City in Khyber Pakhtunkhwa Province;
- **Capacity for climate change risk management in hydropower production enhanced:** Awareness will be developed among the communities with specific training for women and youth groups to serve as climate change leaders;
- **Pakhtunkhwa Energy Development Organization’s revenues from indigenous resources increased.** PEDO will supply one-third of the electricity generated from the 300 MW hydropower plant to the Peshawar Electricity Supply Company and the rest to the National Transmission Dispatch Company Limited;
- **Income-earning opportunities and skills for local communities increased.** During construction, the local population will benefit from job opportunities, commercial activities, and material supply. The project will generate more than 1,200 skilled and unskilled jobs for male and female workers, of which about 40% will be sourced locally.

1.3 Project LARP's Description

5. Resettlement Monitoring and Evaluation is an integral part of the social safeguard requirements (Involuntary Resettlement and Indigenous Peoples), including the land acquisition and resettlement (LAR) process covering the preparation, implementation and monitoring of Land Acquisition & Resettlement Plans (LARP). This is a requirement under ADB's Safeguard Policy Statement 2009 (SPS) and the corresponding loan and project agreements. The BHP project has been divided into two sections for construction purpose; therefore, two (2) separate LARPs (section-wise) were prepared for the entire project. The 1st sectional LARP⁴ (mouza Ghanool and Sangar) and 2nd sectional LARP⁵ (mouza Bela Sacha and Paras) was approved by ADB on dated July 27, 2022 and November 29, 2022 respectively. Therefore, this LARP's semi-annual social monitoring report (internal) prepared for both sections and all affected mouzas under 1st and 2nd sectional LARP's. More information of the project sections, component of BHPP, mouza, acquired land affected (only) and number of DPs has been summarized below in **Table 1.1**.

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs⁶ of BHP Project

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	126	126	36	162
	Sangar	Power house, access road, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45/ (102.18)	1,665	1,665	47	1,712
Total of Section-1				848.40/ (106.05)	1791	1791	83	1874
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575/ (21.947)	126	126	41	167
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375/ (98.422)	1640	1640	14	1654
Total of Section-2				962.950/ (120.369)	1,766	1,766	55	1,821

⁴ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

⁵ <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

⁶ In the context of the LARP the affected persons (AP) corresponding to all persons belonging to affected households (AH), and displaced persons (DP) refer to all landowners and shareholders found on land records (co-owners) and eligible for land compensation for BOR purposes.

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
Grand Total of Section-1 & 2				1811.35/ (226.419)	3,557	3,557	138	3,695

Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHP Project

S e c t i o n	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Total Trees Compensation Amount Payable	Total No. of Trees Affected
			No. of DPs as Per Approved LARP	Additional DPs of inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation)		
1	Ghanool	Timber Tree	100	36	136	2,498,950	192
		Fruit Trees	48	5	53	20,723,092	876
	Sangar	Timber Tree	1,625	48	1,673	9,483,590	2,853
Total of Section-1		Fruit Trees	48	5	53	20,723,092	876
		Timber Tree	1,725	84	1,809	11,982,540	3,045
2	Bela Sacha	Fruit Trees	13	0	13	9,114,061	319
		Timber Tree	125	72	197	2,091,218	5,357
	Paras	Fruit Trees	105	0	105	34,028,730	1,129
		Timber Tree	1,332	0	1,332	3,865,438	3,832
		Fruit Trees	118	0	118	43,142,791	1448
		Timber Tree	1,457	72	1,529	5,956,656	9,189
	Total of Section-1 & 2	Fruit Trees	166	5	171	63,865,883	2,324
		Timber Tree	3,182	156	3,338	17,939,196	12,234
Grand Total			3,348	161	3,509	81,805,079	14,558

Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHP Project

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Total Built-up Property Compensation Amount Payable
			Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	72,523,045
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	2,009,972
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	184,291,938

	Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	1,139,022,723
		Private (Communal)	N. A	N. A	2	2	N. A	N. A	101,151,625
		Public	N. A	N. A	N. A	N. A	5	N. A	
Total of Section- 1 & 2		Private (Individual)	420	16	0	0	0	438	1,395,837,706
		Private (Communal)	0	0	3	2	0	0	103,161,597
		Public	0	0	0	0	5	0	
Grand Total			420	16	3	2	5	438	1,498,999,303
Amount in Million									1498.999

1.3.1 Section-1: Mouza Ghanool and Sangar (under 1st Sectional LARP)


1.3.1.1 Mouza Ghanool

6. Based on approved 1st sectional LARP of the project, BHPP component comprises of Surge Shaft and access road to Surge Shaft in Mouza Ghanool. A land of 30.95 kanal (3.87 acres) has been acquired for the above-mentioned Dam component/ infrastructure of under section-1. As per LARP's implementation in mouza Ghanool under paid land of 21.36 Kanal (2.67 acres) (69.01 %), comprising maximum 2.91 kanal (0.363 acres) (13.62 %), minimum 0.03 kanal (0.00375 acres) (0.14 %), and average 0.218 kanal (0.2727 acres) (1.02 %) of land impacted as per paid DPs. Similarly, under unpaid land of 9.59 Kanal (1.20 acres) (30.99 %), comprising maximum 2.93 kanal (0.366 acres) (30.55 %), minimum 0.023 kanal (0.0028 acres) (0.24 %), and average 0.15 kanal (0.019 acres) (1.56 %) of land impacted as per unpaid DPs. Location map of mouza Ghanool (section-1) at **Figure 1.1**.

1.3.1.2 Mouza Sangar

7. Similarly, as per approved 1st sectional LARP of the project, BHPP component comprises of Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony and switch yard in mouza Sangar. A land of 817.45 kanal (102.18 acres) has been acquired for the above-mentioned Dam component/ infrastructure in mouza Sangar under section-1. As per LARP's implementation in mouza Sangar under paid land of 452.31 kanal (56.54 acres) (55.33 %), comprising maximum 24.30 kanal (3.04 acres) (5.37 %), minimum 0.00033 kanal (0.0000413 acres) (0.000073 %), and average 0.974 kanal (0.122 acres) (0.022 %) of land impacted as per paid DPs. Similarly, under unpaid land of 365.14 Kanal (45.64 acres) (44.67 %), comprising maximum 14.36 kanal (1.795 acres) (3.93 %), minimum 0.0019 kanal (0.000238 acres) (0.00052 %), and average 0.189 kanal (0.023 acres) (0.052 %) of land impacted as per unpaid DPs. During LARP's implementation and as per revenue record no DPs identified as squatter or unregistered user of the affected land plots. Location map of mouza Sangar (section-1) at **Figure 1.1**.

Figure 1.1: Location Map of Section- 1of BHP Project



1.3.2 Section-2: Mouza Bela Sacha and Paras (under 2nd Sectional LARP)


1.3.2.1 Mouza Bela Sacha

8. Based on approved 2nd sectional LARP of the project, BHPP component comprises of Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment by Pass Tunnel in mouza Bela Sacha. A land of 175.575 kanal (21.947 acres) has been acquired for the above-mentioned Dam component/ infrastructure in mouza Bela Sacha under section-2. As per LARP's implementation in mouza Bela Sacha under paid land of 123.41 kanal (15.43 acres) (70.3 %), comprising maximum 12.87 kanal (1.61 acres) (11.73 %), minimum 0.02 kanal (0.0025 acres) (0.018 %), and average 1.14 kanal (0.14 acres) (1.03 %) of land impacted as per paid DPs. Similarly, under unpaid land of 52.17 Kanal (6.52 acres) (29.7 %), comprising maximum 11.37 kanal (1.42 acres) (17.3 %), minimum 0.001 kanal (0.000125 acres) (0.00151 %), and average 0.88 kanal (0.11 acres) (1.33 %) of land impacted as per unpaid DPs. During LARP's implementation and as per revenue record no DPs identified as squatter or unregistered user under the affected land plots. Location map of mouza Bela Sacha (section-2) at **Figure 1.2**.

1.3.2.2 Mouza Paras

9. Similarly, based on approved 2nd sectional LARP of the project, BHPP component comprises of Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest in mouza Paras. A land of 787.375 kanal (98.422 acres) has been acquired for the above-mentioned Dam component/ infrastructure in mouza Paras under section-2. As per LARP's implementation in mouza Paras under paid land of 225.78 kanal (28.22 acres) (28.68 %), comprising maximum 6.05 kanal (0.76 acres) (2.68 %), minimum 0.0020 kanal (0.00025 acres) (0.000886 %), and average 0.536 kanal (0.067 acres) (0.237 %) of land impacted as per paid DPs. Similarly, under unpaid land of 561.595 Kanal (70.199 acres) (71.32 %), comprising maximum 10.86 kanal (1.36 acres) (1.93 %), minimum 0.0010 kanal (0.000125 acres) (0.000178 %), and average 0.258 kanal (0.0322 acres) (0.046 %) of land impacted as per unpaid DPs. During LARP's implementation and as per revenue record no DPs identified as squatter or unregistered user of the affected land plots. Location map of mouza Paras (section-2) at **Figure 1.2**.

Figure 1.2: Location Map of Section- 2of BHP Project



2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION

2.1 Internal Monitoring Requirements of LARPs

10. The LARP implementation is internally monitored by the safeguard's unit in PIU and an External Monitor is engaged to review and validate the monitoring progress and deliver external monitoring reports. Internal monitoring is conducted on semi-annual basis and this LARP implementation internal monitoring report for the period from 1st July to 31st December 2023 of BHP project covers both sectional LARPs. Implementation of sectional LARPs began in August 2022 by the PIU and Land Acquisition Collector (LAC), Mansehra District Revenue Office. Initially, implementation of sectional LARPs encountered delays due to frequent transfers of relevant officials in the land revenue department. Nonetheless, PIU with support from PMC consultants managed to continue making exhaustive efforts in moving on with the compensation disbursement process while also addressing the compensation cases stuck or impeded due to different administrative and legal reasons. No DPs have been physically displaced by PIU from housing so far. Although, many DPs, left their structures after receiving full compensation from PIU. This has been confirmed by PIU's External Monitoring Agent (EMA) in his last external SASMR of January to June 2023. However, the compensation has been disbursed accordingly and the land and non-land affected owners compensated as per provisions of the approved LARPs. In this LARP's and social safeguards compliance semi-annual social monitoring report (internal) July-December 2023, showing status of full implementation of LARP in all mouzas which is already validated by EMA through his 1st, 2nd and 3rd EMRs. The latest 4th SASMR (external) was submitted to ADB on dated December 16, 2023 and is under review by ADB.

2.2 Objectives of the Internal Monitoring Report

11. This internal monitoring report presents the safeguards management progress achieved, coordination and consultations efforts carried out to mobilize and assist the DPs for receiving payment of compensation and redress their grievances. It summarizes the progress on following aspects:

- Delivery of compensation for assets and entitled allowances.
- Collection of DPs data and preparation of LAR record.
- LAR issues and progress.
- Activities and actions for the compensation of payment to the DPs with which efforts were implemented by recording additional documentation as required under ADB's SPS 2009 guidance notes of handling of compensation cases with legal and administrative impediments.
- Community consultation and information dissemination activities performed for compensation disbursement.
- Updates on recording, and handling of grievances; and
- Employment (skilled/ un-skilled) data of DPs and local community who got opportunity in the construction work.

- Any scope changes, design changes, new and unanticipated LAR impacts and damages, if any.

2.3 Monitoring Indicators

12. Specific monitoring benchmarks are based on the approved LARP and cover the following:

- Mouza/ (village) wise disbursement of compensation and status of land acquisition in all affected Mouzas of BHP project;
- Information campaign and consultation with DPs;
- Status of land acquisition and payments on land compensation;
- Status of trees and structures compensation;
- Status of payment for all admissible allowances;
- Income restoration activities; and
- Ensure gender mitigation measures (complaints/ grievances) in the LARP are adhered during bi-annual internal monitoring and reporting process.
- Employment opportunities.

3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP PROJECT

3.1 LARP's Implementation and Monitoring Set-up

13. The safeguards management set-up placed in the PIU is responsible entity for timely and smooth implementation of LARP for BHPP. Under supervision of the Project Director, PIU staff kept a close liaison with the LAC, district land revenue offices and the DPs to facilitate them in processing of compensation claims and deliver compensation of the displaced person. The safeguards set-up of PIU headed by Project Director including Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Deputy Director Health, Safety, Environment and Gender, Assistant Director Social & Resettlement and Patwaris (land record keepers) revenue. In addition, the Land Acquisition Collector/ DC Mansehra from District Land Revenue Department with land revenue staff is supporting PIU/ PMC in land acquisition and payment of awarded compensation under LAA 1894.

3.2 Project Steering Committee

14. The Project Steering Committee comprises under the Chairmanship of Additional Chief Secretary, Khyber Pakhtunkhwa and Deputy Commissioner Mansehra. During reporting period no PSC meeting have been conducted as PSC meeting conducted on need bases. However, DC Mansehra, directed the revenue staff to ensure disbursement of land compensation and allowances on fast tracking to the unpaid DPs.

3.3 Disbursement of Allowances by LAC/ PIU

15. The LAC and PIU is responsible for payments of allowances such as severity, vulnerability, shifting allowance for house/ commercial, transition, house rent, business, electricity, structure relocation, household dislocation allowances and business moving assistance. For this purpose, an allowances disbursement committee (notification annexed at **Annexure-8**) has been constituted at the office of LAC/ DC under the chairmanship of Additional Deputy Commissioner (ADC) along with Deputy Director Social & Resettlement and Assistant Resettlement Expert of PMC. The committee members keenly examine every single case with assistance of PIU staff in order to ascertain required information for considering any individual for a particular allowance. The LAC/ PIU staff after completing all the verifications out in the field, submit its report to the committee and then the vouchers are accordingly signed. As soon as the committee completes its review and signed the cases, cheques are issued to the eligible DPs. (The photographs of different activities annexed at **Annexure-12**).

3.4 Independent Valuation Study (IVS)

16. The IVS consultant mobilized since December 2022. During the reporting period, the IVS consultant has been submitted the assessment reports of both sectional LARPs to ADB on dated December 4, 2023 and is under review by ADB. However, all the DPs of affected mouzas already informed through Information brochure of LARP in Urdu language and consultation meeting. The IVS and LARP's implementation in the form of compensation payment assessed by the revenue department will run parallel towards the commencement

of civil work and full implementation of LARP will be reached after IVS verification to cover any gaps if any to be fulfilled.

4 LARP IMPLEMENTATION PROGRESS REVIEW

4.1 LARP Implementation Progress in reporting period

17. As per approved LARPs, the compensation and admissible allowances for land and above land assets awarded under LAA 1894 was deposited in district treasury at disposal of land acquisition collector (LAC) assigned by the Land Revenue Department in the District Mansehra for completing land acquisition process and disbursement of awarded compensation and allowances. Disbursement of land and non-land compensation awarded under law commenced on August 2, 2022 for 1st sectional LARP and on August 23, 2022 for 2nd sectional LARP by the land acquisition collector in district revenue department. Similarly, all the admissible allowance mentioned below are also paid by LAC/ PIU supported by PMC. The field staff of PIU and PMC thoroughly supported the revenue department staff to expedite the disbursement of compensation and allowances to the DPs. The process of receiving compensation from the revenue department/ ADC at district Mansehra, as per procedure DPs visited the ADC revenue office for receiving compensation. The concerned Tehsildar prepare voucher for the DPs for all his/ her due compensation of affected land and non-land assets from the respective acquaintance rolls. The same voucher forwarded to the DC office for signing and approval and after signing the voucher handover to the DPs for submission in the district account office. The district account office then prepares a Cheque on account of respective DPs. Similarly, DPs then directly submitted his/ her Cheque in the respective bank account for onward clearness/ receiving the desire amount. However, most of the DPs received their compensation combined (including losses of land, trees and structures) while for allowances again visited to revenue department office to receive admissible allowances separately. For reference see voucher No. 705 and 513 annexed at **Annexure-3**. The field data of the unpaid DPs of all mouzas under section-1 & 2 are collected by PIU/ PMC field staff and prepared all the requisite legal and administrative impediments of unpaid DPs.

4.2 Section and Mouza wise LARP's Implementation and Handing over of Sites

18. The PIU, in consultation with ADB project team adopted section and mouza wise LARP implementation approach to facilitate handing over of sections/ mouza for construction where implementation of LARP is completed and validated by the External Monitor in parallel with implementation of LARP in other sections/ mouza. Accordingly, resources were focused to complete disbursement of compensation and documented all unpaid DPs having impediments to confirm implementation of LARP. All four (4) mouzas under section-1 & 2 have been cleared and handed over to the contractor on validation of EMA, under 1st sectional LARP's, the 1st and 2nd external monitoring report (EMR) for mouza Ghanool and Sangar (separately) was approved by ADB on dated December 23, 2022 and December 27, 2022 respectively, while under 2nd sectional LARP's the 3rd external monitoring report (EMR) for mouza Bela Sacha and Paras was approved by ADB on dated March 7, 2023. The latest 4th EMR has been submitted to ADB on dated December 16, 2023 and is under review by ADB.

19. The PIU and PMC staff during reporting period (July-December 2023), conducted continuous exhaustive efforts accomplished through the utilization of all sources to inform and mobilize all the unpaid DPs in the affected mouzas/ villages, to get compensation and allowances of their acquired land, affected trees and resolve their issues related to land or non-land. The overall detail of disbursement of compensation and allowances of each sectional LARPs during reporting period are presented as under.

4.3 Overall Summary of LARP Implementation in all Sections and Mouzas

20. Under the land award of section-11 of LAA 1894, acquaintance roll (DPs land/ trees/ built-up property compensation payment book) has been prepared for the entire affected land and non-land assets of each mouzas separately under section-1 & 2 by the LAC of land revenue department of district Mansehra. According to "land award" a total of 1811.35 kanals (226.419 acres) of land (including 492.72 kanal (61.59 acres) communal land (The revenue department of Mansehra District, is working on the assessment/ compilation of communal land DPs and once it is completed, then the detail will be incorporated in the upcoming report. As per approved LARP under section 1, total number of land DPs has changed from the original number (1,791 DPs to 1,874 DPs) due to inheritance mutation. Similarly, number of owners of trees has also increased from original number (1,773 DPs to 1,862 DPs). Nonetheless, amount of payable compensation remains unchanged. As per approved LARP under section 2, total number of land DPs has changed from the original number (1,766 DPs to 1,821 DPs) due to inheritance mutation. Similarly, number of owners of trees has also increased from original number (1,575 DPs to 1,647 DPs). Nonetheless, amount of payable compensation remains unchanged. All the "awarded amount" compensation of land, trees, built-up property and all the requisite amount for admissible allowances has been deposited in the district treasury department of District Mansehra by the Pakhtunkhwa Energy Development Organization (PEDO). The tables 4.1 and 4.2 below indicates that during reporting period from July-December 2023, an amount of PKR 270.39 million (47.63 %) of total amount of land compensation payable PKR 567.69 million has been disbursed to 1099 (29.74 %) out of total 3,695 DPs for acquired land of 822.86 kanal (102.86 acres) (45.43 %) out of total 1,811.35 kanal (226.42 acres) in all (4) mouza (under section-1 & 2) of BHP project. Similarly, 868 (24.74 %) out of total 3,509 DPs of trees affected have been received an amount of PKR 49.94 (61.04 %) out of total PKR 81.81 million of trees compensation. However, total number of land DPs has changed from the original number (3,557 DPs to 3,695 DPs) due to inheritance mutation. Similarly, number of owners of trees has also increased from original number (3,348 DPs to 3,509 DPs) in all four (4) villages of BHP project. Nonetheless, amount of payable compensation remains unchanged. Moreover, affected built-up property compensation paid to DPs 438 (100 %) out of total 438 DPs with an amount of PKR 1395.838 (93.12 %) out of total PKR 1498.999 million in entire affected mouzas of BHP Project. Additionally, there is no new DPs eligible for vulnerability allowance amongst the additional DPs. Based on the available additional DPs due to inheritance mutation there is no vulnerable DPs found after the assessment of their income analysis/ investigation. For comparative analysis, section and mouza wise summary of compensation, disbursement for LAR impacts, (land, trees and built-up property)

and progress of payments achieved during reporting period (January-June 2023) are presented in the below **Table 4.1**, **Table 4.2**, **Table 4.3** & **Table 4.4**.

Table 4.1: Summary of Section wiseLAR Impacts and Entitlement Categories of BHP Project

(Amount in PKR Million)

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (January- June 2023)				Progress During Current Quarters (July- December 2023)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation (Awarded)																
i.	Section-1	141.19	1,791	83	1,874	64.70	76.49	468	1,406	17.41	59.08	171	1235	82.11	59.08	639	1235
ii.	Section-2	426.50	1,766	55	1,821	175.34	251.16	394	1,427	12.93	238.22	66	1361	188.27	238.22	460	1361
Total Land Compensation Amount		567.69	3,557	138	3,695	240.04	327.65	862	2,833	30.35	297.31	237	2596	270.39	297.31	1099	2596
2	Non-Land Compensation																
2.1	Section-1																
i.	Trees Compensation	32.71	1,773	89	1,862	16.48	16.23	404	1458	1.22	15.01	241	1217	17.70	15.01	645	1217
ii.	Built-up Property	74.53	40	N. A	40	72.52	2.01	40	0	0	2.01	0	0	72.52	2.01	40	0
2.2	Section-2																
i.	Trees Compensation	49.10	1,575	72	1,647	21.04	28.06	200	1447	11.2	16.86	23	1424	32.24	16.86	223	1424
ii.	Built-up Property	1424.466	398	N. A	398	1323.315	101.151	398	0	0	101.151	0	0	1323.315	101.151	398	0
Total of Non-Land Compensation Amount		1580.806	3,786	161	3,947	1433.355	147.451	1042	2905	12.42	135.031	264	2641	1445.775	135.031	1306	2641
3	Other Admissible Allowances																
3.1	Section-1																
i.	Vulnerability Allowance	59.565	39	N. A	39	51.65	7.915	31	8	7.537	0.189	5	3	59.376	0.189	36	3
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance																
vi.	Electricity Allowance																

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (January- June 2023)				Progress During Current Quarters (July- December 2023)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
vii.	Household Dislocation (Chula) Allowance																
viii.	Severe Impact Allowance																
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
3.2	Section-2																
i.	Vulnerability Allowance																
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance																
vi.	Electricity Allowance																
vii.	Household Dislocation (Chula) Allowance	468.214	286	N. A	286	222.63	245.584	108	178	181.199	64.385	96	82	403.829	64.385	204	82
viii.	Severe Impact Allowance																
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
xii.	Loss of Temporary Employment																
Grand Total of Section-1 & 2 (Land & Non-Land Compensation & Allowances Amount)		2,676.275	7,668	299	7,967	1,947.68	728.60	2,043	5,924	231.506	496.915	602	5,322	2179.37 (81.43 %)	496.915	2,645	5322

Table 4.2: Mouza(village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs

(Amount in PKR)

Section	Mouza (Village)	No. of DPs of Land									Paid DPs and Paid Land Compensation Amount							
		No. of DPs as Per Approved LARP			Additional DPs of inheritance Mutation			Total No. of DPs as per Approved LARP + Inheritance Mutation			Paid DPs (Approved LARP + Inheritance Mutation)			Paid Land Compensation Amount			Land Compensation Amount Payable	Percentage of Paid Land Compensation Amount
		Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total		
1	Ghanool	63	63	126	23	13	36	86	76	162	59	39	98	1,369,742	594,325	1,964,067	2,763,901	71.06
	Sangar	909	756	1665	32	15	47	941	771	1,712	302	239	541	60,075,048	20,071,357	80,146,406	138,429,798	57.90
	Total of Section-1	972	819	1791	55	28	83	1027	847	1874	361	278	639	61,444,790	20,665,682	82,110,473	141,193,699	58.15
2	Bela Sacha	64	62	126	18	23	41	82	85	167	47	61	108	33,167,251	28,065,209	61,232,460	81,122,423	75.48
	Paras	800	840	1,640	14	0	14	814	840	1,654	199	153	352	80,594,703	46,447,318	127,042,021	345,376,105	36.78
	Total of Section-2	864	902	1766	32	23	55	896	925	1821	246	214	460	113,761,954	74,512,527	188,274,481	426,498,528	44.14
Grand Total of Section-1 & 2		1,836	1,721	3,557	87	51	138	1,923	1,772	3,695	607	492	1,099	175,206,744	95,178,209	270,384,953	567,692,227	47.63
Amount in Million														175.207	95.178	270.385	567.692	

4.3.1 Disbursement of Trees Compensation

21. In the reporting period (July-December 2023), an amount of PKR 49.94 (61.04 %) out of total 81.81 million compensation amount of fruit and non-fruit trees has been disbursed to 868 (24.74 %) out of total 3,509 DPs in entire four (4) mouzas of the Project. It is pertinent to mentioned that as per approved LARPs that 3,182 DPs of timber trees and 166 DPs of fruit trees affected while added 156 DPs of timber trees and 5 DPs of fruit trees affected respectively due to inheritance mutation. The slow progress of trees compensation amount disbursement is due to non-availability of the DPs to receive trees compensation amount. The undisbursed compensation amount is secured in the district treasury account to ensure payment as and when they will show-up with valid claim documents after resolving their issues. The section and mouza wise detail of awarded fruit and non-fruit trees compensation amount, no. of DPs, progress of disbursement and its percentage is presented below in Table 4.3.

Table 4.3: Mouza(village) wise Summary of Paid DPs and Paid Compensation Amount of Trees

(Amount in PKR)

Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Paid No. of DPs & Trees Compensation Amount		Total Trees Compensation Amount Payable	Percentage of Disbursement	Total No. of Trees Affected
			No. of DPs as Per Approved LARP	Additional DPs of Inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation)	No. of Paid DPs	Amount			
1	Ghanool	Timber Tree	100	36	136	94	1,785,548	2,498,950	71.45	192
	Sangar	Fruit Trees	48	5	53	31	9,871,708	20,723,092	47.64	876
		Timber Tree	1,625	48	1,673	520	6,040,422	9,483,590	63.69	2,853
Total of Section-1		Fruit Trees	48	5	53	31	9,871,708	20,723,092	47.64	876
		Timber Tree	1,725	84	1,809	614	7,825,970	11,982,540	65.31	3,045
2	Bela Sacha	Fruit Trees	13	0	13	9	8,201,943	9,114,061	90.0	319
		Timber Tree	125	72	197	108	1,240,544	2,091,218	59.32	5,357
	Paras	Fruit Trees	105	0	105	47	20,964,439	34,028,730	61.61	1,129
		Timber Tree	1,332	0	1,332	59	1,832,020	3,865,438	47.39	3,832
	Total of Section-2	Fruit Trees	118	0	118	56	29,166,382	43,142,791	67.60	1448
		Timber Tree	1,457	72	1,529	167	3,072,564	5,956,656	51.58	9,189
	Total of Section-1 & 2	Fruit Trees	166	5	171	87	39,038,090	63,865,883	61.13	2,324
		Timber Tree	3,182	156	3,338	781	10,898,534	17,939,196	60.75	12,234
Grand Total			3,348	161	3,509	868	49,936,624	81,805,079	61.04	14,558
Amount in Million							49.937	81.81		

4.3.2 Disbursement of Built-up Property Compensation

22. During the reporting period (July-December 2023), an amount of PKR 1395.838 (93.12 %) out of total 1498.999 million compensation amount of built-up property has been disbursed to 438 (100 %) out of total 438 DPs in entire mouzas of BHP Project. All DPs of built-up property have been paid only communal and public built-up property amount is undisbursed. The undisbursed compensation amount of communal private and public built-up property is secured in the district treasury account to ensure payment as and when unpaid DPs/ public department will show-up with valid claim documents after completing the required documentation. As per LARPs total of 197 graves (19 in mouza sangar and 178 graves in mouza Paras) are affected due to project. The PIU has transferred all the requisite amount regarding graves management in the district treasury of district Mansehra. During reporting period, the DC Mansehra, has been formed a committee for the shifting of graves of the affected communities. Similarly, as per award notification under section-11 of LAA 1894 and physical verification by PIU and PMC no other Masjid is existed in the mouza of Sangar. The section and mouza wise category of built-up properties awarded built-up compensation amount, no. of DPs, progress of disbursement and its percentage is presented below in **Table 4.4**.

4.3.2.1 Restoration of Built-up Property

23. According to the DPs of affected built-up property, that they will restore/ reconstruct by their own choice or in another parcel of their own land through the received compensation amount along with other admissible allowances of their affected structures and also reused the affected structure salvaged building materials. Furthermore, the project has impact on the built-up properties (public and community structures). However, the negotiation of PIU is continued with the respective government department and district administration of Mansehra and local community for the relocation of the structures.

Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property

(Amount in PKR)

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Paid No. of DPs of Built-up Property		Built-up Property Compensation Amount Paid to DPs	Total Built-up Property Compensation Amount Payable	Disbursement Percentage
			Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		No. of DPs	Percentage			
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	40	100	72,523,045	72,523,045	100
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	N. A	N. A	N. A	2,009,972	0
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	32	100	184,291,938	184,291,938	100
		Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	366	100	1,139,022,723	1,139,022,723
	Private (Communal)		N. A	N. A	2	2	N. A	N. A	N. A	N. A	N. A	101,151,625	0
	Public		N. A	N. A	N. A	N. A	5	N. A	N. A	N. A	N. A		
Total of Section - 1 & 2		Private (Individual)	420	16	0	0	0	438	438	100	1,395,837,706	1,395,837,706	100
		Private (Communal)	0	0	3	2	0	0	0	0	0	103,161,597	0
		Public	0	0	0	0	5	0	0	0	0		
Grand Total			420	16	3	2	5	438	438	100	1,395,837,706	1,498,999,303	93.12
Amount in Million											1395.838	1498.999	

4.3.3 Pending Payment of Land Compensation

24. The findings of the LARPs implementation semi-annual social monitoring report (internal) revealed that left-over land payments are impeded due to the following legal and administrative impediments for which required additional documents are recorded following templates provided in the ADB's guidance notes annexed at **Annexure-1**, on handling of compensation cases having legal and administrative impediments. The staff of PIU/ PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation soonest possible. These efforts of PIU and PMC are in accordance with the guidance provided in the ADB's guidance note on handling compensation cases with legal and administrative impediments. In the previously reported period (Jan-June 2023) total of 2,833 unpaid DPs of land compensation were pended/ impeded while during the current reporting quarters (July-Dec 2023) the unpaid number of DPs decreased as 2,596 of land compensation are impeded due to various reasons. The undisbursed compensation amount for acquired land and non-land is already deposited and secured in district treasury for payment to the unpaid DPs having legal/ administrative

impediment, as and when they will show-up with valid claim documents after resolving their issues/ impediments. The additional documents recorded for unpaid DPs having impediments in all four (4) mouzas of the project. A scanned sample copies of impeded cases are added at the end of report as **Annexure-2**.

- i. **Stay Order by Civil Court:** The land owners/ DPs (45 DPs having PKR 7.02 million amounts identified so far) have filed their reference and title disputes in the courts that have not been resolved yet. The compensation amount could not be paid to them until land compensation and/ title issues are resolved/ decided by the competent revenue authorities/ courts. Summary of unpaid litigating number of DPs in each mouza under section-1 and 2 is presented in below **Table 4.5**.
- ii. **DPs working Abroad:** As per LAA 1894, DPs have to submit their claims supported with valid title documents and receive compensation voucher/ cheque in person after due verification of their documents and record. The staff of PIU regularly contacted their relatives to pursue them for advising the DPs to come and get the compensation or nominating his attorney by issuing a valid power of attorney to collect awarded compensation amount on behalf of the unpaid DP. Currently, total of 83 DPs (No co-owner existed) having land compensation amount PKR 14.06 million are identified who have been working abroad. These DPs will be paid either if they show up personally, or provide a valid power of attorney. The unpaid number of DPs of each affected mouzas living/ working abroad is presented in below **Table 4.5**.
- iii. **Inheritance Mutation Issues:** The land owners (268 DPs amounting PKR 36.47 million so far identified) have passed away which requires mutation of land to the legal heirs. Payments of compensation to legal heirs will be made after mutation of land is affected by the district revenue authority. For this purpose, PIU staff thoroughly supporting the revenue staff and mobilizing known legal heirs to speed up the mutation process for DPs. After inheritance mutation in land record, all heirs of deceased DPs will receive entitled compensation as per their inherited share. However, the cases of DPs with pending mutation have been documented for all mouzas of project following the Guidance Note on handling compensation cases with legal and administrative impediments of ADB annexed at **Annexure-1**. Inheritance mutation number of DPs of each mouzas is presented in below **Table 4.5**.
- iv. **Awarded Meager⁷ Compensation Amount:** A total of 1,147 unpaid DPs are entitled to awarded compensation amount less than PKR 5000. Total sum of meager compensation amount is PKR 1.49 million that have not yet been disbursed because DPs are not inclined to get valid title documents and submit claims. As procedural requirement, DPs have to get the land title documents from land record office, open bank account and appear in person before the LAC and District Accounts Office for verification and receive compensation vouchers and cheques.

⁷ Compensation amounts up to PKR 5000 is defined as meager amount and it is likely most of the DPs in this category may lack interest in claiming compensation following prevalent payment mode under LAA 1894.

No mechanism available to make cash compensation to DPs in the revenue department/ LAC at district Mansehra. Due to cumbersome procedural requirements for receiving such a small amount of compensation, DPs are reluctant to open bank account as the amount required for opening of bank account is much more than the entitled compensation amount. The unpaid meager compensation amount of land, and total number of unpaid DPs of meager amount of each mouzas is presented in below **Table 4.5**.

- v. **DPs Juvenile (under the age of 18):** Currently a total of 4 DPs having compensation amount PKR 0.007 million are juvenile and lack Computerized National Identity Card (CNIC) (so far) in all mouzas of the project. Such Juvenile DPs can be paid either through their guardian, provided guardianship certificate issued by a competent court is produced or when the juvenile DPs gets his CNIC after becoming 18 years old. Accordingly, statements of natural guardians will be documented in accordance with given template in ADB's guidance note. The unpaid juvenile DPs of each mouzas is presented in **Table 4. 5**below.
- vi. **DPs having Communal Land:** As per revenue record and LAR implementation shows that 492.72 kanal of communal land amounting PKR 67.45 million are unpaid due to communal/ joint compensation amount and not viable to disburse among all the DPs. Under the record of revenue department, the total DPs are not yet identified and the disbursement of compensation is possible until the exact number of DPs under this category is identified/ communicated by the revenue department. Therefore, as and when they all are available then all the compensation amount will be disbursed accordingly. Hence, it will take time to disburse as and when all the DPs are identified and are available to receive their due compensation amount from the revenue department. Therefore, the only procedure is the availability of the DPs and then all the compensation will be disbursed accordingly. Additionally, the revenue department working on the separate acquaintance roll for such DPs against communal land but not yet finalized. Also, the DPs of communal land having some internal family dispute and filled reference/ stay order from civil court against each other. The timeline is depending upon the availability of DPs and resolving of their internal family dispute against each other.
- vii. **DPs Out of City:** As per available revenue record 441 DPs identified having land compensation amount PKR 121.24 million have been migrated/ out of city in Pakistan for better work opportunities. Even though they all were informed by their relatives regarding compensation to collect due compensation amount but neither they are showing up in person nor nominating attorneys for collecting compensation on their behalf. Out of city unpaid DPs are documented and their record maintained as per ADB guidance note and a summary of all mouzas shown in below **Table 4.5**.
- viii. **DPs Out of Village:** As per revenue record, 608 DPs identified having land compensation amount PKR 49.56 million in all affected mouzas of the project, who

were neither known by their respective mouza inhabitants and revenue staff nor their where about are known, so these DPs and their current places of residence are not known. The out of village unpaid DPs of all four (4) mouzas are presented in **Table 4. 5**below.

Table 4.5: Mouza(village) wise Summary of Impediments causing delay in Payment of Land Compensation

(Amount in PKR)

Section	Mouza (Village)	Stay Order by Civil Court			DPs out of Country			DP Inheritance Mutation under process			DPs with Meager Amount			DPs Juvenile (under the age of 18)			Communal Land		DPs out of City			DPs Out of Village			Total No. of DP Unpaid	Total un - paid Land Parcel	Total Unpaid Amount
		No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount			
1	Ghanool	1	1	222,018	5	5	98,174	13	13	276,905	27	27	38,169	4	4	7,429	0.95	14,755	N.A	N.A	N.A	14	14	142,384	64	64	799,834
	San gar	8	8	5,586,587	46	46	3,216,686	155	155	10,284,382	537	537	928,928	N.A	N.A	N.A	167.25	16,282,145	180	180	1,812,370	245	245	20,172,294	1,171	1,171	58,283,392
Total of Section-1		9	9	5,808,605	51	51	3,314,860	168	168	10,561,287	564	564	967,097	4	4	7,429	168	16,296,900	180	180	1,812,370	259	259	20,314,678	1,235	1,235	59,083,226
2	Bela Sac ha	N.A	N.A	N.A	17	17	4,953,281	11	11	7,172,372	2	2	4,668	N.A	N.A	N.A	24.33	130,480	13	13	3,124,994	16	16	4,504,168	59	59	19,889,963
	Par as	36	36	1,207,852	15	15	5,791,494	89	89	18,739,649	581	581	525,219	N.A	N.A	N.A	300.19	51,027,070	248	248	116,304,740	333	333	24,738,060	1,302	1,302	218,334,084
Total of Section-2		36	36	1,207,852	32	32	10,744,775	100	100	25,912,021	583	583	529,887	N.A	N.A	N.A	324.52	51,157,550	261	261	119,429,734	349	349	29,242,228	1,361	1,361	238,224,047
Grand Total of Section-1 & 2		45	45	7,016,457	83	83	14,059,635	268	268	36,473,308	1,147	1,147	1,496,984	4	4	7,429	492.52	67,454,450	441	441	121,242,104	608	608	49,556,906	2,596	2,596	297,307,273

4.3.4 Payment of Allowances by LAC/ PIU

25. During reporting period (July-December 2023) all the admissible allowances have been mostly paid to the entitled DPs of all four (4) mouzas. As per approved LARPs, 240 out of total 325 DPs have been paid for their 1,481 out of total 1,706 admissible allowances with paid amount of PKR 463.21 million (87.76 %) out of total PKR 527.779 million during reporting period. The unpaid 85 DPs having 225 unpaid number of allowances amounting PKR 64.57 million are undisbursed due to out of village while already informed through their relatives and neighbors and soon will be received their due allowances. All the admissible allowances amount for entitled DPs already deposited and secured in district treasure for payment to the DPs. Similarly, as per approved LARPs and LAR implementation no further

DPs are eligible in the remaining unpaid DPs of land compensation for any sorts of allowance in entire affected mouzas. A sample scan copy of payment receipt of allowances sheet is annexed at **Annexure-3**. All the admissible no. of allowance, no. of entitled DPs, payable allowances amount and progress of disbursement of allowances and its percentage is presented below in **Table 4.6**.

Table 4.6: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances

(Amount in PKR)

S. No.	Admissible Allowances	Progress of Disbursement of Allowances																											
		Section-1												Section-2															
		Mouza (Village) Ghanool							Mouza (Village) Sangar					Mouza (Village) Bela Sacha						Mouza (Village) Paras									
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances					No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances			No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances							
		Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage
1	Vulnerability Allowance	3	3	3	3	189,000	189,000	100	36	15	33	12	756,000	945,000	80	24	9	10	8	504,000	567,000	89	218	42	176	27	1,701,000	2,646,000	64.29
2	Structure Relocation	N. A	N. A	N. A	N. A	N. A	N. A	27		27		837,000	837,000	100	5		2		62,000	155,000	40	185		169		5,239,000	5,735,000	91.35	
3	Shifting Allowance (For House)							27		27		837,000	837,000		5		2		62,000	155,000	40	185		169		5,239,000	5,735,000	91.35	
4	Transition Allowance							25		25		1,425,000	1,425,000		5		2		114,000	285,000	40	185		169		9,633,000	10,545,000	91.35	
5	House Rent Allowance							25		25		2,500,000	2,500,000		5		2		200,000	500,000	40	185		169		16,900,000	18,500,000	91.35	
6	Electricity Allowance							25		25		500,000	500,000		5		2		40,000	100,000	40	185		169		3,380,000	3,700,000	91.35	
7	Household Dislocation (Chula) Allowance	25	25	50,000,000	50,000,000	5	2	4,000,000		10,000,000		40	191	169	338,000,000		382,000,000		88.48										

S. No.	Admissible Allowances	Progress of Disbursement of Allowances																											
		Section-1														Section-2													
		Mouza (Village) Ghanool							Mouza (Village) Sangar							Mouza (Village) Bela Sacha							Mouza (Village) Paras						
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances					No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances					No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances					No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				
		Total DP s	Total No. of Admissible Allowances	Paid DP s	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DP s	Total No. of Admissible Allowances	Paid DP s	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DP s	Total No. of Admissible Allowances	Paid DP s	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DP s	Total No. of Admissible Allowances	Paid DP s	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage
8	Severe Impact Allowance							26		26	1,638,000	1,638,000			7		2	126,000	441,000	29		212		169	10,647,000	13,356,000	79.7		
9	Shifting Allowance (Commercial Structure)							1		1	31,000	31,000			3	0	0	0	93,000	0		12		11	341,000	372,000	91.7		
10	Business Moving assistance							1		1	63,000	63,000			3	0	0	0	189,000	0		12		11	693,000	756,000	91.7		
11	Business Allowance for 12 Month							1		1	600,000	600,000			3	0	0	0	1,560,000	0		12		11	4,680,000	5,280,000	88.6		
12	Loss of Temporary Employment							N. A	N. A	N. A	N. A	N. A	N. A	N. A	8	8	2	2	252,000	1,008,000	25	36	36	16	16	2,016,000	4,536,000	44.4	
Total		3	3	3	3	189,000	189,000	100	36	198	33	195	59,187,000	59,376,000	99.7	32	63	12	24	5,360,000	15,053,000	36	254	1,442	192	1259	398,469,000	453,161,000	87.9

4.3.5 Section and Mouza (village) wise Hydropower Component and Cleared Acquired Land of BHP Project

26. The PIU is committed to complete the implementation process of LARP's in the entire project. On the basis of approved LARP's implementation progress achieved in the reporting period the PIU confirms that all payable DPs have been fully paid as per LARP's provision and there is no unpaid DP left without a valid legal and administrative impediment. The undisbursed compensation amount for acquired land is already deposited and secured in district treasury for payment to the unpaid DPs (70.3%) having legal/ administrative impediment as and when they will show-up with valid claim documents after resolving their issues/ impediments. The Mouzas (village) under section-1 & 2 presented in gray, green and blue colours have been handed over to contractor upon the EMA's validation of LARP's implementation in 1st (December 23, 2022)⁸, 2nd (December 27, 2022)⁹ and 3rd (March 7, 2023)¹⁰ EMRs approved by ADB. Additionally, the IVS (already assessment completed) and LARP implementation in terms of compensation payment will run simultaneously towards the commencement of civil work and full implementation of LARP. Based on achieved progress LARP implementation status is presented at glance in **Table 4.7**.

Table 4.7: Section and Mouza wise Clearance of LARP's Implementation under BHP Project

Section	Mouza (Village)	Component of BHPP	UTM Coordinates	Total Acquired Land in Kanal/ (Acre)	1 st Clearance by EMA (December 23, 2023)	2 nd Clearance by ERM (December 27, 2023)	3 rd Clearance by EMA (March 7, 2023)
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	30.95 / (3.87)		
	Sangar	Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45 / (102.18125)		817.45 / (102.18125)	
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575 / (21.947)			175.575 / (21.947)
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375 / (98.422)			787.375 / (98.422)
Total				1811.35 / (226.42)	30.95 / (3.87)	817.45 / (102.18125)	175.575 / (21.947) 787.375 / (98.422)
Legend:		Mouza's under section-1 in grey colour which had been cleared and allowed for construction based on EMA's validation of LARP's implementation provided in 1 st EMR.					
		Mouza's under section-1 in green colour which had been cleared and allowed for construction based on EMA's validation of LARP's implementation provided in 2 nd EMR.					
		Mouza's under section-2 in blue colour which had been cleared and allowed for construction based on EMA's validation of LARP's implementation provided in 3 rd EMR.					

27. Furthermore, the PIU confirms that unpaid compensation is secured in district treasury and unpaid DPs having legal/ administrative impediments have been fully informed about processing and payment of their claims as and when they show-up. However, all

⁸ <https://www.adb.org/projects/documents/pak-49055-007-smr-4>

⁹ <https://www.adb.org/projects/documents/pak-49055-007-smr-3>

¹⁰ <https://www.adb.org/projects/documents/pak-49055-007-smr-6>

exhaustive efforts on part of PIU and PMC will be continued till the completion of LARP's implementation. Therefore, the LARP implementation status under semi-annual social monitoring report (internal) for July-December 2023 where full implementation of LARP¹¹ is confirmed and already validated by the EMA in entire BHP Project (except of gap filing measures identified by IVS, if any).

¹¹ Full implementation of LARP construe that the all-payable DPs have been fully compensated and payment of any differential amount assessed by IVS and unpaid DPs having impediments are approached and documented while the pending compensation costs are secured in the district treasury to ensure unpaid DPs having impediments are paid their entitled compensation as and when they approach after resolving their issues.

5 LARP IMPLEMENTATION MONITORING SET-UP

5.1 LARP Implementation Monitoring

28. Implementation and monitoring of LARP's in manner consistent with the project loan covenants and ADB's SPS 2009 provision is the key requirement for handing over of the sites to contractor and to proceed on physical works at site. Therefore, for smooth and efficient implementation of LARPs, a safeguard management set-up at PIU as a focal unit for LARP implementation; maintaining updated LARP data about DPs with respect to compensation, entitlements and payment record, facilitate consultation meetings with stakeholders including DPs, project executors and district land revenue authorities; track and monitor day to day implementation progress and prepare periodic monitoring reports; maintaining a log of complaints received and redressed and facilitate project grievance redress committees to review and resolving the complainants.

29. Similarly, the LARP's implementation is also monitored externally through engagement of an external resettlement monitor (EMA) by PIU. The objective of resettlement monitoring is to validate implementation of LARP's, payment of compensation to DPs and livelihood restoration support and ensure safeguards monitoring compliance during implementation as per ADB's SPS 2009 guideline.

5.2 Exhaustive Efforts

30. Since, start of LARP's implementation on dated August 2, 2022, the PIU of BHPP through its safeguards management set-up, is closely coordinating with the land acquisition collector and the district land revenue offices to facilitate them in timely completion of land acquisition process, processing and payment of compensation to the DPs and ensure full implementation of LARP's before handing over of the sites to contractor for construction. Meanwhile the safeguards team headed by the Deputy Director Social and Resettlement has maintained a close liaison (photographs annexed) with the affected persons and local communities in the project affected villages to disclose LARP related information and facilitate DPs in accessing requisite valid claim documents i.e., getting their land titled documents from land revenue offices and CNIC (computerized national identity card) issued, opening of bank accounts and processing and payment of compensation. With coordinated efforts the land and non-land compensation has reached to a reasonably good percentage in all the four (4) mouzas of the BHP project by the office of the land acquisition collector of District Mansehra.

31. No doubt LARP implementation is a long, time consuming and challenging process, yet all possible exhaustive efforts to expedite the LARP's implementation process has been taken by the concerned project staff. Based on achieved compensation payment progress explained in previous sections, it is perceived and confirmed that all payable DPs have been compensated for their acquired land and assets while the left-over unpaid DPs are those who have valid legal/ administrative impediments. All such DPs have been approached and informed that the compensation amount has been secured in the district treasury account for payment to them as and when they will show-up with valid claim documents after resolving their issues. The PIU and PMC staff regularly monitor the progress of such cases on weekly basis of the paid and unpaid DPs as mentioned in the respective acquaintance roll at

revenue department and collected such data and used for monitoring purposes for each affected area. In addition to above, following Guidance Note on handling compensation cases with legal and administrative impediments of ADB is annexed at **Annexure-1** on handling of compensation cases having legal and administrative impediment, all accessible DPs (177 male DPs and 104 Female DPs) were approached and additional documents as needed have been recorded and maintained during the monitoring period by the safeguards team of PIU and PMC of BHPP. The efforts (photographs annexed) ensured by the PIU safeguards team for information dissemination and ensure participation of affected communities and in line government departments in smooth implementation of LARP's are summarized in sub-sections below.

5.3 Community Consultations/ Meetings

32. In order to expedite the LARP implementation process, PIU staff including Deputy Director Social and Resettlement, Deputy Director Health, Safety, Environment and Gender and Assistant Director Social and Resettlement along with PMC staff has regularly conducted the consultation meetings (photographs annexed) with men and women DPs of each affected mouza of the project. During the reporting period 24 meetings have been conducted with men and women DPs of the affected mouzas in which 177 men and 104 women DPs participated and addressed all their queries/ concern regarding compensation and allowances of their affected assets. Accordingly, they all were informed to receive their due share compensation and allowance amount from the revenue department. Similarly, wide publicity through print and electronic media and announcement in local mosque (masjids) along with installation of banners and LARP's information brochure distribution among the meeting participants as well as in the affected mouzas of the project. The below **Table 5. 1** shows the number of meetings along with participants in each sections/ mouzas under BHPP.

Table 5.1: Summary of Community Consultation Meetings with DPs (July-December 2023)

Section	Mouza (Village)	No. of Meetings	No. of DPs participated		Total Participants
			Men Participant	Women Participant	
1	Ghanool	4	33	14	47
	Sangar	8	57	22	79
2	Bela Sacha	2	11	18	29
	Paras	10	76	50	126
Total		24	177	104	281

5.3.1 Issues/ Concerns during Consultation Meetings with DPs

33. During consultation meetings with DPs, issues concerns and their responses are given below in the **Table 5. 2** and their attendance sheets & consultation activity report at **Annexure-4**.

Table 5.2: Issues/ Concerns of DPs and Response from the project team

S. No.	Summary of Issues/ Concerns	Response from the PIU/ PMC
1.	Most of DP's asking about the compensation amount of land, timber trees and built-up properties as they were not agreed with DC rates and demanded to increase at maximum level of affected assets.	The staff member of PIU and PMC responded to each query of the DPs and clearly communicated that accepted the DC rates and received due compensation amount at this stage and later on an IVS consultant which is already conducted assessment and soon will finalize the outcome and to overcome the gaps (if any) in land and non-land assets.
2.	Most of the DPs enquired about the employment opportunities and small contracts to the local during construction phase.	Replied- that during construction phase all affected DPs on need based and according to their skill level will be employed for short/ long term in the project and even to develop their own capacity building through skill development program as and when established at site.
3.	Issue related to inheritance mutation process which causing delay in payment of compensation retravel.	To facilitate the DPs, the PIU/ PMC regularly coordinated and requested the revenue department officials to facilitate DPs for recording and speed-up the inheritance mutation process, however, the legal heirs of the DPs will have to submit request for mutation and follow the procedures under law. The compensation payment could only be paid when legal heirs of deceased DPs can submit their claims with valid title after inheritance mutations of land. All the inheritance mutation cases in mouzas have been recorded according to the SPS guideline notes of ADB.
4.	DPs residing out of city, village, working abroad.	Most of the unpaid DPs in affected mouza are residing out of city, some are working abroad. All such DPs addresses and contact numbers (if available) are gathered through village headmen/ notable (malik/ patwari) persons and their relatives in the mouza, but in some cases local community lacks addresses and contact numbers of those DPs migrated since long time. All those DPs have documented through the malik/ patwari in all mouzas of project.

5.4 Coordination Meetings with District Revenue Officials

34. The DC Mansehra office has been regularly contacted during reporting period for the required information and documentation such as the; disbursement of land and non-land compensation, payment of meager compensation amount and all other issues related to DPs including inheritance mutation and compensation and all admissible allowances payment. A summary of meetings conducted with Deputy Commissioner Mansehra and other district administration officials is given in **Table 5.3** below.

Table 5.3: Summary of Coordination Meetings with District Administration

Department/ Officials	No. of Meetings	Purpose/ Issues Discussed	Outcomes/ Agreed Actions
Deputy Commissioner Mansehra	7	<ul style="list-style-type: none"> - To speed-up the disbursement of all types of compensation to DPs of all mouzas. - Disbursement of all sorts of admissible allowances in all affected mouzas to the eligible DPs as soon as possible. - To facilitate and support pending court cases of DPs. - To speed-up the process of signing vouchers already prepared/ referred by ADC/ Tehsildar concerned. - Discussed all the issues faced by DPs during disbursement of compensation and suggest to resolving on priority basis. - To expedite the unpaid non-land assets compensation i.e., trees and public structures as soon as possible. - Formation of a graveyard committee for concerned mouza/ village. 	<ul style="list-style-type: none"> - The DC Mansehra directed the revenue staff/ concerned Tehsildar to expedite the process of voucher preparation for all sorts of DPs compensation and allowances. - Rectification of the names of any DPs as mentioned in acquaintance roll on priority basis. - To facilitate and support the DPs at the time of voucher preparation regarding their affected land and non-land assets and khasra number as per the acquaintance roll. - Completed the formation of graveyard committee for shifting of graveyards and directed the committee members for shifting of graveyards.
Additional Deputy Commissioner/ Tehsildars/ Focal Person of Tehsil Balakot District Mansehra	12	<ul style="list-style-type: none"> - Discussed and issued public notices in local newspapers for untraceable DPs and fixed public notices in villages and advertised contact details of officials to whom the DPs can contact for payments. - To expedite the process of unpaid compensation of land and non-land assets in each mouza of the project. - To disburse the meagre amount disbursement to all the unpaid DPs in each mouzas. - Complete the land transfer/ mutation process in the name of PEDO/ GoKP. - Installation of Banners on various prominent locations at tehsil and district level. 	<ul style="list-style-type: none"> - Regularly issued public notices in local newspapers and social media. - The revenue department relevant staff mobilized the DPs for receiving compensation. - The process of land transfer in the name PEDO/ GoKP has been completed in all mozaz. - Installation of banners have been placed in prominent location accordingly. - Regularly supported the revenue staff by PIU/

Department/ Officials	No. of Meetings	Purpose/ Issues Discussed	Outcomes/ Agreed Actions
		<ul style="list-style-type: none"> - Regular support provided by PIU/ PMC staff to the revenue department in preparation of vouchers and other documentation. - Support and guided women and vulnerable DPs in opening of bank accounts. - To expedite the unpaid non-land assets compensation i.e., trees and public structures as soon as possible. 	<ul style="list-style-type: none"> PMC staff which directly facilitated all DPs in terms of voucher preparation and requisite stationary for documentation. - PIU staff supported the DPs in opening of bank account.

5.5 Dissemination of LARP related Information¹²

35. In order to expedite the LARP implementation process, Project Implementation Unit (PIU) supported by PMC has disseminated LARP's related information to all concerned DPs which include but not limited to; Installation of 10-banners at public offices such as AC/ Tehsildar's offices Balakot, service delivery center at Balakot and other public places like Masjids and Jamia Masjids of affected mouzas in the project area. During the exhaustive efforts, the PIU produced information related to LARP's implementation through print media i.e., local and national newspapers for awareness of public to receive their compensation. Various posters and flip charts have been displayed showing salient features of BHP Project. The safeguard team of PIU and PMC disseminated the LARP information brochure through community consultation meetings, and interaction with DPs at revenue department tehsil Balakot and other prominent places in each mouza of the project. Awareness among the DPs regarding LARP's has been created through social media link available at **Annexure-6**. The PIU staff along with the revenue department staff is frequently visiting the mouza's under section-1 and 2 for the purpose of disbursements of compensation and allowances.

¹² <https://pedokp.gov.pk/Main/news/294/ok>

6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY

36. During LAR implementation stage, there is no major impact recorded regarding women mobility and privacy in the project area due to project activities in the reporting period. The major activity is the information dissemination and facilitation by PIU/ PMC social safeguard team to disseminate the project LARP's information among the affected household and communities in the affected mouzas of the project. They were also informed regarding opening of bank account, preparation of valid CNIC (computerized national identity card) for receiving compensation amount smoothly against their affected land and non-land assets. The PIU, Deputy Director Health, Safety, Environment and Gender and Assistant Director Social and Resettlement along with PMC staff has regularly conducted the consultation meetings with women DPs of affected mouza of the project. During the reporting period multiple meetings have been conducted with women DPs of the affected mouzas in which 104 women DPs participated and addressed all their queries/ concern regarding compensation and allowances of their affected assets. However, the women of affected mouzas were also informed through consultation meetings of their male household member to receive their due compensation amount from the revenue department. The gender action plan (GAP) implemented in accordance with its terms under each output. Under the LARP's implementation the compensation and allowance have been provided to the eligible women DPs. The other outputs of GAP are linked with LRP implementation through the consultant NGO. All such activities of GAP will be implemented during implementation of LRP by the consultant NGO. The consultants NGO has been mobilized since September 7, 2023 in the project area.

6.1 Gender Issues/ Analysis in LARP's Implementation

37. During reporting period, there is no major impact recorded regarding gender issues particularly regarding women in disbursement of compensation and allowances. The LARP also identified the women DPs in terms of the loss of their assets. Like, male DPs the women are also receiving their payment, the PIU and PMC staff thoroughly facilitating the women in resolving their issues related to compensation/ allowances payment at district revenue office. The field staff regularly conducting consultation meetings with the women DPs to keep them update about the project, their compensation payment and addressing their issue if arise during disbursement. During the reporting period multiple consultations meetings/ sessions were held with women DPs in which 104 women participated. Attendance sheets of the consultation's meeting session is attached at **Annexure-4**.

7 LIVELIHOOD SUPPORT INTERVENTION MEASURE

7.1 Employment Opportunities

38. Under the output-4 of the project PAM, aimed to Income-earning opportunities and skills for local communities increased; relevant training facilitation support under the livelihood restoration plan (LRP) through engagement of non-government organization (NGO) will be provided i.e., Training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with micro-finance institution, to the DPs or as per the local requirements particularly unemployed youths covering both men and women for relevant skill improvement/ capacity building to reduce impact on their livelihood. The engagement of consultants NGO's (non-government organization) which has been mobilized since September 7, 2023 in the affected project areas. The consultants NGO will conduct another round of consultations and livelihood assessment to upgrade the draft LRP into an implementation-ready level and implement thereof.

39. Furthermore, as per draft LRP, it is planned that livelihood skill development center for women for skill development/ capacity building will be established to cater short and long-term employment opportunities to the local affected person/ DPs. The livelihood skill development center for women will be established by consultants NGO as per approved ToR of consultants NGO and timeline of the center will be finalized by consultants NGO.

7.2 Short-Term Project Based Employment

40. The LARP provisioned for employment of local laborers and members of DPs. PIU has been followed up with contractors and project management consultants (PMC) in providing job opportunities to the locals. The information regarding employment opportunities disseminated through consultation meetings with DPs, distribution of information brochures and through GRCs members of each mouzas. As per the contractors record the project contractors and consultants have employed a total of 660 persons as short-term employment (skilled and un-skilled labor) of which 63.2 % (417 of the total 660) work force has been employed from the affected project area. All of the 417 persons are local work force (including 131 DPs) employed from the affected mouzas of the project. Hiring of skilled and unskilled labours from local project area is monitored by PIU on every month through the monthly progress report of contractors. For reference a list of skilled and un-skilled employment is annexed at **Annexure-11**. A summary of skilled and un-skilled labours working in project sites are presented below at **Table 7.1**.

Table 7.1: Summary of Skilled and Un-Skilled labors working

Contractors/ Consultants	Skilled Labour	Un-Skilled Labour	Total
Project Management Consultants/ PIU	2	0	2
GRC (Ghulam Rasool & Company)	141	110	251
CGGC (China Gezhouba Group Company)	213	194	407
Total	356	304	660

8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING

8.1 Grievance Redress Mechanism

42. The GRM aims to mediate conflicts and response to complaints related to environment and social safeguard (LARP) performance of the project. At project level, the disbursement of compensation and allowance committee and grievance redress committees are operationalized for disbursement of entitled allowance and redressing grievances of affected communities. The field level GRCs has been notified on dated September 15, 2022 for mouza Ghanool and Sangar under section-1, for mouza Bela Sacha (separately) under section-2 notified on dated September 26, 2022 and for mouza Paras was issued on dated January 12, 2023 with the following composition and GRC notifications are annexed at the end of report at **Annexure-9**.

- | | |
|--|-------------------------|
| i. Deputy Director Social & Resettlement | (Chairman |
| ii. Deputy Director Environment, Health, safety & Gender | (Member & Focal person) |
| iii. Resettlement Expert | (Member) |
| iv. Patwari of Mouza Sangar | (Member) |
| v. Patwari of Mouza Ghanool | (Member) |
| vi. Patwari of Mouza Bela Sacha | (Member) |
| vii. Patwari of Mouza Paras | (Member) |
| viii. Representative of Mouza Ghanool | (Member) |
| ix. Two Representatives of Mouza Sangar | (Member) |
| x. Two Representative of Mouza Bela Sacha | (Member) |
| xi. Three Representative of Mouza Paras | (Member) |

43. A complaint register is maintained at site with the contractors as well as in the office of the Project Director (PIU). The placing of the complaint register at contractor's camp is well publicized. Detailed Grievance Redress Mechanism (GRM) is affixed on sign board installed at Chief Engineer's office to guide complainant. The office of the Chief Engineer of the PMC is the first level to register and resolve the complaint if it is not addressed by the contractor. The Chief Engineer will deliver his decision within one week of registration of the case, if no understanding or amicable solution can be reached, or if the affected person does not receive a response from the Chief Engineer office within one week of the registry of the complaint, he/she can appeal to the GRC in writing to the office of the Project Director PIU-BHPP. The Committee at the PIU level will address the complaint on priority and is fully responsible to satisfy the complainant in terms of resolving his/ her complaint.

- A number of meetings were held during the reporting period; however, it was decided by the GRC members that meeting will be held on need basis for smooth implementation of project activities and best interest of complainants as well. During LARP's implementation and formation of GRC's, most of the DPs are logging their complaints through GRC members while some of the DPs directly logging their

complaints to PIU. The LAR implementation is in process since August 2022, while the GRCs have been formed since September 2022 and mobilized and conducted meetings on need based. During reporting period (July-December 2023) eight (8) complaints received by PIU from the affected communities, while total 39 complaints received from the community till December 2023. As of now 38 out of 39 complaints have been resolved so far and there is only one (1) pending complaint unresolved. The one (1) unresolved complaint which is related to inclusion of missing/ additional DPs for dislocation/ chula allowance. The Project Director PIU of BHPP responded in the meeting held on December 7, 2023 at PIU, through a detail discussion and reply addressing all their grievances related to other monetary allowances. The outcomes of the meeting are summarized as under;

- PIU and the Project Management Consultants (PMC) stated that the communication and works department (C&WD KPK) did not assessed these structures as these were prefabricated and moveable. However, PD PIU did ask the GRC members of Mouza Paras to forward a written application to PIU for the assessment of these structures but so far, no applications have been submitted by any owners.
- Upon submission of applications by structure owners, PIU will coordinate with the district authority (DC Mansehra) for verification and resolution. The ADB's RETA consultant further clarified that there are legal procedures that require application. This includes submission of applications by the concerned owners of the structures to PIU through the GRC platform. The GRC members and complainant's representative agreed to submit written application to PIU but did not provide a specific time by when.
- PIU/PMC stated that according to the ADB's policy, all the affected structure located in the affected mouzas have been considered for allowances as per entitlement. Similarly, all the actual structures have been considered. However, if the structure number is different, means having a separate or unique MP number then it will be considered for shifting allowances.
- At this point, ADB's consultant stressed upon that all missed out structures (if any) requires proper evidence and supporting documents for claiming compensation and allowances. He further added that there is difference between shifting and dislocation allowance. Dislocation allowance will be awarded only once to the owner and shifting allowance is based on number of structures of the owners and severity allowance may be awarded if it is meeting the criteria mentioned in the LARP.
- PIU/PMC stated that field visits to all 4 mauzas were completed in March 2023 besides conducting several meetings with GRC members about additional DPs for Chulla allowance but the process is still incomplete. The GRC of Mouza Paras initially identified 279 DPs for Chulla allowance, which after thorough questions and clarifications came down to 124 cases by the demands of the GRC committee. Similarly, in Mouza Bela Sacha, DPs initially identified as 29 but came down to only 18 by the GRC committee, whereas in the Mouza of Sangar, the DPs is recorded as 10. The discussion/ meetings are still ongoing which will be finalized on provision of

the information by DPs for their eligibility) by PIU, GRC and PMC on the actual number of DPs eligible for Chulla allowance in accordance with criteria in approved LARPs in different Mouzas and once finalized will be shared with ADB accordingly.

- The ADB's Consultant added that the concept of Chulla allowance had never existed anywhere in ADB's project. However, it was first and recently introduced by WAPDA in DASU Hydropower project and concurrently PIU adopted/ considered such dislocation/ household Chulla allowance for the eligible DPs under BHPP as an effort to address any gap in land prices if the prices fall below "replacement cost" as required under SPS.
- The PD further added that, the number of DPs for Chulla allowance is 221 (191 DPs of Mouza Paras, 25 DPs of Mouza Sangar and 5 DPs of Mouza Bela Sacha) in the approved LARP and if there is any missing DPs from the approved figures/list, then they must be substantiated with proper proof/ documentation of evidences and after thorough verification by PIU/PMC, may consider for eligibility, otherwise such request/ application will not be entertained. All the requisite documents and information will be provided by the DPs through their concerned GRC committee. Such missing DPs should also be substantiated and verified by the author of LARP with reasons why they could not be identified during the process of LARP finalizing.
- PIU/PMC informed the forum that under approved LARPs all the admissible allowances were aligned and approved under ADB's safeguard policy statements 2009 (SPS 2009). Most of the DPs already received their allowances in advance. So, further consultations with DPs or recalculation of transition or house rent allowances is not required. Secondly, DPs have already received compensation and allowances amount as entitled in accordance with ADB's policy against their affected land and non-land assets.
- Regarding the request of GRC members to extend period of 2 years for shifting allowance, Consultant of ADB's added, that none of the ADB's project have been given transition allowance for one or two years to the DPs. Under approved LARP's of BHPP, the transition and house rent allowance has been given for 6- and 4-months period respectively to the eligible DPs. However, this issue can be discussed with other high ups of ADB and PIU will be informed accordingly.
- The IVS report will be disclosed when it is approved by ADB. The report is currently under review by ADB.
- During reporting period multiple meetings have been conducted with all such complainants through GRC. A copy of meeting minutes of the GRC meeting is annexed at the end of report as **Annexure-10**.

Table 8.1: Summary of Complaints Registered of BHP Project

S. No.	Nature of Complaints/ Demands	Reported Complaints	Number of Complaints Resolved	Remarks/ Outcome
1	Pending Labour wages amount with contractor	2	2	The field staff of PIU and the contractors resolved the complainant's issues at site.
2	Partial assessment of affected built-up properties	1	1	The complainant's satisfied and withdraw his complaint/ application during a meeting conducted with IVS consultants, PIU and PMC staff in affected village/ mouza of the project.
3	Demands for additional/missing monetary allowances.	26	25	<ul style="list-style-type: none"> • The one complaint already provided (in the approved LARP) as per desired allowance. • Another one complainant was not eligible for the additional allowance and thus the GRC members jointly rejected the complaint and communicated accordingly. • The remaining twenty-two (23) complainants regarding additional monetary allowances have been satisfied through the already admissible allowances under approved LARP's provision. Hence all the complaints have been resolved. • The unresolved one complaint which is a group of complaint regarding additional/ missing allowances, while negotiation is going on with the complainants/ DPs and GRC members and soon will be resolved.
4	Internal Family Dispute over on LARP's Allowances	10	10	<ul style="list-style-type: none"> • With the intervention of PIU staff and through respective GRC's members all the complaints amicably resolved.
Total		39	38	

9 LARP's Implementation and Social Safeguards Compliance Plan

44. The commencement of civil work will be subject to the satisfactory implementation of LARP including payment of compensation of land, structures, trees and allowances/ and redressal of community concerns. The LAR implementation should be verified by an independent/ external resettlement monitor. However, an updated schedule for the implementation of LARP (milestones) and its associated activities are given in **Table 9.1**.

Table 9.1: Updated Action Plan for LARP's Implementation of BHP Project


Activities	Responsibility	Tentative Dates of Completion	Remarks
Institutional Arrangements			
Hiring and mobilization of Deputy Director Social and Resettlement	PIU	April 2022	Completed
Hiring and mobilization of Assistant Director Social and Resettlement	PIU	January 2023	Completed
Hiring and mobilization of EMA	PIU	September 2022	Completed
Internal Monitoring			
Submission of semi-annual Social monitoring reports (internal) (SASMRs)	PIU/ PMC	5 th SASMR July-Dec 2023 (ready for submission) Subsequent reports to be submitted every 6 months (3 rd week) thereafter.	4 th SASMR Jan-June 2023 submitted and approved by ADB validated by EMA.
Preparation and submission of LAR completion report	PIU/ PMC	6 months before closing of Project	Later stage activity.
External Monitoring			
Mobilization of external resettlement monitor (EMA)	PIU/ PMC	September 2022	Completed
Submission of draft inception report	EMA	Submitted	Completed
Submission of final/ revised inception report	EMA	Submitted	Completed
Package Specific LARP compliance report within 2-weeks after receipt of request for handing over for civil work (supported by a compensation, monitoring/ progress report).	EMA	After substantial payment of compensation and allowances in all affected mouzas.	Both sectional LARP compliance report submitted.
Monthly Progress report during implementation of the assignment describing activities undertaken during specific month of assignment.	EMA	After One month of inception Report	- 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022.
External monitoring report (Two report x 4-years) within 6-months from mobilization and every after six months to monitor implementation of the remaining compensation payments and the livelihood restoration activities and civil works.	EMA	Subsequent reports to be submitted every 6 months thereafter	- 3 rd EMR approved by ADB on March 7, 2023. - 4 th EMR submitted to ADB on December 16, 2023 and is under review by ADB.
Post LARP and LRP (livelihood	EMA	Within 6 months	To be disclosed on the

Activities	Responsibility	Tentative Dates of Completion	Remarks
restoration plan), evaluation report within six months before closing of the project.		before closing of the project.	ADB website.
Final Report	EMA	After Completion of LARP	Later stage activity.
Information Disclosure, DP Outreach and Consultations			
Translation of updated LARPs information booklet to Urdu language.	PMC	September 2022	Completed
Dissemination of LARP information brochure	PMC	July-Dec 2023	Dissemination completed so far for receiving compensation/ allowances.
Consultations/ outreach regarding land award and entitlements and documentation of cases with legal and administrative impediments	PMC/ PIU	July-Dec 2023	The entire process is going on in the affected mouza and all documentation of cases with legal impediments followed guidance note of SPS 2009 of ADB.
Grievance Redress Mechanism			
Notification of GRC	PIU	January 2023	Completed for all Mouzas
GRC meetings	PIU	need based	Continue and ongoing activity
Recording/ documentation of grievances	PIU/ PMC	As required	To be reported as required.
Land Acquisition Process			
Issuance of notification of land award under section-11 of LAA 1894.	DC/ LAC Mansehra	July 06, 2022	Completed
Distribution of payment notices and advertisement in local newspapers.	DC/ LAC, PIU supported by PMC	August 2022 & onward	Continue and ongoing activity
Disbursement of payments and documentation of cases with impediments (land, structure and trees)	LAC/ DC Mansehra, PIU supported by PMC	September 2022 & onward	- Continue and ongoing activity -Documentation of cases with legal impediments to follow the SPS 2009 guidance note of ADB.
Disbursement of payments of all allowances/ assistance (i.e., vulnerability allowance, severity allowance, transition allowance, etc.)	LAC/ DC Mansehra, PIU supported by PMC	September 2022 & onward	-Continue and ongoing activity -Will depend on disbursement of compensation by LAC and availability of DPs.
Livelihood Restoration (NGO)			
NGO shortlisting	PIU	September 2022	Completed
Technical Bid Evaluation	PIU	March 2023	Completed
Price Bid Evaluation	PIU	June 2023	Completed
Contract Signing	PIU	July 2023	Completed
Contract Effectiveness/ NTP	PIU	July 2023	Completed
NGO inception report submission	NGO	September 2023	Ongoing

Activities	Responsibility	Tentative Dates of Completion	Remarks
LRP Updation	NGO	December 2023	The provided LRP updation date is tentative. As the NGO will update, Finalize and Implement the LRP therefore realistic date will be provided by consultants NGO.
Finalization of IVS	IVS	December 2023	IVS report submitted to ADB on December 4, 2023 and is under review.
Verification of census/ SES on missed out DPs	PIU/ PMC	August 2023	Completed
Action and efforts in regards to unresolved/ unpaid/ court cases	LAC/ DC Mansehra, PIU supported by PMC	Ongoing	Ongoing
status of action plan implementation per EMA recommendations (Table 8.1 in EMR)	PIU/ PMC	December 2023	Complied
Civil Works			
Sign civil works contract	PIU	09 March 2021	Completed
Pay mobilization advance	PIU/ Contractor	27 September 2021	Completed
Joint Survey/ Demarcate in the field areas to be kept from civil work.	PIU/ PMC/ Contractor	Not yet finalized	After basic design approval.
Issue no-objection for NTP for civil works in cleared areas as verified by the EMA.	ADB	December 2022 & March 2023	Completed for both Sectional LARP and no-objection for NTP issued by ADB as; - 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022 - 3 rd EMR approved by ADB on March 7, 2023

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB

(Revised draft: 18 July 2016)

GUIDANCE NOTES		Handling Compensation Cases with Legal and Administrative Impediments
Policy Requirement		Pay compensation and provide other resettlement entitlements before physical or economic displacement. ¹
Key Pointers <i>SPS and legal covenants</i> <i>When is compensation considered paid?</i> <i>LAA requirement on compensating before displacement</i>		<p>1. ADB Safeguard Policy Statement (SPS2009) requires the borrower/client to ensure that no physical displacement or economic displacement will occur until (i) compensation at full replacement cost² has been paid to each displaced person (DP) for project components or sections that are ready to be constructed; (ii) other entitlements listed in the resettlement plan have been provided to DPs; and (iii) a comprehensive income and livelihood rehabilitation program, supported by an adequate budget, is in place to help DPs improve, or at least restore, their incomes and livelihoods. While compensation is required to be paid before displacement, full implementation of the LARP might take longer.³ To ensure policy compliance, specific provisions are included in the Project/Loan agreements to keep on-hold civil works until compensation payments are fully paid to the DPs.</p> <p>2. Compensation for both land and non-land assets is deemed to have been paid when the amount in cash or cheque has been provided to DPs⁴ or deposited into their bank account, or in an escrow account.⁵ Depositing the compensation in an escrow account, in lieu of providing cash or cheque to the DP is justified only when sufficient good-faith efforts and all legal requirements for contacting and notifying the DPs have been made.</p> <p>3. Pakistan's Land Acquisition Act (1894) allows the government to take possession of the acquired land once land award has been made as per LAA Section 11, and payment has been made or deposited in court as per LAA Section 31. Accordingly, the Collector is required to pay the full amount to the DP, unless (a) the DP refuses to receive the amount, (b) there is no competent person to receive the compensation, or (c) if there is a dispute as to the title to receive the compensation. Such cases may be referred to the court and the compensation amount deposited in the court.⁶ In case the DPs or their representatives did not come forward to collect their compensation, the</p>

¹ See Involuntary Resettlement Safeguards Policy Principle 11, ADB Safeguards Policy Statement (2009), page 17.

² SPS defines full replacement cost for land and non-land assets as based on the following elements: (i) fair market value; (ii) transaction costs; (iii) interest accrued, (iv) transitional and restoration costs; and (v) other applicable payments, if any. In case of non-land assets, depreciation of structures and other assets should not taken into account. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 10.

³ See SR 2: Involuntary Resettlement, ADB SPS (2009), para 14.

⁴ Displaced persons include: (i) persons with formal legal rights to land lost in its entirety or in part; (ii) persons who lost the land they occupy in its entirety or in part who have no formal legal rights to such land, but who have claims to such lands that are recognized or recognizable under national laws, and (iii) persons who lost the land they occupy in its entirety or in part who have neither formal legal rights nor recognized or recognizable claims to such land. The borrower/client is required to provide adequate and appropriate replacement land and structures or cash compensation at full replacement cost for lost land and structures, adequate compensation for partially damaged structures, and relocation assistance, if applicable, prior to their relocation. DPs without legal rights to the affected land should be compensated for the loss of their non-land assets, and for other improvements to the land, at full replacement cost prior to their relocation provided they occupied the land or structure before the cut-off date. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 7-8.

⁵ An escrow account is a separate, dedicated or trust bank account for keeping money that is the property of others. It is relevant in the case of absentee landlords whose property is acquired for a public purpose, or when there is litigation regarding the compensation amount for land acquisition. This mechanism enables payment of compensation once the legal cases were settled and ownership documents were submitted. Source: A Planning and Implementation Good Practice Sourcebook – Draft Working Document, ADB November 2012, para 152.

⁶ Reference to the court may only be made after the lapse in the period in Section 18 (2) of the LAA.

(Revised draft: 18 July 2016)

	<p>amount may be deposited in the Revenue Department payable to the DPs, after sufficient efforts have been made to contact and encourage DPs to appear and notifying the DPs in which treasury the deposit has been made.⁷ As per LAA Standing Order 28, the Acquiring Officer is required, to the extent possible, to pay DPs in or near the DPs' village to facilitate collection of compensation.</p>
<i>Cases with legal and administrative impediments</i>	<p>4. Both the LAA (1894) and ADB SPS (2009) require that DPs are compensated before displacement but allow a mechanism for dealing with cases with legal and administrative impediments to disbursing compensation provided that sufficient good-faith efforts are demonstrated to (a) contact, notify and assist DPs, and (b) deliver compensation payments. This guidance note clarifies:</p> <ul style="list-style-type: none"> i. What are cases with legal and administrative impediments to payment of compensation to DPs? ii. What are the requirements under the LAA related to cases with legal and administrative impediments to payment of compensation to DPs?; and, iii. When can good-faith efforts be considered as sufficient and how to document that good-faith efforts have been made? <p>5. Cases with legal and administrative impediments to payment of compensation include:</p> <ul style="list-style-type: none"> i. DPs who did not accept the award due to objection to the measurement of the land or affected asset, the amount of compensation, the person to whom it is payable, or the apportionment of the compensation among the persons interested; ii. Absentee landowners (DPs living overseas or in other parts of the country), and without an authorized representative to collect compensation; iii. DPs with pending inheritance mutations; iv. DPs who are unenthusiastic to collect meager compensation amount; v. DPs who are unable to alienate the acquired asset either by being a juvenile with no legally documented guardian or due to other issues.
<i>Cases not valid as legal and administrative impediments</i>	<p>6. Non-disbursement/non-delivery of compensation due to (a) insufficient funds or delay in approval of funds; or (b) insufficient staff or resources does not justify not paying compensation to DPs before displacement. EAs/IAs have the power and responsibility to ensure that sufficient funds and staffing are available in a timely manner to undertake the required land acquisition. Similarly, non-compensation of affected non-land assets (structures) and improvements by DPs who have no formal rights to the affected land is not considered as a valid legal and administrative impediment (see footnote 4).</p>
<i>Why is it important to address cases with legal and administrative impediments?</i>	<p>7. DPs facing legal and administrative impediments could only be paid when the impediments have been resolved. In such cases, it is uncertain when DPs will receive their compensation causing untoward delay in project implementation and burden to local communities and project stakeholders. More importantly, these impediments prevent the project from assisting these DPs to enhance, or at least restore, their livelihoods and to improve the standards of living of the displaced poor and other vulnerable groups.</p>
<i>Good-faith efforts for cases with</i>	<p>8. Compensation of these DPs is beyond the control of the EA. These are mainly dependent of the actions of the DPs or ruling/decision from a third-party i.e. the court or BOR. However, good-faith efforts are needed from the EA/IA to (a) contact and notify DPs through their last known address, village heads or kins; (b) inform DPs who to</p>

7 Financial Commissioner Standing Order No. 28 Land Acquisition, para 88 (V), page 29.

(Revised draft: 18 July 2016)

<i>legal and administrative impediments</i>	contact or where to proceed to collect their compensation; and (c) advise DPs on possible actions that may help them receive their compensation.
<i>Need for sustained community outreach</i>	<p>9. It is important that the LAR management team⁸ undertakes continued community consultations and outreach to locate, assist and guide DPs with legal and administrative impediments. Documentation of the efforts by the LAR management team including multiple visits⁹ to DPs' villages, organizing village meetings, posting of notices in public places, serving notices at last known address of DPs and publishing the names of unpaid DPs in the print media is needed to demonstrate that due efforts were conducted in addressing cases with impediments to paying compensation.</p>
<i>Cases with title disputes and litigation</i>	<p>10. Some issue-specific measures to confirm DPs understanding about the availability of compensation, payment mechanism, time-lines, and DPs agreement to the commencement of works (wherever required) while the issue is being resolved can help show and validate the efforts exhausted by the EA to achieve the policy objectives and enable the decision makers to allow the construction works accordingly. For each issue, documentation requirements and recording of certification statements are discussed below. Standard templates for additional documentation are provided against each issue as and wherever required:</p> <p>i) Land Title Disputes or Litigations among the DPs or Court References Against Award</p> <p>11. When there is a dispute on the title of the affected land before a competent court of law or when DPs file references against award, compensation can only be made after the court decrees which may take years. Further, right to appeal against court's decree cannot be forfeited or denied under law which could further delay the payment. In such cases, payment of compensation in a given time frame is impossible and it would be appropriate to deposit compensation in treasury at courts disposal to make sure the DPs are paid as and when court verdict is passed. For these cases, the process provided in the succeeding paras should be followed.</p> <p>12. Immediately after identifying such cases, the EA after seeking court's permission should deposit the compensation amount in the court for payment to the DPs as and when court decides their reference or title dispute. The receipt and records for such deposits should be maintained at the EA's project office. Meanwhile, the EA through its LAR staff should liaise with the DPs to inform them about the compensation payment mechanism and compensation deposited in the treasury or the court. The EA's project office should prepare and maintain the following record:</p> <ul style="list-style-type: none"> • Database/listing and field reports on activities done to identify and screen DPs with their legal/administrative issues including nature of dispute and reference court where pending • Field reports on activities done to coordinate with the DPs for early resolution of

⁸ The LAR management team may include Land Acquisition and Resettlement Staff engaged by the EA i.e. EA's Land Management Staff, Land Acquisition Collector deputed by BOR, Resettlement Specialists and social mobilizers either recruited by the EA or mobilized through Consultants (Safeguards Management or Construction Supervision Consultants) to support the EA in effective LAR management.

⁹ Repeated visits in three consecutive months scheduled for each village by the Land Acquisition Collector/Land Acquisition Unit of the EA to deliver compensation to unpaid DPs and identify those with legal and administrative impediments. The repeated visits should be documented showing visit schedule, information disclosure reports, list of persons met and field visit reports duly endorsed by the local community and the village headman confirming number of identified DPs with legal and administrative impediments.

(Revised draft: 18 July 2016)

<p><i>Absentee land owners</i></p>	<p>their issues and with courts for seeking permission/guidance and deposit of compensation in treasury at court's disposal.</p> <ul style="list-style-type: none"> • copy of the delivery of notices (with signed receipt) to the DPs confirming deposit of amount at court's disposal and clarifying mechanism for payment. <p>ii) Absentee Landowners (DPs Living Overseas or in Other Parts of the Country).</p> <p>13. Many rural households migrate to cities for better livelihood opportunities and standard of living. Moreover, hereditary division over time resulted in the segmentation of agricultural land parcels into unproductive units. While some families with land and assets in different parts of the country divide their land based on their places of residence, many do so without legally formalizing such settlements and getting land records updated accordingly. Some family members who have migrated overseas permanently had land in their name or retained their respective share in family-owned land as per land revenue records. Such DPs who own or have share in the land as per record but are not living in the village are termed as absentee landowners.</p> <p>14. Absentee landowners¹⁰ are also recorded as DPs. The compensation to absentee land owners could not be made until they appear before the acquiring officer for processing and payment of compensation. LAA requires that notices are delivered against each land parcel either through (a) co-sharers in the acquired land parcel, (b) DPs relatives living in the village, or (c) through the village headman. The legal requirement is to serve notices to DPs at their places of residence either through special messenger or registered post, which can only be met if the whereabouts and residence of the absentee land owners is known. An additional measure that may be considered to notify absentee land owners whose whereabouts are unknown is to publish their names in print media (National Daily News Paper).¹¹</p> <p>15. It is vital to collect information about the DP's contact details including the mailing and residential address. The following measures are proposed to contact absentee landowners and maintain record of all efforts made by the EA:</p> <ul style="list-style-type: none"> • Identify and record DPs relation in affected village or local contact person, collect information about DP's present place of residence. See template 1 below:
------------------------------------	---

¹⁰ Land owners who are recorded in the landholding rights register as owners but they have shifted from the village to other areas in the country or overseas for better income opportunities and living standard.

¹¹ In NTCHIP tranche-1 and NHDSIP tranche –II projects (i.e. M-4 Faisalabad-Gojra Section (ADB Loan 2400) and Sukkur-Jacobabad (N-65) (ADB Loan 2540)) and the National Motorway M-4 Gojra-Shorkot Section Project (ADB Loan 3300), the notices with the names of the DPs who have not come forward to collect compensation were published in the National News Papers (Urdu language) as a last resort effort to approach unpaid DPs for compensation delivery.

(Revised draft: 18 July 2016)

Template 1: Record on DPs not living in the project area (other villages/cities in Pakistan or Overseas).						
Date Prepared: _____						
Name of Village: _____		Tehsil: _____		District: _____		
#	Name of DP	Impact Type	Person contacted in village and his cell No.	Relationship with DP	Current Residence of DP with contact No.	Remarks
1	Add DP name as of impact inventory	Add impact i.e. Land Tree Crops Structure etc.	Add name of person contacted with his cell number and other particular if any	Uncle, Brother, neighbor etc.	Add current address of DP with contact number and city/country of residence	Signature of the Person contacted
2						
3						
4						
Information Collected By			Witnessed by		Information verified by	
Sd/ _____ (SM team name)			Sd/ _____ (Headman or DPC President/member)		Sd/ _____ (Settlement Specialist)	
			(Name of headman/president or member committee)			

- Deliver formal notice to the DP's last known address (recorded in template 1) through registered post with acknowledgement receipt attached. Keep on-file a scanned-copy of the notice and acknowledgement receipt.
- In case no contact person or relative of the DPs is identified in the village and the local community confirms DPs whereabouts are unknown, a certification statement from any of the resident land owner in the village preferably by the president or member of the Displaced Persons Committee (DPC) and duly witnessed by (a) the village headman and, (b) land revenue patwari should be recorded and maintained. See Template 2 below (to be translated to Urdu).

Template 2: Statement from Village headman or other notable in village/area when the whereabouts of DP are not known	
Date prepared: _____	
Particular of DP and acquired land parcel	
Name of DP _____ (enter DP Name with Parentage)	Resident of _____ (Enter DP Last known address) Land Plot _____ Khasra Nos _____ Located Village _____
Statement:	
I, _____ (put name here) _____ the president/member of village DPC or local resident land asset/owner, on behalf of the other residents in village solemnly declare that:	
<ul style="list-style-type: none"> • The DP and his family owned acquired land as per land records but for last (_____) they have never been seen in the village. • To my information, the DP and his family never lived in village, neither any relative of DP lives in village/area nor any of the village resident know the whereabouts of the DP and his family. • I affirm that the EA with assistance of DPC has exerted full efforts to outreach the DPs in village and those living in other areas and clarified that compensation cost for unpaid DPs is deposited in treasury that can be claimed as and when the DPS show-up to claim. • This statement is given free of coercion and compulsion which is witnessed by the Village Headman and _____ land revenue Patwari of village _____. 	
The Declarant	
Sign/Thumb Impression	
Name _____	
Village Headman/Local resident land owner	
Resident of _____	
Witnessed By	
We the Village Headman and land revenue Patwari of village _____ (Put village name here), personally know Mr/Mrs _____ President/member of DPC or local resident land owner of village _____, and witness veracity of statement made by him affirming that the DP Named _____ (Put name of DP here) himself or any of his family members are not living in village/area since for _____ and their current places of residence are not known to any of the local residents in village.	
Signed	Signed
Name: Mr. _____ Village Headman Chak, _____	Name: Mr. _____ Land Revenue Patwari Chak, _____

iii) DPs with Pending Inheritance Mutations

16. Land records are maintained by the local land revenue authorities who are responsible to enter land mutation transactions as and when reported by the landowners and update land records accordingly. Some heirs of DPs who passed away fail to get inheritance mutations recorded and get land records updated accordingly. On average, land acquisition process is completed almost in two years. During the acquisition or after land awards are announced, some DPs pass away without receiving their entitled

DPs with pending inheritance mutation

(Revised draft: 18 July 2016)

	<p>compensation. Although the legal heirs of the deceased DP are eligible for compensation, they could not be paid until the inheritance mutation is recorded and remaining land of deceased DP is transferred in their name.</p> <p>17. The law requires heirs of the DP to report to the local land revenue authorities about the demise of the DP and apply for the updating of the land record. Upon receipt of the application, the land revenue authorities undergo a legal process to record the inheritance mutation, update the land record reflecting the names of legal heirs and their respective shares in the land record. When it is done, the compensation can be paid to the legal heirs as per their respective share. This process normally takes three to four months. For cases where inheritance mutations are not timely reported, recording becomes more difficult and can take a longer period to complete.</p> <p>18. When it is determined that the DP has passed away, the LAR management team should approach the legal heirs to apprise them on the process for getting compensation and assist them in approaching land revenue authorities to get their inheritance mutations recorded. The LAR management team should carry-out the following activities to facilitate the mutation of inheritance and early payment of compensation to the heirs and document their efforts:</p> <ul style="list-style-type: none">• Identify all living legal heirs of the DP, visit the heirs residing in the village and guide them on the process and facilitate in inheritance mutation process:• Collect a statement from the legal heirs¹² confirming that their inheritance mutation of land is pending, acknowledging the EA's efforts to assist them, indicating awareness that funds are available for compensation delivery, and concurring that works may commence while their inheritance mutation is being processed.• Keep copies of the signed statement in the EA project office files. See Template 3 below (to be translated to Urdu):
--	---

¹² To the extent possible, all legal heirs living within the village should sign the Statement. If some heirs are not available to sign, the LAR management team should prepare a field report indicating who are the heirs who were not able to sign the statement and the circumstances why they were not able to sign i.e. out of the village or country, ill, etc. The LAR management team should also record the names of heirs who are out of the village or country and their last known address and advise the other heirs to relay the information to those who are away.

(Revised draft: 18 July 2016)

Template 3: Inheritor's Statement When Inheritance Mutation is Pending							
<p><i>DPs unable to alienate the land</i></p>	<p style="text-align: right;">Date Prepared: _____</p> <p>Particulars of DP and acquired land parcel Name of DP _____ (enter DP Name with Parentage as of land record), owner of Acquired Land Plot _____ Khasra Nos _____ Located in Village _____ District _____ Province _____</p> <p>Statement by the Inheritor's We the persons listed below as legal heirs of DP—(put name of DP here) _____ against acquired land referred above solemnly declare that:</p> <ul style="list-style-type: none"> • The inheritance mutation of above said acquired land is pending. • We understand that compensation can be claimed/paid according to inheritance mutation recorded in land record and we are coordinating with the Land Revenue Authorities in this regard. • _____ (Name of Staff, Office and EA) has clarified that compensation amount already deposited in treasury can be paid to legal heirs as and when the inheritance mutation issues are resolved; • We have no objection to the commencement project works on our plot while our inheritance mutation of land is being processed; and • This statement is given free of coercion and compulsion which is witnessed by Village Headman and APC president. <p>The Declarant</p> <table border="0"> <tr> <td>Sign/Thumb Impression Name _____ Resident of _____</td> <td>Sign/Impression Thumb Name _____ Resident of _____</td> </tr> <tr> <td>Sign/Thumb Impression Name _____ Resident of _____</td> <td>Sign/Thumb Impression Name _____ Resident of _____</td> </tr> <tr> <td>Sign/Thumb Impression Name _____ Resident of _____</td> <td>Sign/Thumb Impression Name _____ Resident of _____</td> </tr> </table> <p>Witnessed By We the Village Headman and President APC village—_____, personally know the above signatories as legal heirs of the DP, and confirm and witness the statement above.</p> <p>Signed _____</p> <p>Name: Mr. _____ Village Headman Chak _____</p> <p>Signed _____</p> <p>Name: Mr. _____ President DPC Chak _____</p>	Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____
	Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____					
	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____					
	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____					
	<p>iv) DPs Who are Unable to Alienate the Acquired Asset:</p> <p>19. Minors, juveniles and DPs with mental disability are not capable to alienate the acquired land under law. The law provides that compensation could be paid through legally-designated guardians or managers who can act and alienate the immovable property on behalf of the DP. In cases where the guardians are not designated by the court, the compensation is put on-hold until the minor attains the age of majority and claim compensation.</p> <p>20. It is common that children inherit their parents' immovable properties, but is kept in possession and used by adult male members of the extended family or kinship group as a joint family asset. It is not a common practice to appoint guardians following the Guardians and Wards Act of 1890. Hence, compensation of DPs with minor age is kept on hold until the DP becomes of legal age unless a valid guardian certificate is produced. Although such cases are not many, it is important to guide the adults who provide care to these DPs to approach the right forum or court for appointing a guardian under law.</p> <p>21. The LAR management team should carry-out the following activities in dealing with pending guardian's appointment and in documenting its efforts:</p> <ul style="list-style-type: none"> • Coordinate with the Living Parent or other grown up members of the household the DP is living with and guide them on the process of appointing a guardian. • Collect a certification statement from the Living Parent or other grown up member of the household the DP is living with, that i) confirms EA's efforts to notify and guide them and secure funds for compensation payment, ii) states that the appointment of guardian is pending, and iii) concurs to the commencement of civil works on the plot while the guardianship certificate is being processed. Such statement should be witnessed by the village headman and the village DPC chairman or member. See Template 4 below (to be translated to Urdu). 						

(Revised draft: 18 July 2016)

<p><i>DPs with meager compensation</i></p>	<p style="text-align: center;">Template 4: Guardian Statement if DP is Juvenile</p> <p style="text-align: right;">Date Prepared: _____</p> <p>Particular of DPs and acquired land parcel Name/Names of DPs i) _____ (enter DP Name/Names of DPs with Parentage), ii) _____ and iii) _____ Resident of _____ (Enter DP current address) Own acquired Land Plot _____ KhasraNos _____ Located Village _____</p> <p>Statement by Guardian I _____ (put name here) the (mother/father/brother/sister/uncle) (put relation of elder with whom the minor DP/DPs lives) of DP/DPs i) _____ (put name of DP/DPs here) ii) _____ as natural guardian solemnly declare that:</p> <ul style="list-style-type: none"> • The DP/DPs is/are minor who lives with me and as natural guardian of DP/DPs, I am responsible for his/her/their well-being and bringing him/her/their up; • _____ (Indicate name of staff, unit, and EA) has clarified that compensation amount, already deposited in treasury, can be paid to legal guardian of DP/DPs after production of the valid Guardian Certificate issued by the competent court; • A petition for issuance of guardians certificate is filed/being filed in the competent court and the court's decision is pending; • The awarded compensation in name of DP/DPs will be collected upon issuance of guardian's certificate by court, however, as natural guardian I have no objection to commencement of project works; and • This statement is given free of coercion and compulsion which is witnessed by Village Headman and DPC president. <p>The Declarant Sign/Thumb Impression _____ Name _____ Relationship with DP _____ Resident of _____</p> <p>Witnessed By We the Village Headman and President APC village _____, personally know Mr/Mrs _____ and witness veracity of statement made by confirming that the Minor DP/DPs named above lives with him/her in village/city _____ (Put name of village/city here).</p> <p>Signed _____ Signed _____ Name: Mr. _____ Name: Mr. _____ Village Headman Chak _____ President DPC Chak _____</p>
	<p style="text-align: center;">v) DPs with Meager Compensation</p> <p>22. The compensation amount itself proves driving factor for DPs to submit their claims. In cases where small land holdings are in joint ownership with several entitled persons, shares in compensation for each DP become very small (\$100 and below). A good number¹³ of DPs fall in this category and they never show-up to collect compensation. The situation is further aggravated when such DPs also face other legal or administrative issues like pending inheritance mutations of acquired land or living overseas and other parts in the country.</p> <p>23. Although the law provides a mechanism that includes cash payment at the village or payment through money order in case of absentee land owners¹⁴, such is no longer practiced. The only available mode is payment through voucher debit-able to the treasury which requires the DP to travel repeatedly to the district/tehsil headquarter to receive their compensation, making the transportation cost higher than their compensation. This also requires that the DP has or opens a bank account.</p> <p>24. The LAR management team should explore other payment modes allowed under the LAA including cash payment or payment through money order if the DP is living out of the project area. If such unclaimed compensations are deposited at court's disposal as legal remedy, it will be of no gain because a significant number of the DPs will remain unpaid. Following actions should be taken and recorded to explore specific measures and seek guidance from BOR in this aspect.</p> <ul style="list-style-type: none"> • Define a maximum slab of amount to be termed as meager compensation and get it endorsed by the EA; • Document coordination efforts with BOR including i) official correspondence and

¹³ In the National Motorway M-4 Gojra-Shorkot Section Project, almost + 10% DPs are entitled to a compensation below 100 US \$
¹⁴ Rule 87, Financial Commissioner's (Board of Revenue) Standing Order No 28 (1909) on land acquisition procedures.

(Revised draft: 18 July 2016)

	<p>ii) meet with BOR to seek guidance on the issue at the project and EA levels.</p> <ul style="list-style-type: none">• Maintain a record of actions taken by the project team for payment to DP or deposit compensation at court's disposal following guidance from BOR.
--	--

DPs Living abroad and Other Cities in Pakistan (Mouza Paras)

بلاکوت ہائیڈرو پاور پراجیکٹ بلاکوت ساکھرو
حاجہ محسن کار پکڑو پر پراجیکٹ ان پاش گھر رہتا (دوسرے گاؤں پاکستان کے دوسرے شہر ملک سے باہر)

تاریخ: 18-12-2023
موضع: اکاؤنٹنگ ہاؤس
ضلع: راولپنڈی
تعلقہ: جالپور

نمبر گھر	حاجہ محسن کا نام	پراجیکٹ کے اثرات کی قسم	گاہکوں میں جس محسن سے رابطہ	حاجہ محسن سے رشتہ	حاجہ محسن کا سرکاری پتہ	نمبر قبیلہ/موصول
1	عبدالغنی حسین شاہ	زمین	عبدالغنی شاہ	بھتیجا	ایبٹ آباد	1327
2	ارشد علی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	1429
3	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	1567
4	سید عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	ایبٹ آباد	1523
5	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	1621
6	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	1719

معلومات حاصل کنندہ: محمد
تصدیق کنندہ: محمد

Member Grievance Redressal Committee, BHPP, PEDO.
رہبر/اہل (Field level)
دعوت: محمد
تاریخ: 18-12-2023

DPs Living abroad and Other Cities in Pakistan (Mouza Bela Sacha)

بلاکوت ہائیڈرو پاور پراجیکٹ بلاکوت ساکھرو
حاجہ محسن کار پکڑو پر پراجیکٹ ان پاش گھر رہتا (دوسرے گاؤں پاکستان کے دوسرے شہر ملک سے باہر)

تاریخ: 18-12-2023
موضع: بلاکوت
ضلع: راولپنڈی
تعلقہ: جالپور

نمبر گھر	حاجہ محسن کا نام	پراجیکٹ کے اثرات کی قسم	گاہکوں میں جس محسن سے رابطہ	حاجہ محسن سے رشتہ	حاجہ محسن کا سرکاری پتہ	نمبر قبیلہ/موصول
1	عبدالغنی الرحمن	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	53
2	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	75
3	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	77
4	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	104
5	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	119
6	عبدالغنی شاہ	زمین	عبدالغنی شاہ	بھتیجا	جھنگ پور	123

معلومات حاصل کنندہ: محمد
تصدیق کنندہ: محمد

Member Grievance Redressal Committee, BHPP, PEDO.
رہبر/اہل (Field level)
دعوت: محمد
تاریخ: 18-12-2023

گواہ

میں موضع _____ کا نمبر دار اور GRC کا ممبر _____ سید تنویر عالم _____ کو ذاتی طور پر جانتے ہیں۔ اور بطور گواہ اقرار کرتے ہیں کہ یہ شخص متاثرہ شخص _____ سے رابطہ بنا کر _____ کا حقیقی وارث اور کفیل ہے۔

دستخط _____

نمبر دار کا نام _____ سید عابد حسین _____

پتہ _____

دستخط _____

ممبر GRC _____ سید تنویر عالم _____

پتہ _____

Member Grievance Redressal Committee, BHPP, PEDO.

Annexure-2: Litigant DPs with pending title disputes and court cases (Mouza Sangar)



P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department



اطلاع برائے مالکان اراضیات کورٹ ریفرنسز
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ تحصیل بالا کوٹ، ضلع مانسہرہ

نام: محمد فاروق ولد: مسعود
نمبر خسرہ: 108, 113 موضع: سنگڑ
تحصیل بالا کوٹ ضلع مانسہرہ کے ان تمام مالکان اراضیات جن کی زمین ریفرنس نمبر 18/30 ہذا میں سامان نے
مسئول تسلیم کی اراضی و درختان کے معاوضہ کے متعلقہ دعویٰ / ریفرنس درج کیا ہے۔ لہذا اس نوٹس کے ذریعہ
آپ کو مطلع کیا جاتا ہے کہ آپ کی رقم بابت قیمت اراضیات، درختان، تعمیر شدہ مکانات کورٹ ریفرنسز کی وجہ سے
District Treasure / Escrow Account کے سرپرہ رکھا گیا ہے۔

EA افسران
ڈپٹی ڈائریکٹر (سوشل اینڈ ریمڈیویشن)
Social & Resettlement
BHPP, PEDO
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ (ہائیڈرو)

Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha

VOUCHER BALAKOT HYDRO POWER PROJECT

Sl. No.	Particulars	Amount
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

MAAT No. 230
Stamp: NWFP AST No. 230
MANSEHRA Treasury

VOUCHER NO. 352
Head of Service Chargeable G-11215
Original No. 111/112/113/114/115/116/117/118/119/120/121/122/123/124/125/126/127/128/129/130/131/132/133/134/135/136/137/138/139/140/141/142/143/144/145/146/147/148/149/150/151/152/153/154/155/156/157/158/159/160/161/162/163/164/165/166/167/168/169/170/171/172/173/174/175/176/177/178/179/180/181/182/183/184/185/186/187/188/189/190/191/192/193/194/195/196/197/198/199/200/201/202/203/204/205/206/207/208/209/210/211/212/213/214/215/216/217/218/219/220/221/222/223/224/225/226/227/228/229/230/231/232/233/234/235/236/237/238/239/240/241/242/243/244/245/246/247/248/249/250/251/252/253/254/255/256/257/258/259/260/261/262/263/264/265/266/267/268/269/270/271/272/273/274/275/276/277/278/279/280/281/282/283/284/285/286/287/288/289/290/291/292/293/294/295/296/297/298/299/300/301/302/303/304/305/306/307/308/309/310/311/312/313/314/315/316/317/318/319/320/321/322/323/324/325/326/327/328/329/330/331/332/333/334/335/336/337/338/339/340/341/342/343/344/345/346/347/348/349/350/351/352/353/354/355/356/357/358/359/360/361/362/363/364/365/366/367/368/369/370/371/372/373/374/375/376/377/378/379/380/381/382/383/384/385/386/387/388/389/390/391/392/393/394/395/396/397/398/399/400/401/402/403/404/405/406/407/408/409/410/411/412/413/414/415/416/417/418/419/420/421/422/423/424/425/426/427/428/429/430/431/432/433/434/435/436/437/438/439/440/441/442/443/444/445/446/447/448/449/450/451/452/453/454/455/456/457/458/459/460/461/462/463/464/465/466/467/468/469/470/471/472/473/474/475/476/477/478/479/480/481/482/483/484/485/486/487/488/489/490/491/492/493/494/495/496/497/498/499/500/501/502/503/504/505/506/507/508/509/510/511/512/513/514/515/516/517/518/519/520/521/522/523/524/525/526/527/528/529/530/531/532/533/534/535/536/537/538/539/540/541/542/543/544/545/546/547/548/549/550/551/552/553/554/555/556/557/558/559/560/561/562/563/564/565/566/567/568/569/570/571/572/573/574/575/576/577/578/579/580/581/582/583/584/585/586/587/588/589/590/591/592/593/594/595/596/597/598/599/600/601/602/603/604/605/606/607/608/609/610/611/612/613/614/615/616/617/618/619/620/621/622/623/624/625/626/627/628/629/630/631/632/633/634/635/636/637/638/639/640/641/642/643/644/645/646/647/648/649/650/651/652/653/654/655/656/657/658/659/660/661/662/663/664/665/666/667/668/669/670/671/672/673/674/675/676/677/678/679/680/681/682/683/684/685/686/687/688/689/690/691/692/693/694/695/696/697/698/699/700/701/702/703/704/705/706/707/708/709/710/711/712/713/714/715/716/717/718/719/720/721/722/723/724/725/726/727/728/729/730/731/732/733/734/735/736/737/738/739/740/741/742/743/744/745/746/747/748/749/750/751/752/753/754/755/756/757/758/759/760/761/762/763/764/765/766/767/768/769/770/771/772/773/774/775/776/777/778/779/780/781/782/783/784/785/786/787/788/789/790/791/792/793/794/795/796/797/798/799/800/801/802/803/804/805/806/807/808/809/810/811/812/813/814/815/816/817/818/819/820/821/822/823/824/825/826/827/828/829/830/831/832/833/834/835/836/837/838/839/840/841/842/843/844/845/846/847/848/849/850/851/852/853/854/855/856/857/858/859/860/861/862/863/864/865/866/867/868/869/870/871/872/873/874/875/876/877/878/879/880/881/882/883/884/885/886/887/888/889/890/891/892/893/894/895/896/897/898/899/900/901/902/903/904/905/906/907/908/909/910/911/912/913/914/915/916/917/918/919/920/921/922/923/924/925/926/927/928/929/930/931/932/933/934/935/936/937/938/939/940/941/942/943/944/945/946/947/948/949/950/951/952/953/954/955/956/957/958/959/960/961/962/963/964/965/966/967/968/969/970/971/972/973/974/975/976/977/978/979/980/981/982/983/984/985/986/987/988/989/990/991/992/993/994/995/996/997/998/999/1000/1001/1002/1003/1004/1005/1006/1007/1008/1009/1010/1011/1012/1013/1014/1015/1016/1017/1018/1019/1020/1021/1022/1023/1024/1025/1026/1027/1028/1029/1030/1031/1032/1033/1034/1035/1036/1037/1038/1039/1040/1041/1042/1043/1044/1045/1046/1047/1048/1049/1050/1051/1052/1053/1054/1055/1056/1057/1058/1059/1060/1061/1062/1063/1064/1065/1066/1067/1068/1069/1070/1071/1072/1073/1074/1075/1076/1077/1078/1079/1080/1081/1082/1083/1084/1085/1086/1087/1088/1089/1090/1091/1092/1093/1094/1095/1096/1097/1098/1099/1100/1101/1102/1103/1104/1105/1106/1107/1108/1109/1110/1111/1112/1113/1114/1115/1116/1117/1118/1119/1120/1121/1122/1123/1124/1125/1126/1127/1128/1129/1130/1131/1132/1133/1134/1135/1136/1137/1138/1139/1140/1141/1142/1143/1144/1145/1146/1147/1148/1149/1150/1151/1152/1153/1154/1155/1156/1157/1158/1159/1160/1161/1162/1163/1164/1165/1166/1167/1168/1169/1170/1171/1172/1173/1174/1175/1176/1177/1178/1179/1180/1181/1182/1183/1184/1185/1186/1187/1188/1189/1190/1191/1192/1193/1194/1195/1196/1197/1198/1199/1200/1201/1202/1203/1204/1205/1206/1207/1208/1209/1210/1211/1212/1213/1214/1215/1216/1217/1218/1219/1220/1221/1222/1223/1224/1225/1226/1227/1228/1229/1230/1231/1232/1233/1234/1235/1236/1237/1238/1239/1240/1241/1242/1243/1244/1245/1246/1247/1248/1249/1250/1251/1252/1253/1254/1255/1256/1257/1258/1259/1260/1261/1262/1263/1264/1265/1266/1267/1268/1269/1270/1271/1272/1273/1274/1275/1276/1277/1278/1279/1280/1281/1282/1283/1284/1285/1286/1287/1288/1289/1290/1291/1292/1293/1294/1295/1296/1297/1298/1299/1300/1301/1302/1303/1304/1305/1306/1307/1308/1309/1310/1311/1312/1313/1314/1315/1316/1317/1318/1319/1320/1321/1322/1323/1324/1325/1326/1327/1328/1329/1330/1331/1332/1333/1334/1335/1336/1337/1338/1339/1340/1341/1342/1343/1344/1345/1346/1347/1348/1349/1350/1351/1352/1353/1354/1355/1356/1357/1358/1359/1360/1361/1362/1363/1364/1365/1366/1367/1368/1369/1370/1371/1372/1373/1374/1375/1376/1377/1378/1379/1380/1381/1382/1383/1384/1385/1386/1387/1388/1389/1390/1391/1392/1393/1394/1395/1396/1397/1398/1399/1400/1401/1402/1403/1404/1405/1406/1407/1408/1409/1410/1411/1412/1413/1414/1415/1416/1417/1418/1419/1420/1421/1422/1423/1424/1425/1426/1427/1428/1429/1430/1431/1432/1433/1434/1435/1436/1437/1438/1439/1440/1441/1442/1443/1444/1445/1446/1447/1448/1449/1450/1451/1452/1453/1454/1455/1456/1457/1458/1459/1460/1461/1462/1463/1464/1465/1466/1467/1468/1469/1470/1471/1472/1473/1474/1475/1476/1477/1478/1479/1480/1481/1482/1483/1484/1485/1486/1487/1488/1489/1490/1491/1492/1493/1494/1495/1496/1497/1498/1499/1500/1501/1502/1503/1504/1505/1506/1507/1508/1509/1510/1511/1512/1513/1514/1515/1516/1517/1518/1519/1520/1521/1522/1523/1524/1525/1526/1527/1528/1529/1530/1531/1532/1533/1534/1535/1536/1537/1538/1539/1540/1541/1542/1543/1544/1545/1546/1547/1548/1549/1550/1551/1552/1553/1554/1555/1556/1557/1558/1559/1560/1561/1562/1563/1564/1565/1566/1567/1568/1569/1570/1571/1572/1573/1574/1575/1576/1577/1578/1579/1580/1581/1582/1583/1584/1585/1586/1587/1588/1589/1590/1591/1592/1593/1594/1595/1596/1597/1598/1599/1600/1601/1602/1603/1604/1605/1606/1607/1608/1609/1610/1611/1612/1613/1614/1615/1616/1617/1618/1619/1620/1621/1622/1623/1624/1625/1626/1627/1628/1629/1630/1631/1632/1633/1634/1635/1636/1637/1638/1639/1640/1641/1642/1643/1644/1645/1646/1647/1648/1649/1650/1651/1652/1653/1654/1655/1656/1657/1658/1659/1660/1661/1662/1663/1664/1665/1666/1667/1668/1669/1670/1671/1672/1673/1674/1675/1676/1677/1678/1679/1680/1681/1682/1683/1684/1685/1686/1687/1688/1689/1690/1691/1692/1693/1694/1695/1696/1697/1698/1699/1700/1701/1702/1703/1704/1705/1706/1707/1708/1709/1710/1711/1712/1713/1714/1715/1716/1717/1718/1719/1720/1721/1722/1723/1724/1725/1726/1727/1728/1729/1730/1731/1732/1733/1734/1735/1736/1737/1738/1739/1740/1741/1742/1743/1744/1745/1746/1747/1748/1749/1750/1751/1752/1753/1754/1755/1756/1757/1758/1759/1760/1761/1762/1763/1764/1765/1766/1767/1768/1769/1770/1771/1772/1773/1774/1775/1776/1777/1778/1779/1780/1781/1782/1783/1784/1785/1786/1787/1788/1789/1790/1791/1792/1793/1794/1795/1796/1797/1798/1799/1800/1801/1802/1803/1804/1805/1806/1807/1808/1809/1810/1811/1812/1813/1814/1815/1816/1817/1818/1819/1820/1821/1822/1823/1824/1825/1826/1827/1828/1829/1830/1831/1832/1833/1834/1835/1836/1837/1838/1839/1840/1841/1842/1843/1844/1845/1846/1847/1848/1849/1850/1851/1852/1853/1854/1855/1856/1857/1858/1859/1860/1861/1862/1863/1864/1865/1866/1867/1868/1869/1870/1871/1872/1873/1874/1875/1876/1877/1878/1879/1880/1881/1882/1883/1884/1885/1886/1887/1888/1889/1890/1891/1892/1893/1894/1895/1896/1897/1898/1899/1900/1901/1902/1903/1904/1905/1906/1907/1908/1909/1910/1911/1912/1913/1914/1915/1916/1917/1918/1919/1920/1921/1922/1923/1924/1925/1926/1927/1928/1929/1930/1931/1932/1933/1934/1935/1936/1937/1938/1939/1940/1941/1942/1943/1944/1945/1946/1947/1948/1949/1950/1951/1952/1953/1954/1955/1956/1957/1958/1959/1960/1961/1962/1963/1964/1965/1966/1967/1968/1969/1970/1971/1972/1973/1974/1975/1976/1977/1978/1979/1980/1981/1982/1983/1984/1985/1986/1987/1988/1989/1990/1991/1992/1993/1994/1995/1996/1997/1998/1999/2000/2001/2002/2003/2004/2005/2006/2007/2008/2009/2010/2011/2012/2013/2014/2015/2016/2017/2018/2019/2020/2021/2022/2023/2024/2025/2026/2027/2028/2029/2030/2031/2032/2033/2034/2035/2036/2037/2038/2039/2040/2041/2042/2043/2044/2045/2046/2047/2048/2049/2050/2051/2052/2053/2054/2055/2056/2057/2058/2059/2060/2061/2062/2063/2064/2065/2066/2067/2068/2069/2070/2071/2072/2073/2074/2075/2076/2077/2078/2079/2080/2081/2082/2083/2084/2085/2086/2087/2088/2089/2090/2091/2092/2093/2094/2095/2096/2097/2098/2099/2100/2101/2102/2103/2104/2105/2106/2107/2108/2109/2110/2111/2112/2113/2114/2115/2116/2117/2118/2119/2120/2121/2122/2123/2124/2125/2126/2127/2128/2129/2130/2131/2132/2133/2134/2135/2136/2137/2138/2139/2140/2141/2142/2143/2144/2145/2146/2147/2148/2149/2150/2151/2152/2153/2154/2155/2156/2157/2158/2159/2160/2161/2162/2163/2164/2165/2166/2167/2168/2169/2170/2171/2172/2173/2174/2175/2176/2177/2178/2179/2180/2181/2182/2183/2184/2185/2186/2187/2188/2189/2190/2191/2192/2193/2194/2195/2196/2197/2198/2199/2200/2201/2202/2203/2204/2205/2206/2207/2208/2209/2210/2211/2212/2213/2214/2215/2216/2217/2218/2219/2220/2221/2222/2223/2224/2225/2226/2227/2228/2229/2230/2231/2232/2233/2234/2235/2236/2237/2238/2239/2240/2241/2242/2243/2244/2245/2246/2247/2248/2249/2250/2251/2252/2253/2254/22

Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs

Balakot Hydropower Project Community Consultation Meeting Report

Date: 12-09-2023.

On 12th Sep, 2023 Meeting was held with the affected community of Mouza Paras. In the meeting different issues were discussed i.e., Land compensation and non-land compensation. The team informed the local of received their due compensation as soon as possible. In this regards the local told that our compensation are low and we collectably received when the IVS outcome disclosed. The team told again that to the local to received and if any increase or decrease will pay if the IVS assessment disclosed.

Balakot Hydropower Project Community Consultation Meeting Attendance Sheet

Name of Mouza: Paras. Date: 12-09-2023.

S. No.	Name	Contact No.	Signature
①	Safdar Shah	0345-9092274	Safdar
②	Zakir Shah	-	zakir
③	Wazir Shah	0346-8531469	Wazir
④	Hamid Shah	0345-9239937	Hamid
⑤	Arshad Shah	0346-9154947	Arshad
⑥	Iqbal Shah	0340-9149704	Iqbal
⑦	Syed Ali Shah	0346-6522656	Syed Ali
⑧	Sajjad Shah	0348-9423817	Sajjad
⑨	Ahmad Shah	0348-9611381	Ahmad
⑩	Waqar Shah	0346-9896447	Waqar
⑪	Riaz	0343-3753433	Riaz
⑫	Israr Shah	0342-9422441	Israr
⑬	Imtiaz Shah	0346-9038864	Imtiaz

**Balakot Hydropower Project
Community Consultation Meeting Report**

Date: 21-11-23

Meeting held with the local community of mouza Sangar, regarding unpaid compensations of their land and non-land assets, particularly the meager amount. In the meeting the team told that the unpaid DPs should be received from the concerned authority as soon as possible. In this regard, the local told that we have some issues for receiving our due compensations, i.e. the acquisition office are far away and, secondly the process of compensation are very difficult. In the meeting, the team told that we will discuss these issues with higher up and hope that if the community concern will be resolved.

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Sangar Date: 21-11-23

S. No.	Name	Contact No.	Signature
①	Asif Ali	0345-9552609.	Asif
②	Tariq	0340-9717892	Tariq
③	Bilal.	0346-9083011.	Bilal
④	Jamil.	0341-8029046	Jamil
⑤	Awaiz	0345-9671298	Awaiz
⑥	Abdulshakoor	0343-9018290	Abdulshakoor
⑦	Abdur-ur-Rehman	0346-8929511.	Abdur-ur-Rehman
⑧	Arshad.	0346-9177210	Arshad
⑨	M. Bashaer.	0341-9811310	Bashaer
⑩	Mubeen.	—	Mubeen
⑪	Rari Rasheed.	0344-58902511.	Rari Rasheed

**Balakot Hydropower Project
Community Consultation Meeting Report**

Date: 29-11-2023.

Meeting will hold with the community of Mouza Ghosool. In the meeting various issues were discussed.

The affected community told that we face problem from the contractor because the contractor staff don't inform the local community and they can start their work which affect our parcel and our women can't moving easily and secondly, they ~~can't~~ they can't pay the labor and other local staff on time. In the meeting the team told the local community these will take off with local and will restored.

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Ghosool. Date: 29-11-2023.

S. No.	Name	Contact No.	Signature
①	Aziz-ur-Rehman	0344-9769714.	فرید الرحمن
②	Ghulam Jilani	0343-5842796	غلام جیلانی
③	Fuzaal Ghani	0345-6138632	فوزی
④	Momin,	0347-9664612	
⑤	Habib-ur-Rehman	0347-7592967	حبیب
⑥	Taj Muhammad.	0348-5181988	تاج محمد
⑦	Ghulam Mustafa.	0345-5362895	غلام مصطفی
⑧	M. Karman	0302-8909701	م. کارمن
9	Faiz	0345-9594643.	فیض

Annexure-5: Meeting Minutes with Deputy Commissioner, District Mansehra

Minutes of Meeting Deputy Commissioner Mansehra September 29, 2023

A meeting with DC Mansehra and PIU staff took place at DC office, Mansehra. Everyone was welcomed by the chair for the subject meeting attended by the following officials of DC office Mansehra and PIU;

Attendees in the meeting were:

1. DC Mansehra
2. ADC Mansehra
3. PD -PIU
4. DD S & R-PIU
5. Tehsildar Concerned
6. Patwaris

The main discussions points and decisions taken were:

□ Expedite the Payment of Compensation and Allowances to DPs:

The DC Mansehra directed the revenue staff/ concerned Tehsildar to expedite the process of voucher preparation for all sorts of DPs compensation and allowances. Rectification of the names of any DPs as mentioned in acquaintance roll on priority basis. To facilitate and support the DPs at the time of voucher preparation regarding their affected land and non-land assets and khasra number as per the acquaintance roll. Completed the formation of graveyard committee for shifting of graveyards and directed the committee members for shifting of graveyards.

□ Completion of Payment of Public Built-up Properties and its evacuation:

The Deputy commissioner also informed about the pending payment of built-up properties (public and communal) to the respective department and communities. Accordingly, the DC and ADC directed the revenue staff to complete the required anomalies and procedures and clear all the outstanding payment as soon as possible.

□ Payment of Meager Compensation Amount:

The DC Mansehra, informed about the regularly issued public notices in local newspapers and social media. The DC directed the revenue department relevant staff to mobilized all the DPs in each mouzas for receiving compensation and their allowances particularly focus on having meager compensation amount DPs. Also directed that the Installation of banners have been placed in prominent location in each mouzas accordingly. The PIU staff ensure that regular support has been provided to the revenue staff which directly facilitate all DPs in terms of voucher preparation and requisite stationary for documentation.

Meeting ended with thanks to all participants.

Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu Language)





1- Social Media Link:

https://m.facebook.com/story.php?story_fbid=pfbid02SNjZLhhz4hduAfX4Rv1xBy44Q2zr2cUK6FDJiGmnhEdUepjL6sEKUaGZPPkhQBFnl&id=105565947734987

2- <https://www.facebook.com/109105080449257/posts/pfbid0VTczQfDtKtrfTHdkKnHy8XT2v4TWjMcpFhLUnWaYvJmjxg18YDDHRYWLCs15pXAI/?sfnsn=scwspmo>

Annexure-8: Notification of Allowances disbursement committee at LAC/ PIU

 **OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA** 

No. 1401 /BHPP/Acq/DC(M) Dated 15 /09/2022


NOTIFICATION.

A committee consisting of the following is hereby constituted to make payment of the LARP amount to all concerned. The LARP amount is being shifted through Treasury Voucher to the ADC(G), Mansehra for further course of action.

1. Additional Deputy Commissioner (G), Mansehra. ----- Chairman
2. Mr. Naveed Afsar, Deputy Director (S&R), BHPP ----- Member
3. Mr. Ibadullah, Assistant Resettlement Expert, PMC ----- Member

TORs.


1. The concerned beneficiaries of LARP shall be informed properly.
2. The committee shall make payments according to the record to rightful owners.
3. Proper record and cash book of the payments be maintained.
4. Utmost care be adopted while making payment to avoid payment especially in cases where status quo is involved.
5. Reconciliation of payment.
6. Consolidated reports be submitted to the undersigned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**



No. 1402-08 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Secretary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra.
6. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-8: Notification of Allowances disbursement committee at LAC/ PIU


 **OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA** 

No. 1448 /BHPP/Acq/DC(M) Dated 20 /09/2022

ORDER.

Additional Deputy Commissioner (G), Mansehra is hereby authorized to sign treasury vouchers under Central Treasury Rules 142 pertaining to the LARP payment to the concerned beneficiaries of Balakot Hydro Power Project belonging to "Mouza Ghanool & Sangar" in respect of the amount worth Rs. 59,565,000/- (Fifty Nine Million Five Hundred Sixty Five Thousand Rupees Only) received through Cheque No. 47789712 dated 23-08-2022 from the Government of Khyber Pakhtunkhwa, Pakhtunkhwa Energy Development Organization (PEDO) vide their letter No. PEDO/PD/BHPP/2022-23/848-51 dated 23-08-2022 and deposited Under Head G-11215 Revenue Deposit vide deposit No. 182 dated 19-09-2022, in National Bank Main Branch, Mansehra.


Payment shall be made accordance with the TOR's laid down in this office Notification No. 1401/BHPP/Acq/DC(M) dated 15-09-2022.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**



No. 1449-1455 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra w/r to his letter No. 5497-5506 dated 20-05-2022 alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
6. The Manger National Bank of Pakistan (Main Branch), Mansehra alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
7. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-9: Notification of Grievances Redressal Committees (GRCs)

 **P E D O**
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department 


Dated Peshawar the 12/01/2023

NOTIFICATION

No.1306/PEDO/PD Balakot HPP: The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Pans (300 MW Balakot Hydropower Project, District Mardan) for implementation in its true letter & spirit.


The Village level GRC composition is as under:

S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Pans	Member
5	Syed Tanveer Alam Shah S/o Syed Muzamil Shah	Member
6	Syed Jabran Shah S/o Syed Imdad Hussain Shah	Member
7	Syed Tahir Hussain Shah S/o Syed Noor Hussain Shah	Member



Project Director 12/01/2023
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mardan
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned



Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)



PEDO

PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 15/09/2022

NOTIFICATION

No.876-83/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Sangar & Ghanool (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S.No.	Name/Designation	Designation
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Sangar	Member
5	Patwari, Mouza Ghanool	Member
6	Mr. Ghulam Mustafa (Community Member, Mouza Ghanool)	Member
7	Mr. Arshad Khan (Community Member, Mouza Sangar)	Member
8	Mr. Muhammad Tariq (Community Member, Mouza Sangar)	Member



Project Director 15/09/2022
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned

Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)



P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 26/09/2022

NOTIFICATION

No.920/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Bela Sacha (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Bela Sacha	Member
5	Syed Anwar Ulhaq Shah S/o Aziz Ud Din Shah	Member
6	Syed Hasnain Ali Shah S/o Munir Hussain Shah	Member


Project Director 26/09/2022
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned

/
Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-10: Meeting Minutes with Community Representative / Complainants

BALAKOT HYDROPOWER PROJECT

Meeting between Project Implementation Unit (PIU) and representatives of complainants and members of GRCs at PIU Balakot on 7th December 2023

Minutes of Meetings

A meeting of complainants/representatives and members of GRCs with PIU/ADB Consultant took place at PIU office Balakot on 7th December 2023. The meeting was convened by Project Director of Project Implementation Unit (PIU) of Balakot Hydropower Project at 12:00 a.m. List of participants is attached as annex 1. Key points discussed and actions agreed are presented below:

❖ Key discussions and actions

The chair welcomed all the participants and started the meeting recitation from Holy Quran which followed discussions on the 5-point agenda items as below:

Item no. 1: Blue buildings that are yet to be assessed: The GRC members highlighted the blue roof structures (which they presented to PIU and ADB earlier also through emails and a virtual meeting with PIU) but the structures are still unassessed even after applications submitted to PIU and local administration office. This issue was deliberated by the members of GRCs with the Independent Valuation Study Team and the External Monitoring Expert of PIU, but the assessment is yet to commence. The members of GRCs requested PIU undertake a field assessment of these building structures for appropriate compensation to the owners of the buildings.

PIU response: PIU and the Project Management Consultants (PMC) stated that the communication and works department (C&WD KPK) did not assessed these structures as these were prefabricated and moveable. However, PD PIU did ask the GRC members of Mouza Paras to forward a written application to PIU for the assessment of these structures but so far, no applications have been submitted by any owners.

Action proposed: Upon submission of applications by structure owners, PIU will coordinate with the district authority (DC Mansehra) for verification and resolution. The ADB's RETA consultant further clarified that there are legal procedures that require application. This includes submission of applications by the concerned owners of the structures to PIU through the GRC platform. The GRC members and complainant's representative agreed to submit written application to PIU but did not provide a specific time by when.

Item no 2: Structures not meeting the LARP eligibility criteria for "Chulla" allowance: The project area has some structures that do not meet the eligibility criteria for CHULA allowances but still needs to be removed from the project site. According to ADB policy, these structures should be considered for relocation allowances, as outlined in the approved LARP. Therefore, GRC members requested that they be granted the allowances in accordance with ADB policy.

PIU Response: PIU/PMC stated that according to the ADB's policy, all the affected structure located in the affected mouzas have been considered for allowances as per entitlement. Similarly, all the actual structures have been considered. However, if the structure number is different, means having a separate or unique MP number then it will be considered for shifting allowances.

At this point, ADB's consultant stressed upon that all missed out structures (if any) requires proper evidence and supporting documents for claiming compensation and allowances. He further added that there is difference between shifting and dislocation allowance. Dislocation allowance will be awarded only once to the owner and shifting allowance is based on number of structures of the owners and

severity allowance may be awarded if it is meeting the criteria mentioned in the LARP.

Item No 3: Additional APs for “Chulla” allowance: Members of GRCs said that several affected families from Mauza, Paras, Bela Sacha, and Sangar did not receive their household dislocation/Chulla allowance and were excluded from the approved LARP list. Subsequently, after submitting applications for additional assistance, PMC conducted an additional socioeconomic survey in February 2023. During this survey, 279 families from Paras, 29 families from Bela Sacha, and 10 to 12 families from Sangar underwent assessment. Following this socioeconomic survey, PMC initiated the verification process for families deemed eligible based on predefined criteria. Once verified, these families will be referred to ADB for further processing.

Reply:

PIU Response: PIU/PMC stated that field visits to all 4 mauzas were completed in March 2023 besides conducting several meetings with GRC members about additional DPs for Chulla allowance but the process is still incomplete. The GRC of Mouza Paras initially identified 279 DPs for Chulla allowance, which after thorough questions and clarifications came down to 124 cases by the demands of the GRC committee. Similarly, in Mouza Bela Sacha, DPs initially identified as 29 but came down to only 18 by the GRC committee, whereas in the Mouza of Sangar, the DPs is recorded as 10. The discussion/ meetings are still ongoing which will be finalized on provision of the information by DPs for their eligibility) by PIU, GRC and PMC on the actual number of DPs eligible for Chulla allowance in accordance with criteria in approved LARPs in different Mouzas and once finalized will be shared with ADB accordingly.

The ADB's Consultant added that the concept of Chulla allowance had never existed anywhere in ADB's project. However, it was first and recently introduced by WAPDA in DASU Hydropower project and concurrently PIU adopted/ considered such dislocation/ household Chulla allowance for the eligible DPs under BHPP as an effort to address any gap in land prices if the prices fall below “replacement cost” as required under SPS.

The PD further added that, the number of DPs for Chulla allowance is 221 (191 DPs of Mouza Paras, 25 DPs of Mouza Sangar and 5 DPs of Mouza Bela Sacha) in the approved LARP and if there is any missing DPs from the approved figures/list, then they must be substantiated with proper proof/ documentation of evidences and after thorough verification by PIU/PMC, may consider for eligibility, otherwise such request/ application will not be entertained. All the requisite documents and information will be provided by the DPs through their concerned GRC committee. Such missing DPs should also be substantiated and verified by the author of LARP with reasons why they could not be identified during the process of LARP finalizing.

Item No 4: Transition Allowance: The allowances outlined in the approved LARP, including house rent and transition allowances, were not calculated in alignment with ADB's policy, and the transition period was determined without consulting the affected community. Additionally, in the approved LARP, a transition period of six months is stipulated, while the house rent allowance covers only four months. Consequently, we earnestly request that ADB rectify the transition period in consultation with the affected community through mutual agreement and recalculate the transition and house rent allowances accordingly. This will ensure that the affected individuals receive their full entitlement in accordance with ADB's policy.

Response of PIU: PIU/PMC informed the forum that under approved LARPs all the admissible allowances were aligned and approved under ADB's safeguard policy statements 2009 (SPS 2009). Most of the DPs already received their allowances in advance. So, further consultations with DPs or recalculation of transition or house rent allowances is not required. Secondly, DPs have already received compensation and allowances amount as entitled in accordance with ADB's policy against their affected land and non-land assets.

Regarding the request of GRC members to extend period of 2 years for shifting allowance, Consultant of ADB's added, that none of the ADB's project have been given transition allowance for one or two years to the DPs. Under approved LARP's of BHPP, the transition and house rent allowance has been given for 6- and 4-months period respectively to the eligible DPs. However, this issue can be discussed with other high ups of ADB and PIU will be informed accordingly.

Item No 5: Fifth issue relates to IVS, which is currently in progress and eagerly anticipated by all stakeholders. We hope that the IVS report will promptly address the concerns raised in our complaint, including construction valuation, valuation of fruit trees, and land valuation. These matters require swift resolution, and we request that a comprehensive and precise report be prepared, taking into consideration our concerns and observations. Finally, we would like to begin by expressing our sincere apologies for any inconvenience caused due to our limited English proficiency. We are truly grateful to your entire ADB team for attending to our issues, and we hope they will assist us in resolving our concerns in accordance with ADB policies. We anticipate that they will take positive and concrete steps toward this goal.

PIU Response: The IVS report will be disclosed when it is approved by ADB. The report is currently under review by ADB

Meeting Wrap up:

The consultant of ADB concluded the meeting with the remarks that the issues raised by the community have been communicated to ADB/ PIU and other forums and are almost of the same nature as discussed in today's meeting. He further added that the IVS report is in its final stage and soon will be approved by ADB. The forum was praised by all the community members and the meeting ended with a vote of thanks.

Annex 1: List of Participants:

1. Mr. Aziz Raza, Project Director BHPP (In Chair)
2. Mr. Muhammad Hussain Deputy Team Leader, PMC- BHPP
3. Mr. Ayaz Asif, Resettlement Expert, Consultant ADB
4. Dr. Naveed Afsar, DD Social & Resettlement, BHPP
5. Ms. Ayesha Wadood, AD Social & Resettlement, BHPP
6. Mr. Aftab Ahmad, Resettlement Expert, PMC
7. Mr. Ibad Ullah, Assistant Resettlement Expert, PMC
8. Mr. Jabran Shah, GRC member from Paras Village
9. Mr. Tanveer Shah, GRC member from Paras Village
10. Mr. Tahir Shah, GRC member from Paras Village
11. Mr. Ijaz Shah, GRC member from Paras Village
12. Mr. Arshad Khan, GRC member from Sangar Village
13. Mr. Muhammad Tariq, GRC member from Sangar Village
14. Mr. Ghulam Mustafa, GRC member from Ghanool Village
15. Mr. Wasif Shah, GRC member from Bela Sacha Village
16. Mr. Hasnain Shah, GRC member from Bela Sacha Village

Annexure-11: List of Skilled and Un-Skilled Employment by Contractors/ PIU

S.N.	Name	Position	CNIC Number	Address
1	Bakir shah	Driver	13503-9770772-3	Mansehra tehsil&distric mansehra
2	Sabir hussain	Driver	13503-6921680-7	Mansehra tehsil&distric mansehra
3	Nazir hussain	Excavator operator	13501-9663886-9	Mahandri jarad balakot mansehra
4	Ata ur rahaman	Cook	13501-9043036-5	Paris tehsil blakoat distric mansehra
5	M mushtaq	Cook	13501-0320501-1	Shawal tehsil balakoat distric mansehra
6	Muhammad azam	Cook helper	13501-3316834-7	Shawal tehsil balakoat distric mansehra
7	Adil riaz khan	Cleaner	13501-9783535-5	Shawal tehsil balakoat distric mansehra
8	Jaffar	Fuel man	13501-8686231-1	Paris tehsil balakoat distric mansehra
9	Usama	Electrician	13501-2369583-7	Garlat at tehsil balakoat distric mehnsara
10	Siddique	Cook	13501-7407076-1	Balakoatehsil balakoat distric mansehra
11	Noman shakeel	Cleaner	13501-9755391-7	Shawal tehsil balakoat distric mansehra
12	Sayed mahr ali	Survey helper	13501-7957265-1	Paris tehsil balakoat distric mansehra
13	M hasan	Watchman	13501-1301861-1	Kholian thesil balakot distric mansehra
14	Baber	Loader operator	13501-9172387-5	Kholian thesil balakot distric mansehra
15	Zaheer abbas	Mechanic	13501-1714997-7	Balakot tehsil balakot distric mansehra
16	Zahid hussain	Electrician	13501-7584783-1	Balakot tehsil balakot distric mansehra
17	Manzhar abbas	Mechanic	13501-1299188-5	Balakot tehsil balakot distric mansehra
18	Danish khan	Mechanic	13501-6657642-5	Balakot tehsil balakot distric mansehra
19	Ab razaq	Mechanic helper	13501-6636269-7	Balakot tehsil balakot distric mansehra
20	M riaz	Machanic	13501-4552156-9	Balakot fridabad tehsil balakot distric mansehra
21	M umair	Loader-operator	13501-2733966-9	Kholian tehsil balakot distric mansehra
22	Muneer	Dozer operator	13503-1009122-7	Jba tehsil and distric maansehra
23	Waqas imtiaz	Machanic	13501-1079796-9	Nara tehsil balakot distric mansehra
24	Zeshan	Mechanical electration	13501-4975091-5	Garlat at tehsil balakoat distric mehnsara
25	Ali shan	Loader operator	13501-1093253-5	Kahghan tehsil baalakot distric mansehra
26	M shafeeq	Foreman	13501-8009061-9	Kholian thesil balakot distric mansehra
27	M zaman	Labour	13501-1332629-3	Kholian thesil balakot distric mansehra
28	M arshid	Labour	13501-7256734-9	Kholian thesil balakot distric mansehra
29	M sabir	Labour	13501-2311446-9	Kholian thesil balakot distric mansehra
30	M liaqat	Labour	13501-4059102-3	Kholian thesil balakot distric mansehra
31	M sharif	Cook	13501-8938509-5	Kholian thesil balakot distric mansehra
32	Ab ghafoor	Mason	13501-1293818-1	Kholian thesil balakot distric mansehra
33	Mir zaman	Mason	13501-1291194-3	Kholian thesil balakot distric mansehra
34	M farooq	Mason	13501-8635934-7	Kholian thesil balakot distric mansehra
35	Rashid hussain	Labour	13501-4068283-7	Kholian thesil balakot distric mansehra
36	Noor zaman	Labour	13501-1312120-1	Kholian thesil balakot distric mansehra
37	Siraj muhammad	Labour	13501-9292702-7	Kholian thesil balakot distric mansehra
38	Atah ur rahman	Labour	13501-0354936-7	Kholian thesil balakot distric mansehra
39	M shabir	Watchman	13501-5093292-7	Kholian thesil balakot distric mansehra
40	Saeed ur rahman	Carpenter	13501-6266139-5	Kholian thesil balakot distric mansehra
41	M imran	Steel fixture	13501-6070825-7	Kholian thesil balakot distric mansehra
42	M maskeen	Carpenter	13501-6080139-1	Kholian thesil balakot distric mansehra
43	M mukhtair	Carpenter	13501-9364117-3	Kholian thesil balakot distric mansehra
44	Ab basit	Carpenter	13501-3576051-7	Kholian thesil balakot distric mansehra
45	Nazeer hussain	Mason	13501-7268603-9	Kholian thesil balakot distric mansehra
46	Asad hussain	Labour	13501-0371651-9	Kholian thesil balakot distric mansehra
47	M shabir	Labour	13501-9045080-7	Kholian thesil balakot distric mansehra
48	M shakeel	Labour	13501-9021746-5	Kholian thesil balakot distric mansehra
49	Maqbool ur rahman	Labour	13501-5261458-3	Kholian thesil balakot distric mansehra
50	M saleem	Labour	13501-9188313-1	Kholian thesil balakot distric mansehra
51	M naveed	Labour	13501-2690108-5	Kholian thesil balakot distric mansehra
52	Ghulam rabani	Labour	13501-1311256-7	Kholian thesil balakot distric mansehra
53	Ab latif	Mason	13501-1346629-7	Kholian thesil balakot distric mansehra
54	Mumtaz ahmed	Steel fixture	13501-9993694-7	Kholian thesil balakot distric mansehra
55	Liaqat hussain	Labour	13501-4218307-5	Kholian thesil balakot distric mansehra
56	Zia ur rahman	Watchman	13501-8377306-9	Kholian thesil balakot distric mansehra
57	M bashir	Watchman	13501-6986651-3	Kholian thesil balakot distric mansehra
58	M faisel	Ex operator	13501-6635436-9	Balakot tehsil balakot distric mansehra
59	M abbas	Loader operator	13501-0485684-5	Ghanool tehsil balakoat distric mansehra
60	Yasir hussain	Loader operator	13501-3028584-7	Balakoat tehsil balakoat distric mehnsara
61	Ab aziz	Dumper driver	13501-8648675-5	Boonja tehsil balakot distric mansehra
62	Rafaqat hussain	Dumper driver	13501-1295682-5	Juraid tehsil balakot distric mansehra
63	Mumtaz	Loader operator	13501-1311192-3	Balakot tehsil blakot distric mansehra
64	Anyat	Driver	13501-2246006-7	Balakot tehsil blakot distric mansehra
65	M atif	Labour	13501-1736173-5	Phagal balakot tehsil balakot mansehra
66	M asif	Labour	13503-0636920-1	Balakot distric mansehra
67	Naveed	Labour	13501-8491317-1	Ghanool tehsil balakot distric mansehra

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
68	Jawad	Welder	13501-2306530-3	Balakot tehsil balakot distric mansehra
69	Kashif rasheed	Welder	13501-5585416-7	Ghanool tehsil balakot distric mansehra
70	Ab nasir	Labour	13501-1054401-3	Ghanool tehsil balakot distric mansehra
71	Faisel zaib	Welder	13501-5546215-7	Balakot tehsil balakot distric mansehra
72	M saleem	Labour	13501-6637989-5	Ghanool tehsil balakoat distric mansehra
73	Ishtiaq ahmed	Labour	13501-1328813-3	Ghanool tehsil balakoat distric mansehra
74	M hanif	Labour	13501-6405385-5	Ghanool tehsil balakoat distric mansehra
75	Sajad ahmed	Labour	13501-0968242-1	Ghanool tehsil balakoat distric mansehra
76	M azhar	Labour	13501-1543079-3	Ghanool tehsil balakoat distric mansehra
77	M shafique	Labour	13501-7322339-7	Ghanool tehsil balakoat distric mansehra
78	Naheem ullah	Labour	13501-7262454-1	Ghanool tehsil balakoat distric mansehra
79	M rafique	Welder	13501-4313929-1	Balaakot distric mansehra
80	Bahdir ali	Welder	13501-1339333-9	Balaakot distric mansehra
81	Nazakat	Labour	13501-1372230-3	Ghanool tehsil balakot distric mansehra
82	Basit ali	Electrician	13501-2301416-5	Ghanool tehsil balakot & distric mansehra
83	M wasiq	Labour	13501-7545757-9	Ghanool tehsil balakot & distric mansehra
84	M sheraz	Labour	13501-6273332-9	Ghanool tehsil balakot & distric mansehra
85	Tariq aziz	Loader operator	13501-0553067-3	Ghanool tehsil balakoat distric mansehra
86	Atique ur rahman	Labor	13501-9215048-9	Ghanool tehsil balakoat distric mansehra
87	M juniad	Labor	13501-7638656-7	Ghanool tehsil balakoat distric mansehra
88	Ab safeer	Labour	13501-1350544-9	Ghanool tehsil balakoat distric mansehra
89	Shah zaib	Ltv driver	13503-7848964-1	Kaghan tehsil balakoat distric mansehra
90	Ab jabar	Electrician	13501-6180521-7	Kholian tehsil balakot distric mansehra
91	M tofeeq	Labour	13501-3469947-1	Kholian tehsil balakot distric mansehra
92	M asif	Labour	13501-4784657-3	Kholian tehsil balakot distric mansehra
93	Mahui din	Labour	13501-0509345-5	Kholian tehsil balakot distric mansehra
94	M umair	Labour	13501-2211572-3	Kholian tehsil balakot distric mansehra
95	Umar sharif	Labour	13501-2296136-5	Kholian tehsil balakot distric mansehra
96	M naheem	Labour	13501-9376829-5	Kholian tehsil balakot distric mansehra
97	Ab majid	Labour	13501-6277694-3	Kholian tehsil balakot distric mansehra
98	Iftakhar ahmed	Labour	13501-6684632-1	Kholian tehsil balakot distric mansehra
99	M asim	Labour	13501-8191097-5	Kholian tehsil balakot distric mansehra
100	Amir nazir	Labour	13501-5300011-7	Kholian tehsil balakot distric mansehra
101	Shamas ur rahman	Labour	13501-0392579-1	Kholian tehsil balakot distric mansehra
102	Ab shakoor	Labour	13501-5447168-9	Kholian tehsil balakot distric mansehra
103	Rafaqat hussine	Labour	13501-9196705-5	Kholian tehsil balakot distric mansehra
104	Murtaza	Labour	13503-0729689-7	Kholian tehsil balakot distric mansehra
105	Ab basit	Labour	13501-7837620-1	Kholian tehsil balakot distric mansehra
106	Ab manan	Labour	13501-0837676-5	Kholian tehsil balakot distric mansehra
107	Qamar ul islam	Welder	13501-1283135-5	Kholian tehsil balakot distric mansehra
108	Muhammad ashraf	Stor keeper	13501-5009610-7	Pludran rajwal tehsil balakot district mnsehra
109	Israr ahmed	Driver	13501-5603647-1	Narrah balakot tehsil balaakot district mansehra
110	Naveed ahmed	Driver	13501-6109656-9	Dhano mahandri tehsil balakot districtc mnasehra
111	Muhammad jahangir	Labour	13501-0760356-7	Ghanool tehsil balakot district mansehra
112	Muhamad ashraf	Driver	13501-7346950-9	Ghanool tehsil balakot district mansehra
113	Ghulam mujtaba	Driver	13501-9389012-9	Dabrian balakot district mansehra
114	Muhammad banaras	Driver	13501-8461345-1	Ghanool tehsil balakot district mansehra
115	Shams ul islam	Electrician	13501-5076718-9	Shohal mazullah tehsil balakot district mansehra
116	Zeeshan javed	Electrician	13501-4975051-5	Garlat balakot tehsil balakot district mansehra
117	Muhammad sadheer	Watchman	13501-2424912-9	Sangar tehsil balakot district mansehra
118	Muhammad ashfaq	Mechanic	13501-5718176-1	Bhangian tehsil balakot district mansehra
119	Tauseef ahmed	Bulldozer operator	13501-4091464-9	Narrah balakot tehsil balaakot district mansehra
120	Muhammad asif	Store keeper	13501-2438134-7	Ghanool tehsil balakot district mansehra
121	Muhammad rafaqat	Excavator operator	13501-4228123-9	Sangar tehsil balakot district mansehra
122	Ahtisham khan	Excavator operator	13501-8153159-1	P/o mahandri tehsil balakot district mansehra
123	Asad dildar	Excavator operator	13501-4907976-9	Sangar tehsil balakot district mansehra
124	Shams ul haq	Watchman	13501-0580107-9	Kholian tehsil balakot district mansehra
125	Muhammad sajjad	Mechnic	13501-1345689-3	Ghanool tehsil balakot district mansehra
126	Usama	Welder	13501-4422057-5	Paras tehsil balakot district mansehra
127	Muhammad arshad	Labour	13501-6345073-3	Ghanool tehsil balakot district mansehra
128	Attig ur rehman	Labour	13501-6678130-1	Khola dabrian balakot
129	Abdur rab	Labour	13501-8485440-7	Garlat balakot tehsil balakot district mansehra

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
130	Muhammad umar	Electrician	13501-9420012-3	Ghanool tehsil balakot district mansehra
131	Rafaqat qayyum	Labour	13501-1284233-5	Ghanool tehsil balakot district mansehra
132	Adil maroof	Labour	13501-9607706-9	Kholian ghanool tehsil balakot
133	Bilal ahmed	Mehcanic	13501-4717760-1	Narah balakot garlat disyict mansehra
134	Muqadas anwar	Driver	13501-7087924-1	Jaraid tehsil balakot district mansehra
135	Muhammad tabsheer	Jambo operator	13501-3677724-5	Ghanool tehsil balakot district mansehra
136	Muhammad fayyaz	Cook helper	13501-3026082-1	Kewai tehsil balakot district mansehra
137	Muhammad younas	Watchman a3	13501-1301178-5	Kholian ghanool tehsil balakot district mansehra
138	Muhammad umir	Labour	13501-7174769-5	Kholian dari zaman tehsil balakot district mansehra
139	Zahoor hussain	Labour	13501-2630326-5	Ghanool tehsil balakot district mansehra
140	Abrar sher zaman	Labour	13501-2653634-7	Ghanool tehsil balakot district mansehra
141	Muhammad siraj	Labour	13501-1833401-9	Ghanool tehsil balakot district mansehra
142	Muhammad tufail	Labour	13501-0654337-9	Hasamabd tehsil balakot district mansehra
143	Muhammad jameel	Driller	13501-7093021-7	Kholian tehsil balakot district mansehra
144	Jabbar noor zaman	Driller	13501-6543476-1	Ghanool tehsil balakot district mansehra
145	Muhammad shrarif	Labour	13501-8983509-5	Balakot tehsil distric mansehra
146	Muhammad saleem	Labour	13501-9188113-1	Balakot tehsil distric mansehra
147	Nazeer hussain	Labour	13501-7268603-1	Balakot tehsil distric mansehra
148	Rafaqat hussain	Labour	13501-4078639-3	Mahandri manoor tehsil balakot district mansehra
149	Banish khan	Welder	13501-6557642-5	Balakot tehsil distric mansehra
150	Zaheer abbas	Welder	13501-1711499-7	Balakot tehsil distric mansehra
151	Ziafat umer	Driver	13503-4672916-3	Jareed tehsil balakot district mansehra
152	Muhammad khurshid	Labour	13501-7152634-9	Ghanool tehsil balakot district mansehra
153	Waseem ahmed	Mason	13501-3348115-1	Mangli tehsil balakot district mansehra
154	Touseef ahmed	Driver	13501-2246549-3	Sangar tehsil balakot district mansehra
155	Amir hussain	Cook	13501-8406409-5	Paras tehsil balakot district mansehra
156	Muhammad tofeeq	Labour	13501-8397788-7	Ghanool tehsil balakot district mansehra
157	Muhammad shafique	Labour	13501-6501425-7	Kholian tehsil balakot district mansehra
158	Mukhtiar ahmed	Loader oprerater	13501-1311102-3	Village narra tehsil balakot district mansehra
159	Muhammad sajjad	Labour	13501-9141869-3	Ghanool tehsil balakot district mansehra
160	Zahid qamar	Labour	13501-6886681-1	Ghanool tehsil balakot district mansehra
161	Tanveer ahmed	Carpenter	13503-4111970-7	Phagal mahandri tehsil balakot district mansehra
162	Muhammad waqas	Carpenter	13501-4828060-1	Ghanool tehsil balakot district mansehra
163	Syed kamil hussain sh	Driver	13501-5693206-3	Bari paras tehsil balakot district mansehra
164	Abdul gadeer	Driller	13501-0821896-5	Mahandri tehsil balakot district mansehra
165	Syed yakhya ali	Driller	13501-5284209-5	Paras tehsil balakot district mansehra
166	Naeem rafique	Driller	13501-0511645-1	Jabbian kghan tehsil balakot district mansehra
167	Shazad ahmed	Signal man labour	13501-2458501-1	Sangar tehsil balakot district mansehra
168	Muhammad idrees	Short creat operator	13501-3078183-9	Banda manoor kghan tehsil balakot district man
169	Muhammad anwar	Short creat operator	13501-1299689-5	Banda manoor kghan tehsil balakot district man
170	Sultan mehmood	Cook helper	13501-0377561-3	Ghanool tehsil balakot district mansehra
171	Muhammad rafique	Cook helper	13501-3431284-9	Kholian ghanool tehsil balakot district mansehra
172	Maqbool ur rahman	Labour	13501-5888782-5	Sangar tehsil balakot district mansehra
173	Muhammad nadeem	Labour	13501-0236803-3	Sangar tehsil balakot district mansehra
174	Attique ur rehman	Labour	135018-451928-3	Sangar tehsil balakot district mansehra
175	Gul faraz	Labour	13501-1351145-7	Sangar tehsil balakot district mansehra
176	Muhammad azeem	Labour	13501-1290913-3	Ghanool tehsil balakot district mansehra
177	Muhammad waqas	Repair man	13501-7574640-7	Qadar abad tehsil balakot district mansehra
178	Azhar mehmood	Repair man	13501-1272401-5	Doseri p/o kaghan tehsil balakot d mansehra
179	Mehtab hamayun	Steel fixer	13501-6425946-3	Garlat balakot district mansehra
180	Kafeel	Shortcrete opt	13501-8501646-5	Bela kaghan tehsil balakot district mansehra
181	Abdul saboor	Driver	13501-5341883-1	Sangar tehsil balakot district mansehra
182	Usama	Welder	13501-6849883-7	Dabrian sangar tehsil balakot district mansehra
183	Muhammad junaid	Welder	13501-9595099-3	Kewai tehsil balakot district mansehra
184	Syed abdullah shah	Welder	13503-2897862-3	Attarshisha tehsil district mansehra
185	Azhar hussain	Welder	13501-8534201-5	Hangrai tehsil balakot district mansehra
186	Shafqat rasheed	Welder	13501-7792660-9	Ghanool tehsil balakot district mansehra
187	Noor muhammad	Labour	13501-6297367-7	Sangar tehsil balakot district mansehra
188	Sadam muhammad	Labour	13501-2412010-7	Sangar tehsil balakot district mansehra
189	Muhammad adil	Labour	13501-3348184-1	Sangar tehsil balakot district mansehra
190	Shabbir hussain	Labour	13501-1293419-1	Sangar tehsil balakot district mansehra

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
191	Muhammad sharaz)	Labour	13501-2772524-5	Sangar tehsil balakot district mansehra
192	Muhammad shahid	Labour	13501-5088967-9	Narah balakot garlat disyict mansehra
193	Bilal idrees	Labour	13501-7084145-9	Narah balakot garlat disyict mansehra
194	Muhammad niaz	Welder	13501-3144776-5	Balakot district mnsehra
195	Waqar ahmed	Cook	13501-7337496-3	Lasan kawai tehsil balakot district mansehra
196	Waqar ahmed	Dumper driver	13501-3451667-5	Muzafabad shaheed gali
197	Muhammad munir	Dozer operator	13501-1009122-7	Jaba p/o sheep fom district and tehsil manse
198	Syed mehar ali shah	Crane operator	13503-1903741-1	P/o hado bandi tehsil and district mansehra
199	Kashif	Welder	13501-5585416-7	Narah balakot garlat disyict mansehra
200	Usman aimsh	Labour	13501-5773447-7	Sangar tehsil balakot district mansehra
201	Sajid	Driver	13503-0634880-1	Darmiani p/o ogra mohanian tehsil mansehra
202	Jameel	Cleaner	13501-5566263-7	Kewai tehsil balakot district mansehra
203	Sajidhussain	Cleaner	13501-1333916-1	Shoal medan tehsil balakot district mansehra
204	Muhammadnazakat	Cook helper	13501-8932862-7	Jaraid tehsil balakot district mansehra
205	Irshadhussain	Officeboy	13501-1932130-1	Jamu nka ghanool tehsil balakot
206	Muhammadbanaras	Labour	13501-6645273-7	Ghanool tehsil balakot district mansehra
207	Mhasan	Watchman	13501-1301866-1	Kholian ghanool tehsil balakot district mansehra
208	Mukhtiarahmed	Welder	13501-6471708-5	Paras tehsil balakot district mansehra
209	Raja shafaqat	Labour	13501-1349059-1	Paras tehsil balakot district mansehra
210	Ablatif	Labour	13501-1340629-7	Paras tehsil balakot district mansehra
211	Abdulrazzaq	Labour	13503-3810057-1	Paras tehsil balakot district mansehra
212	Abbanaras	Labour	13501-1307932-9	Paras tehsil balakot district mansehra
213	Attiqueur	Labour	13501-8451928-3	Paras tehsil balakot district mansehra
214	Mahiuedin	Labour	13503-0509345-5	Paras tehsil balakot district mansehra
215	Ziarahman	Labour	13501-7533727-3	Paras tehsil balakot district mansehra
216	Maslam	支护forman	13501-3870441-5	Kewai tehsil balakot district mansehra
217	Oringzab	支护labour	13501-1350705-9	Kewai tehsil balakot district mansehra
218	Rajazeeshan	支护labour	13501-8625287-5	Kewai tehsil balakot district mansehra
219	Mtahwahmad	支护labour	13501-1999219-1	Kewai tehsil balakot district mansehra
220	Mnaseem	支护labour	13501-8397006-3	Kewai tehsil balakot district mansehra
221	Faroorabdul	支护labour	13501-3651004-7	Kewai tehsil balakot district mansehra
222	Mshaid	Labour	13501-508896-7	Kewai tehsil balakot district mansehra
223	Khurshid	Labour	13501-8623352-1	Paras tehsil balakot district mansehra
224	Mehtab ahmed	Labour	13501-3159683-1	Paras tehsil balakot district mansehra
225	Muhammad tariq	Labour	13501-4461078-9	Paras tehsil balakot district mansehra
226	Imtiaz shah	Labour	13503-9599828-7	Paras tehsil balakot district mansehra
227	Namat ullah	Labour	13501-1328664-5	Paras tehsil balakot district mansehra
228	Ahmed khan	Labour	13501-1295745-1	Paras tehsil balakot district mansehra
229	Muhammad fayyaz	Labour	13501-1350834-7	Paras tehsil balakot district mansehra
230	Tayyab	Labour	13501-8070335-1	Paras tehsil balakot district mansehra
231	M arshad	Labour	13503-9097405-9	Kewai tehsil balakot district mansehra
232	Abid hussain shah	Labour	13501-2710887-3	Kewai tehsil balakot district mansehra
233	Muhammad sadique	Labour	13501-9804861-1	Kewai tehsil balakot district mansehra
234	Amir sohail	Labour	13501-1143038-9	Kewai tehsil balakot district mansehra
235	Muhammad sadiq	Labour	13501-8934928-9	Kewai tehsil balakot district mansehra
236	Sabir sultan	Labour	13501-1341726-1	Paras tehsil balakot district mansehra
237	Ejaz hussain	Labour	13501-4069967-5	Paras tehsil balakot district mansehra
238	Zaheer ahmed	Labour	13501-6897087-5	Paras tehsil balakot district mansehra
239	Moheed	Labour	13501-6827277-7	Paras tehsil balakot district mansehra
240	Muhammd murad	Labour	13501-9470292-7	Kewai tehsil balakot district mansehra
241	Waseem taj	Labour	13501-1674335-3	Kewai tehsil balakot district mansehra
242	Nazeer hussain	Labour	13501-3563425-7	Kewai tehsil balakot district mansehra
243	Rashid hussain	Labour	13501-7248291-5	Narah balakot garlat disyict mansehra
244	Muhammad atif	Labour	13501-7374880-5	Sangar tehsil balakot district mansehra
245	Muhammad nawaz	Labour	13501-7760303-3	Balakot tehsil balakot district mansehra
246	Muhammad sajjad	Labour	13503-9923491-3	Balakot tehsil balakot district mansehra
247	Muhammad zaheer	Labour	13501-0723187-7	Kiwai tehsil balakot district mansehra
248	Muhammad pervaiz khan	Labour	13501-5601916-5	Narah balakot garlat disyict mansehra
249	Muhammd shafique	Labour	13501-9890915-7	Sangar tehsil balakot district mansehra
250	Sameer mukhtiar	Labour	13501-9447341-5	Balakot tehsil balakot district mansehra
251	Toqeer	Labour	13503-5344935-3	Balakot tehsil balakot district mansehra
252	Toqeer ahmed	Labour	13501-8270962-1	Kiwai tehsil balakot district mansehra
253	Amir bilal	Labour	13503-0517330-5	Balakot tehsil balakot district mansehra
254	Naqash ahmed	Grouting labour	13501-4892440-9	Kiwai tehsil balakot district mansehra

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
255	Noor hussain shah	Labour	13501-8379851-9	Kiwai tehsil balakot district mansehra
256	Hafeez ur rehman	Grouting labour	13501-6971060-1	Kiwai tehsil balakot district mansehra
257	Muhammad haroon	Labour	13501-1290398-1	Kiwai tehsil balakot district mansehra
258	Anayat hussain	Grouting labour	13501-1349448-1	Kiwai tehsil balakot district mansehra
259	Nadeem	Labour	13501-6091091-1	Narah balakot garlat disyict mansehra
260	Bilal hussain	Labour	13501-4290494-7	Sangar tehsil balakot district mansehra
261	Muhammad fayaz	Grouting labour	13501-4605202-9	Sangar tehsil balakot district mansehra
262	Abdul saboor	Grouting labour	13501-3116201-3	Sanghar tehsil balakot mansehra
263	Syed khursheed shah	Grouting labour	13501-9390405-1	Paris tehsil balakoat mahnsara
264	Asif ahmed	Labour	13501-1829718-1	Sangar tehsil balakot district mansehra
265	Riasat khan	Labour	13501-9978909-3	Sangar tehsil balakot district mansehra
266	Muhammad tufail	Labour	13501-5213945-5	Sanghar tehsil balakot mansehra
267	Ahmed ali	Grouting labour	13501-5259431-3	Paris tehsil balakoat mahnsara
268	Sadam hussain	Labour	13501-9928030-5	Narah balakot garlat disyict mansehra
269	Mazhar	Labour	13501-3532143-7	Sangar tehsil balakot district mansehra
270	Issue mumtaz	Labour	13501-8555600-5	Narah balakot garlat disyict mansehra
271	Syed naheem shah	Labour	13501-2108488-9	Sangar tehsil balakot district mansehra
272	Munir ahmed	Labour	13503-9129210-5	Sehri sanghar post office dabriyan
273	Fiaz ahmed	Labour	13501-2311760-1	Sanghar tehsil balakot district mansehra
274	Muhammad rashid	Labour	13101-8555296-5	Sanghar tehsil balakot district mansehra
275	Khizer hayyat	Welder	13501-8686815-7	Sehri post office khas dabryian sanghar
276	Masood ahmed	Labour	13501-4223832-9	Sehri sanghar post office dabriyan
277	Muhammad sadaqat	Labour	13501-1224976-3	Sanghar tehsil balakot district mansehra
278	Ikhtlaq hussain shah	Labour	13501-4133065-3	Sanghar tehsil balakot district mansehra
279	Khurshid	Labour	13501-1555615-1	Sehri post office khas dabryian sanghar
280	Muhammad toqeer	Labour	13503-6993941-7	Sangar tehsil balakot district mansehra
281	Gulzar hussain	Labour	13501-5192882-5	Sanghar tehsil balakot mansehra
282	Nawaz abdul haq	Labour	13501-8423741-5	Paris tehsil balakoat mahnsara
283	Imtiaz hussain	Labour	13501-7006375-9	Paris tehsil balakoat mahnsara
284	Nazakat	Electrician	13503-2116737-9	Sanghar tehsil balakot mansehra
285	Sohail sabir	Labour	13501-5648888-3	Paris tehsil balakoat mahnsara
286	Zakir hussain	Labour	13501-3646341-5	Paris tehsil balakoat mahnsara
287	Aun ali	Cook helper	13503-0262127-3	Paris tehsil balakoat mahnsara
288	Nisar ahmed	Cook helper	13501-4360194-5	Paris tehsil balakoat mahnsara
289	Muhammad younis	Driver	13501-0949587-1	Paris tehsil balakoat mahnsara
290	Muhammad umer	Repair man	13503-4916615-1	Sanghar tehsil balakot mansehra
291	Muhammad sohail	Repair man	13501-2182275-1	Paris tehsil balakoat mahnsara
292	Muhammad safeer	Driver	13501-6503237-7	Paris tehsil balakoat mahnsara
293	Muhammad rafaqat	Driver	13501-7713574-5	Paris tehsil balakoat mahnsara
294	Muhammad naeem	Mixer driver	13501-5593405-1	Paris tehsil balakoat mahnsara
295	Abdul basit	Mixer driver	13501-0812884-1	Paris tehsil balakoat mahnsara
296	Muhammad naveed	Driver	13501-8547705-1	Paris tehsil balakoat mahnsara
297	Mukhtiar ahmed	Driver	13501-8696675-7	Paris tehsil balakoat mahnsara
298	Nasir hussain	Shortcrete opt	13501-6649446-7	Paris tehsil balakoat mahnsara
299	Waqas ahmad	Exvator oprater	13501-8054852-1	Paris tehsil balakoat mahnsara
300	M-zahid	Labour	13501-9595852-3	Paris tehsil balakoat mahnsara
301	Abdul majid	Labor	13501-9235977-1	Sehri sanghar post office dabriyan
302	Talab	Labor	13501-7626990-3	Sanghar tehsil balakot district mansehra
303	Shafaqat	Store	13501-4636703-7	Sanghar tehsil balakot district mansehra
304	Hassan awais	Survey helper	13501-1636469-5	Sehri post office khas dabryian sanghar
305	Muhammad tanveer	Labor	13501-7644914-9	Sanghar tehsil balakot district mansehra
306	Muneeb ahmad	Labor	13501-2016212-9	Sanghar post office dabriyan
307	Nissar hussain shah	Masson	13501-1652968-7	Dub paras tehsil balakot mansehra
308	Maskeen	Security guard	13501-0169961-3	Kiwai tehsil balakot district mansehra
309	Hamayun	Labor	13501-5143256-9	Kiwai tehsil balakot district mansehra
310	Sadaqat ali	Excavator helper	13501-3169850-3	Mohallah jagdar sanghar
311	Muhammad naeem	Excavator helper	13501-7215541-3	Kiwai tehsil balakot district mansehra
312	Wazeer muhammad	Carpenter	13501-9690810-1	Noori bhoanja post office fareed abbad
313	Muhammad hafeez	Labor	13501-1160026-7	Balakot tehsil balakot district mansehra
314	Muhammad haneef	Labor	13501-4064465-7	Balakot tehsil balakot district mansehra
315	Zaheer	Labor	13501-7312427-7	Kiwai tehsil balakot district mansehra
316	Mazhar	Labor	13501-8744921-1	Kiwai tehsil balakot district mansehra
317	Shahzad	Labor	13501-0147755-7	Kiwai tehsil balakot district mansehra
318	Noman	Labor	13501-0743321-7	Kiwai tehsil balakot district mansehra
319	Khushdil khan	Secuirty guard	13501-1343375-1	Kiwai tehsil balakot district mansehra
320	Muhammad	Cook	82502-8349069-5	Kiwai tehsil balakot district mansehra

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
	hussain			
321	Muhammad ijaz	Cook helper	13501-4531068-7	Village jabri tehsil balakot district mansehra
322	Abid hussain	Cook	13501-8173565-5	Village jabri tehsil balakot district mansehra
323	Naeem akhtar	Office boy	13501-2840642-3	Kapi galli tehsil balakot district mansehra
324	Nazeer	Secuirty guard bore mechine	13501-2729231-9	Kapi galli tehsil balakot district mansehra
325	Safi ullah	Labor	13501-1342763-9	Sanghar tehsil balakot district mansehra
326	Adil khan	Labor	13501-3967894-9	Sanghar tehsil balakot district mansehra
327	Bilal	Security guard	13501-1245763-9	Sanghar tehsil balakot district mansehra
328	Kabir	Htv driver	13501-8720748-3	Sanghar tehsil balakot district mansehra
329	Shahid	Htv driver	13501-8173795-1	Sanghar tehsil balakot district mansehra
330	Salamat ali	Exceuator operator	13501-9174947-3	Sachan, sanghar
331	Qadir	Exceuator operator	13501-4402320-7	Nori bhonja, sanghar
332	Amir asif	Labor	13501-6189685-7	Kapi galli, sanghar
333	Asad shabeer	Survey helper	13501-5845493-9	Kapi galli, sanghar
334	Hasnain farooq	Survey helper	13501-0792509-1	Baskati, sanghar
335	Ghulam qadir	Secuirty guard	13501-1334361-1	Sandori, sanghar
336	Muhammad sajad	Secuirty guard	13501-368632-9	Kapi galli, sanghar
337	Muhammed nazeer	Secuirty guard	13501-276308-9	Kapi galli, sanghar
338	Muhammed farooq	Mechanic	13501-0133544-9	Barri, sanghar
339	Muhammad shahbaz	Survey helper	42501-3869574-1	Mohallah barri, sanghar
340	Muhammad ali sarwar	Survey helper	13501-2770372-9	Village sanghar
341	Abdul qadir	Htv driver	13501-1571212-3	Village sanghar
342	Muhammad ulfat	Hse helper	13503-1355040-9	Village sanghar
343	Muhammad shahzad	Desiel helper	13501-8851663-7	Village sanghar
344	Adeel mehboob	Excavator helper	42201-7303509-5	Baskaty sanghar
345	Rafeeq hussain	Cook helper	135017386847-5	Paras
346	Syed dilawar shah	Labor	13501-2582882-9	Paras
347	M. Manzoor	Labor	13501-3820160-5	Paras
348	Muhammad nazeer	Labor	13501-9951477-3	Paras
349	Safi ullah	Labor	13501-1342763-9	Village sanghar
350	Syed zeeshan ali shah	Secuirty guard	13501-6282342-3	Paras
351	Abdul rehman	Labor	13501-7626990-3	Sanghar tehsil balakot
352	M nazeer	Secuirty guard	13501-276308-9	Village sanghar
353	Muhammad afaq	Laboratory helper	37405-7905426-7	Sangar
354	Umair azeem	Laboratory helper	13501-2276094-7	Sangar
355	Noor rehman	Sweeper	13501-1336558-7	Sangar
356	Abdul muneer	Tandori helper	13501-1333442-9	Sangar
357	Atta muhammad	Security guard	13501-1317187-3	Sangar
358	Shabir ahamd	Htv driver	13501-1332442-5	Sangar
359	Hamza khan	Excavator traniee helper	13501-0285092-5	Sangar
360	Muhammad ateeq	Excavator traniee helper	-	Sangar
361	Umair ali	Excavator traniee helper	13501-1389786-5	Kappi gali
362	Waqas farooq	Excavator traniee helper	13501-4566227-5	Ghanool
363	Muhammad billal	Excavator operator	13501-2212534-3	Sangar
364	Muhammad shafeeq	Ltv driver	13501-6853158-9	Sangar
365	Malik aman	Ltv driver	82203-4006037-7	Balakot
366	Shabir hussain	Ltv driver	13501-1311893-7	Sangar
367	Abid hussain	Cleaner	13501-5215536-3	Derian
368	Muhammad rafaqat	Loader operator	13501-7713574-5	Kappi galli
369	Muhammad Jameel	Tandori	13503-9941351-5	College doraha mansehra
370	Muhammad shoukat	Safety man	13501-079979-7	Kappi galli
371	Naseer hussain	Excavator operator	13501-7527301-3	Sangar
372	Syed fahad hussain	Work shop helper	13501-1832356-9	Kewai
373	Sadaqat hussain shah	Labour	13501-1312851-7	Kewai
374	Muhammad waseem	Ltv driver	13501-4275006-5	Kewai
375	Salamat ali	Htv driver	13501-326367-9	Village sangar
376	M- ateeq	Excavator trainee helper		Sanghar

Loan No. ADB 4057-PAK & AIIB 8397-PAK: Balakot Hydropower Project.
Semiannual Social Monitoring Report (internal by PIU) for the period from July to December 2023

S.N.	Name	Position	CNIC Number	Address
377	Saqlain ishtiyag	Mess helper	13501-0265027-1	Sangar
378	Khizer hayat	Security guard	13501-5014530-9	Kapi gali
379	Khizer ali	Excavator o.p.t	13501-7264011-9	Sanghar
380	Shujat ali	Store assistant	13501-9778780-7	Sanghar
381	Hamad gull	Excavator trainee helper	13501-7327200-1	Village sangar
382	Muhammad nazir	Labour	42201-9127090-5	Balakot
383	Haq nawaz	Loader operator	13501-9348300-9	Balakot
384	Abdul sabooh	Transit mixer driver	13501-5094490-5	Kiwai
385	Muhammad zaheer	Batching plant operator	13503-3074254-1	P/o atar sheesha reerh tehsil & district mansehra
386	Muhammad raza minhas	Security guard	82203-5745053-3	Kiwai
387	M. Rahmat	Carpenter	37405-1770539-3	Sangar
388	M. Shahid	Labour	13501-6557064-5	Sangar
389	M. Sajid	Supervisor	13501-2531161-7	Sangar
390	M. Shakeel	Labour	13501-3123074-1	Sangar
391	M. Shahbaz	Carpenter	13501-1348524-3	Sangar
392	M. Fazal	Labour	13501-6406757-9	Sangar
393	Afzal ahmad	Labour	13705-2790178-9	Sangar
394	Fazal khan	Labour	13501-4844533-9	Sangar
395	Kafeel ahmad	Masson	13501-4974224-3	Sangar
396	Zohaib	Labour	13501-4974224-9	Sangar
397	Bahadar khan	Mason	13501-1334337-9	Balakot
398	Aziz ahmad	Mason	13501-1346800-1	Balakot
399	Nasir ali	Labour	13501-8273589-9	Balakot
400	Aqeel ahmad	Labour	13501-1633023-3	Balakot
401	Abdul saboor	Labour	13501-9316588-9	Balakot
402	Saqib zaman	Labour	13501-6534554-1	Balakot
403	Rashid	Labour	13501-4876450-7	Balakot
404	Waqas nisar	Mason	13501-2279949-5	Balakot
405	Shamsurehman	Labour	13501-5584931-7	Balakot
406	Naqash u rehman	Labour	13501-8679569-5	Balakot
407	M. Akram	Supervisor	3501-7096127-5	Balakot
408	Nazeer hussain	Mason	13501-1312951-5	Balakot
409	M. Nazeer	Labour	13501-8212617-3	Balakot
410	Ghulam hassan	Mason	13501-3853957-7	Sangar
411	Ghulam sarwar	Foreman	13501-1325623-3	Sangar
412	Aurangzaib	Security guard	34201-8698433-3	Tehsil balakot district
413	Meer muhammad	Security guard	37405-7283165-7	Tehsil balakot district
414	Muhammad sohaib	Driver htv	61101-1810564-3	Tehsil balakot district
415	Fayyaz	Tractor loader driver	13503-3676430-9	Tehsil balakot district
416	Abdul sattar	Driver htv	13501-3208656-1	Tehsil balakot district
417	M. Rahmat	Carpenter	37405-1770539-3	Sangar

Annexure-12: Pictorial view of LARP's Activities of BHP Project during Reporting Period



A DP (complainant Mr. Syed Jibran Ali Shah) received his Voucher of all admissible Allowances.



A consultation meeting with GRC members and DPs of Mouza Sangar.



A consultation meeting with GRC members and DPs of Mouza Ghanool.



A consultation meeting with GRC members and DPs of Mouza Paras.



The revenue patwari of PIU, informed the unpaid DPs at their door step in affected mouzas to receive his compensation amount.



A banner on pan flex at Mouza Paras about receiving compensation amount of BHP project.



The female staff of PIU conducted a consultation meeting with female DPs at Mouza Paras.



The female staff of PIU conducted a consultation meeting with female DPs at Mouza Bela Sacha.



A meeting conducted by PD-PIU with all GRCs members, ADB's consultant and PMC staff regarding their grievances resolution at PIU office.



Meeting conducted with GRC member and other DPs of Mouza Paras.



Meeting with DC, ADC Mansehra and PD PIU at District Mansehra.