

Social Monitoring Report

PUBLIC

Semestral Report (January – June 2025)
July 2025

Pakistan: Balakot Hydropower Development Project

Prepared by the Project Implementation Unit, Pakhtunkhwa Energy Development Organization, Government of Khyber Pakhtunkhwa, for the Islamic Republic of Pakistan and the Asian Development Bank (ADB).


This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or Staff, and may be preliminary in nature. Your attention is directed to the ["terms of use"](#) section of ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

**PROJECT IMPLEMENTATION UNIT (PIU)
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION (PEDO)
GOVERNMENT OF KHYBER PAKHTUNKHWA**



**BALAKOT HYDROPOWER DEVELOPMENT
PROJECT LOAN No: ADB 4057-PAK & AIIB
8397-PAK**



**Semiannual Social Monitoring Report (Internal) of Sectional
Land Acquisition and Resettlement Plans 1 & 2,
January – June 2025`**

Submission to ADB: July 2025

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
1 INTRODUCTION.....	1-1
1.1 Project Background.....	1-1
1.2 Project Objectives	1-1
1.3 Project LARP Description	1-2
1.3.1 Section-1: Mouza Ghanool and Sangar (under 1 st Sectional LARP).....	1-4
1.3.2 Section-2: Mouza Bela Sacha and Paras (under 2 nd Sectional LARP).....	1-5
2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION	2-8
2.1 Internal Monitoring Requirements of LARPs.....	2-8
2.2 Objectives of the Internal Monitoring Report.....	2-8
2.3 Monitoring Indicators.....	2-9
3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP.....	3-10
3.1 LARP's Implementation and Monitoring Set-up	3-10
3.2 Project Steering Committee	3-10
3.3 Disbursement of Allowances by LAC/ PIU.....	3-10
3.4 LARP's Addendum.....	3-10
4 LARP IMPLEMENTATION PROGRESS REVIEW.....	4-12
4.1 LARP Implementation Progress in Reporting Period	4-12
4.2 Section and Mouza wise LARP's Implementation and Handing over of Sites ...	4-12
4.3 Overall Summary of LARP Implementation in all Sections and Mouzas	4-13
4.3.1 Disbursement of Trees Compensation	4-13
4.3.2 Disbursement of Built-up Property Compensation.....	4-17
4.3.3 Pending Payment of Land Compensation	4-18
4.3.4 Payment of Allowances by LAC/ PIU.....	4-21
4.4 Status of Implementation of Approved LARP Addendums.....	4-24
4.5 Section and Mouza (village) wise Hydropower Component and Cleared Acquired Land of BHPP	4-30
5 LARP IMPLEMENTATION MONITORING SET-UP	5-32
5.1 LARP Implementation Monitoring	5-32
5.2 Exhaustive Efforts	5-32
5.3 Community Consultations/Meetings	5-33
5.4 Coordination Meetings with District Revenue Officials.....	5-34
5.5 Dissemination of LARP related Information.....	5-35
6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY.....	6-36
7 LIVELIHOOD SUPPORT INTERVENTION MEASURE.....	7-37
7.1 Employment Opportunities	7-37
7.2 Short-Term Project-Based Employment	7-37
7.3 Compliance with Core Labour Standards	7-37
8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING...8-39	
9 LARP Implementation and Social Safeguards Compliance Plan	9-45

LIST OF TABLES

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs of BHPP	1-2
Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHPP under Approved LARP and Addendum to LARP	1-3
Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHPP under Approved LARP and Addendum to LARP	1-3
Table 4.1: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs)	4-14
Table 4.2: Mouza (village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs (Under Approved LARPs).....	4-16
Table 4.3: Mouza (village) wise Summary of Paid DPs and Paid Compensation Amount of Trees (Under Approved LARPs)	4-17
Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property (Under Approved LARPs).....	4-18
Table 4.5: Mouza (village) wise Summary of Impediments causing delay in Payment of Land Compensation (Under Approved LARPs).....	4-21
Table 4.6: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances (Under Approved LARPs)	4-22
Table 4.7: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)	4-25
Table 4.8: Gender wise Summary of Paid Land Compensation Amount under Additional Land (Under Approved LARPs Addendum)	4-27
Table 4.9: Summary of Paid DPs and Paid Trees Compensation Amount under Additional Lands (Under Approved LARPs Addendum).....	4-27
Table 4.10: Summary of Paid DPs and Paid Built-up Properties Compensation Amount under Additional Lands (Under Approved LARPs Addendum)	4-27
Table 4.11: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances under Approved LARPs Addendum	4-28
Table 4.12: Section and Mouza-wise Clearance of LARP Implementation under BHPP...	4-30
Table 5.1: Summary of Community Consultation Meetings with DPs (January-June 2025)..	5-33
Table 5.2: Issues/ Concerns of DPs and Response from the project team	5-33
Table 5.3: Summary of Coordination Meetings with District Administration	5-34
Table 7.1: Summary of Skilled and Un-Skilled Laborers.....	7-37
Table 8.1: Summary of Complaints Registered (January-June 2025).....	8-40
Table 8.2: Summary of Complaints Registered (June 2022-December 2024)	8-41
Table 9.1: Updated Action Plan for LARP Implementation of BHPP	9-45

LIST OF FIGURES

Figure 1.1: Location Map of Section-1 of BHP Project.....	1-6
Figure 1.2: Location Map of Section-2 of BHP Project.....	1-7

LIST OF ANNEXURES

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB	9-48
Annexure-2: Scanned copies (sample) of recorded documents for DPs with impediments ..	9-57
Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha	9-62
Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs....	9-63
Annexure-5: Minutes of Meeting with Additional Deputy Commissioner, District Mansehra..	9-65

Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu Language)	9-66
Annexure-7: Information Brochure in Local Urdu Language for DPs	9-67
Annexure-8: Notifications of Allowances Disbursement Committee at LAC/ PIU	9-68
Annexure-9: Notifications of Grievances Redressal Committees.....	9-70
Annexure-10: Skilled and Un-Skilled Employment by Contractors/ PIU.....	9-73
Annexure-11: Pictorial view of LARP Activities of BHPP during Reporting Period	9-109

ABBREVIATIONS

ADB	Asian Development Bank
AC	Assistant Commissioner
ADC	Assistant Deputy Commissioner
CNIC	Computerized National Identity Card
DC	Deputy Commissioner
DP	Displaced Person
EMA	External Monitoring Agent
EMR	External Monitoring Report
ERM	external resettlement monitor
GAP	Gender Action Plan
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
IVS	Independent Valuation Study
KP	Khyber Pakhtunkhwa
PEDO	Pakhtunkhwa Energy Development Organization
LAA	Land Acquisition Act 1894
LAC	Land Acquisition Collector
LAR	Land Acquisition and Resettlement
LARP	Land Acquisition and Resettlement Plan
LRP	Livelihood Restoration Plan
MW	megawatt
NGO	nongovernment organization
PEDO	Pakhtunkhwa Energy Development Organization
PD	Project Director
PIU	Project Implementation Unit
PMC	Project Management Consultants
SPS	Safeguard Policy Statement
SASMR	Semi-Annual Social Monitoring Report

EXECUTIVE SUMMARY

1. The Project Implementation Unit (PIU) is implementing the Balakot Hydropower Project (BHPP) with the financial assistance from Asian Development Bank (ADB) and Asian Infrastructure Investment Bank. The project will (i) improve energy security by increasing the clean energy share in the country's energy mix currently dominated by thermal power generation; (ii) boost the economy and promote revenue generating investments in the hydro-abundant Khyber Pakhtunkhwa (KP) Province; and (iii) build capacity and awareness on climate change impacts, adaptation and mitigation measures. The project has been divided into two sections for construction purposes. Therefore, two separate land acquisition and resettlement plans (LARPs) (section-wise) were prepared. The 1st Sectional LARP (Mouza Ghanool and Sangar) was approved by ADB on July 27, 2022,¹ and 2nd sectional LARP (Mouza Bela Sacha and Paras) was approved by ADB on November 29, 2022.²

2. **Impacts and APs as per Section LARP 1:** As per approved 1st sectional LARP of Mouza Ghanool and Sangar, total acquired land is 848.40 Kanals (106.05 acres, including 168.2 Kanals of communal land) owned by 1,791 DPs and non-land impacts consisting of (i) 3,045 wood trees, owned by 1,725 DPs, and 876 fruit trees owned by 48 DPs; and (ii) 46 residential structures owned by 40 displaced persons (DPs) with 25 DPs requiring physically relocation. 1 commercial structure (only commercial structure affected but the owner/DP was not required relocate, and 1 masjid (common prayer place). However, the total number of land DPs has changed from the original number (1,791 to 1,874 DPs) due to inheritance mutation. Similarly, owners of trees also increased from their original number (1,773 to 1,862 DPs). Nonetheless, the amount of compensation payable remains unchanged. Additionally, 39 DPs are eligible for different admissible allowances in the entire 1st sectional LARP.

3. **Impacts and A{s as per Sectional LARP 2:** As per approved sectional LARP 2 (covering the villages Bela Sacha and Paras), total acquired land is 962.950 Kanals (120.369 acres including 324.52 Kanals of communal land) owned by 1,766 DPs. Similarly, other LAR-related impacts included the following: (i) 9,189 wood trees owned by 1,457 DPs, and 1,448 fruit trees owned by 118 DPs; and (ii) 410 structures owned by 398 DPs (of which 196 DPs required physical relocation), and 9 communal or public structures, including 2 masjids (prayer place), 2 graveyards, and 5 government buildings (2 government schools, 1 basic health facility, 1 revenue office, and 1 forest office) in villages Bela Sacha and Paras.³ However, total number of land DPs changed from the original number (1,766 to 1,821 DPs) due to inheritance mutation. Similarly, the owners of trees also increased (1,575 to 1,647 DPs). Nonetheless, the amount of compensation payable remains unchanged. Additionally, 286 DPs are eligible for different admissible allowances in the entire 2nd sectional LARP.

4. In addition to the land already acquired for the project, PIU is acquiring 15.4 Kanal (1.925 acres) of additional private land for slope stabilization at the dam's right side abutment in Mouza Bela Sacha. For this purpose, the LARP's addendum under section-1 and 2 to document the additional land in mouza Bela Sacha, additional compensation for the positive

¹ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

² <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

³ Total of 410 private structures, 15 commercial structures, 4 communal structures including 2 masjids (prayer place), 2 graveyards and 5 government buildings in villages Bela Sacha and Paras.

differential between the replacement cost determined by the IVS and additional/ missing claims for admissible allowances of eligible DPs. Both sectional LARP's addendum has been approved by ADB on August 13, 2024, and uploaded on ADB's and PEDO websites.

5. As per approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1152 under IVS compensation amount is PKR 13.90 million of the same acquiring land. Additionally, 21 DPs are eligible for different admissible allowances against the payable amount of PKR 3.78 million.

6. As per the approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquiring land. However, an additional land of 15.4 Kanal owned by 91 DPs and compensation amount is PKR 0.0922 million. Similarly, other LAR-related impacts included the following: (i) 380 wood trees owned by 91 DPs amounting PKR 0.7705 and 7 fruit trees owned by 1 DPs amounting PKR 0.1619 million; and (ii) 5 structures owned by 1 DP amounting PKR 11.061 million. Consequently, 285 DPs under different additional/ missing admissible allowances amounting PKR 128.43 million.

7. Implementation of LARP is monitored internally by the PIU and externally by an external resettlement monitor (ERM) engaged by PIU, and internal and external monitoring reports are provided to PIU and shared with ADB. This SSMR (internal) covers the implementation of both sectional LARPs 1 and 2 including addendum of LARPs for the period from January to June 2025. Implementation of sectional LARPs began in August 2022 by the PIU and Land Acquisition Collector (LAC), Mansehra District Officer Revenue. Initially, implementation of sectional LARPs encountered delays due to frequent transfers of relevant officials in the land revenue department and engagement of revenue staff in the polio campaign and other developmental projects in District Mansehra. Nonetheless, the PIU, with support from the project management consultant (PMC), continued exhaustive efforts to move the compensation process, while also addressing the compensation cases stuck or impeded due to different administrative and legal reasons. No DPs have been physically displaced by PIU from housing so far, (while under already demolished structures no owners have been displaced as such demolished structures were vacant for a long time and not in use/ functional by any owners). Although many DPs left their structures after receiving full compensation from LAC office Mansehra. As of reporting period 470 DPs after being fully compensated left their structures voluntarily since April 2024. PIU and PMC continue to coordinate with the district revenue department/LAC office Mansehra to accelerate the disbursement of compensation and allowances to all unpaid DPs (including those with legal impediments to compensation). Staff of PIU/ PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation as soon as possible. These efforts of PIU and PMC are in accordance with ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**. Sample copies of impediment documents (scanned) are in **Annexure-2**.

8. **Issuance of public notices:** Following the land award in 2022, PIU and the District Administration/ Revenue Office issued five notices to all APs on the following dates: January 2024, February 2024, May 2024, Sept 2024 and May 2025 but not all APs evacuated/ demolished their structures. This continues causing delays in construction work and affecting

the construction plan prepared keeping in view the river low flow seasons. However, through this protocol and the notices already issued and disseminated in the affected villages/ mouzas during the reported period. Similarly, all APs are bound to vacate/ demolish the structure within 15 days (or before if possible) from the date of issuance of the final notice. The notices has been delivered to all APs (structure owner/user) through the Revenue Officials (Patwaris) personally and a copy of the notices fixed/ pasted on the main gate/boundary wall of the affected structure. The process of issuance of notices, payment of compensation and evacuation/ demolition of structures may also be validated by the external monitoring consultant of PIU.

9. **Status of Implementation of Approved LARPs:** As per approved sectional LARPs (section-1), PKR 113.65 million (80.49%) of the total payable land compensation amount of PKR 141.19 million has been disbursed to 1020 of total 1,874 DPs (54.43%, 1,791 DPs of approved LARPs, and 83 DPs of inheritance mutation) for land of 633.21 Kanal (79.15 acres) out of total 848.40 Kanal (106.05 acres) or 74.64% in two villages under section-1. Accordingly, for trees compensation, 980 of total 1,862 DPs (52.63%) received PKR 27.41 million out of total PKR 32.71 million (83.82%). Moreover, affected built-up property compensation paid to 100% of total 40 DPs with an amount of PKR 72.52 million of total PKR 74.53 million (97.30%) in two villages under section 1 of BHPP. Similarly, LAC (revenue department) and PIU supported by PMC are responsible for all types of payments of allowances, such as for severity, vulnerability, structure relocation, shifting for houses, transition, business moving assistance, house rent, business allowance for 12 months, electricity, and household dislocation (Chula) allowance. As per the approved LARPs in the affected two villages of the project, 38 DPs of total 39 DPs (97.4%) have been paid for all their admissible allowances, including dislocation (Chula) allowance, and 17 DPs are paid for their vulnerability allowance amounting PKR 59.50 million of total PKR 59.56 million (99.9%). The 1 unpaid DP of allowance amounting PKR 0.063 million are undisbursed mainly because of DP is out of the village. The DP was already informed through their relatives and neighbors and soon will receive their due allowance once he returns to the village.

10. As per approved sectional LARPs (section-2), PKR 296.79 million of the total payable land compensation amount of PKR 426.50 million (69.59%) has been disbursed to 918 of total 1,821 DPs (50.41%, 1,766 DPs of approved LARPs, and 55 DPs of inheritance mutation) for land of 484.71 Kanal (60.59 acres) of total 962.95 Kanal (120.369 acres) (50.34%) in two villages under section-2 of BHPP. Accordingly, for trees compensation, 469 DPs of total 1,647 DPs (28.48%) received PKR 44.84 million out of total PKR 49.10 million (91.32%). Moreover, affected built-up property compensation was paid to 100% of total 398 DPs with an amount of PKR 1,323.32 million of total PKR 1,424.47 million (92.90%) in two villages under section 2 of BHPP. Similarly, LAC (revenue department) and PIU supported by PMC is responsible for all types of payments of allowances such as severity, vulnerability, structure relocation, shifting for houses, shifting for commercial structures, transition, business moving assistance, house rent, business allowance for 12 months, electricity and household dislocation (Chula) allowance. As per approved LARP section 2 in the two villages affected of the project, 248 of total 286 DPs (86.71%) have been paid for all their admissible allowances, including dislocation (Chula) allowance, and 48 DPs are paid for their vulnerability allowance amounting PKR 463.64 million of total PKR 468.21 million (99.02%). The 38 unpaid DPs of allowances

amounting PKR 4.60 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due allowances once they return to the village.

11. Hence, overall, 286 of total 325 DPs have been paid PKR 523.12 million of total PKR 527.78 million (99.12%) as of end of the reporting period in all four villages of the project. Overall status of disbursement of LARP (land and non-land assets compensation and allowances) in mouzas/ villages under each section are in chapter 4. Scanned copies of land and non-land assets compensation and allowance voucher (payment receipt) are in **Annexure-3**. Table ES-1 shows the progress during previous quarters, progress during reporting period January-June 2025 and overall cumulative progress. Table ES-2 shows the paid and unpaid DPs of land and non-land compensation amount under each category. Table ES-3 shows the number of DPs for the number of admissible type of allowances in all affected mouza.

Table ES-1: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARP's)

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land (Awarded)																
i.	Section-1	141.19	1,791	83	1,874	113.2	27.99	1015	859	0.45	27.54	5	854	113.65	27.54	1020	854
ii.	Section-2	426.50	1,766	55	1,821	259.85	166.65	802	1,019	36.94	129.71	116	903	296.79	129.71	918	903
Total Land Compensation Amount		567.69	3,557	138	3,695	373.05	194.64	1,817	1,878	37.39	157.25	121	1,757	410.44	157.25	1,938	1,757
2	Non-Land Compensation																
2.1	Section-1																
i.	Trees Compensation	32.71	1,773	89	1,862	26.9	5.81	977	885	0.51	5.3	3	882	27.41	5.3	980	882
ii.	Built-up Property	74.53	40	N. A	40	72.52	2.01	40	0	0	2.01	0	0	72.52	2.01	40	0
2.2 Section-2																	
i.	Trees Compensation	49.10	1,575	72	1,647	44.43	4.67	432	1,215	0.41	4.26	37	1,178	44.84	4.26	469	1,178
ii.	Built-up Property	1424.47	398	N. A	398	1323.32	101.2	398	0	0	101.15	0	0	1323.32	101.15	398	0
Total of Non-Land Compensation Amount		1580.81	3,786	161	3,947	1,467.17	113.64	1,847	2,100	0.92	112.72	40	2,060	1,468.09	112.72	1,887	2,060
3	Other Admissible Allowances																
3.1	Section-1																
i.	Vulnerability Allowance (18 DPs)																
ii.	Structure Relocation (27 DPs)																
iii.	Shifting Allowance (For House) (27 DPs)																
iv.	Transition Allowance (25 DPs)																
v.	House Rent Allowance (25 DPs)	59.565	39	N. A	39	59.502	0.063	38	1	0	0.063	0	1	59.502	0.063	38	1
vi.	Electricity Allowance (25 DPs)																
vii.	Household Dislocation (Chula) Allowance (25 DPs)																
viii.	Severe Impact Allowance (26 DPs)																

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
ix.	Shifting Allowance (Commercial Structure) (1 DP)																
x.	Business Moving assistance (1 DP)																
xi.	Business Allowance for 12 Month (1 DP)																
3.2 Section-2																	
i.	Vulnerability Allowance (52 DPs)																
ii.	Structure Relocation (190 DPs)																
iii.	Shifting Allowance (For House) (190 DPs)																
iv.	Transition Allowance (190 DPs)																
v.	House Rent Allowance (190 DPs)																
vi.	Electricity Allowance (190 DPs)																
vii.	Household Dislocation (Chula) Allowance (196 DPs)																
viii.	Severe Impact Allowance (219 DPs)																
ix.	Shifting Allowance (Commercial Structure) (15 DPs)																
x.	Business Moving assistance (15 DPs)																
xi.	Business Allowance for 12 Month (15 DPs)																
xii.	Loss of Temporary Employment (44 DPs)																
Grand Total of Section-1 & 2 (Land & Non-Land Compensation & Allowances Amount)		2,676.275	7,668	299	7,967	2,362.89	313.39	3,943	4,024	38.75	274.63	168	3,856	2401.646 (89.74%)	274.63	4,111	3,856

Table ES-2: Summary of Paid and Unpaid DPs under each Category of Compensation (Under Approved LARPs)*(Amount in PKR)*

Section		Compensation Category																		
		(As per Approved LARP & Additional DPs due to Inheritance Mutation/ as per LARP implementation)																		
		DPs of Acquired Land						DPs of Affected Trees						DPs of Affected Built-up Property						
Mouzas (Villages)		No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Paid DPs	Paid Compensation Amount	Residential Relocation Unpaid DPs	Residential Relocation Paid DPs
		126	36	162	98	1,964,067	64	799,834	100	36	136	94	1,785,548	42	713,402	N. A	N. A	N. A	N. A	N. A
1	Ghanool	1665	47	1712	922	111,685,427	790	26,744,371	1673	53	1726	886	25,626,857	840	4,579,825	40	40	72,523,045	25	0
	Sangar																			
Total of Section-1		1,791	83	1,874	1,020	113,649,494	854	27,544,205	1,773	89	1,862	980	27,412,405	882	5,293,227	40	40	72,523,045	25	0
2	Bela Sacha	126	41	167	148	77,526,270	19	3,596,153	138	72	210	152	10,336,355	58	868,924	32	32	184,291,946	5	0
	Paras	1,640	14	1654	770	219,259,575	884	126,116,530	1,437	0	1,437	317	34,500,555	1,120	3,393,613	366	366	1,139,022,723	185	0
Total of Section-2		1,766	55	1,821	918	296,785,845	903	129,712,683	1575	72	1647	469	44,836,910	1,178	4,262,537	398	398	1,323,314,669	190	0
Grand Total of Sectio-1 & 2		3,557	138	3,695	1,938	410,435,339	1,757	157,256,888	3,348	161	3,509	1,449	72,249,315	2,060	9,555,764	438	438	1,395,837,714	215	0

Table ES-3: Summary of Paid and Unpaid DPs under each Category of Allowances (Under Approved LARPs)

S. No.	All Admissible Allowances	No. of Entitled DPs & No. of Admissible Allowances															
		Section-1								Section-2							
		Mouza (Village) Ghanool				Mouza (Village) Sangar				Mouza (Village) Bela Sacha				Mouza (Village) Paras			
		Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs
1	Vulnerability Allowance	3	3	3	0		15				9				42		
2	Structure Relocation						27				5				185		
3	Shifting Allowance (For House)						27				5				185		
4	Transition Allowance						25				5				185		
5	House Rent Allowance						25				5				185		
6	Electricity Allowance						25				5				185		
7	Household Dislocation (Chula) Allowance	NA	NA	NA	NA	36	25	35	1	24	5	24	0	218	191	204	14
8	Severe Impact Allowance						26				7				212		
9	Shifting Allowance (Commercial Structure)						1				3				12		
10	Business Moving assistance						1				3				12		
11	Business Allowance for 12 Month						1				3				12		
12	Loss of Temporary Employment	NA	NA	NA	NA	NA	NA	NA	NA	8	8	2	6	36	36	18	18
Total No. of DPs & Allowances		3	3	3	0	36	198	35	1	32	63	26	6	254	1,442	222	32

NA = not applicable

12. **Status of Implementation of Approved LARP Addendums:** Under the approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1,152 under IVS compensation amount is PKR 13.90 million of the same acquiring land. However, no DPs have been paid at the end of reporting period due to preparation/ updating of under IVS compensation acquaintance roll. Although, 9 of total 21 DPs (42.85%) have been paid for all their additional/ missing admissible allowances, amounting PKR 3.34 million of total PKR 3.78 million (88.45%). The 12 unpaid DPs of additional/missing allowances amounting to PKR 0.44 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due additional/ missing allowances once they return to

the village. Table ES-4 shows the progress under the LARP's addendum during reporting period, January-June 2025 are as under.

13. Similarly, under the approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquiring land. An amount of PKR 125.72 million (46.14%) of the total payable IVS land compensation amount of PKR 272.46 million has been disbursed to 748 of total 1,494 DPs (50.10%) in mouza Paras only. In addition to this, the additional land compensation payment an amount PKR 0.009 million of the total payable compensation amount of PKR 0.0922 to 1 of total 91 DPs in mouza Bela Sacha only (the sluggish disbursement of land compensation amount is due to meager amount of almost all unpaid DPs). Similarly, under the fruit trees compensation paid to 1 DPs of total 1 DPs (100%) received PKR 0.1619 million out of total PKR 0.1619 million (100%). Moreover, affected built-up property (5 structures) compensation under additional land has been paid to 1 of total 1 DPs with an amount of PKR 11.061 million of total PKR 11.061 million (100%) in the only mouza Bela Sacha under section 2 LARP addendum against the additional land for BHPP. Consequently, under the approved addendum of 2nd sectional LARP, 79 of total 285 DPs (27.72%) have been paid for all their additional/ missing admissible allowances amounting to PKR 104.051 million (81.02%) of total payable PKR 128.43 million. The unpaid 206 DPs of additional/missing allowances amounting PKR 24.38 million are undisbursed mainly because DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due additional/ missing allowances once they return to the village. Table ES-4 shows the summary progress under the LARP's addendum during reporting period, January-June 2025 are as under.

Table ES-4: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Current Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress											
		Total DPs as per approved LARP Addendum & Additional Land Awarded		Paid Amount (Million)		Unpaid DPs		Paid Amount (Million)		Unpaid Amount (Million)		Paid DPs		Unpaid DPs									
		Payable Payment (Million)																					
1	Land Compensation under IVS & Awarded Land																						
i.	Section-1 (Under IVS)	13.9	1,152	0	13.9	0	1,152	0	0	0	0	0	0	13.9	0	1,152							
ii.	Section-2 (Under IVS)	272.46	1,494	30.443	242.02	12	1,482	95.277	146.74	736	746	125.72	146.74	748	746								
iii.	Section-2 (Under Additional Awarded Land)	0.0922	91	0.0086	0.0836	1	90	0	0	0	0	0.0086	0.0836	1	90								
Total Land Compensation Amount		286.4522	2,737	30.4516	256.004	13	2724	95.277	146.74	736	746	125.73	160.72	749	1,988								
2	Non-Land Compensation under Additional Awarded Land																						
2.1	Section-2																						
i.	Trees Compensation	0.9324	91	0.1619	0.7705	1	90	0	0	0	0	0.1619	0.7705	1	90								
ii.	Built-up Property	11.061	1	11.061	0	1	0	0	0	0	0	11.061	0	1	0								
Total Non-Land Compensation under Additional Awarded Land		11.9934	92	11.2229	0.7705	2	90	0	0	0	0	11.2229	0.7705	2	90								
3	Additional/ Missing Admissible Allowances under Addendum																						
3.1	Section-1																						
i.	Vulnerability Allowance (3 DPs)	3.78		21		3.34		0.44		9		12		0		3.34		0.44		9		12	
ii.	Structure Relocation (18 DPs)																						
iii.	Shifting Allowance (For House) (1 DPs)																						
iv.	Transition Allowance (1 DPs)																						
v.	House Rent Allowance (1 DPs)																						
vi	Electricity Allowance (1 DPs)																						
vii.	Household Dislocation (Chula) Allowance (1 DPs)																						

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Current Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
viii.	Severe Impact Allowance (2 DPs)														
ix.	Shifting Allowance (Commercial Structure) (1 DP)														
x.	Business Moving assistance (1 DP)														
xi.	Business Allowance for 12 Month (1 DP)														
3.2	Section-2														
i.	Structure Relocation (255 DPs)														
ii.	Shifting Allowance (For House) (46 DPs)														
iii.	Transition Allowance (46 DPs)														
iv.	House Rent Allowance (46 DPs)														
v.	Electricity Allowance (45 DPs)														
vi.	Household Dislocation (Chula) Allowance (46 DPs)	128.43	285	87.15	41.28	67	218	16.901	24.379	12	206	104.051	24.379	79	206
vii.	Severe Impact Allowance (70 DPs)														
viii.	Shifting Allowance (Commercial Structure) (30 DPs)														
ix.	Business Moving assistance (24 DPs)														
x.	Business Allowance for 12 Month (24 DPs)														
Grand Total of Section-1 & 2 (Land & Non-Land Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances)		430.66	3,135	132.16	298.49	91	3,044	112.18	171.12	748	952	244.34	186.31	839	2,296

14. The field staff of PIU and PMC continued to support the revenue department staff to expedite the disbursement of compensation to the DPs of both sectional LARPs. PIU/PMC collected the field data of both sectional LARPs, and prepared the required documentation of the DPs whose compensation payment is unpaid due to legal and administrative impediments. Consultation meetings with DPs and awareness campaigns were launched by PIU/PMC in their efforts to reach out to the DPs. A scanned copy of these efforts is in **Annexure-4**.

15. The LARP implementation status during the reporting period (January-June 2025) is in Table 4.7 in chapter 4 (section-wise mouzas highlighted in gray, green, blue and orange colors where full implementation of LARP is confirmed and already validated by the EMA (External Resettlement Agent of PIU) through the 1st, 2nd, 3rd, 4th and 7th EMRs, respectively. The undisbursed compensation amount for acquired land is already deposited and secured in the district treasury for payment to the unpaid DPs having legal/ administrative impediments as and when they will show up with valid claim documents after resolving their issues/ impediments. The PIU confirms that all DPs other than those unpaid due to legal and administrative impediments have been fully compensated for all LAR impacts and payable allowances in all mouzas under 1st and 2nd sectional approved LARPs and its addendum as of June 2025. The detailed list of paid and unpaid DPs of land, trees and built-up property of each mouzas was previously provided in 3rd SASMR (July-December 2022) for mouza Bela Sacha and Paras which available separately in Appendixes-13, 14, 15, 16, 17 and 18, while for mouza Sangar provided in 2nd SASMR (July-October 2022) available in Appendixes-1, 2 and 3, and for mouza Ghanool provided in 1st SASMR (July-October 2022) available in Appendix-5.

16. The findings of the internal SSMR of January-June 2025 for both the sectional LARPs 1 and 2 show that from the total 3,695 DPs of all 4 villages, 1,938 DPs have been fully compensated, whereas the remaining 1,757 DPs are still unpaid due to different reasons (i.e. legal and administrative impediments) that are beyond PIU's power to address or resolve alone. The details of unpaid 1,757 DPs by type of impediment are as follows: 43 DPs have court cases on internal family disputes; 50 DPs live/ work abroad; 172 DPs have inheritance mutation issues; 1,025 DPs continue to remain disinterested in receiving compensation due to meager amount compensation; 4 DPs are juvenile and do not have either national identity card (CNIC) or guardian certificates, which PIU and LAC require to address this impediment to the compensation disbursement; 188 DPs live out of city; and 275 DPs out of village. While PIU/PMC continue to reach out to the unpaid DPs through different means and make all possible efforts in addressing all types of impediments to compensation, no unpaid DPs have been dislocated so far. Table ES-5 presents a detailed summary of unpaid DPs (by category of impediment) for a clear understanding of the situation.

17. The institutional set up of PIU has well established safeguards management arrangements with social and environmental management specialists available full time for implementation and internal monitoring of sectional LARPs, environmental impact assessment, environmental management plan, and site-specific environmental management plans. Overall, Project Director BHPP at PIU is responsible for implementing and ensure compliance with social and environmental safeguard requirements of ADB's Safeguard Policy Statement 2009 (SPS), and project-specific requirements of social and environment

safeguards. PD PIU and the Safeguard Unit are further assisted by the PMC, which the services of social and environmental specialists have made available to PIU under PMC.

18. The safeguard unit/team at PIU is headed by Deputy Director Social & Resettlement responsible for implementation of LARP supported by Deputy Director Land Acquisition, Assistant Director Social & Resettlement and Patwaris (land record keeper). The BHPP staff regularly conducted meetings with Deputy Commissioner (DC), Mansehra and revenue department staff, including Additional Deputy Commissioner (ADC), Assistant Commissioner (AC), Tehsildar and Patwari (land record keeper) of Tehsil concerned, to pursue disbursement of all types of compensation and allowances on fast track, and the meager compensation amount to the unpaid DPs as soon as possible. The minutes of meeting with DC/ADC/revenue officials are annexed in **Annexure-5**.

Table ES-5: Summary of Unpaid DPs under each unpaid Category (Under Approved LARPs)

(Amount in PKR)

Section	Mouzas (Villages)	Stay Order by Civil Court			DPs out of Country			DP Inheritance Mutation under process			DPs with Meager Amount			DPs Juvenile (under the age of 18)			Communal Land		DPs out of City			DPs Out of Village			Total No. of Unpaid DPs	Total un-paid Land Parcel	Total Unpaid Amount
		No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	Land Parcel	Amount	No. of DPs	Land Parcel	Amount	No. of DPs	Land Parcel	Amount			
1	Ghanool	43	36	1,207,852	36	36	1,207,852	36	36	1,207,852	36	36	1,207,852	36	36	1,207,852	222,018	222,018	1	1	6	6	1	1	64	64	799,834
		43	36	2,781,154	34	34	2,781,154	108	108	2,781,154	427	427	428,530	4	4	7,429	0.95	14,755	106	106	800,508	109	109	2,702,060	790	790	26,744,371
		7	7	3,003,172	39	39	1,602,387	121	121	2,522,666	454	454	466,699	4	4	7,429	168.2	16,296,900	106	106	800,508	123	123	2,844,444	854	854	27,544,205
2	Bela Sacha	N.A	N.A	N.A	5	5	186,834	4	4	2,892,636	2	2	4,668	N.A	N.A	N.A	24.33	130,480	4	4	243,816	4	4	137,719	19	19	3,596,153
		36	36	1,207,852	6	6	3,712,360	47	47	2,892,636	569	569	465,789	N.A	N.A	N.A	300.19	51,027,070	78	78	52,066,153	148	148	6,852,888	884	884	126,116,530
		36	36	1,207,852	11	11	3,899,194	51	51	10,784,418	571	571	470,457	0	0	0	324.52	51,157,550	82	82	52,309,969	152	152	6,990,607	903	903	129,712,683
Total of Section-2	Paras	43	36	4,211,024	50	50	5,501,581	172	172	16,199,720	1,025	1,025	937,156	4	4	7,429	492.72	67,454,450	188	188	53,110,477	275	275	9,835,051	1,757	1,757	157,256,888
		36	36	1,207,852	11	11	3,899,194	51	51	13,677,054	571	571	470,457	0	0	0	324.52	51,157,550	82	82	52,309,969	152	152	6,990,607	903	903	129,712,683
		36	36	1,207,852	11	11	3,899,194	51	51	10,784,418	571	571	470,457	0	0	0	324.52	51,157,550	82	82	52,309,969	152	152	6,990,607	903	903	129,712,683
Total of Section-1	Sangar	7	7	3,003,172	39	39	1,602,387	121	121	2,522,666	454	454	466,699	4	4	7,429	168.2	16,296,900	106	106	800,508	123	123	2,844,444	854	854	27,544,205
		6	6	2,781,154	34	34	1,504,213	108	108	2,245,761	427	427	428,530	N.A	N.A	N.A	167.25	16,282,145	106	106	800,508	109	109	2,702,060	790	790	26,744,371
		6	6	2,781,154	34	34	1,504,213	108	108	2,245,761	427	427	428,530	N.A	N.A	N.A	167.25	16,282,145	106	106	800,508	109	109	2,702,060	790	790	26,744,371
1	Ghanool	43	36	1,207,852	50	50	5,501,581	172	172	16,199,720	1,025	1,025	937,156	4	4	7,429	492.72	67,454,450	188	188	53,110,477	275	275	9,835,051	1,757	1,757	157,256,888
		36	36	1,207,852	11	11	3,899,194	51	51	13,677,054	571	571	470,457	0	0	0	324.52	51,157,550	82	82	52,309,969	152	152	6,990,607	903	903	129,712,683
		36	36	1,207,852	11	11	3,899,194	51	51	10,784,418	571	571	470,457	0	0	0	324.52	51,157,550	82	82	52,309,969	152	152	6,990,607	903	903	129,712,683

19. PIU, supported by safeguard unit team and PMC safeguard experts, is making continuous efforts to expedite implementation of sectional LARPs. Part of this effort includes dissemination to the DPs through installation and public display banners at public offices such as AC/Tehsildar office Balakot service delivery center at Balakot, and public places Jamia Masjid, and notable places in the affected mouzas of the project. Under exhaustive efforts, the PIU provided LARP-related information to DPs through public advertisements published in local newspaper and other means of social media informing the DPs about compensation and allowances they can receive from the concerned Tehsildar office of revenue department. A copy of the advertisement and link to social media are annexed at **Annexure-6**. The additional measures undertaken by the project through addendum of LARPs based on IVS assessment to validate replacement rates and additional/ missing admissible allowances were already communicated to the DPs through information brochure on LARP in Urdu (local) language among the DPs in all the affected mouzas of the project. The process of dissemination of information brochures is going on till the complete payment of compensation and allowances in the affected mouzas. A scanned copy of information brochure of LARP in Urdu/local language is in **Annexure-7**.

20. To facilitate and expedite disbursement of allowance (payable to DPs as per sectional LARPs), an “Allowance Disbursement Committee” has been constituted under the Chairmanship of ADC (general) Mansehra along with Deputy Director Social and Resettlement of PIU, supported by PMC. The committee members examine every single case of allowance with assistance from PIU/PMC field staff to ascertain and verify the required information for considering any DPs for a particular allowance. The LAC/PIU staff, after completing all the verifications, prepare/sign the payment vouchers for eligible DPs. The notification of the LARP’s committee for allowances is annexed at the end of report at **Annexure-8**.

21. The project’s Grievance Redress Mechanism (GRM) is fully operational. The village level Grievance Redress Committees (GRCs) for Ghanool and Sangar were established and made fully functional on 15 September 2022 under sectional LARP 1, whereas GRCs for Bela Sacha and Paras were established under sectional LARP 2 on 26 September 2022 and 12 January 2023, respectively. Additionally, a female Grievance Redress Committees (GRC) also have been formed by PIU for the resolution of female concern related to Project. All GRCs in all four villages are fully functional, and several meetings have been held during the reporting period. However, it was decided by the GRC members that meetings will be held on need basis for the smooth implementation of project activities and best interest of complainants as well. The notifications of GRC committees are annexed in **Annexure-9**. All DPs and local community of the four villages have been fully informed about the GRM and GRCs available to them through community consultation meetings as well as through LARP information brochure dissemination. DPs have been informed about how they can access GRM/GRCs and file any concerns or grievances with the contractors working on the sites, PIU and PMC.

22. **Applications/ Concerns/ Demands of DPs Submitted to PIU/ GRC:** Since inception, a total of 59 applications/ concerns/demands registered under GRC which were received by PIU from the affected communities. Out of total 54 applications/ concern/ demands , i.e., 2 applications regarding pending labor wages, 26 concerns/ apprehension related to additional/missing allowances, 10 applications related to internal family disputes on LARP’s allowances, 1 concern regarding partial assessment of built-up property, 5 concern about

demanding of business allowances, 3 applications regarding objection on the GRC members of village Paras GRC and 1 application related to damage of material mixture machine by local administration have been resolved amicably with the complainant's consensus and 4 applications/ concerns/ demands have been registered through GRC and 2 applications/ concerns received from ADB through email to PIU. During the reporting period, total 5 complaints/ applications/ demands received by PIU, in which 4 applications/ concerns/ demands have been resolved through GRC and 1 applications/ concerns which is pending and forwarded to project level GRC for resolution.

23. **Complaints of DPs Submitted to ADB's Accountability Mechanism: Office of Special Facilitator (OSPF) and Compliance Review Panel (CRP):** Before implementation of LARP-1, OSPF received one complaint in June 2022 from the village which was related to land acquisition, valuation and compensation. However, CRP received two complaints in January 2024 regarding missing business allowance from the village Bela Sacha. Parallel commencement of LARP's implementation, PIU completed an IVS that determined a differential in the awarded prices and IVS rates. The IVS differential has been approved by the provincial government for additional payments to DPs through the addendum LARP's which has been approved by ADB. Similarly, the CRP complainant provided additional documents to support his claims of business allowance. Based on the requisite document provided by complainants, PIU has been accepted the claims for business allowance under the approved LARP's addendum eligibility criteria. Similarly, the complainant's provided a satisfaction certificate to PIU and was annexed at annexure-11 in the previous SASMR (January- June 2024).

24. The sectional LARPs have provision for employment of local laborers and DPs. PIU continued to follow up with contractors for providing job opportunities to the locals and DPs. The PIU strongly intimated the contractor to provide job opportunities to the affected community on priority basis either skilled or unskilled. The contractors maintained a list of skilled and unskilled employed persons monthly, and the Deputy Director Social and Resettlement of PIU is responsible for monitoring and verification of these list of the affected community (locals). The affected community is aware of the job opportunities through community meetings, and meetings with local administration at the tehsil and district levels. The contractor submitted a monthly progress report including data/information of employed persons and locally/ affected community. Similarly, the Deputy Director social and resettlement of PIU regularly monitored the locally employed persons with the contractors. As per the contractor record, the contractor, consultants, PIU and consultant-NGO have employed a total of 2,364 persons for short-term employment (skilled and un-skilled labor), of which 1,516 (64.13%) are locals, including 909 DPs employed from the affected mouzas of the project. Hiring skilled and unskilled laborers from the local project area is monitored by PIU every month through the monthly progress reports of contractors. A list of skilled and unskilled people employed by the contractors during the reporting period is in **Annexure-10**.

25. Similarly, long-term project-based employment which is related to output-4 of the project including, relevant training facilitation support under the livelihood restoration plan (LRP) will be provided, i.e. training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with microfinance institution, to the DPs or as per the local requirements, particularly unemployed youths covering both men and women, for relevant skill

improvement/ capacity building. This will reduce their impact on their livelihood during project implementation. All such training linked and included in LRP of BHPP will be conducted by consultants NGO. The consultant NGO has been mobilized since September 7, 2023. The LRP has been approved by ADB on dated April 24, 2025 and the implementation of LRP is ongoing by consultants NGO.

26. The LARP implementation is also externally monitored through an EMA by PIU. The EMA has been mobilized since June 9, 2022, and submitted external SASMRs to PIU/ADB regularly. On validation of EMA under 1st sectional LARPs, the 1st and 2nd SASMRs (external by EMA) for mouza Ghanool and Sangar (separately) was approved by ADB on December 23, 2022, and December 27, 2022, respectively. Under 2nd sectional LARP, the 3rd SASMR (external by EMA) for mouza Bela Sacha and Paras was approved by ADB on March 7, 2023. The ERM has submitted its last External Monitoring Report (EMR) for July to December 2024 to ADB and approved which was disclosed on June 9, 2025.

1 INTRODUCTION

1.1 Project Background

27. The Islamic Republic of Pakistan has received a loan for “Balakot Hydropower Development Project”, from ADB loan 4057 PAK and Asian Infrastructure Investment Bank loan 8397 with the cost of \$665 Million, including counterpart fund of \$115 million, for the entire BHPP. This is the SASMR (internal) on LARP implementation for the period from January to June 2025 of BHPP.

28. The KP Energy and Power Department is the executing agency, and PEDO is the implementing agency. The PIU was established in May 2019 at PEDO office, Peshawar to manage all the project activities associated with LARP. The PIU is headed by a Project Director responsible for execution and implementation of LARP, and also to ensure the availability of funds for LARP implementation. The PD PIU, with the assistance of Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Assistant Director Social & Resettlement and other staff, is responsible for the timely updating, implementation and monitoring of LAR activities.

29. BHPP is classified as category “A” because the involuntary resettlement impacts of ADB supported project are considered significant as more than 200 persons are experiencing major impact, i.e. losing 10% or more of their productive assets or physically relocating.

1.2 Project Objectives

30. The BHPP aims to develop a 300 megawatt (MW) run-of-river hydropower scheme on the Kunhar River in Kaghan Valley, between Balakot and Kaghan, Manshera District of KP. The project is aligned with the carbon footprint reduced, and energy sector made more renewable, efficient and reliable. The Project has the following major objectives to achieve:

- **Climate-resilient hydropower plant commissioned:** A 300 MW hydropower plant will be commissioned near Balakot City in KP Province.
- **Capacity for climate change risk management in hydropower production enhanced:** Awareness will be developed among the communities with specific training for women and youth groups to serve as climate change leaders.
- **PEDO’s revenues from indigenous resources increased.** PEDO will supply one-third of the electricity generated from the 300 MW hydropower plant to the Peshawar Electricity Supply Company, and the rest to the National Transmission Dispatch Company Limited.
- **Income-earning opportunities and skills for local communities increased.** During construction, the local population will benefit from job opportunities, commercial activities, and material supply. The project will generate more than 1,200 skilled and unskilled jobs for male and female workers, of which about 40% will be sourced locally.

1.3 Project LARP Description

31. Resettlement Monitoring and Evaluation is an integral part of the social safeguard requirements (Involuntary Resettlement and Indigenous Peoples), including the LAR process covering the preparation, implementation and monitoring of LARPs. This is a requirement under ADB's SPS and the corresponding loan and project agreements. The BHPP has been divided into two sections for construction purpose. Therefore, two separate LARPs (section-wise) were prepared for the entire project. The 1st sectional LARP⁴ (mouza Ghanool and Sangar) and 2nd sectional LARP⁵ (mouza Bela Sacha and Paras) were approved by ADB on July 27, 2022 and November 29, 2022, respectively. Therefore, this SASMR (internal) is prepared for both sections and all affected mouzas under the 1st and 2nd sectional LARPs. In addition to the land already acquired for the project, PIU is acquiring 15.4 kanal (1.925 acres) additional private land for slope stabilization at dam right side abutment in Mouza Bela Sacha. Acquisition of land and LAR impacts and compensation was documented under LARP addendum, which has been approved by ADB. More information on the project sections, component of BHPP, mouza, acquired land affected (only) and number of DPs are summarized in Table 1.1.

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs⁶ of BHPP

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	126	126	36	162
	Sangar	Powerhouse, access road, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45/ (102.18)	1,665	1,665	47	1,712
Total of Section-1				848.40/ 106.05	1791	1791	83	1874
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575/ (21.947)	126	126	41	167
		Additional land for construction of slope stabilization of right abutment		15.4/ (1.925)	91	-	-	91

⁴ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

⁵ <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

⁶ In the context of the LARP, the affected persons corresponding to all persons belonging to affected households, and DPs refer to all landowners and shareholders found on land records (co-owners) and eligible for land compensation for Board of Revenue purposes.

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375/ (98.422)	1640	1640	14	1654
Total of Section-2 (Including under Addendum LARP of Additional Land)				978.35/ (122.2938)	1,857	1,766	55	1,912
Total of Section-1 & 2				1826.75 / (228.345)	3,648	3,557	138	3,786

Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHPP under Approved LARP and Addendum to LARP

Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Total Trees Compensation Amount Payable (Approved LARP + Addendum)	Total No. of Trees Affected
			No. of DPs as Per Approved LARP + Addendum	Additional DPs of inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation) + Addendum		
1	Ghanool	Timber Tree	100	36	136	2,498,950	192
	Sangar	Fruit Trees	48	5	53	20,723,092	876
		Timber Tree	1,625	48	1,673	9,483,590	2,853
Total of Section-1		Fruit Trees	48	5	53	20,723,092	876
		Timber Tree	1,725	84	1,809	11,982,540	3,045
2	Bela Sacha	Fruit Trees	13	0	13	9,114,061	319
		Timber Tree	125	72	197	2,091,218	5,357
		Fruit Trees (under Addendum)	1	0	1	161,920	7
		Timber Tree (under Addendum)	91	0	91	770,500	380
	Paras	Fruit Trees	105	0	105	34,028,730	1,129
		Timber Tree	1,332	0	1,332	3,865,438	3,832
	Total of Section-2	Fruit Trees	119	0	119	43,304,711	1,455
		Timber Tree	1,548	72	1,620	6,727,156	9,569
	Total of Section-1 & 2		Fruit Trees	167	5	172	64,027,803
Timber Tree			3,273	156	3,429	18,709,696	12,614
Grand Total			3,440	161	3,601	82,737,499	14,945

Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHPP under Approved LARP and Addendum to LARP

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Total Built-up Property Compensation Amount Payable
			Residential / Non-Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	72,523,045
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	2,009,972
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	184,291,938

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Total Built-up Property Compensation Amount Payable
			Residential / Non-Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		
		Private (Individual) (Under Addendum)	5 (Non-residential)	N. A	N. A	N. A	N. A	1	11,061,116
	Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	1,139,022,723
		Private (Communal)	N. A	N. A	2	2	N. A	N. A	101,151,625
		Public	N. A	N. A	N. A	N. A	5	N. A	
Total of Section- 1 & 2		Private (Individual)	420	16	0	0	0	438	1,395,837,706
		Private (Communal)	0	0	3	2	0	0	103,161,597
		Public	0	0	0	0	5	0	
Grand Total			425	16	3	2	5	439	1,510,060,419
Amount in Million									1510.0604

1.3.1 Section-1: Mouza Ghanool and Sangar (under 1st Sectional LARP)

1.3.1.1 Mouza Ghanool

32. Based on approved 1st sectional LARP of the project, BHPP component comprises of Surge Shaft and access road to Surge Shaft in Mouza Ghanool. A land of 30.95 kanal (3.87 acres) has been acquired for the above-mentioned dam component/infrastructure under section-1. As per LARP implementation in mouza Ghanool under paid land of 21.36 Kanal (2.67 acres) (69.01%), comprise maximum 2.91 kanal (0.363 acres) (13.62%), minimum 0.03 kanal (0.00375 acres) (0.14%), and average 0.218 kanal (0.2727 acres) (1.02%) of land impacted as per paid DPs. Similarly, under unpaid land of 9.59 Kanal (1.20 acres) (30.99%), comprise maximum 2.93 kanal (0.366 acres) (30.55%), minimum 0.023 kanal (0.0028 acres) (0.24%), and average 0.15 kanal (0.019 acres) (1.56%) of land impacted as per unpaid DPs. Location map of mouza Ghanool (section-1) is in Figure 1.1.

1.3.1.2 Mouza Sangar

33. Similarly, as per approved 1st sectional LARP of the project, BHPP component comprises Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony, and switch yard in mouza Sangar. A land of 817.45 kanal (102.18 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Sangar under section-1. As per LARP implementation in mouza Sangar under paid land of 611.85 kanal (76.48 acres) (74.84%), comprise maximum 24.07 kanal (3.01 acres) (3.94%), minimum 0.000033 kanal (0.0000413 acres) (0.000073%), and average 0.66 kanal (0.08 acres) (0.12%) of land impacted as per paid DPs. Similarly, under unpaid land of 205.60 Kanal (25.7 acres) (25.15%), comprise maximum 7.17 kanal (0.896 acres) (3.46%), minimum 0.0002 kanal (0.00025 acres) (0.00096%), and average 0.063 kanal (0.0078 acres) (0.030%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user of the affected land plots. Location map of mouza Sangar (section-1) is in **Figure 1.1**.

1.3.2 Section-2: Mouza Bela Sacha and Paras (under 2nd Sectional LARP)

1.3.2.1 Mouza Bela Sacha


34. Based on approved 2nd sectional LARP of the project, BHPP component comprises Dam Right Side Abutment, Reservoir, Diversion/Sediment By-Pass Tunnel and Access Road to Diversion/Sediment bypass Tunnel in mouza Bela Sacha. A land of 175.575 kanal (21.947 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Bela Sacha under section-2. As per LARP implementation in mouza Bela Sacha under paid land of 143.55 kanal (17.94 acres) (81.75%), comprise maximum 12.87 kanal (1.61 acres) (8.96%), minimum 0.00001 kanal (0.00125 acres) (0.008%), and average 1.25 kanal (0.129 acres) (0.87%) of land impacted as per paid DPs. Similarly, under unpaid land of 32.025 Kanal (4.003 acres) (18.24%), comprise maximum 1.16 kanal (0.145 acres) (3.62%), minimum 0.002 kanal (0.0025 acres) (0.046%), and average 0.34 kanal (0.04 acres) (1.06%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user under the affected land plots. Location map of mouza Bela Sacha (section-2) is in Figure 1.2.

1.3.2.2 Mouza Paras

35. Similarly, based on approved 2nd sectional LARP of the project, BHPP component comprises Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest in mouza Paras. A land of 787.375 kanal (98.422 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Paras under section-2. As per LARP implementation in mouza Paras under paid land of 341.16 kanal (42.64 acres) (43.32%), comprise maximum 10.85 kanal (1.36 acres) (3.18%), minimum 0.0045 kanal (0.00043 acres) (0.0010%), and average 0.44 kanal (0.058 acres) (0.14%) of land impacted as per paid DPs. Similarly, under unpaid land of 446.21 Kanal (55.77 acres) (56.67%), comprise maximum 4.60 kanal (0.575 acres) (1.03 %), minimum 0.0010 kanal (0.000125 acres) (0.00021%), and average 0.17 kanal (0.021 acres) (0.038%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user of the affected land plots. Location map of mouza Paras (section-2) is in **Figure 1.2**.



Figure 1.2: Location Map of Section-2 of BHP Project



2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION

2.1 Internal Monitoring Requirements of LARPs

36. The LARP implementation is internally monitored by the safeguard's unit in PIU and an ERM is engaged to review and validate the monitoring progress, and deliver EMRs. Internal monitoring is conducted on semi-annual basis, and this LARP implementation SASMR for the period from 1 January to 30 June 2025 of BHPP covers both approved sectional LARPs as well as Addendum to LARPs. Implementation of sectional LARPs began in August 2022 while under addendum to LARP's initiated in December 2024 by the PIU and LAC, Mansehra District Revenue Office. Initially, implementation of sectional LARPs encountered delays due to frequent transfers of relevant officials in the land revenue department and engagement of revenue staff in polio campaign and other developmental projects in District Mansehra. Nonetheless, PIU with support from PMC consultants continued exhaustive efforts to move the compensation process while addressing the compensation cases stuck or impeded due to different administrative and legal reasons. No DPs have been physically displaced by PIU from housing so far, although many DPs left their structures after receiving full compensation from PIU. This has been confirmed by PIU's EMA in his last external SASMR of July to December 2024. However, compensation has been disbursed accordingly, and the land and non-land affected owners compensated as per provisions of the approved LARPs and under Addendum to LARPs. This LARP SASMR (internal) for January-June 2025 shows the status of full implementation of LARP in all mouzas which is previously validated by the EMA through his 1st, 2nd, 3rd, 4th, 5th, 6th and 7th EMRs.

2.2 Objectives of the Internal Monitoring Report

37. This internal monitoring report presents the safeguards management progress achieved, and coordination and consultations to mobilize and assist the DPs for receiving compensation and redress their grievances. It summarizes the progress on following aspects:

- Delivery of compensation for assets and entitled allowances under approved LARPs and its addendums.
- Collection of DPs data and preparation of LAR record, issues and progress.
- Activities and actions for the compensation of payment to the DPs with which efforts were implemented by recording additional documentation as required under ADB's SPS 2009 guidance notes on handling compensation cases with legal and administrative impediments.
- Community consultation and information dissemination activities performed for compensation disbursement.
- Updates on recording and handling of grievances.
- Employment (skilled/ unskilled) data of DPs and local community who got opportunity in the construction work.
- Any scope changes, design changes, new and unanticipated LAR impacts and damages, if any.

2.3 Monitoring Indicators

38. Specific monitoring benchmarks are based on the approved sectional LARPs and its addendum cover the following:

- Mouza (village) wise disbursement of compensation and status of land acquisition in all affected Mouzas of BHPP under approved sectional LARPs and its addendums.
- Information campaign and consultation with DPs.
- Status of land acquisition and payments on land compensation.
- Status of all trees and structures compensation.
- Status of payment for all admissible allowances.
- Income restoration activities.
- Adherence to gender mitigation measures (complaints/ grievances) in the LARP during bi-annual internal monitoring and reporting process.
- Employment opportunities.

3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP

3.1 LARP's Implementation and Monitoring Set-up

39. The safeguards management set-up makes the PIU responsible for timely and smooth implementation of LARP and its addendum for BHPP. Under supervision of the PD, PIU staff kept a close liaison with the LAC, district land revenue offices and the DPs to facilitate processing and delivery of compensation claims to the DPs. The safeguards set-up of PIU headed by PD include Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Deputy Director Health, Safety, Environment and Gender, Assistant Director Social & Resettlement and Patwaris (land record keepers) revenue. In addition, the Land Acquisition Collector/ DC Mansehra from District Land Revenue Department with land revenue staff is supporting PIU/ PMC in land acquisition and payment of awarded compensation under Land Acquisition Act (LAA) 1894.

3.2 Project Steering Committee

40. The Project Steering Committee comprises under the Chairmanship of Additional Chief Secretary, KP and DC Mansehra. During the reporting period, no Project Steering Committee meeting have been conducted as meetings are conducted on need basis. However, DC Mansehra, directed the revenue staff to ensure disbursement of land compensation and allowances on fast track to the unpaid DPs under approved LARPs and its addendum.

3.3 Disbursement of Allowances by LAC/ PIU

41. The LAC and PIU are responsible for payments of allowances such as severity, vulnerability, shifting allowance for house/ commercial, transition, house rent, business, electricity, structure relocation, household dislocation allowances and business moving assistance. For this purpose, an allowances disbursement committee (notification in **Annexure-8**) has been constituted at the office of LAC/ DC under the chairmanship of ADC along with Deputy Director Social & Resettlement and Assistant Resettlement Expert of PMC. The committee members keenly examine every single case with assistance of PIU staff in order to ascertain required information for considering any individual for a particular allowance. The LAC/ PIU staff, after completing all the verifications out in the field, submit its report to the committee, and then the vouchers are accordingly signed. As soon as the committee completes its review and signs the cases, cheques are issued to the eligible DPs. The photographs of different activities are in **Annexure-11**.

3.4 LARP's Addendum

42. In addition to the land already acquired for the project, PIU has been acquired 15.4 kanal (1.925 acres) of additional private land for slope stabilization at the dam's right side abutement in Mouza Bela Sacha. For this purpose, the LARP's addendum under section-1 and 2 to document the additional land in mouza Bela Sacha, additional compensation for the positive differential between the replacement cost determined by the IVS and additional/ missing claims for admissible allowances of eligible DPs. Both sectional LARP's addendums have been approved by ADB on August 13, 2024 and uploaded on ADB's and PEDO websites.

43. As per approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1152 under IVS compensation

amount is PKR 13.90 million of the same acquiring land. Additionally, 21 DPs are eligible for different admissible allowances against the payable amount of PKR 3.78 million. Similarly, as per approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquiring land. However, an additional land of 15.4 kanal owned by 91 DPs and compensation amount is PKR 0.0922 million. Similarly, other LAR-related impacts included the following: (i) 380 wood trees owned by 91 DPs amounting PKR 0.7705 and 7 fruit trees owned by 1 DPs amounting PKR 0.1619 million; and (ii) 5 structures owned by 1 DP amounting PKR 11.061 million. Consequently, 285 DPs under different additional/ missing admissible allowances amounting PKR 128.43 million.

4 LARP IMPLEMENTATION PROGRESS REVIEW

4.1 LARP Implementation Progress in Reporting Period

44. As per approved LARPs and its addendums, the compensation and admissible allowances for land and above land assets awarded under LAA 1894 was deposited in the district treasury at the disposal of LAC assigned by the Land Revenue Department in the District Mansehra for completing land acquisition process and disbursement of awarded compensation and allowances. Disbursement of land and non-land compensation awarded under the law commenced on August 2, 2022 for 1st sectional LARP, on August 23, 2022 for 2nd sectional LARP and on December 26, 2024 for addendum to LARP by the LAC in the district revenue department. Similarly, all the admissible allowances mentioned below were also paid by LAC/ PIU supported by PMC. The field staff of PIU and PMC thoroughly supported the revenue department staff to expedite the disbursement of compensation and allowances to the DPs. As per procedure, DPs visited the ADC Mansehra revenue office to receive compensation. The concerned Tehsildar prepared voucher for the DPs for all their due compensation for affected land and non-land assets from the respective acquaintance rolls. The same voucher was forwarded to the DC office for signing and approval. After signing, the voucher was handed over to the DPs for submission in the district account office. The district account office then prepared a cheque on account of respective DPs. Similarly, DPs then directly submitted their cheques in their respective bank accounts for onward clearance/ receiving the desired amount. Payment voucher in **Annexure-3**. The field data of the unpaid DPs of all mouzas under sections-1 and 2 are collected by PIU/ PMC field staff and prepared all the requisite legal and administrative impediments of unpaid DPs.

4.2 Section and Mouza wise LARP's Implementation and Handing over of Sites

45. The PIU, in consultation with ADB project team, adopted section and mouza wise LARP implementation approach to facilitate handing over of sections/ mouza for construction where implementation of LARP is completed and validated by the External Monitor in parallel with implementation of LARP in other sections/ mouza. Accordingly, resources were focused to complete disbursement of compensation and document all unpaid DPs having impediments to confirm implementation of LARP. All four mouzas under sections-1 and 2 have been cleared and handed over to the contractor on validation of EMA. Under 1st sectional LARP, the 1st and 2nd EMRs for mouza Ghanool and Sangar (separately) were approved by ADB on December 23, 2022 and December 27, 2022 respectively. Under 2nd sectional LARP, the 3rd EMR for mouza Bela Sacha and Paras was approved by ADB on March 7, 2023. The latest EMR for July to December 2024 was approved by ADB on June 9, 2025.

46. The PIU and PMC staff during reporting period (January-June 2025), continued exhaustive efforts through all sources to inform and mobilize all the unpaid DPs in the affected mouzas/ villages to get their compensation and allowances for their acquired land and affected trees, and resolve their issues related to land or non-land. The overall detail of disbursement of compensation and allowances of each sectional LARPs during the reporting period are presented as under.

4.3 Overall Summary of LARP Implementation in all Sections and Mouzas

47. Under the land award of section-11 of LAA 1894, acquaintance roll (DPs land/ trees/ built-up property compensation payment book) has been prepared for the entire affected land and non-land assets of each mouzas separately under sections-1 & 2 by the LAC of land revenue department of district Mansehra. According to “land award”, a total of 1811.35 kanal (226.419 acres) of land (including 492.72 kanal (61.59 acres) communal land. The revenue department of Mansehra District is working on the assessment/compilation of communal land DPs and once it is completed, then the detail will be incorporated in the upcoming report. As per approved LARP under section 1, total number of land DPs has changed from the original number (1,791 to 1,874 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (1,773 to 1,862 DPs). Nonetheless, the amount of payable compensation remains unchanged. As per approved LARP under section 2, total number of land DPs has changed from the original number (1,766 to 1,821 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (1,575 to 1,647 DPs). Nonetheless, the amount of payable compensation remains unchanged. All the “awarded amount” compensation of land, trees, built-up property and all the requisite amount for admissible allowances has been deposited in the district treasury department of District Mansehra by PEDO. The tables 4.1 and 4.2 indicate that during the reporting period from January-June 2025, PKR 410.44 million (72.30%) of total amount of land compensation payable PKR 567.69 million has been disbursed to 1,938 (52.45 %) out of total 3,695 DPs for acquired land of 1117.92 kanal (139.74 acres) (61.72%) out of total 1,811.35 kanal (226.42 acres) in all four mouzas under sections-1 & 2. Similarly, 1,449 (41.3%) out of total 3,509 DPs of trees affected received PKR 72.25 (88.32%) out of total PKR 81.81 million of trees compensation. However, total number of land DPs has changed from the original number (3,557 to 3,695 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (3,348 to 3,509 DPs) in all four villages of BHPP. Nonetheless, the amount of payable compensation remains unchanged. Moreover, affected built-up property compensation paid to 438 DPs (100%) out of total 438 DPs with PKR 1395.838 (93.12%) out of total PKR 1498.999 million in entire affected mouzas of BHPP. Additionally, based on their income analysis/ investigation there is no new DP eligible for vulnerability allowance among the additional DPs due to inheritance mutation. For comparative analysis, section and mouza wise summary of compensation, disbursement for LAR impacts (land, trees and built-up property), and progress of payments achieved during reporting period (January-June 2025) are presented in **Table 4.1, Table 4.2, Table 4.3** and **Table 4.4**.

4.3.1 Disbursement of Trees Compensation

48. In the reporting period (January-June 2025), PKR 72.25 million of total PKR 81.81 million compensation amount of fruit and non-fruit trees has been disbursed to 1,449 of total 3,509 DPs (41.3%) in entire four mouzas of the Project. However, owners of trees increased from original number (3,182 to 3,338 DPs of timber trees) and (166 to 171 DPs of fruit trees) due to inheritance mutation. The slow progress of tree compensation amount disbursement is due to non-availability of the DPs to receive the tree compensation amount. The undisbursed compensation amount is secured in the district treasury account to ensure payment as and when the DPs will show up with valid claim documents after resolving their issues. The section and mouza wise detail of awarded fruit and non-fruit trees compensation amount, number of DPs, progress of disbursement and its percentage are presented in **Table 4.3**.

Table 4.1: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs)

(Amount in PKR Million)

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation (Awarded)																
i.	Section-1	141.19	1,791	83	1,874	92.66	48.53	795	1,079	20.54	27.99	220	859	113.20	27.99	1015	859
ii.	Section-2	426.50	1,766	55	1,821	259.85	166.65	802	1,019	36.94	129.71	116	903	296.79	129.71	918	903
	Total Land Compensation Amount	567.69	3,557	138	3,695	373.05	194.64	1,817	1,878	37.39	157.25	121	1,757	410.44	157.25	1,938	1,757
2	Non-Land Compensation																
2.1	Section-1																
i.	Trees Compensation	32.71	1,773	89	1,862	26.9	5.81	977	885	0.51	5.3	3	882	27.41	5.3	980	882
ii.	Built-up Property	74.53	40	N.A	40	72.52	2.01	40	0	0	2.01	0	0	72.52	2.01	40	0
2.2	Section-2																
i.	Trees Compensation	49.10	1,575	72	1,647	44.43	4.67	432	1,215	0.41	4.26	37	1,178	44.84	4.26	469	1,178
ii.	Built-up Property	1424.47	398	N.A	398	1323.32	101.2	398	0	0	101.15	0	0	1323.32	101.15	398	0
	Total of Non-Land Compensation Amount	1580.81	3,786	161	3,947	1,467.17	113.64	1,847	2,100	0.92	112.72	40	2,060	1,468.09	112.72	1,887	2,060
3	Other Admissible Allowances																
3.1	Section-1																
i.	Vulnerability Allowance																
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance	59.565	39	N.A	39	59.502	0.063	38	1	0	0.063	0	1	59.502	0.063	38	1
vi.	Electricity Allowance																
vii.	Household Dislocation (Chula) Allowance																
viii.	Severe Impact Allowance																

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
3.2 Section-2																	
i.	Vulnerability Allowance																
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance																
vi.	Electricity Allowance																
vii.	Household Dislocation (Chula) Allowance	468.214	286	N. A	286	463.17	5.044	241	45	0.444	4.6	7	38	463.614	4.6	248	38
viii.	Severe Impact Allowance																
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
xii.	Loss of Temporary Employment																
Grand Total of Section-1 & 2 (Land & Non-Land Compensation & Allowances Amount)		2,676.275	7,668	299	7,967	2,362.89	313.39	3,943	4,024	38.75	274.63	168	3,856	2401.646 (89.74%)	274.63	4,111	3,856

Table 4.2: Mouza (village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs (Under Approved LARPs)*(Amount in PKR)*

Section	Mouza (Village)	No. of DPs of Land						Paid DPs and Paid Land Compensation Amount										Percentage of Paid Land Compensation Amount
		No. of DPs as Per Approved LARP			Additional DPs of inheritance Mutation			Total No. of DPs as per Approved LARP + Inheritance Mutation)			Paid DPs (Approved LARP + Inheritance Mutation)			Paid Land Compensation Amount			Land Compensation Amount Payable	
		Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total					
1	Ghanool	63	63	126	23	13	36	86	76	162	59	39	98	1,369,742	594,325	1,964,067	2,763,901	71.06
	Sangar	909	756	1665	32	15	47	941	771	1,712	504	418	922	80,618,123	31,067,304	111,685,427	138,429,798	80.68
	Total of Section-1	972	819	1791	55	28	83	1027	847	1874	563	457	1020	81,987,865	31,661,629	113,649,494	141,193,699	80.49
2	Bela Sacha	64	62	126	18	23	41	82	85	167	71	77	148	48,982,464	28,543,806	77,526,270	81,122,423	95.57
	Paras	800	840	1,640	14	0	14	814	840	1,654	374	396	770	119,181,518	100,078,057	219,259,575	345,376,105	63.48
	Total of Section-2	864	902	1766	32	23	55	896	925	1821	445	473	918	168,163,982	128,621,863	296,785,845	426,498,528	69.59
	Grand Total of Section-1 & 2	1,836	1,721	3,557	87	51	138	1,923	1,772	3,695	1008	930	1,938	250,151,847	160,283,492	410,435,339	567,692,227	72.30
Amount in Million											250.15	160.28	410.44	567.692				

Table 4.3: Mouza (village) wise Summary of Paid DPs and Paid Compensation Amount of Trees (Under Approved LARPs)*(Amount in PKR)*

(Amount in ₹ Cro.)										
Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Paid No. of DPs & Trees Compensation Amount		Total Trees Compensation Amount Payable	Percentage of Disbursement	Total No. of Trees Affected
			No. of DPs as Per Approved LARP	Additional DPs of inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation)	No. of Paid DPs	Amount			
1	Ghanool	Timber Tree	100	36	136	94	1,785,548	2,498,950	71.45	192
	Sangar	Fruit Trees	48	5	53	51	17,288,467	20,723,092	83.43	876
		Timber Tree	1,625	48	1,673	835	8,338,390	9,483,590	87.92	2,853
Total of Section-1		Fruit Trees	48	5	53	51	17,288,467	20,723,092	83.43	876
		Timber Tree	1,725	84	1,809	929	10,123,938	11,982,540	84.49	3,045
2	Bela Sacha	Fruit Trees	13	0	13	12	8,734,388	9,114,061	95.83	319
		Timber Tree	125	72	197	140	1,601,967	2,091,218	76.6	5,357
	Paras	Fruit Trees	105	0	105	91	32,111,208	34,028,730	94.36	1,129
		Timber Tree	1,332	0	1,332	226	2,389,347	3,865,438	61.81	3,832
	Total of Section-2	Fruit Trees	118	0	118	103	40,845,596	43,142,791	94.68	1,448
		Timber Tree	1,457	72	1,529	366	3,991,314	5,956,656	67.01	9,189
Total of Section-1 & 2		Fruit Trees	166	5	171	154	58,134,063	58,134,063	91.03	2,324
		Timber Tree	3,182	156	3,338	1295	14,115,252	14,115,252	78.68	12,234
Grand Total			3,348	161	3,509	1449	72,249,315	81,805,079	88.32	14,558
Amount in Million							72.25	81.81		

4.3.2 Disbursement of Built-up Property Compensation

49. During the reporting period (January-June 2025), PKR 1,395.84 million of total PKR 1,498.99 million (93.12%) compensation amount of built-up property has been disbursed to 100% of total 438 DPs in entire mouzas of BHPP. All DPs of built-up property have been paid, and only communal and public built-up property amount is undisbursed. The undisbursed compensation amount of communal private and public built-up property is secured in the district treasury account to ensure payment as and when unpaid DPs/public department will show up with valid claim documents after completing the required documentation. As per LARPs, total of 197 graves (19 in mouza Sangar, and 178 graves in mouza Paras) are affected due to the project. The PIU has transferred all the requisite amount regarding graves management to the district treasury of district Mansehra. During the reporting period, under the DC Mansehra, already formed a committee for shifting of graves of the affected communities, the contract has been awarded to the selected contractor for shifting of graves

of both mouzas and the contractor working on the graves shifting from the Mouza of Sangar which was completed and soon will complete the process of shifting of graves in Mouza Paras. Similarly, as per award notification under section-11 of LAA 1894 and physical verification by PIU and PMC, no other Masjid exists in the mouza of Sangar. The section and mouza wise category of built-up properties awarded compensation amount, number of DPs, progress of disbursement and its percentage are presented in Table 4.4.

Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property (Under Approved LARPs)

(Amount in PKR)

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Paid No. of DPs of Built-up Property		Built-up Property Compensati on Paid to DPs	Total Built-up Property Compensation Payable	Disbursement Percentage
			Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		No. of DPs	Percentage			
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	40	100	72,523,045	72,523,045	100
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	N. A	N. A	N. A	2,009,972	0
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	32	100	184,291,938	184,291,938	100
		Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	366	100	1,139,022,723	1,139,022,723
	Private (Communal)		N. A	N. A	2	2	N. A	N. A	N. A	N. A	N. A	101,151,625	0
	Public		N. A	N. A	N. A	N. A	5	N. A	N. A	N. A	N. A		
	Total of Section - 1 & 2	Private (Individual)	420	16	0	0	0	438	438	100	1,395,837,706	1,395,837,706	100
Private (Communal)		0	0	3	2	0	0	0	0	0	103,161,597	0	
Public		0	0	0	0	5	0	0	0	0			
Grand Total			420	16	3	2	5	438	438	100	1,395,837,706	1,498,999,303	93.12
Amount in Million											1395.838	1498.999	

4.3.2.1 Restoration of Built-up Property

50. According to the DPs of affected built-up property, they will restore/reconstruct by their own choice or in another parcel of their own land through the received compensation amount along with other admissible allowances of their affected structures, and also reuse the affected structure salvaged building materials. Furthermore, the project has impact on the built-up properties (public and community structures). However, the negotiation of PIU continued with the respective government departments and district administration of Mansehra and local community for the relocation of the structures.

4.3.3 Pending Payment of Land Compensation

51. The findings of the LARP SASMR (internal) revealed that left-over land payments are impeded due to the following legal and administrative impediments. The required additional documents are recorded following templates provided in the ADB's guidance note on handling of compensation cases having legal and administrative impediments in **Annexure-1**. The staff

of PIU/PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation soonest. These efforts of PIU and PMC are in accordance with ADB's guidance note. In the previous reporting period (July-December 2024), total of 1,878 unpaid DPs of land compensation were pending/impeded, while during the current reporting quarter (January-June 2025), the unpaid number of DPs decreased to 1,757 of land compensation are impeded due to various reasons. The undisbursed compensation amount for acquired land and non-land is already deposited and secured in district treasury for payment to the unpaid DPs having legal/administrative impediments as and when they will show up with valid claim documents after resolving their issues/impediments. The additional documents were recorded for unpaid DPs having impediments in all four mouzas of the project. Sample copies of impeded cases are in **Annexure-2**.

- **Stay order by civil court:** The landowners/DPs (43 DPs having PKR 4.21 million amounts identified so far) filed their reference and title disputes in the courts which have not been resolved. The compensation amount could not be paid to them until land compensation and title issues are resolved/decided by the competent revenue authorities/courts. Summary of unpaid litigating number of DPs in each mouza under sections-1 and 2 is presented in **Table 4.5**.
- **DPs working abroad:** As per LAA 1894, DPs have to submit their claims supported with valid title documents, and receive compensation voucher/cheque in person after due verification of their documents and records. The staff of PIU regularly contacted their relatives to advise the DPs to get the compensation, or issue a valid power of attorney to collect the awarded compensation amount on behalf of the unpaid DP. Currently, a total of 50 DPs (no co-owner existed) having land compensation amount PKR 5.50 million are identified as working abroad. These DPs will be paid either if they show up personally or provide a valid power of attorney. The unpaid number of DPs of each affected mouza living/working abroad is in **Table 4.5**.
- **Inheritance mutation issues:** The landowners (172 DPs amounting PKR 16.20 million so far identified) who passed away require mutation of land to the legal heirs. Payments of compensation to legal heirs will be made after mutation of land is affected by the district revenue authority. For this purpose, PIU staff thoroughly support the revenue staff and mobilize known legal heirs to speed up the mutation process for DPs. After the inheritance mutation is reflected in the land record, all heirs of deceased DPs will receive entitled compensation as per their inherited share. However, the cases of DPs with pending mutations have been documented for all mouzas of project following ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**. The number of DPs with inheritance mutation in each mouza is presented in **Table 4.5**.
- **Awarded meager⁷ compensation amount:** A total of 1,025 unpaid DPs are entitled to awarded compensation amount less than PKR 5,000. Total sum of meager compensation amount is PKR 0.94 million that have not yet been disbursed because DPs are not inclined to get valid title documents and submit claims. As procedural

⁷ Compensation amounts up to PKR 5000 is defined as meager amount. It is likely that most of the DPs in this category may lack interest in claiming compensation following prevalent payment mode under LAA 1894.

requirement, DPs have to get the land title documents from land record office, open bank accounts, and appear in person before the LAC and District Accounts Office for verification and to receive compensation vouchers and cheques. No mechanism is available to make cash compensation to DPs in the revenue department/LAC at district Mansehra. Due to cumbersome procedural requirements for receiving such a small amount of compensation, DPs are reluctant to open bank accounts as the amount required for opening a bank account is much more than the entitled compensation amount. The unpaid meager compensation amount of land, and total number of unpaid DPs of meager amount of each mouza is in **Table 4.5**.

- **Juvenile DPs (under the age of 18):** Currently, a total of 4 DPs having compensation amount PKR 7,429 are juvenile and lack CNIC in all mouzas of the project. Such juvenile DPs can be paid either through their guardian, provided guardianship certificate issued by a competent court is produced or when the juvenile DP gets his CNIC after turning 18 years old. Accordingly, statements of natural guardians will be documented in accordance with the template in ADB's guidance note. The unpaid juvenile DPs of each mouza is presented in **Table 4.5**.
- **DPs having communal land:** As per revenue record and LAR implementation, 492.72 kanal of communal land amounting to PKR 67.45 million are unpaid due to communal/joint compensation amount, and not viable to disburse among all the DPs. Under the record of revenue department, the total DPs are not yet identified, and the disbursement of compensation is possible when the exact number of DPs under this category is identified/communicated by the revenue department. Hence, it will take time to disburse as and when all the DPs are identified and are available to receive their due compensation amount from the revenue department. Additionally, the revenue department is working on the separate acquaintance roll for such DPs against communal land, which is not yet finalized. Also, the DPs of communal land having some internal family dispute filed reference/stay order from the civil court against each other. The timeline depends upon the availability of DPs, and resolving their internal family dispute.
- **DPs out of city:** As per available revenue record, 188 DPs identified having land compensation amounting to PKR 53.11 million have migrated/out of city in Pakistan for better work opportunities. Even though they all were informed by their relatives to collect their due compensation amount, they are neither showing up in person nor nominating attorneys to collect compensation on their behalf. Out of city unpaid DPs are documented, and their records are maintained as per ADB's guidance note. A summary of all mouzas are in **Table 4.5**.
- **DPs out of village:** As per revenue record, 275 DPs identified having land compensation amounting to PKR 9.84 million in all affected mouzas of the project, were unknown by their respective mouza inhabitants and revenue staff. Their whereabouts are also unknown. So, these DPs and their current residences are not known. The out of village unpaid DPs of all four mouzas are presented in **Table 4.5**.

Table 4.5: Mouza (village) wise Summary of Impediments causing delay in Payment of Land Compensation (Under Approved LARPs)

(Amount in PKR)

Grand Total of Section- 1 & 2	Total of Section- 2	2		Total of Section- 1	1	Section
		Paras	Bela Sacha			
43	36	36	N.A	7	Sangar	Mouzas (Villages)
43	36	36	N.A	7	6	Stay Order by Civil Court
4,211,024	1,207,852	1,207,852	N.A	3,003,172	1	No. of DPs
50	11	6	5	39	2,781,154	Land Parcel
50	11	6	5	39	5	Amount
5,501,581	3,899,194	3,712,360	186,834	1,602,387	5	DPs out of Country
172	51	47	4	121	34	No. of DPs
172	51	47	4	121	34	Land Parcel
16,199,720	13,677,054	10,784,418	2,892,636	2,522,666	1,504,213	Amount
1025	571	569	2	454	108	DP Inheritance Mutation under process
1,025	571	569	2	454	108	No. of DPs
937,156	470,457	465,789	4,668	466,699	276,905	Land Parcel
4	0	N.A	N.A	4	2,245,761	Amount
4	0	N.A	N.A	4	427	DPs with Meager Amount
7,429	0	N.A	N.A	7,429	27	No. of DPs
492.72	324.52	300.19	24.33	168.2	427	Land Parcel
67,454,450	51,157,550	51,027,070	130,480	16,296,900	428,530	Amount
188	82	78	4	106	38,169	DPs Juvenile (under the age of 18)
188	82	78	4	106	4	No. of DPs
53,110,477	52,309,969	52,066,153	243,816	800,508	4	Land Parcel
275	152	148	4	123	N.A	Amount
275	152	148	4	123	106	DPs out of City
9,835,051	6,990,607	6,852,888	137,719	2,844,444	106	No. of DPs
1,757	903	884	19	854	N.A	Land Parcel
1,757	903	884	19	854	N.A	Amount
157,256,888	129,712,683	126,116,530	3,596,153	27,544,205	14	DPs Out of Village
					14	No. of DPs
					2,702,060	Land Parcel
					142,384	Amount
					64	Total No. of DPs Unpaid
					64	Total un-paid Land Parcel
					799,834	Total Unpaid Amount

4.3.4 Payment of Allowances by LAC/ PIU

52. During the reporting period (January-June 2025), all the admissible allowances have been mostly paid to the entitled DPs of all four mouzas. As per approved LARPs, 286 of total 325 DPs have been paid for their 1,664 of total 1,706 admissible allowances, totaling PKR 523.116 million of total PKR 527.779 million (99.12%). The 39 DPs having 42 unpaid number of allowances amounting to PKR 4.663 million are unpaid due to out of village. They were already informed through their relatives and neighbors, and soon will receive their due allowances. All the admissible allowances for entitled DPs are already deposited and secured in the district treasury for payment to the DPs. A sample copy of payment receipt of allowances in **Annexure-3**. All the admissible number of allowances, number of entitled DPs, payable allowances, and progress of disbursement of allowances and its percentage is presented in **Table 4.6**.

Progress of Disbursement of Allowances																				
S. No.	Admissible Allowances	Section-1					Section-2													
		Mouza (Village) Ghanool		Mouza (Village) Sangar			Mouza (Village) Bela Sacha				Mouza (Village) Paras									
		No. of Entitled DPs & Allowances	Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances	No. of Entitled DPs & Allowances	Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Total Payable Amount of Allowance	Total Payable Amount of Allowance	Payment Percentage	Total DPs	No. of Entitled DPs & Allowances	Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Total Payable Amount of Allowance	Total Payable Amount of Allowance	Payment Percentage

4.4 Status of Implementation of Approved LARP Addendums

53. Under the approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1,152 under IVS compensation amount is PKR 13.90 million of the same acquiring land. However, no DPs have been paid at the end of reporting period due to extensive meager compensation amount of almost all DPs reflecting lack of interest of DPs for receiving of such meager compensation amount. Although, 9 of total 21 DPs (42.85%) have been paid for all their additional/ missing admissible allowances, amounting PKR 3.34 million of total PKR 3.78 million (88.45%). The 12 unpaid DPs of additional/missing allowances amounting PKR 0.44 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors, and soon will receive their due additional/ missing allowances once they return to the village. Table ES-4 shows the progress under the LARP's addendum during reporting period, January-June 2025 are as under.

54. Similarly, under the approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquired land. An amount of PKR 125.72 million (46.14%) of the total payable IVS land compensation amount of PKR 272.46 million has been disbursed to 748 of total 1,494 DPs (50.10%) in mouza Paras only. In addition to this, under the additional land compensation payment an amount PKR 0.009 million of the total payable compensation amount of PKR 0.0922 to 1 of total 91 DPs in mouza Bela Sacha only (the sluggish disbursement of land compensation amount is due to meager amount of almost all unpaid DPs). Similarly, under the fruit trees compensation paid to 1 DPs of total 1 DPs (100%) received PKR 0.1619 million out of total PKR 0.1619 million (100%). Moreover, affected built-up property (5 structures) compensation under additional land has been paid to 1 of total 1 DPs with an amount of PKR 11.061 million of total PKR 11.061 million (100%) in the only mouza Bela Sacha under section 2 LARP addendum against the additional land for BHPP. Consequently, under the approved addendum of 2nd sectional LARP, 79 of total 285 DPs (26.76%) have been paid for all their additional/ missing admissible allowances amounting PKR 104.051 million (81.02%) of total payable PKR 128.43 million. The 206 unpaid DPs of additional/missing allowances amounting PKR 24.379 million are undisbursed mainly because of DPs are out of village. They were already informed through their relatives and neighbors, and soon will receive their due additional/ missing allowances once they return to the village. The summary progress under the LARP's addendum of previous and during reporting period, January-June 2025 presented under **Table 4.7** and section and mouza wise summary of compensation, disbursement for LAR impacts (land, trees and built-up property), and payment of allowances progress achieved during reporting period (January-June 2025) are presented in below **Table 4.8, Table 4.9, Table 4.10 and Table 4.11**.

Table 4.7: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Current Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation under IVS & Awarded Land														
i.	Section-1 (Under IVS)	13.9	1,152	0	13.9	0	1,152	0	0	0	0	0	13.9	0	1,152
ii.	Section-2 (Under IVS)	272.46	1,494	30.443	242.02	12	1,482	95.277	146.74	736	746	125.72	146.74	748	746
iii.	Section-2 (Under Additional Awarded Land)	0.0922	91	0.0086	0.0836	1	90	0	0	0	0	0.0086	0.0836	1	90
	Total Land Compensation Amount	286.4522	2,737	30.4516	256.004	13	2724	95.277	146.74	736	746	125.73	160.72	749	1,988
2	Non-Land Compensation under Additional Awarded Land														
2.1	Section-2														
i.	Trees Compensation	0.9324	91	0.1619	0.7705	1	90	0	0	0	0	0.1619	0.7705	1	90
ii.	Built-up Property	11.061	1	11.061	0	1	0	0	0	0	0	11.061	0	1	0
	Total Non-Land Compensation under Additional Awarded Land	11.9934	92	11.2229	0.7705	2	90	0	0	0	0	11.2229	0.7705	2	90
3	Additional/ Missing Admissible Allowances under Addendum														
3.1	Section-1														
i.	Vulnerability Allowance (3 DPs)														
ii.	Structure Relocation (18 DPs)														
iii.	Shifting Allowance (For House) (1 DPs)														
iv.	Transition Allowance (1 DPs)														
v.	House Rent Allowance (1 DPs)														
vi	Electricity Allowance (1 DPs)														
		3.78	21	3.34	0.44	9	12	0	0	0	0	3.34	0.44	9	12

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Current Quarters (July-December 2024)				Progress During Current Quarters (January-June 2025)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
vii.	Household Dislocation (Chula) Allowance (1 DPs)														
viii.	Severe Impact Allowance (2 DPs)														
ix.	Shifting Allowance (Commercial Structure) (1 DP)														
x.	Business Moving assistance (1 DP)														
xi.	Business Allowance for 12 Month (1 DP)														
3.2	Section-2														
i.	Structure Relocation (255 DPs)														
ii.	Shifting Allowance (For House) (46 DPs)														
iii.	Transition Allowance (46 DPs)														
iv.	House Rent Allowance (46 DPs)														
v.	Electricity Allowance (45 DPs)														
vi.	Household Dislocation (Chula) Allowance (46 DPs)	128.43	285	87.15	41.28	67	218	16.901	24.379	12	206	104.051	24.379	79	206
vii.	Severe Impact Allowance (70 DPs)														
viii.	Shifting Allowance (Commercial Structure) (30 DPs)														
ix.	Business Moving assistance (24 DPs)														
x.	Business Allowance for 12 Month (24 DPs)														
Grand Total of Section-1 & 2 (Land & Non-Land Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances)		430.66	3,135	132.16	298.49	91	3,044	112.18	171.12	748	952	244.34	186.31	839	2,296

Table 4.8: Gender wise Summary of Paid Land Compensation Amount under Additional Land (Under Approved LARPs Addendum)

Section	Mouza (Village)	No. of DPs of Land under Additional Land Compensation			Paid No. of DPs of Land under Additional Land Compensation						Land Compensation Amount Payable	Payment Percentage
		Male	Female	Total	Male	Female	Total	Male	Female	Total		
2	Bela Sacha	38	53	91	1	0	1	8,577	0	8,577	92,164	9.31

Table 4.9: Summary of Paid DPs and Paid Trees Compensation Amount under Additional Lands (Under Approved LARPs Addendum)

Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected under Additional Land	Paid No. of DPs & Trees Compensation		Trees Compensation Amount Payable	Payment Percentage	Total No. of Trees Affected
				No. of Paid DPs	Amount			
2	Bela Sacha	Fruit Trees	1	1	161,920	161,920	100	7
		Timber Tree	91	0	0	770,500	0	380
Grand Total			92	1	161,920	932,420	17.37	387

Table 4.10: Summary of Paid DPs and Paid Built-up Properties Compensation Amount under Additional Lands (Under Approved LARPs Addendum)

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties	No. of DPs	Paid No. of DPs & Paid Built-up Property Compensation		Built-up Property Compensation Amount Payable	Payment Percentage
			Non-Residential		Paid DPs	Amount		
2	Bela Sacha	Private (Individual)	5	1	1	11060116	11,061,116	100

Table 4.11: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances under Approved LARPs Addendum

S. No.	Section-1										Section-2										
	Mouza (Village) Sangar										Mouza (Village) Bela Sacha					Mouza (Village) Paras					
	No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances			No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances							
	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage
1	Admissible Allowances	3	18	1	8	63,000	248,000	189,000	33.33	44.44	0	31	2	62,000	961,000	0	0	0	0	0	0
2		1	1	1	1	31,000	31,000	558,000	100	100	100	100	100	100	228	45	57	1,767,000	7,068,000	25.00	
3		1	1	1	1	57,000	57,000	31,000	100	100	100	100	100	100	45	45	39	1,209,000	1,395,000	86.67	
4		1	1	1	1	100,000	100,000	57,000	100	100	100	100	100	100	45	45	39	2,223,000	2,565,000	86.67	
5		1	1	1	1	20,000	20,000	100,000	100	100	100	100	100	100	45	45	39	3,900,000	4,500,000	86.67	
6		1	1	1	1	2,000,000	2,000,000	2,000,000	100	100	100	100	100	100	45	45	39	780,000	900,000	86.67	
7		1	1	1	1	2,000,000	2,000,000	2,000,000	100	100	100	100	100	100	45	45	39	78,000,000	90,000,000	86.67	
8		2	2	2	2	126,000	126,000	126,000	70	70	70	70	70	70	60	60	50	3,150,000	3,780,000	83.33	
9		1	1	1	1	31,000	31,000	31,000	60	60	60	60	60	60	15	15	11	341,000	465,000	73.33	
10		1	1	1	1	63,000	63,000	63,000	66.67	66.67	66.67	66.67	66.67	66.67	15	15	11	693,000	945,000	73.33	

S. No.	Section-1										Section-2																			
	Mouza (Village) Sangar										Mouza (Village) Bela Sacha										Mouza (Village) Paras									
	No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances															
Admissible Allowances	Total DPs		Total No. of Admissible Allowances		Paid DPs		Paid No. of Allowances		Paid Allowances Amount		Total Payable Amount of Allowance		Payment Percentage		Total DPs		Total No. of Admissible Allowances		Paid DPs		Paid No. of Allowances		Paid Allowances Amount		Total Payable Amount of Allowance		Payment Percentage			
	1	1	1	600,000	600,000	600,000																								
	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
13	21		31	9	19	3,339,000	3,775,000	88.45	42	78	11	34	6,468,000	9,251,000	69.92	243	558	68	335	97,583,000	119,178,000	81.88								
Total																														

4.5 Section and Mouza (village) wise Hydropower Component and Cleared Acquired Land of BHPP

55. The PIU is committed to complete the implementation process of LARPs in the entire project. Based on the approved LARPs' implementation progress in the reporting period, the PIU confirms that all payable DPs have been fully paid as per LARP provisions, and there is no unpaid DP left without valid legal and administrative impediments. The undisbursed compensation amount for acquired land is already deposited and secured in the district treasury. Payment will be made to the unpaid DPs (47.55%) having legal/administrative impediments as and when they will show up with valid claim documents after resolving their issues/impediments. The mouzas (villages) under sections-1 & 2 presented in gray, green, blue and orange colors have been handed over to the contractor upon the EMA's validation of LARP implementation in 1st (December 23, 2022)⁸, 2nd (December 27, 2022)⁹, 3rd (March 7, 2023)¹⁰ and 7th (June 9, 2025)¹¹ EMRs approved by ADB. Additionally, under the LARPs addendums approved by ADB in terms of IVS compensation payment is under progress simultaneously towards the commencement of civil works and full implementation of LARP. The LARP implementation status is presented at a glance in **Table 4.12**.

Table 4.12: Section and Mouza-wise Clearance of LARP Implementation under BHPP

Section	Mouza (Village)	Component of BHPP	UTM Coordinates	Total Acquired Land in Kanal/ (Acre)	1 st Clearance by EMA (December 23, 2022)	2 nd Clearance by ERM (December 27, 2022)	3 rd Clearance by EMA (March 7, 2023)	4 th Clearance by EMA (June 9, 2025) for Additional Land
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	30.95 / (3.87)			
	Sangar	Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45 / (102.18125)		817.45 / (102.18125)		
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575 / (21.947)			175.575 / (21.947)	
		Additional land for construction of slope stabilization of right abutment		15.4/ (1.925)				15.4/ (1.925)
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375 / (98.422)			787.375 / (98.422)	
Total of Section-1 & 2				1826.75 / (228.345)	30.95 / (3.87)	817.45 / (102.18125)	962.95/ (120.369)	15.4/ (1.925)
Legend:		Mouzas under section-1 in grey color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 1 st EMR.						
		Mouzas under section-1 in green color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 2 nd EMR.						
		Mouzas under section-2 in blue color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 3 rd EMR.						
		Mouza under section-2 in Orange color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 7 th EMR.						

⁸ <https://www.adb.org/projects/documents/pak-49055-007-smr-4>

⁹ <https://www.adb.org/projects/documents/pak-49055-007-smr-3>

¹⁰ <https://www.adb.org/projects/documents/pak-49055-007-smr-6>

¹¹ <https://www.adb.org/projects/documents/pak-49055-007-smr-14>

56. **Issuance of public notices:** Following the land award in 2022, PIU and the District Administration/ Revenue Office issued five notices to all APs on the following dates: January 2024, February 2024, May 2024, Sept 2024 and May 2025 but not all APs evacuated/ demolished their structures. This continues causing delays in construction work and affecting the construction plan prepared keeping in view the river low flow seasons. However, through this protocol and the notices already issued and disseminated in the affected villages/ mouzas during the reported period. Similarly, all APs are bound to vacate/ demolish the structure within 15 days (or before if possible) from the date of issuance of the final notice. The notices has been delivered to all APs (structure owner/ user) through the Revenue Officials (Patwaris) personally and a copy of the notices fixed/ pasted on the main gate/ boundary wall of the affected structure. The process of issuance of notices, payment of compensation and evacuation/ demolition of structures may also be validated by the external monitoring consultant of PIU.

57. Furthermore, the PIU confirms that unpaid compensation is secured in the district treasury, and unpaid DPs having legal/administrative impediments have been fully informed about processing and payment of their claims as and when they show up. However, all exhaustive efforts on part of the PIU and PMC will be continued till the completion of LARP implementation. Therefore, the SASMR (internal) for July-December 2024 reports full implementation of LARP¹² is confirmed and validated by the EMA through his 1st, 2nd, 3rd, 4th, 5th, 6th and 7th EMRs in entire BHPP.

¹² Full implementation of LARP construe that the all payable DPs have been fully compensated, and payment of any differential amount assessed by IVS and unpaid DPs having impediments are approached and documented. The pending compensation costs are secured in the district treasury to ensure unpaid DPs having impediments are paid their entitled compensation as and when they approach after resolving their issues.

5 LARP IMPLEMENTATION MONITORING SET-UP

5.1 LARP Implementation Monitoring

59. Implementation and monitoring of LARP consistent with the project loan covenants and ADB's SPS 2009 are the key requirement to hand over the sites to the contractor and proceed with physical works. Therefore, for smooth and efficient implementation of LARPs, safeguards management is set up at the PIU, as the focal unit for LARP implementation, to (i) maintain updated LARP data about DPs with respect to compensation, entitlements and payment record; (ii) facilitate consultations with stakeholders, including DPs, project executors, and district land revenue authorities; (iii) track and monitor day-to-day implementation progress, and prepare periodic monitoring reports; and (iv) maintain a log of complaints received and redressed, and facilitate project GRCs to review and resolve the complaints.

60. Similarly, LARP implementation is also monitored externally through an EMA by PIU. The objective of resettlement monitoring is to validate implementation of LARPs, payment of compensation to DPs, and livelihood restoration support; and ensure safeguards monitoring compliance during implementation as per ADB's SPS 2009.

5.2 Exhaustive Efforts

61. Since the start of LARP implementation on August 2, 2022, the PIU of BHPP, through its safeguard's management set-up, is closely coordinating with the LAC and district land revenue offices to facilitate timely completion of land acquisition, processing and payment of compensation to the DPs, and ensure full implementation of LARPs before handing over of the sites to the contractor. Meanwhile, the safeguards team, headed by the Deputy Director Social and Resettlement, maintained close liaison with the affected persons and local communities in the project-affected villages to disclose LARP-related information, and facilitate DPs in accessing requisite valid claim documents (i.e. getting their land title documents from land revenue offices and CNIC, opening bank accounts, and processing and payment of compensation). With coordinated efforts, the land and non-land compensation has reached to a reasonably good percentage in all the four mouzas of the BHPP by the LAC's office of District Mansehra.

62. No doubt, LARP implementation is a long, time-consuming and challenging process, yet all possible exhaustive efforts to expedite the process has been taken by the concerned project staff. Based on the compensation payment progress explained in previous sections, it is perceived and confirmed that all payable DPs have been compensated for their acquired land and assets. The remaining unpaid DPs are those who have valid legal/administrative impediments. All such DPs have been approached and informed that the compensation amount has been secured in the district treasury account for payment to them as and when they will show up with valid claim documents after resolving their issues. The PIU and PMC staff monitor the progress of paid and unpaid DPs as mentioned in the respective acquaintance roll at the revenue department, and collect and use the data for monitoring purposes for each affected area. In addition, following ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**, all accessible DPs were approached and additional documents as needed have been recorded and

maintained during the monitoring period by the safeguards team of PIU and PMC. The efforts by the PIU safeguards team for information dissemination and ensuring participation of affected communities and in line government departments for smooth implementation of LARPs are summarized in the sub-sections below.

5.3 Community Consultations/Meetings

63. To expedite the LARP implementation process, PIU staff, including Deputy Director Social and Resettlement, Deputy Director Health, Safety, Environment and Gender, and Assistant Director Social and Resettlement, along with PMC staff regularly conducted consultation meetings (photographs annexed) with male and female DPs of each affected mouza of the project. During the reporting period, 31 meetings have been conducted, in which 239 male and 117 female DPs raised all their queries/concerns regarding compensation and allowances for their affected assets. Accordingly, they were all informed to receive their due compensation and allowance amount from the revenue department. Similarly, there was wide publicity through print and electronic media, announcements in local mosques (masjids), banners, and LARP information brochures distributed among the meeting participants as well as in the affected mouzas of the project. Below table 5.1 shows the number of meetings along with participants in each section/mouza under BHPP.

Table 5.1: Summary of Community Consultation Meetings with DPs (January-June 2025)

Section	Mouza (Village)	No. of Meetings	No. of DPs		Total Participants
			Men	Women	
1	Ghanool	2	29	9	38
	Sangar	10	67	23	90
2	Bela Sacha	3	26	18	44
	Paras	16	117	67	184
Total		31	239	117	356

64. The DPs' issues, concerns and the PIU/PMC's responses are in Table 5.2. Attendance sheets and consultation activity reports are in **Annexure-4**.

Table 5.2: Issues/ Concerns of DPs and Response from the project team

S. No.	Summary of Issues/ Concern	Response from the PIU/PMC
1.	Most of the DPs asked about the skill trainings, when will be started and what types of training will be provided by NGO.	The concerned staff of PIU/ PMC responded, that the process of trainings conducted for the affected communities will be started in the month of September 2025, for the respective trade/ occupation by the consultants NGO.
2.	Most of the DPs enquired about the employment opportunities and small contracts for locals during construction phase.	PIU/PMC replied that during construction phase all affected DPs will be hired on need basis as per their qualification/ skills level for short/long term in the project. DPs will even develop their own capacity through the skills development program as and when established at site.
3.	Issue related to inheritance mutation process causing delay in paying compensation retravel.	The PIU/PMC regularly coordinated with, and requested the revenue department officials to facilitate with DPs for recording and speeding up the

S. No.	Summary of Issues/ Concern	Response from the PIU/PMC
		inheritance mutation process. However, the legal heirs of the DPs will have to submit a request for mutation, and follow the procedures under the law. The compensation payment could only be paid when legal heirs of deceased DPs can submit their claims with valid titles after inheritance mutations of land. All of the inheritance mutation cases in mouzas have been recorded according to the SPS guidance note of ADB.
4.	DPs residing out of city, out of village, and working abroad.	Most of the unpaid DPs in affected mouzas are residing out of city, and some are working abroad. All such DPs' addresses and contact numbers (if available) are gathered through village headmen/notable (malik/patwari) persons and their relatives in the mouza. But in some cases, the local community lacks address and contact numbers of those DPs who migrated a long time ago. All those DPs have been documented through the malik/patwari in all mouzas of project.

5.4 Coordination Meetings with District Revenue Officials

65. The DC Mansehra office has been regularly contacted during the reporting period for the required information and documentation. These include the disbursement of land and non-land compensation; payment of meager compensation amount; and all other issues related to DPs, including inheritance mutation, and IVS positive differential compensation, payment of compensation of additional land acquisition, shifting of graves and other public structures and all admissible allowances payment. A summary of meetings conducted with DC Mansehra and other district administration officials is given in **Table 5.3** below.

Table 5.3: Summary of Coordination Meetings with District Administration

Purpose/ Issues Discussed	Outcomes/ Agreed Actions
DC/ ADC/ AC Mansehra (9 meetings)	
<ul style="list-style-type: none"> ▪ To accelerate the disbursement of all types of compensation including IVS positive differential cost and additional/ missing allowances to the respective DPs of all mouzas. ▪ To disburse all sorts of additional/ missing admissible allowances in all affected mouzas to the eligible DPs as soon as possible. ▪ Facilitate and support pending court cases of DPs. ▪ Speed up the process of signing vouchers already prepared/referred by ADC/Tesildar concerned. ▪ Discuss all the issues faced by DPs during disbursement of compensation, and suggest to resolve them on priority basis. ▪ Shifting of graves in the affected villages on priority basis. ▪ Shifting of public structures on reasonable location. 	<ul style="list-style-type: none"> ▪ ADC/ DC Mansehra directed the revenue staff/concerned Tehsildar to expedite the process of voucher preparation for all sorts of DPs' compensation and allowances. ▪ Rectified the names of any DPs as mentioned in acquaintance roll on priority basis. ▪ Facilitate and support the DPs at the time of voucher preparation regarding their affected land and non-land assets and khasra number as per the acquaintance roll. ▪ The process of shifting of graves by the contractor should be expedited in the affected mouza. ▪ ADC/ DC informed/ directed all the meeting participants about the payment of meager

Purpose/ Issues Discussed	Outcomes/ Agreed Actions
<ul style="list-style-type: none"> To accelerate the Payment of meager compensation amount to the affected DPs. 	<p>compensation, that there is no alternate mechanism/ solution available in the law to disburse the meager compensation amount, the only solution is to pay the meager compensation amount to the actual DP/ AP as per legal procedure against their claim or affected assets.</p>
Tehsildars/ Focal Person of Tehsil Balakot District Mansehra (8 meetings)	
<ul style="list-style-type: none"> Discuss and issue public notices in local newspapers for untraceable DPs, and fixed public notices in villages and advertised contact details of officials to whom the DPs can contact for payments. Expedite unpaid non-land assets compensation, i.e. trees and public structures as soon as possible. Disburse the meager amount to all the unpaid DPs in each mouza. Install banners on various prominent locations at tehsil and district levels. Provide regular support by PIU/PMC to the revenue department in preparing vouchers and other documentation for DPs. Support and guide women and vulnerable DPs in opening of bank account. 	<ul style="list-style-type: none"> The revenue staff issued the fifth notice to the DPs of affected mouzas. The revenue staff communicated to the affected communities of built-up properties to dismantle their own structures after receiving full compensation and allowances amount. Regularly supported the revenue staff by PIU/PMC which directly facilitated all DPs in terms of voucher preparation and requisite stationary for documentation. Banners have been placed in prominent locations accordingly. PIU staff supported the DPs in opening of bank accounts for receiving compensation.

5.5 Dissemination of LARP related Information¹³

66. In order to expedite the LARP implementation process, PIU, supported by PMC, disseminated LARP-related information to all concerned DPs which included but not limited to installation of 6 banners in public offices, such as AC/Tehsildar's offices and service delivery center in Balakot and other public places like Masjids and Jamia Masjids of affected mouzas in the project area. During the exhaustive efforts, the PIU produced information related to LARP implementation through print media i.e. local and national newspapers for public awareness to receive their compensation. Various posters and flip charts have been displayed showing salient features of BHPP. The safeguards team of PIU and PMC disseminated the LARP information brochure through community consultation meetings, and interaction with DPs at revenue department and other prominent places in each mouza. Awareness among the DPs regarding LARPs compensation has been created through social media link available in **Annexure-7**. The PIU staff along with the revenue department staff are frequently visiting the mouzas under sections-1 and 2 for the purpose of disbursements of compensation and allowances.

¹³ <https://pedokp.gov.pk/Main/news/294/ok>

6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY

67. During LAR implementation stage in the reporting period, there is no major impact recorded regarding women mobility and privacy in the project area due to project activities. The major activity is the information dissemination and facilitation by PIU/PMC social safeguard team to disseminate the LARP information among the affected households and communities in the affected mouzas of the project. They were also informed regarding opening of bank accounts, and preparing valid CNIC for receiving compensation amount smoothly against their affected land and non-land assets. The PIU, Deputy Director Health, Safety, Environment and Gender, and Assistant Director Social and Resettlement, along with PMC staff, regularly conducted the consultation meetings with female DPs of affected mouzas of the project. During the reporting period, multiple meetings have been conducted with 117 female DPs to address all their queries/concerns regarding compensation and allowances of their affected assets. The women were also informed of their male household members to receive due compensation amount from the revenue department. The gender action plan (GAP) is being implemented in accordance with its terms under each output in the project's design and monitoring framework. Under the LARP's implementation, the compensation and allowances have been provided to the eligible female DPs. The other outputs of GAP are linked with LRP implementation through the consultant NGO. All such activities of GAP will be implemented during implementation of LRP by the consultant NGO. The consultant NGO has been mobilized since September 7, 2023 in the project area.

68. During the reporting period, there is no major impact recorded regarding gender issues, particularly regarding women in disbursing compensation and allowances. The LARP also identified the female DPs in terms of the loss of their assets. Like the male DPs, the women are also receiving their payments. The PIU and PMC are thoroughly facilitating in resolving issues related to compensation/allowances payment at the district revenue office. The field staff are regularly conducting consultation meetings with the female DPs to keep them updated about the project and their compensation payments, and addressing any issues during disbursement. Attendance sheets of the consultations are attached in **Annexure-4**.

7 LIVELIHOOD SUPPORT INTERVENTION MEASURE

7.1 Employment Opportunities

69. Under output 4 of the project's design and monitoring framework: income-earning opportunities and skills for local communities increased, relevant training facilitation support under the LRP through the consultant NGO will be provided to the DPs. Training on agriculture production, livestock rearing, beekeeping, fish farming, and linkages with microfinance institutions will be provided as per the local requirements, particularly for unemployed youth, both men and women, for relevant skills improvement/capacity building to reduce impacts on their livelihood. The consultant NGO has been mobilized since September 7, 2023 in the affected project areas. The consultant NGO implementing the LRP which has been approved by ADB on April 24, 2025.

70. Furthermore, as per LRP, it is planned that a livelihood skills development center for women will be established to cater short and long-term employment opportunities to the local affected person/ DPs. The center will be established by the consultant NGO as per their approved terms of reference. The timeline for establishing the skills development center will be finalized by the consultant NGO.

7.2 Short-Term Project-Based Employment

71. The LARP provided for employment of local laborers and members of DPs. PIU has been following up with the contractor and PMC in providing job opportunities to the locals. The information regarding employment opportunities were disseminated through consultation meetings with DPs, brochures, and through GRC members of each mouza. As per the contractor record, the contractor, consultants, PIU and consultant-NGO have employed a total of 2,364 persons for short-term employment (skilled and un-skilled labor), of which 1,516 (64.13%) are locals, including 909 DPs employed from the affected mouzas of the project. Hiring of skilled and unskilled labor from the project area is monitored by the PIU through the monthly progress reports of the contractor. The list of skilled and un-skilled employees is in **Annexure-10**. And the summary of skilled and un-skilled laborers working in the project sites in below **Table 7.1**.

Table 7.1: Summary of Skilled and Un-Skilled Laborers

Contractors/ Consultants/ NGO		Skilled Laborers	Un-Skilled Laborers	Total
Project Management Consultants/ PIU		18	22	40
Consultant-NGO		5	0	5
The Contractors	Local	605	866	1471
	Non-Local	510	338	848
Total		1138	1226	2364

7.3 Compliance with Core Labour Standards

72. The PIU is conscious of the national labour laws, core labour standards (CLS) and health, safety and environment requirements to be followed by the contractors. Accordingly, the relevant provisions and requirement to be followed for avoiding forced labor, child labour,

and discrimination at work including health, safety and security of the labour were adequately implanted in the bidding and contract documents. The employment process being followed and record maintained by the contractors is reviewed as well as the contractor's camps and work sites are regularly monitored to ensure the core labour standards and outlined health, safety and environmental requirements are fully complied. Based on the reviewed record and on-site verifications, it is understood that the contractors are well aware with the contractual requirements and they are generally complying the CLS requirements. So, during monitoring period no instance of forced or child labour and/or discrimination at work site was reported.

8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING

73. The GRM aims to mediate conflicts, and respond to complaints related to environment and social safeguard (LARP) performance of the project. The project's Grievance Redress Mechanism (GRM) is fully operational. The village level Grievance Redress Committees (GRCs) for Ghanool and Sangar were established on 15 September 2022 under sectional LARP 1, whereas GRCs for Bela Sacha and Paras were established under sectional LARP 2 on 26 September 2022 and on 12 January 2023, respectively. Additionally, a female Grievance Redress Committees (GRC) also have been formed by PIU for the resolution of female concern related to Project. The GRC notifications are in **Annexure-9**.

▪ Deputy Director Social & Resettlement	Chairman
▪ Deputy Director Environment, Health, safety & Gender	Member and focal person
▪ Resettlement Expert	Member
▪ Patwari of Mouza Sangar	Member
▪ Patwari of Mouza Ghanool	Member
▪ Patwari of Mouza Bela Sacha	Member
▪ Patwari of Mouza Paras	Member
▪ Representative of Mouza Ghanool	Member
▪ Two Representatives of Mouza Sangar	Member
▪ Two Representative of Mouza Bela Sacha	Member
▪ Three Representative of Mouza Paras	Member

74. A complaint register is maintained at site with the contractor as well as in the office of the Project Director (PIU). The placing of the complaint register at the contractor's camp is well publicized. Detailed GRM is affixed on the sign board installed at the Chief Engineer's office to guide complainants. The office of the Chief Engineer of the PMC is the first level to register and resolve the complaint if it is not addressed by the contractor. The Chief Engineer will deliver his decision within one week of registration of the case. If no understanding or amicable solution can be reached, or if the affected person does not receive a response from the Chief Engineer' offices within one week of the registry of the complaint, the affected person can appeal to the GRC in writing to the office of the Project Director PIU-BHPP. The GRC at the PIU level will address the complaint on priority, and is fully responsible to resolve the complaint.

75. **Applications/ Concerns/ Demands of DPs Submitted to PIU/ GRC:** Since inception, a total of 59 applications/ concerns/demands registered under GRC which were received by PIU from the affected communities. Out of total 54 applications/ concern/ demands , i.e., 2 applications regarding pending labor wages, 26 concerns/ apprehension related to additional/missing allowances, 10 applications related to internal family disputes on LARP's allowances, 1 concern regarding partial assessment of built-up property, 5 concern about demanding of business allowances, 3 applications regarding objection on the GRC members of village Paras GRC and 1 application related to damage of material mixture machine by local administration have been resolved amicably with the complainant's consensus and 4 applications/ concerns/ demands have been registered through GRC and 2 applications/

concerns received from ADB through email to PIU. During the reporting period, total 5 complaints/ applications/ demands received by PIU, in which 4 applications/ concerns/ demands have been resolved through GRC and 1 applications/ concerns which is pending and forwarded to project level GRC for resolution. The summary of applications/ complaints tabulated under **Table 8.1 & 8.2**.

76. **Complaints of DPs Submitted to ADB's Accountability Mechanism: Office of Special Facilitator (OSPF) and Compliance Review Panel (CRP):** Before implementation of LARP-1, OSPF received one complaint in June 2022 from the village which was related to land acquisition, valuation and compensation. However, CRP received two complaints in January 2024 regarding missing business allowance from village Bela Sacha. Parallel commencement of LARP's implementation, PIU completed an IVS that determined a differential in the awarded prices and IVS rates. The IVS differential has been approved by the provincial government for additional payments to DPs through the addendum LARP's which has been approved by ADB. Similarly, CRP complainant provided additional documents to support his claims of business allowance. Based on the requisite document provided by complainant's, PIU has been accepted the claims for business allowance under the approved LARP's addendum eligibility criteria. Similarly, the complainant's provided a satisfaction certificate to PIU and was annexed at annexure-11 in the previous SASMR (January- June 2024).

77. Furthermore, PIU/ PMC staff conducted additional consultations with members of GRCs on the issue of "Chulla allowance". After deliberate discussion/meetings with GRC members by PIU/ PMC and based on provided documentary proof, the finalized and agreed number of eligible DPs for Chulla Allowance from each village was completed i.e., the eligible number of DPs under missing Chulla allowances from village Paras are 45, from village Bela Sacha is 1 DP and from village Sangar is also 1 DP. However, the remaining DPs are mostly eligible for one-time structure relocation and business allowance in all villages. All such DPs along with their claims and provided documents are scrutinized in accordance with the criteria in approved LARP's under section-1 and 2. The detail information of the eligible DPs under missing allowances are available in the 1st and 2nd sectional approved LARP's addendum.

Table 8.1: Summary of Complaints Registered (January-June 2025)

S. No.	Detail of Grievances	Category of Complaints/ Grievances		Resolved/ being resolved	Remarks/ Outcome
		PIU/ GRM	Via Email to ADB		
1	Additional Demands for already assessed structures	2	-	2	Both applications are based on additional demands regarding already assessed/ compensated structures.
2	Additional claim/ demands for Chulla Allowance	1	-	-	A group of 23 applicants submitted joint application for additional demands of Chulla Allowance. The matters has been forwarded to the project level GRC committee for onward

S. No.	Detail of Grievances	Category of Complaints/ Grievances		Resolved/ being resolved	Remarks/ Outcome
		PIU/ GRM	Via Email to ADB		
					scrutiny and verification which is still in process.
3	An application regarding request/ demands for IVS rates of bill of quantity.	1	-	1	The outcomes of IVS study finding already have been shared and disclosed on May 17, 2024 in a virtual meeting to respective GRC and community members and the matter has been closed and communicated to the applicants.
4	Additional demands/ request for additional business allowance.	1	-	1	The applicant has been informed through written letter to provide relevant documents of their business as per approved criteria but the applicant did not provide any documentary proof for justification.
Total		5	-	4	

Table 8.2: Summary of Complaints Registered (June 2022-December 2024)

S. No.	Detail of Grievances	Category of Grievances		Resolved Application s/ Concern/ Complaints	Remarks/ Outcome
		Application s/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
1	Applications regarding Pending labor wages with contractor.	2	-	2	The field staff of PIU and the contractors resolved the applicant's issues at site.
2	Partial assessment of affected built-up properties.	1	-	1	The applicant was satisfied and withdrew his application during a meeting conducted with the IVS consultant in affected village/mouza of the project.
3	Applications/ Concern for additional/ missing monetary allowances.	26	-	26	<ul style="list-style-type: none"> All the 26 applicants regarding additional/missing allowances have been satisfied through the provision of admissible allowances under approved LARP's addendum as per eligibility criteria provision.

S. No.	Detail of Grievances	Category of Grievances		Resolved Application s/ Concern/ Complaints	Remarks/ Outcome
		Application s/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
					<ul style="list-style-type: none"> Additionally, the applicants/ GRC members also provided a statement of satisfaction certificate to PIU regarding resolution of their concerns.
4	Internal family disputes over LARP allowances.	10	-	10	<ul style="list-style-type: none"> With the intervention of PIU staff and through respective GRC members, all their concerns were amicably resolved.
5	Applications/ objection against GRC member of village Paras.	3	-	3	<ul style="list-style-type: none"> 1 applicant has withdrawn his application while remaining 2 applications has been resolved with the consensus of field level GRC members.
6	Applications/ complaints for missing Business allowances	2	2	4	<ul style="list-style-type: none"> The only 2 complaints registered (in January 2024) with ADB's Compliance Review Panel regarding missing business allowance from village Bela Sacha. After deliberate discussion/ meetings with the complainants in accordance with ADB's guidelines, the PIU with the support of PMC, the complaints resolved amicably through submission of documentary proof for additional/missing allowances under the eligibility criteria which has been approved and resolved. Additionally, the applicants/ complainants also provided a statement of satisfaction certificate to PIU and consider the complaints resolved.
7	Damage of construction materials Mixture Machine	1	-	1	After thorough verification by the GRC members and PIU staff at site, there is no evidence identified regarding the damages of materials mixture machine.
8	Complaint regarding land acquisition, valuation and	-	1	1	<ul style="list-style-type: none"> Only this 1 complaint registered (June, 2022) with ADB's accountability

S. No.	Detail of Grievances	Category of Grievances		Resolved Application s/ Concern/ Complaints	Remarks/ Outcome
		Application s/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
	compensation amount.				<p>mechanism/ OSPF from mouza/ village Sangar regarding land acquisition, valuation and compensation.</p> <ul style="list-style-type: none"> The IVS study was conducted and the top-up has now been providing under LARP's addendum to meet ADB-SPS replacement cost requirements and the complainant's satisfied through the IVS study outcome and provided a statement of satisfaction certificate to PIU and consider the complaint resolved.
9	Access to amenities due to demolition of structure	1	-	1	The Deputy Director Social & Resettlement of PIU immediately contacted the representative of the contractor working at site and resolved the issue.
10	Dismantling of Structure by contracture	1	-	-	The DD S & R of PIU regularly contacted the contractor representative to sort-out the complainant's issue but due to non-availability of contractor representative in the grievance resolution meeting at GRC level.
11	Request for more time after notice period	1	-	1	The request of more time has been provided to the complainants for removal of structure materials.
12	Clearance of access route to amenities	1	-	1	The issue has been resolved by the contractor immediately.
13	Non-provision of contracts and business		1	1	The DD S & R of PIU contacted the complainant's directly and resolved their issue/ concern with the contractor immediately.
14	Non-provision of jobs and unfair compensation in revenue record		1	1	The DD S & R of PIU contacted the complainant's directly and provide job as needed with the contractor immediately. Also, explained to the complainant the detail process of assessment of

S. No.	Detail of Grievances	Category of Grievances		Resolved Application s/ Concern/ Complaints	Remarks/ Outcome
		Application s/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
					revenue department by PIU staff and satisfied accordingly.
Total		49	5	53	

9 LARP Implementation and Social Safeguards Compliance Plan

78. The commencement of civil works will be subject to the satisfactory implementation of LARP along with its Addendum, including payment of compensation for land, structures, trees and allowances, and redressal of community concerns. LAR implementation should be verified by an independent/ ERM. The updated schedule for the implementation of LARP (milestones) and its associated activities are in **Table 9.1**.

Table 9.1: Updated Action Plan for LARP Implementation of BHPP

Activities	Responsibility	Tentative Date of Completion	Remarks
Institutional Arrangements			
Hiring and mobilization of Deputy Director Social and Resettlement	PIU	April 2022	Completed
Hiring and mobilization of Assistant Director Social and Resettlement	PIU	January 2023	Completed
Hiring and mobilization of EMA	PIU	September 2022	Completed
Internal Monitoring			
Submission of internal SASMRs	PIU/PMC	8 th SASMR Jan-Jun 2025. Subsequent reports to be submitted every 6 months (3 rd week) thereafter.	7 th SASMR Jul-Dec 2024 submitted and approved by ADB, and validated by EMA.
Preparation and submission of LAR completion report	PIU/PMC	6 months before closing of project	Later stage activity
External Monitoring			
Mobilization of ERM	PIU/PMC	September 2022	Completed
Submission of draft inception report	EMA	Submitted	Completed
Submission of final/revised inception report	EMA	Submitted	Completed
Package-specific LARP compliance report within 2 weeks after receipt of request for handing over for civil works (supported by a compensation, monitoring/ progress report).	EMA	After substantial payment of compensation and allowances in all affected mouzas.	Both sectional LARP compliance reports submitted.
Monthly progress report during implementation of the assignment describing activities undertaken during specific month of assignment.	EMA	After 1 month of inception report	- 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022.
EMR (two reports x 4 years) within 6 months from mobilization, and after every 6 months to monitor implementation of the remaining compensation payments, livelihood restoration activities, and civil works.	EMA	Subsequent reports to be submitted every 6 months thereafter	- 3 rd EMR approved by ADB on March 7, 2023. - 4 th EMR Approved by ADB on March 22, 2024. - 6 th EMR approved by ADB on October 28, 2024. - 7 th EMR approved by ADB on June 9, 2025.
Post LARP and LRP evaluation report within 6 months before closing the project.	EMA	Within 6 months before closing the project.	To be disclosed on the ADB website.
Final report	EMA	After completion of LARP	Later stage activity.
Information Disclosure, DP Outreach and Consultations			

Activities	Responsibility	Tentative Date of Completion	Remarks
Translation of updated LARPs information booklet to Urdu language.	PMC	September 2022	Completed
Dissemination of LARP information brochure	PMC	Jan-Jun 2025	Dissemination completed so far for receiving compensation/allowances.
Consultations/outreach regarding land award and entitlements, and documentation of cases with legal and administrative impediments	PMC/ PIU	Jan-Jun 2025	The entire process is going on in the affected mouza, and all documentation of cases with legal impediments followed by guidance note of ADB SPS 2009.
Grievance Redress Mechanism			
Notification of GRC	PIU	January 2023	Completed for all mouzas
GRC meetings	PIU	Need-based	Ongoing activity
Recording/documentation of grievances	PIU/ PMC	As required	Reported and documented as required.
Land Acquisition Process			
Issuance of notification of land award under section-11 of LAA 1894.	DC/LAC Mansehra	July 6, 2022	Completed
Distribution of payment notices and advertisements in local newspapers.	DC/LAC, PIU supported by PMC	August 2022 and onwards	Ongoing
Disbursement of payments, and documentation of cases with impediments (land, structure and trees)	LAC/DC Mansehra, PIU supported by PMC	September 2022 and onwards	- Ongoing -Documentation of cases with legal impediments to follow ADB's SPS 2009 guidance note.
Disbursement of payments of all allowances/assistance (vulnerability allowance, severity allowance, transition allowance, etc.)	LAC/DC Mansehra, PIU supported by PMC	September 2022 and onwards	-Ongoing -Will depend on disbursement of compensation by LAC and availability of DPs.
Livelihood Restoration (NGO)			
NGO shortlisting	PIU	September 2022	Completed
Technical Bid Evaluation	PIU	March 2023	Completed
Price Bid Evaluation	PIU	June 2023	Completed
Contract Signing	PIU	July 2023	Completed
Contract Effectiveness/NTP	PIU	July 2023	Completed
NGO inception report submission	NGO	September 2023	Completed
LRP Updation	NGO	April 2025	LRP approved by ADB on April 24, 2025
Finalization of IVS	IVS	March 2024	Completed
Verification of census/socio-economic survey on missed out DPs	PIU/ PMC	August 2023	Completed
Action and efforts regarding unresolved/unpaid court cases	LAC/DC Mansehra, PIU supported by PMC	Ongoing	Ongoing
Status of action plan implementation per EMA recommendations (Table 8.1 in EMR)	PIU/PMC	December 2024	Complied
Civil Works			

Activities	Responsibility	Tentative Date of Completion	Remarks
Sign civil works contract	PIU	09 March 2021	Completed
Pay mobilization advance	PIU/ Contractor	27 September 2021	Completed
Joint survey/demarcate in the field areas to be kept from civil works.	PIU/ PMC/ Contractor	Not yet finalized	After approval of detail design.
Issue no objection to notice to proceed for civil works in cleared areas as verified by the EMA.	ADB	December 2022 and March 2024	Completed for both Sectional LARPs, and no objection to NTP issued by ADB as - 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022 - 3 rd EMR approved by ADB on March 7, 2023 - 4 th EMR approved by ADB on March 22, 2024
Implementation LARPs Addendum			
Section-1 & 2 LARPs addendum submitted and approved by ADB	PIU/ PMC	13 August 2024	Completed
<ul style="list-style-type: none"> • Replacement Cost of IVS for land deposited in District Treasury under LAC/ DC Mansehra. • Transfer of fund for additional/ missing allowances of DPs deposited in District Treasury of District Mansehra. • Transfer of fund for additional land of DPs deposited in District Treasury of District Mansehra. 	PIU/ PEDO	August 2024	Completed
Acquaintance Roll under LARPs Section-1 & 2 addendums as per IVS cost prepared	IVS/ DC/ LAC and PIU	December 2024	Completed
Acquaintance Roll has been prepared and disbursement of additional/ missing allowances initiated under LARPs Section-1 & 2 addendums.	PIU/ PMC	October & November 2024	Completed & Ongoing
Compensation payment under IVS cost will be disbursed under LARPs Section-1 & 2 addendums.	DC/ LAC and PIU	December 2024	Ongoing
Issuance of notification of land award under Section-11 of LAA for Additional Land in Mouza Bela Sacha.	DC/ LAC District Mansehra	November 2024	Completed
Acquaintance Roll preparation for additional land and disbursement of Compensation initiated for Section-2 LARP addendum.	DC/ LAC and PIU	December 2024	Completed and Ongoing
No-objection for clearing of all sites issued by ADB	ADB	One week after clearing the EMR	7 th EMR approved by ADB on June 9, 2025.

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB

(Revised draft: 18 July 2016)

GUIDANCE NOTES	X	Handling Compensation Cases with Legal and Administrative Impediments
Policy Requirement	Pay compensation and provide other resettlement entitlements before physical or economic displacement. ¹	
Key Pointers <i>SPS and legal covenants</i>	1. ADB Safeguard Policy Statement (SPS2009) requires the borrower/client to ensure that no physical displacement or economic displacement will occur until (i) compensation at full replacement cost ² has been paid to each displaced person (DP) for project components or sections that are ready to be constructed; (ii) other entitlements listed in the resettlement plan have been provided to DPs; and (iii) a comprehensive income and livelihood rehabilitation program, supported by an adequate budget, is in place to help DPs improve, or at least restore, their incomes and livelihoods. While compensation is required to be paid before displacement, full implementation of the LARP might take longer. ³ To ensure policy compliance, specific provisions are included in the Project/Loan agreements to keep on-hold civil works until compensation payments are fully paid to the DPs.	
<i>When is compensation considered paid?</i>	2. Compensation for both land and non-land assets is deemed to have been paid when the amount in cash or cheque has been provided to DPs ⁴ or deposited into their bank account, or in an escrow account. ⁵ Depositing the compensation in an escrow account, in lieu of providing cash or cheque to the DP is justified only when sufficient good-faith efforts and all legal requirements for contacting and notifying the DPs have been made.	
<i>LAA requirement on compensating before displacement</i>	3. Pakistan's Land Acquisition Act (1894) allows the government to take possession of the acquired land once land award has been made as per LAA Section 11, and payment has been made or deposited in court as per LAA Section 31. Accordingly, the Collector is required to pay the full amount to the DP, unless (a) the DP refuses to receive the amount, (b) there is no competent person to receive the compensation, or (c) if there is a dispute as to the title to receive the compensation. Such cases may be referred to the court and the compensation amount deposited in the court. ⁶ In case the DPs or their representatives did not come forward to collect their compensation, the	

¹ See Involuntary Resettlement Safeguards Policy Principle 11, ADB Safeguards Policy Statement (2009), page 17.

² SPS defines full replacement cost for land and non-land assets as based on the following elements: (i) fair market value; (ii) transaction costs; (iii) interest accrued, (iv) transitional and restoration costs; and (v) other applicable payments, if any. In case of non-land assets, depreciation of structures and other assets should not taken into account. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 10.

³ See SR 2: Involuntary Resettlement, ADB SPS (2009), para 14.

⁴ Displaced persons include: (i) persons with formal legal rights to land lost in its entirety or in part; (ii) persons who lost the land they occupy in its entirety or in part who have no formal legal rights to such land, but who have claims to such lands that are recognized or recognizable under national laws, and (iii) persons who lost the land they occupy in its entirety or in part who have neither formal legal rights nor recognized or recognizable claims to such land. The borrower/client is required to provide adequate and appropriate replacement land and structures or cash compensation at full replacement cost for lost land and structures, adequate compensation for partially damaged structures, and relocation assistance, if applicable, prior to their relocation. DPs without legal rights to the affected land should be compensated for the loss of their non-land assets, and for other improvements to the land, at full replacement cost prior to their relocation provided they occupied the land or structure before the cut-off date. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 7-8.

⁵ An escrow account is a separate, dedicated or trust bank account for keeping money that is the property of others. It is relevant in the case of absentee landlords whose property is acquired for a public purpose, or when there is litigation regarding the compensation amount for land acquisition. This mechanism enables payment of compensation once the legal cases were settled and ownership documents were submitted. Source: A Planning and Implementation Good Practice Sourcebook – Draft Working Document, ADB November 2012, para 152.

⁶ Reference to the court may only be made after the lapse in the period in Section 18 (2) of the LAA.

(Revised draft: 18 July 2016)

	<p>amount may be deposited in the Revenue Department payable to the DPs, after sufficient efforts have been made to contact and encourage DPs to appear and notifying the DPs in which treasury the deposit has been made.⁷ As per LAA Standing Order 28, the Acquiring Officer is required, to the extent possible, to pay DPs in or near the DPs' village to facilitate collection of compensation.</p>
<i>Cases with legal and administrative impediments</i>	<p>4. Both the LAA (1894) and ADB SPS (2009) require that DPs are compensated before displacement but allow a mechanism for dealing with cases with legal and administrative impediments to disbursing compensation provided that sufficient good-faith efforts are demonstrated to (a) contact, notify and assist DPs, and (b) deliver compensation payments. This guidance note clarifies:</p> <ol style="list-style-type: none"> What are cases with legal and administrative impediments to payment of compensation to DPs? What are the requirements under the LAA related to cases with legal and administrative impediments to payment of compensation to DPs?; and, When can good-faith efforts be considered as sufficient and how to document that good-faith efforts have been made? <p>5. Cases with legal and administrative impediments to payment of compensation include:</p> <ol style="list-style-type: none"> DPs who did not accept the award due to objection to the measurement of the land or affected asset, the amount of compensation, the person to whom it is payable, or the apportionment of the compensation among the persons interested; Absentee landowners (DPs living overseas or in other parts of the country), and without an authorized representative to collect compensation; DPs with pending inheritance mutations; DPs who are unenthusiastic to collect meager compensation amount; DPs who are unable to alienate the acquired asset either by being a juvenile with no legally documented guardian or due to other issues.
<i>Cases not valid as legal and administrative impediments</i>	<p>6. Non-disbursement/non-delivery of compensation due to (a) insufficient funds or delay in approval of funds; or (b) insufficient staff or resources does not justify not paying compensation to DPs before displacement. EAs/IAs have the power and responsibility to ensure that sufficient funds and staffing are available in a timely manner to undertake the required land acquisition. Similarly, non-compensation of affected non-land assets (structures) and improvements by DPs who have no formal rights to the affected land is not considered as a valid legal and administrative impediment (see footnote 4).</p>
<i>Why is it important to address cases with legal and administrative impediments?</i>	<p>7. DPs facing legal and administrative impediments could only be paid when the impediments have been resolved. In such cases, it is uncertain when DPs will receive their compensation causing untoward delay in project implementation and burden to local communities and project stakeholders. More importantly, these impediments prevent the project from assisting these DPs to enhance, or at least restore, their livelihoods and to improve the standards of living of the displaced poor and other vulnerable groups.</p>
<i>Good-faith efforts for cases with</i>	<p>8. Compensation of these DPs is beyond the control of the EA. These are mainly dependent of the actions of the DPs or ruling/decision from a third-party i.e. the court or BOR. However, good-faith efforts are needed from the EA/IA to (a) contact and notify DPs through their last known address, village heads or kins; (b) inform DPs who to</p>

⁷ Financial Commissioner Standing Order No. 28 Land Acquisition, para 88 (V), page 29.

(Revised draft: 18 July 2016)

<i>legal and administrative impediments</i>	contact or where to proceed to collect their compensation; and (c) advise DPs on possible actions that may help them receive their compensation.
<i>Need for sustained community outreach</i>	<p>9. It is important that the LAR management team⁸ undertakes continued community consultations and outreach to locate, assist and guide DPs with legal and administrative impediments. Documentation of the efforts by the LAR management team including multiple visits⁹ to DPs' villages, organizing village meetings, posting of notices in public places, serving notices at last known address of DPs and publishing the names of unpaid DPs in the print media is needed to demonstrate that due efforts were conducted in addressing cases with impediments to paying compensation.</p>
<i>Cases with title disputes and litigation</i>	<p>10. Some issue-specific measures to confirm DPs understanding about the availability of compensation, payment mechanism, time-lines, and DPs agreement to the commencement of works (wherever required) while the issue is being resolved can help show and validate the efforts exhausted by the EA to achieve the policy objectives and enable the decision makers to allow the construction works accordingly. For each issue, documentation requirements and recording of certification statements are discussed below. Standard templates for additional documentation are provided against each issue as and wherever required:</p> <p>i) Land Title Disputes or Litigations among the DPs or Court References Against Award</p> <p>11. When there is a dispute on the title of the affected land before a competent court of law or when DPs file references against award, compensation can only be made after the court decrees which may take years. Further, right to appeal against court's decree cannot be forfeited or denied under law which could further delay the payment. In such cases, payment of compensation in a given time frame is impossible and it would be appropriate to deposit compensation in treasury at courts disposal to make sure the DPs are paid as and when court verdict is passed. For these cases, the process provided in the succeeding paras should be followed.</p> <p>12. Immediately after identifying such cases, the EA after seeking court's permission should deposit the compensation amount in the court for payment to the DPs as and when court decides their reference or title dispute. The receipt and records for such deposits should be maintained at the EA's project office. Meanwhile, the EA through its LAR staff should liaise with the DPs to inform them about the compensation payment mechanism and compensation deposited in the treasury or the court. The EA's project office should prepare and maintain the following record:</p> <ul style="list-style-type: none"> • Database/listing and field reports on activities done to identify and screen DPs with their legal/administrative issues including nature of dispute and reference court where pending • Field reports on activities done to coordinate with the DPs for early resolution of

⁸ The LAR management team may include Land Acquisition and Resettlement Staff engaged by the EA i.e. EA's Land Management Staff, Land Acquisition Collector deputed by BOR, Resettlement Specialists and social mobilizers either recruited by the EA or mobilized through Consultants (Safeguards Management or Construction Supervision Consultants) to support the EA in effective LAR management.

⁹ Repeated visits in three consecutive months scheduled for each village by the Land Acquisition Collector/Land Acquisition Unit of the EA to deliver compensation to unpaid DPs and identify those with legal and administrative impediments. The repeated visits should be documented showing visit schedule, information disclosure reports, list of persons met and field visit reports duly endorsed by the local community and the village headman confirming number of identified DPs with legal and administrative impediments.

(Revised draft: 18 July 2016)

Absentee land owners	<p>their issues and with courts for seeking permission/guidance and deposit of compensation in treasury at court's disposal.</p> <ul style="list-style-type: none"> • copy of the delivery of notices (with signed receipt) to the DPs confirming deposit of amount at court's disposal and clarifying mechanism for payment. <p>ii) Absentee Landowners (DPs Living Overseas or in Other Parts of the Country).</p> <p>13. Many rural households migrate to cities for better livelihood opportunities and standard of living. Moreover, hereditary division over time resulted in the segmentation of agricultural land parcels into unproductive units. While some families with land and assets in different parts of the country divide their land based on their places of residence, many do so without legally formalizing such settlements and getting land records updated accordingly. Some family members who have migrated overseas permanently had land in their name or retained their respective share in family-owned land as per land revenue records. Such DPs who own or have share in the land as per record but are not living in the village are termed as absentee landowners.</p> <p>14. Absentee landowners¹⁰ are also recorded as DPs. The compensation to absentee land owners could not be made until they appear before the acquiring officer for processing and payment of compensation. LAA requires that notices are delivered against each land parcel either through (a) co-sharers in the acquired land parcel, (b) DPs relatives living in the village, or (c) through the village headman. The legal requirement is to serve notices to DPs at their places of residence either through special messenger or registered post, which can only be met if the whereabouts and residence of the absentee land owners is known. An additional measure that may be considered to notify absentee land owners whose whereabouts are unknown is to publish their names in print media (National Daily News Paper).¹¹</p> <p>15. It is vital to collect information about the DP's contact details including the mailing and residential address. The following measures are proposed to contact absentee landowners and maintain record of all efforts made by the EA:</p> <ul style="list-style-type: none"> • Identify and record DPs relation in affected village or local contact person, collect information about DP's present place of residence. See template 1 below:
----------------------	---

¹⁰ Land owners who are recorded in the landholding rights register as owners but they have shifted from the village to other areas in the country or overseas for better income opportunities and living standard.

¹¹ In NTCHIP tranche-1 and NHDSIP tranche –II projects (i.e M-4 Faisalabad-Gojra Section (ADB Loan 2400) and Sukkur-Jacobabad (N-65) (ADB Loan 2540)) and the National Motorway M-4 Gojra-Shorkot Section Project (ADB Loan 3300), the notices with the names of the DPs who have not come forward to collect compensation were published in the National News Papers (Urdu language) as a last resort effort to approach unpaid DPs for compensation delivery.

(Revised draft: 18 July 2016)

Template 1: Record on DP's not living in the project area (other villages/areas in Pakistan or Overseas).						
Date Prepared: _____						
Name of Village _____		Taluk _____		District _____		
#	Name of DP	Impact Type	Person contacted in village	Relationship with DP	Current Residence of DP (with contact No.)	Remarks
1	Add DP name as of impact inventory	Add impact i.e. Land Tree Crops Structure etc.	Add name of person contacted with his cell number and other particulars if any.	Uncle, Brother, neighbor etc.	Add current address of DP with contact number and city/country of residence.	Signature of the Person contacted
2						
3						
4						
Information Collected By			Witnessed by		Information verified by	
Sd _____ (SM team name)			Sd _____ (Name of headman/president or member committee)		Sd _____ Researcher/Inspector	

- Deliver formal notice to the DP's last known address (recorded in template 1) through registered post with acknowledgement receipt attached. Keep on-file a scanned-copy of the notice and acknowledgement receipt.
- In case no contact person or relative of the DP's is identified in the village and the local community confirms DP's whereabouts are unknown, a certification statement from any of the resident land owner in the village preferably by the president or member of the Displaced Persons Committee (DPC) and duly witnessed by (a) the village headman and, (b) land revenue patwari should be recorded and maintained. See Template 2 below (to be translated to Urdu).

Template 2: Statement from Village headman or other notable in village/area when the whereabouts of DP are not known	
Date prepared: _____	
Particular of DP and acquired land parcel	
Name of DP _____ (Enter DP Name with Parentage)	Resident of _____ (Enter DP Last known address) Land
Plot _____ KhasraNos _____	Located Village _____
<p>Statement:</p> <p>I (put name here) _____ the president/member of village DPC or local resident land asset/owner, on behalf of the other residents in village solemnly declare that:</p> <ul style="list-style-type: none"> • The DP and his family owned acquired land as per land records but for last (_____) they have never been seen in the village. • To my information, the DP and his family never lived in village, neither any relative of DP lives in village/area nor any of the village resident know the whereabouts of the DP and his family. • I affirm that the EA with assistance of DPC has exerted full efforts to outreach the DP's in village and those living in other areas and clarified that compensation cost for unpaid DP's is deposited in treasury that can be claimed as and when the DP's show-up to claim. • This statement is given free of coercion and compulsion which is witnessed by the Village Headman and land revenue Patwari of village _____. 	
<p>The Declarant</p> <p>Sign/Thumb Impression _____</p> <p>Name _____</p> <p>Village Headman/Local resident land owner _____</p> <p>Resident of _____</p>	
<p>Witnessed By</p> <p>We the Village Headman and land revenue Patwari of village (Put village name here) _____ personally know Mr/Mrs _____ President/member of DPC or local resident land owner of village _____, and witness veracity of statement made by him affirming that the DP named (Put name of DP here) _____ himself or any of his family members are not living in village/area since for _____ and their current places of residence are not known to any of the local residents in village _____.</p>	
Signed _____	Signed _____
Name: Mr. _____ Village Headman Chak _____	Name: Mr. _____ Land Revenue Patwari Chak _____

DPs with pending inheritance mutation

iii) DPs with Pending Inheritance Mutations

16. Land records are maintained by the local land revenue authorities who are responsible to enter land mutation transactions as and when reported by the landowners and update land records accordingly. Some heirs of DP's who passed away fail to get inheritance mutations recorded and get land records updated accordingly. On average, land acquisition process is completed almost in two years. During the acquisition or after land awards are announced, some DP's pass away without receiving their entitled

(Revised draft: 18 July 2016)

	<p>compensation. Although the legal heirs of the deceased DP are eligible for compensation, they could not be paid until the inheritance mutation is recorded and remaining land of deceased DP is transferred in their name.</p> <p>17. The law requires heirs of the DP to report to the local land revenue authorities about the demise of the DP and apply for the updating of the land record. Upon receipt of the application, the land revenue authorities undergo a legal process to record the inheritance mutation, update the land record reflecting the names of legal heirs and their respective shares in the land record. When it is done, the compensation can be paid to the legal heirs as per their respective share. This process normally takes three to four months. For cases where inheritance mutations are not timely reported, recording becomes more difficult and can take a longer period to complete.</p> <p>18. When it is determined that the DP has passed away, the LAR management team should approach the legal heirs to apprise them on the process for getting compensation and assist them in approaching land revenue authorities to get their inheritance mutations recorded. The LAR management team should carry-out the following activities to facilitate the mutation of inheritance and early payment of compensation to the heirs and document their efforts:</p> <ul style="list-style-type: none"> • Identify all living legal heirs of the DP, visit the heirs residing in the village and guide them on the process and facilitate in inheritance mutation process: • Collect a statement from the legal heirs¹² confirming that their inheritance mutation of land is pending, acknowledging the EA's efforts to assist them, indicating awareness that funds are available for compensation delivery, and concurring that works may commence while their inheritance mutation is being processed. • Keep copies of the signed statement in the EA project office files. See Template 3 below (to be translated to Urdu):
--	---

¹² To the extent possible, all legal heirs living within the village should sign the Statement. If some heirs are not available to sign, the LAR management team should prepare a field report indicating who are the heirs who were not able to sign the statement and the circumstances why they were not able to sign i.e. out of the village or country, ill, etc. The LAR management team should also record the names of heirs who are out of the village or country and their last known address and advise the other heirs to relay the information to those who are away.

(Revised draft: 18 July 2016)

Template 3: Inheritor's Statement When Inheritance Mutation is Pending			
<p>Particulars of DP and acquired land parcel Name of DP _____ (enter DP Name with Percentage as of land record), owner of Acquired Land Plot _____ Khasra Nos _____ Located in Village _____ District _____ Province _____</p> <p>Statement by the Inheritor's We the persons listed below as legal heirs of DP—(put name of DP here) _____ against acquired land referred above solemnly declare that:</p> <ul style="list-style-type: none"> The inheritance mutation of above said acquired land is pending; We understand that compensation can be claimed/paid according to inheritance mutation recorded in land record and we are coordinating with the Land Revenue Authorities in this regard; _____ (Name of Staff, Office and EA) has clarified that compensation amount already deposited in treasury can be paid to legal heirs as and when the inheritance mutation issues are resolved; We have no objection to the commencement project works on our plot while our inheritance mutation of land is being processed; and This statement is given free of coercion and compulsion which is witnessed by Village Headman and APC president. 	<p style="text-align: right;">Date Prepared: _____</p>		
<p>The Declarant</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%; vertical-align: top;"> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> </td> <td style="width: 50%; vertical-align: top;"> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> </td> </tr> </table>		<p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p>	<p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p>
<p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p>	<p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p> <p>Sign/Thumb Impression Name _____ Resident of _____</p>		
<p>Witnessed By We the Village Headman and President APC village—_____, personally know the above signatories as legal heirs of the DP, and confirm and witness the statement above. Signed _____</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"> <p>Name: Mr. _____ Village Headman Chak _____</p> </td> <td style="width: 50%;"> <p style="text-align: right;">Signed _____</p> <p style="text-align: right;">Name: Mr. _____ President DPC Chak _____</p> </td> </tr> </table>		<p>Name: Mr. _____ Village Headman Chak _____</p>	<p style="text-align: right;">Signed _____</p> <p style="text-align: right;">Name: Mr. _____ President DPC Chak _____</p>
<p>Name: Mr. _____ Village Headman Chak _____</p>	<p style="text-align: right;">Signed _____</p> <p style="text-align: right;">Name: Mr. _____ President DPC Chak _____</p>		
<p>iv) DPs Who are Unable to Alienate the Acquired Asset:</p> <p>19. Minors, juveniles and DPs with mental disability are not capable to alienate the acquired land under law. The law provides that compensation could be paid through legally-designated guardians or managers who can act and alienate the immovable property on behalf of the DP. In cases where the guardians are not designated by the court, the compensation is put on-hold until the minor attains the age of majority and claim compensation.</p> <p>20. It is common that children inherit their parents' immovable properties, but is kept in possession and used by adult male members of the extended family or kinship group as a joint family asset. It is not a common practice to appoint guardians following the Guardians and Wards Act of 1890. Hence, compensation of DPs with minor age is kept on hold until the DP becomes of legal age unless a valid guardian certificate is produced. Although such cases are not many, it is important to guide the adults who provide care to these DPs to approach the right forum or court for appointing a guardian under law.</p> <p>21. The LAR management team should carry-out the following activities in dealing with pending guardian's appointment and in documenting its efforts:</p> <ul style="list-style-type: none"> Coordinate with the Living Parent or other grown up members of the household the DP is living with and guide them on the process of appointing a guardian. Collect a certification statement from the Living Parent or other grown up member of the household the DP is living with, that i) confirms EA's efforts to notify and guide them and secure funds for compensation payment, ii) states that the appointment of guardian is pending, and iii) concurs to the commencement of civil works on the plot while the guardianship certificate is being processed. Such statement should be witnessed by the village headman and the village DPC chairman or member. See Template 4 below (to be translated to Urdu). 			

DPs unable to alienate the land

(Revised draft: 18 July 2016)

<i>DPs with meager compensation</i>	Template 4: Guardian Statement if DP is Juvenile
	<p style="text-align: right;">Date Prepared: _____</p> <p>Particular of DPs and acquired land parcel</p> <p>Name/Names of DPs i) _____ (enter DP Name/names of DPs with Parentage), ii) _____ and iii) _____ Resident of _____ (Enter DP current address) Own acquired Land Plot _____ KhasraNos _____ Located Village _____</p> <p>Statement by Guardian</p> <p>I _____ (put name here) the (mother/father/brother/sister/uncle) (put relation of elder with whom the minor DP/DPs lives) of DP/DPs i) _____ (put name of DP/DPs here) ii) _____ and iii) _____ as natural guardian solemnly declare that:</p> <ul style="list-style-type: none"> The DP/DPs is/are minor who lives with me and as natural guardian of DP/DPs, I am responsible for his/her/their well-being and bringing him/her/their up; _____ (indicate name of staff, unit, and EA) has clarified that compensation amount, already deposited in treasury, can be paid to legal guardian of DP/DPs after production of the valid Guardian Certificate issued by the competent court; A petition for issuance of guardians certificate is filed/being filed in the competent court and the court's decision is pending; The awarded compensation in name of DP/DPs will be collected upon issuance of guardian's certificate by court; however, as natural guardian I have no objection to commencement of project works; and This statement is given free of coercion and compulsion which is witnessed by Village Headman and DPC president. <p>The Declarant</p> <p>Sign/Thumb Impression _____</p> <p>Name _____</p> <p>Relationship with DP _____</p> <p>Resident of _____</p> <p>Witnessed By</p> <p>We the Village Headman and President APC village _____, personally know Mr/Mrs _____ and witness veracity of statement made by confirming that the Minor DP/DPs named above lives with him/her in village/city _____ (Put name of village/city/hsic).</p> <p>Signed _____ Signed _____</p> <p>Name: Mr. _____ Name: Mr. _____</p> <p>Village Headman Chak _____ President DPC Chak _____</p>
	v) DPs with Meager Compensation
	<p>22. The compensation amount itself proves driving factor for DPs to submit their claims. In cases where small land holdings are in joint ownership with several entitled persons, shares in compensation for each DP become very small (\$100 and below). A good number¹³ of DPs fall in this category and they never show-up to collect compensation. The situation is further aggravated when such DPs also face other legal or administrative issues like pending inheritance mutations of acquired land or living overseas and other parts in the country.</p> <p>23. Although the law provides a mechanism that includes cash payment at the village or payment through money order in case of absentee land owners¹⁴, such is no longer practiced. The only available mode is payment through voucher debit-able to the treasury which requires the DP to travel repeatedly to the district/tehsil headquarter to receive their compensation, making the transportation cost higher than their compensation. This also requires that the DP has or opens a bank account.</p> <p>24. The LAR management team should explore other payment modes allowed under the LAA including cash payment or payment through money order if the DP is living out of the project area. If such unclaimed compensations are deposited at court's disposal as legal remedy, it will be of no gain because a significant number of the DPs will remain unpaid. Following actions should be taken and recorded to explore specific measures and seek guidance from BOR in this aspect.</p> <ul style="list-style-type: none"> Define a maximum slab of amount to be termed as meager compensation and get it endorsed by the EA; Document coordination efforts with BOR including i) official correspondence and

¹³ In the National Motorway M-4 Gojra-Shorkot Section Project, almost + 10% DPs are entitled to a compensation below 100 US \$.

¹⁴ Rule 87, Financial Commissioner's (Board of Revenue) Standing Order No 28 (1909) on land acquisition procedures.

(Revised draft: 18 July 2016)

	<ul style="list-style-type: none">ii) meet with BOR to seek guidance on the issue at the project and EA levels.• Maintain a record of actions taken by the project team for payment to DP or deposit compensation at court's disposal following guidance from BOR.
--	---

Annexure-2: Scanned copies (sample) of recorded documents for DPs with impediments**DPs entitled to meager Compensation amount (Mouza Paras)**

بالا کوٹ ہائیڈرو پاور پراجیکٹ، بالا کوٹ، مانسہرہ
(MEAGER AMOUNT CASE) رقم معمولی ہو

سورج 25-12-2024
موضوع / گاؤں کا نام: پارس
تعلق: مانسہرہ
حصہ: بالا کوٹ

نمبر شمار	متاثرہ شخص کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہو اس کا نام اور موبائل نمبر	متاثرہ شخص سے رشتہ	متاثرہ شخص کا موجودہ پتہ اور اس کا خزان نمبر	نمبر قبضہ الوصول
13						
14						
15						
16						
17						
18						

معلومات حاصل کنندہ: عباد اللہ
نمبر / سرور (field level) GRC: طاہر شاہ
دستخط: عباد اللہ
پتہ: پارس
Deputy Director
Social & Resettlement,
BHPP, PEDO
موضوع پارس، تحصیل بالا کوٹ، ضلع مانسہرہ

DPs entitled to meager Compensation amount (Mouza Sangar)

بالا کوٹ ہائیڈرو پاور پراجیکٹ، بالا کوٹ، مانسہرہ
(MEAGER AMOUNT CASE) رقم معمولی ہو

سورج 25-12-2024
موضوع / گاؤں کا نام: سنگر
تعلق: مانسہرہ
حصہ: بالا کوٹ

نمبر شمار	متاثرہ شخص کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہو اس کا نام اور موبائل نمبر	متاثرہ شخص سے رشتہ	متاثرہ شخص کا موجودہ پتہ اور اس کا خزان نمبر	نمبر قبضہ الوصول
1						249
2						912
3						1425
4						1767
5						1560
6						2870

معلومات حاصل کنندہ: عباد اللہ
نمبر / سرور (field level) GRC: طاہر شاہ
دستخط: عباد اللہ
پتہ: پارس
Member Grievance
Redressal Committee,
BHPP, PEDO
نائب: نعیم اشرف
موضوع سنگر، تحصیل بالا کوٹ، ضلع مانسہرہ

DPs Living abroad and Other Cities in Pakistan (Mouza Paras)

بلاک کوٹ پانچ روپہ ایگٹ، بلاک کوٹ، ماسہرہ
 متاثرہ شخص کارکن کارکن ایگٹ ایریا میں نہیں رہتا (دوسرے گاؤں / پاکستان کے دوسرے شہر ملک سے باہر)

مورنہ: 2024-12-25

بریلی نمبر: _____
 موضع / گاؤں کا نام: _____

تعلق: ماسہرہ تحصیل: بلاک کوٹ

نمبر شمار	متاثرہ شخص کا نام	پر ایگٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہو اس کا نام اور موبائل نمبر	متاثرہ شخص سے رشتہ	متاثرہ شخص کا موجودہ پتہ اور اس کا فون نمبر	نمبر قبضہ الوصول
199						5390
200						6810
201						2502
202						4751
203						1519
204						907

معلومات حاصل کنندہ: _____

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

DPs Living abroad and Other Cities in Pakistan (Mouza Sangar)

بلاک کوٹ پانچ روپہ ایگٹ، بلاک کوٹ، ماسہرہ
 متاثرہ شخص کارکن کارکن ایگٹ ایریا میں نہیں رہتا (دوسرے گاؤں / پاکستان کے دوسرے شہر ملک سے باہر)

مورنہ: 2024-12-25

بریلی نمبر: _____
 موضع / گاؤں کا نام: _____

تعلق: ماسہرہ تحصیل: بلاک کوٹ

نمبر شمار	متاثرہ شخص کا نام	پر ایگٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہو اس کا نام اور موبائل نمبر	متاثرہ شخص سے رشتہ	متاثرہ شخص کا موجودہ پتہ اور اس کا فون نمبر	نمبر قبضہ الوصول
1						754
2						580
3						1165
4						1759
5						295

معلومات حاصل کنندہ: _____

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

نام: _____

دستخط: _____

پتہ: _____

Deputy Director Social & Resettlement, BHPP, PEDO

گواہ

میں موضع بارس کا نمبر دار اور GRC کا ممبر سید تنہم عالم کو ذاتی طور پر جانتے ہیں۔ اور بطور گواہ اقرار کرتے ہیں کہ یہ شخص

متاثرہ شخص منیر ہاشم کا حقیقی وارث اور کفیل ہے۔

دستخط منیر ہاشم نمبر دار کا نام سید عابد حسین

پتہ بارس

دستخط Member Grievance Redressal Committee, BHPP, PEDO. نمبر GRC کا ممبر سید تنہم عالم

پتہ بارس

میں موضع _____ منسٹر کا نمبر دار اور GRC منبر _____ ارسو خان کو ذاتی طور پر جانتے ہیں۔ اور بطور گواہ قرار کرتے ہیں کہ یہ شخص
حاضرہ شخص محمد شاہ کا حقیقی وارث اور نکلیں ہے۔

دستخط _____ منسٹر
نمبر دار کا نام اکرم خان
پتہ _____ منسٹر

دستخط _____ منسٹر
Mentor Grievance
Redressal Committee,
BHP, PEDD.
منبر GRC ارسو خان
پتہ _____ منسٹر

Litigant DPs with pending title disputes and court cases (Mouza Sangar)



P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department



اطلاع برائے مالکان اراضیات کورٹ ریفرنسز
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ تحصیل بالاکوٹ، ضلع مانسہرہ

نام: محمد فاروق ولد: مسعود
نمبر خسرہ: ۱۵۸۱۱۳ موضع: سنگسٹ

تحصیل بالاکوٹ ضلع مانسہرہ کے ان تمام مالکان اراضیات جن کی زمین ریفرنس نمبر 18/30 ہڈا میں سلطان نے
مسئول علیہم کی اراضی و درختان کے معاوضہ کے متعلقہ دعویٰ / ریفرنس درج کیا ہے۔ لہذا اس نوٹس کے ذریعہ
آپ کو مطلع کیا جاتا ہے کہ آپ کی رقوم بابت قیمت اراضیات، درختان، تعمیر شدہ مکانات کورٹ ریفرنسز کی وجہ سے
District Treasure / Escrow Account کے سرپرہد کیا گیا ہے۔

EA نگران

ڈپٹی ڈائریکٹر (سوشل اینڈ ریمڈی)
Social & Resettlement,
BHPP, PEDO
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ (ہائیڈرو)

Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha

VOUCHER OF ADDL. MISSING

BALAKOT HYDRO POWER

S.No

208

Total

SWFP A&T No.230

MANSEHRA Treasury

SAPO.NWFP.051-F.S.1,000 Pads 2.12.92(29)

Month of June, 2025

VOUCHER NO.

Head of Service Chargeable G-11215

Head of Service Chargeable G-11215 Deposit Revenue List of Payment

Original Number 31 Dated 01-11-2024

Name of Depositor: Deputy Commissioner / Collector Land Acquisition Mansehra

ADDL. MISSING

LARP Payment

For Balakot Hydro Power

Project Mouza Paras

Examined and Entered

Rupees

Treasury Officer

Deposite Rupees

Received this 25th day of June 2025

The Sum of Rs. 2302000/- (Twenty three

lac two thousand Rupees Only) being the

amount payable to

claimant's Signature

Passed for Payment

Stamp if required

payment

Rs.2302000/-

Additional Deputy Commissioner

Mansehra

Number for Addl. Land for BHPP Mouza Bela Sacha

for No.	Amount
1061	Rs.11961176/-
1062	Rs.1619200/-
1063	Rs.61777/-
Total	11238613/-

VOUCHER NO. 374

Head of Service Chargeable G-11215

Head of Service Chargeable G-11215 Deposit Revenue List of Payment

Original No. 31, Acq No. 230/2024 Date of Deposit 29-11-2024

Name of Depositor: Deputy Commissioner / Collector Land Acquisition Mansehra

Deposited Rupees

Received this 25 day of December, 2024

The sum of Rs. 11238613/- (Eleven Million Two

Hundred Thirty-Eight Thousand Six Hundred Thirteen

Rupees Only) being the amount payable to:-

Examined and Entered

Passed for Payment

Stamp if required

Rs.11238613/-

Additional Deputy Commissioner

Kovara, Mansehra

Treasury Officer

Acquirement No.	Structure No.	Head of House	Father/Relative	Vulnerability Allowance	Structure Building Allowance	Shifting Allowance House	Shifting Allowance Commercial Street	Transition Allowance	Business Moving Allowance	House Rent	Severe Impact Allowance	Business Allowance month	Electricity Allowance	Household Disposal Charge Allowance	Total	Signature / thumb impression of owner	Signature / thumb impression of witness	Signature of (Verification Officer's) Deputy Director (S&R) PEDO	Final Signature ADC (S) Mansehra
205	MP-370	Irtiaz Ahmad	Muhammad Yousof		31,000										31,000				
206	MP-371	Junaid Shah	Tamir Ali Shah		31,000										31,000				
207	MP-372	Nadeem Qadir	Abdul Qadir Sheikh		31,000	31,000		57,000		100,000	63,000		20,000	2,000,000	2,302,000				
208	MP-376	Aurangzeb	Abdul Latif		31,000	31,000		57,000		100,000	63,000		20,000	2,000,000	2,302,000				

Land of the above APUs/DPs has been acquired in above mention mouza for the construction of BHPP. The Above-mentioned APUs/DPs has received his/ her land/ structure/ trees compensation amount as per the Acquittance Roll of Mouza Paras, of District Collector Mansehra, therefore he/ she is eligible for the above-mentioned allowance(s).

Prepared by
Asst. Resettlement Expert, PMC

Checked by
Resettlement Expert PMC

Verified by
Deputy Director S & R PEDO

9-62

Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs

**Balakot Hydropower Project
Community Consultation Meeting Report**

Date: 18-06-25

Meeting held with the affected community of Mouza Paras.

In the meeting different issues were discussed with the GRC and affected community member.

The GRC & community member told that in the affected area, there are Masjid which will be ~~used~~ ^{be} relocated therefore, a proper mechanism should be adopted for the shifting of the Masjid.

In the response to this, the team informed the meeting participant that, after issue will be discussed and will adopt a proper & legal process will be adopted for the shifting of Masjid.

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Paras Date: 18-06-25

S. No.	Name	Contact No.	Signature
①			
②			
③			
④			
⑤			
⑥			
⑦			
⑧			
⑨			
⑩			
⑪			
⑫			

**Balakot Hydropower Project
Community Consultation Meeting Report**

Date: 11-03-25

Meeting held with the affected community of village Sagar & Ghansal. In the meeting various issues were discussed with both community, i.e., payment of compensation of unpaid deposit starting of skill training arranged by Consultant NGO. In the response of community query, the expert's team informed the forum that due to delay approval of LRP report the training was not started on the actual date. Now, the LRP is approved by ADB and soon the training will start in the month of Sept.

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Sagar Date: 11-03-2025

S. No.	Name	Contact No.	Signature
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			

Annexure-5: Minutes of Meeting with Additional Deputy Commissioner, District Mansehra

Meeting Minutes Additional Deputy Commissioner, District Mansehra June 10, 2025

The meeting was held under the chairmanship of Additional Deputy Commissioner (G) in his office at District Mansehra. The chair welcomed all the officials of the meeting. Following officials were attended the meeting;

1. Additional Deputy Commissioner, District Mansehra
2. Legal Advisor, PIU, BHPP
3. Deputy Director S & R, PIU, BHPP
4. Resettlement Assistant, PMC, BHPP
5. Tehsildar Land Acquisition concerned
6. Patwaris concerned
7. Patwari of PIU

Main points of meeting are as under;

- **Payments of pending land and non-land Compensation amount to DPs:**
The ADC Mansehra discussed in detail the progress of payment compensation amount under original approved LARP as well as additional payment under IVS. The chair directed the concerned staff members to accelerate the compensation payments of all types of land and non-land including allowances in all the affected villages under the project. The concerned revenue staff agreed and ensure speedy disbursement of compensation and to support and complete the documentation process of each DPs on priority basis.
- **To accelerate the process of mutation process**
The ADC of District Mansehra, directed the revenue staff upon the pending mutation process of deceased unpaid DPs and further directed the officials concerned to facilitate and complete the mutation process in all affected mouzas of the project.
- **To complete the process of shifting of Graves in the Mouza of Paras**
The ADC Mansehra also directed the concerned staff to complete the process of shifting of graves in mouza Paras. He further briefed the forum that the process of shifting of graves is ongoing and soon will be completed by the respective contractor.
- **Completion of Payment of Public Built-up Properties and its evacuation**
The ADC, Mansehra also directed the officials concerned regarding the pending payment of built-up properties (public and communal) to the respective department and communities and complete the required anomalies and procedures under the law and clear all outstanding payment as soon as possible. The ADC briefed about the some of the public built-up properties (forest and revenue department) have been evacuated and payment of such built-up properties also completed and rest of the built-up properties will evacuated and payment will be transferred once the respective department will requested accordingly.
- **Payment of Meager Compensation Amount**
The ADC, Mansehra, informed/ directed all the meeting participants about the payment of meager compensation, that there is no alternate machnism/ solution available in the law to disburse the meager compensation amount and the only solution is to pay the meager compensation amount to the actual DPs as per legal procedure against their claim or affected assets. The ADC further directed the revenue department relevant staff to mobilize all the DPs in each mouzas for receiving compensation and their allowances particularly focus on having meager compensation amount of DPs. The PIU staff ensure that regular support will be provided to the revenue staff to facilitate all DPs in terms of voucher preparation and requisite stationary for documentation.

The meeting ended with the vote of thanks from and to the chair.

Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu Language)





1- Social Media Link:

https://m.facebook.com/story.php?story_fbid=pfbid02SNjZLhhz4hduAfX4Rv1xBy44Q2zr2cUK6FDJiGMnhEdUepjL6sEKUaGZPPkhQBFnl&id=105565947734987

2- <https://www.facebook.com/109105080449257/posts/pfbid0VTczQfDtKtrfTHdkKnHy8XT2v4TWjMcpsFhLUnWaYvJmjq18YDDHRYWLCs15pXAI/?sfnsn=scwspmo>

Annexure-8: Notifications of Allowances Disbursement Committee at LAC/ PIU

**OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA**

No. 1401 /BHPP/Acq/DC(M) Dated 15 /09/2022


NOTIFICATION.

A committee consisting of the following is hereby constituted to make payment of the LARP amount to all concerned. The LARP amount is being shifted through Treasury Voucher to the ADC(G), Mansehra for further course of action.

1. Additional Deputy Commissioner (G), Mansehra. ----- Chairman
2. Mr. Naveed Afsar, Deputy Director (S&R), BHPP ----- Member
3. Mr. Ibadullah, Assistant Resettlement Expert, PMC ----- Member

TORs.


1. The concerned beneficiaries of LARP shall be informed properly.
2. The committee shall make payments according to the record to rightful owners.
3. Proper record and cash book of the payments be maintained.
4. Utmost care be adopted while making payment to avoid payment especially in cases where status quo is involved.
5. Reconciliation of payment.
6. Consolidated reports be submitted to the undersigned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**



No. 1402-08 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra.
6. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-8: Notification of Allowances disbursement committee at LAC/ PIU


 **OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA** 

No. 1448 /BHPP/Acq/DC(M) Dated 20 /09/2022

ORDER

Additional Deputy Commissioner (G), Mansehra is hereby authorized to sign treasury vouchers under Central Treasury Rules 142 pertaining to the LARP payment to the concerned beneficiaries of Balakot Hydro Power Project belonging to "Mouza Ghanool & Sangar" in respect of the amount worth Rs. 59,565,000/- (Fifty Nine Million Five Hundred Sixty Five Thousand Rupees Only) received through Cheque No. 47789712 dated 23-08-2022 from the Government of Khyber Pakhtunkhwa, Pakhtunkhwa Energy Development Organization (PEDO) vide their letter No. PEDO/PD/BHPP/2022-23/848-51 dated 23-08-2022 and deposited Under Head G-11215 Revenue Deposit vide deposit No. 182 dated 19-09-2022, in National Bank Main Branch, Mansehra.


Payment shall be made accordance with the TOR's laid down in this office Notification No. 1401/BHPP/Acq/DC(M) dated 15-09-2022.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**


No. 1449-1455 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra w/r to his letter No. 5497-5506 dated 20-05-2022 alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
6. The Manger National Bank of Pakistan (Main Branch), Mansehra alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
7. All concerned.



**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-9: Notifications of Grievances Redressal Committees



P E D O

PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 12/01/2023

NOTIFICATION

No.1306/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Paras (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;


S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Paras	Member
5	Syed Tanveer Alam Shah S/o Syed Muzamil Shah	Member
6	Syed Jabran Shah S/o Syed Imdad Hussain Shah	Member
7	Syed Tahir Hussain Shah S/o Syed Noor Hussain Shah	Member



Project Director 12/01/2023
Balakot HPP,
PEDO, Peshawar.


Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned




Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)



P E D O

PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 15/09/2022

NOTIFICATION

No.876-83/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Sangar & Ghanool (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.


The Village level GRC composition is as under;

S.No.	Name/Designation	Designation
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Sangar	Member
5	Patwari, Mouza Ghanool	Member
6	Mr. Ghulam Mustafa (Community Member, Mouza Ghanool)	Member
7	Mr. Arshad Khan (Community Member, Mouza Sangar)	Member
8	Mr. Muhammad Tariq (Community Member, Mouza Sangar)	Member


Project Director
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned


Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)



P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
 Government of Khyber Pakhtunkhwa Peshawar
 Energy & Power Department



Dated Peshawar the 26/09/2022

NOTIFICATION

No.920/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Bela Sacha (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Bela Sacha	Member
5	Syed Anwar Ulhaq Shah S/o Aziz Ud Din Shah	Member
6	Syed Hasnain Ali Shah S/o Munir Hussain Shah	Member


 Project Director 26/09/2022
 Balakot HPP,
 PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned

/
 Project Director
 Balakot HPP,
 PEDO, Peshawar.

Annexure-10: Skilled and Un-Skilled Employment by Contractors/ PIU

S. No.	Name	Position	CNIC Number	Homedress
1		Driver	13503-9770772-3	Mansehra tehsil&Distric Mansehra
2		Driver	13503-6921680-7	Mansehra tehsil&Distric Mansehra
3		Excavator Operator	13501-9663886-9	mahandri jarad balakot Mansehra
4		Cook	13501-9043036-5	Paris tehsil Blakoat Distric Mansehra
5		Cook	13501-0320501-1	Shawal Tehsil Balakoat Distric Mansehra
6		Cook helper	13501-3316834-7	Shawal Tehsil Balakoat Distric Mansehra
7		Cleaner	13501-9783535-5	Shawal Tehsil Balakoat Distric Mansehra
8		Electration	13501-2369583-7	Garlat at tehsil Balakoat Distric Mehnsara
9		Cook	13501-7407076-1	BalakoatTehsil Balakoat Distric Mansehra
10		Cleaner	13501-9755391-7	Shawal Tehsil Balakoat Distric Mansehra
11		Survey Helper	13501-7957265-1	Paris tehsil Balakoat Distric Mansehra
12		Watchman	13501-1301861-1	Kholian Thesil Balakot Distric Mansehra
13		Loader Operator	13501-9172387-5	Kholian Thesil Balakot Distric Mansehra
14		Mechanic	13501-1714997-7	Balakot tehsil balakot Distric Mansehra
15		Mechanic	13501-1299188-5	Balakot tehsil balakot Distric Mansehra
16		Mechanic	13501-6657642-5	Balakot tehsil balakot Distric Mansehra
17		Mechanic Helper	13501-6636269-7	Balakot tehsil balakot Distric Mansehra
18		Machanic	13501-4552156-9	Balakot Fridabad tehsil Balakot Distric Mansehra
19		Dozer Operator	13503-1009122-7	Jba tehsil and Distric Maansehra
20		Machanic	13501-1079796-9	Nara tehsil Balakot Distric Mansehra
21		Mechanical Electration	13501-4975091-5	Garlat at tehsil Balakoat Distric Mehnsara
22		Loader Operator	13501-1093253-5	Kahghan tehsil Baalakot Distric Mansehra
23		Foreman	13501-8009061-9	Kholian Thesil Balakot Distric Mansehra
24		Labour	13501-1332629-3	Kholian Thesil Balakot Distric Mansehra
25		Labour	13501-7256734-9	Kholian Thesil Balakot Distric Mansehra
26		Labour	13501-4059102-3	Kholian Thesil Balakot Distric Mansehra
27		Cook	13501-8938509-5	Kholian Thesil Balakot Distric Mansehra
28		Mason	13501-1293818-1	Kholian Thesil Balakot Distric Mansehra
29		Mason	13501-1291194-3	Kholian Thesil Balakot Distric Mansehra
30		Mason	13501-8635934-7	Kholian Thesil Balakot Distric Mansehra
31		Labour	13501-4068283-7	Kholian Thesil Balakot Distric Mansehra
32		Labour	13501-1312120-1	Kholian Thesil Balakot Distric Mansehra
33		Labour	13501-9292702-7	Kholian Thesil Balakot Distric Mansehra
34		Labour	13501-0354936-7	Kholian Thesil Balakot Distric Mansehra
35		Watchman	13501-5093292-7	kholian tehsil balakot Distric Mansehra
36		Carpenter	13501-6266139-5	kholian tehsil balakot Distric Mansehra
37		Steel fixture	13501-6070825-7	kholian tehsil balakot Distric Mansehra
38		Carpenter	13501-6080139-1	kholian tehsil balakot Distric Mansehra
39		Carpenter	13501-9364117-3	kholian tehsil balakot Distric Mansehra
40		Carpenter	13501-3576051-7	kholian tehsil balakot Distric Mansehra
41		Mason	13501-7268603-9	kholian tehsil balakot Distric Mansehra
42		Labour	13501-0371651-9	kholian tehsil balakot Distric Mansehra
43		Labour	13501-9045080-7	kholian tehsil balakot Distric Mansehra

S. No.	Name	Position	CNIC Number	Homedress
44		Labour	13501-9021746-5	kholian tehsil balakot Distric Mansehra
45		Labour	13501-5261458-3	kholian tehsil balakot Distric Mansehra
46		Labour	13501-9188313-1	kholian tehsil balakot Distric Mansehra
47		Labour	13501-2690108-5	kholian tehsil balakot Distric Mansehra
48		Labour	13501-1311256-7	kholian tehsil balakot Distric Mansehra
49		Mason	13501-1346629-7	kholian tehsil balakot Distric Mansehra
50		Steel fixture	13501-9993694-7	kholian tehsil balakot Distric Mansehra
51		Labour	13501-4218307-5	kholian tehsil balakot Distric Mansehra
52		Watchman	13501-8377306-9	kholian tehsil balakot Distric Mansehra
53		Ex operator	13501-6635436-9	Balakot tehsil balakot Distric Mansehra
54		Loader Operator	13501-0485684-5	Ghanool tehsil balakoat Distric Mansehra
55		Dumper Driver	13501-8648675-5	Boonja tehsil Balakot Distric Mansehra
56		Dumper Driver	13501-1295682-5	Juraidd tehsil Balakot Distric Mansehra
57		Loader Operator	13501-1311192-3	Balakot tehsil Blakot Distric Mansehra
58		Labour	13501-1736173-5	Phagal Balakot tehsil balakot Mansehra
59		Labour	13503-0636920-1	Balakot Distric Mansehra
60		Welder	13501-5585416-7	Ghanool tehsil Balakot Distric Mansehra
61		labour	13501-1054401-3	Ghanool tehsil Balakot Distric Mansehra
62		Labour	13501-6637989-5	Ghanool tehsil balakoat Distric Mansehra
63		Labour	13501-1328813-3	Ghanool tehsil balakoat Distric Mansehra
64		Labour	13501-6405385-5	Ghanool tehsil balakoat Distric Mansehra
65		Labour	13501-0968242-1	Ghanool tehsil balakoat Distric Mansehra
66		Labour	13501-1543079-3	Ghanool tehsil balakoat Distric Mansehra
67		Labour	13501-7322339-7	Ghanool tehsil balakoat Distric Mansehra
68		Labour	13501-7262454-1	Ghanool tehsil balakoat Distric Mansehra
69		Welder	13501-4313929-1	Balaakot Distric Mansehra
70		Welder	13501-1339333-9	Balaakot Distric Mansehra
71		Labour	13501-1372230-3	Ghanool tehsil Balakot Distric Mansehra
72		Labour	13501-7545757-9	Ghanool tehsil Balakot & Distric Mansehra
73		Labour	13501-6273332-9	Ghanool tehsil Balakot & Distric Mansehra
74		Loader Operator	13501-0553067-3	Ghanool tehsil Balakoat Distric Mansehra
75		Labor	13501-9215048-9	Ghanool tehsil Balakoat Distric Mansehra
76		Labor	13501-7638656-7	Ghanool tehsil Balakoat Distric Mansehra
77		LTV Driver	13503-7848964-1	Kaghan Tehsil Balakoat Distric Mansehra
78		Electrician	13501-6180521-7	kholian tehsil balakot Distric Mansehra
79		Labour	13501-3469947-1	kholian tehsil balakot Distric Mansehra
80		Labour	13501-4784657-3	kholian tehsil balakot Distric Mansehra
81		Labour	13501-0509345-5	kholian tehsil balakot Distric Mansehra
82		Labour	13501-2211572-3	kholian tehsil balakot Distric Mansehra
83		Labour	13501-9376829-5	kholian tehsil balakot Distric Mansehra
84		Labour	13501-6277694-3	kholian tehsil balakot Distric Mansehra
85		Labour	13501-6684632-1	kholian tehsil balakot Distric Mansehra
86		Labour	13501-8191097-5	kholian tehsil balakot Distric Mansehra
87		Labour	13501-5300011-7	kholian tehsil balakot Distric Mansehra

S. No.	Name	Position	CNIC Number	Homedress
88		Labour	13501-0392579-1	kholian tehsil balakot Distric Mansehra
89		Labour	13501-5447168-9	kholian tehsil balakot Distric Mansehra
90		Labour	13501-9196705-5	kholian tehsil balakot Distric Mansehra
91		Labour	13503-0729689-7	kholian tehsil balakot Distric Mansehra
92		Labour	13501-7837620-1	kholian tehsil balakot Distric Mansehra
93		Labour	13501-0837676-5	kholian tehsil balakot Distric Mansehra
94		Welder	13501-1283135-5	kholian tehsil balakot Distric Mansehra
95		Stor keeper	13501-5009610-7	kholian tehsil balakot Distric Mansehra
96		Driver	13501-5603647-1	Narrah Balakot Tehsil Balaakot District Mansehra
97		Labour	13501-0760356-7	Ghanool tehsil Balakot district Mansehra
98		Driver	13501-8461345-1	Ghanool tehsil Balakot district Mansehra
99		Elictrician	13501-5076718-9	Shohal Mazullah tehsil Balakot District Mansehra
100		Elictrician	13501-4975051-5	Garlat Balakot tehsil Balakot District Mansehra
101		Watchman	13501-2424912-9	Sangar Tehsil Balakot District Mansehra
102		Mechanic	13501-5718176-1	Bhangian Tehsil Balakot District Mansehra
103		Store keeper	13501-2438134-7	Ghanool tehsil Balakot district Mansehra
104		Excavator operator	13501-4228123-9	Sangar Tehsil Balakot District Mansehra
105		Excavator operator	13501-8153159-1	p/o Mahandri tehsil Balakot District Mansehra
106		Excavator operator	13501-4907976-9	Sangar Tehsil Balakot District Mansehra
107		Watchman	13501-0580107-9	Kholian tehsil Balakot District Mansehra
108		Mechnic	13501-1345689-3	Ghanool tehsil Balakot district Mansehra
109		welder	13501-4422057-5	paras tehsil balakot district mansehra
110		Labour	13501-6345073-3	Ghanool tehsil Balakot district Mansehra
111		Labour	13501-6678130-1	Khola Dabrian Balakot
112		Labour	13501-8485440-7	Garlat Balakot tehsil Balakot District Mansehra
113		Elictrician	13501-9420012-3	Ghanool tehsil Balakot district Mansehra
114		Labour	13501-1284233-5	Ghanool tehsil Balakot district Mansehra
115		Mehcanic	13501-4717760-1	Narah Balakot Garlat disyict Mansehra
116		Jambo Operator	13501-3677724-5	Ghanool tehsil Balakot district Mansehra
117		cook helper	13501-3026082-1	Kewai Tehsil Balakot District Mansehra
118		Labour	13501-7174769-5	Kholian Dari Zaman tehsil Balakot District Mansehra
119		Labour	13501-2630326-5	Ghanool tehsil Balakot district Mansehra
120		Labour	13501-2653634-7	Ghanool tehsil Balakot district Mansehra
121		Labour	13501-1833401-9	Ghanool tehsil Balakot district Mansehra
122		Labour	13501-0654337-9	Hasamabd tehsil Balakot District Mansehra
123		Driller	13501-7093021-7	Kholian tehsil Balakot District Mansehra
124		Labour	13501-8983509-5	Balakot tehsil Distric Mansehra
125		labour	13501-9188113-1	Balakot tehsil Distric Mansehra
126		labour	13501-7268603-1	Balakot tehsil Distric Mansehra
127		Labour	13501-4078639-3	Mahandri Manoor Tehsil Balakot District Mansehra
128		welder	13501-6557642-5	Balakot tehsil Distric Mansehra
129		welder	13501-1711499-7	Balakot tehsil Distric Mansehra

S. No.	Name	Position	CNIC Number	Homedress
130		Driver	13503-4672916-3	Jareed tehsil balakot district mansehra
131		Labour	13501-7152634-9	Ghanool tehsil Balakot district Mansehra
132		Mason	13501-3348115-1	Mangli Tehsil Balakot District Mansehra
133		driver	13501-2246549-3	Sangar Tehsil Balakot District Mansehra
134		cok	13501-8406409-5	paras tehsil balakot district mansehra
135		Labour	13501-8397788-7	Ghanool tehsil Balakot district Mansehra
136		Labour	13501-6501425-7	Kholian tehsil Balakot District Mansehra
137		Loader Oprerater	13501-1311102-3	Village Narra tehsil balakot district mansehra
138		Labour	13501-9141869-3	Ghanool tehsil Balakot district Mansehra
139		Labour	13501-6886681-1	Ghanool tehsil Balakot district Mansehra
140		Carpenter	13503-4111970-7	Phagal Mahandri Tehsil Balakot District Mansehra
141		Carpenter	13501-4828060-1	Ghanool tehsil Balakot district Mansehra
142		Driller	13501-0821896-5	Mahandri tehsil Balakot District Mansehra
143		Driller	13501-5284209-5	paras tehsil balakot district mansehra
144		Driller	13501-0511645-1	Jabbian Kghan Tehsil Balakot District Mansehra
145		Signal Man Labour	13501-2458501-1	Sangar Tehsil Balakot District Mansehra
146		Short creat Operator	13501-3078183-9	Banda Manoor Kghan Tehsil Balakot District Man
147		Short creat Operator	13501-1299689-5	Banda Manoor Kghan Tehsil Balakot District Man
148		cook Helper	13501-0377561-3	Ghanool tehsil Balakot district Mansehra
149		cook Helper	13501-3431284-9	Kholian Ghanool tehsil Balakot district Mansehra
150		Labour	13501-5888782-5	Sangar Tehsil Balakot District Mansehra
151		Labour	13501-0236803-3	Sangar Tehsil Balakot District Mansehra
152		Labour	135018-451928-3	Sangar Tehsil Balakot District Mansehra
153		Labour	13501-1351145-7	Sangar Tehsil Balakot District Mansehra
154		Labour	13501-1290913-3	Ghanool tehsil Balakot district Mansehra
155		Repair Man	13501-1272401-5	doseri p/o Kaghan tehsil Balakot D Mansehra
156		shortcrete opt	13501-8501646-5	Bela Kaghan Tehsil Balakot District Mansehra
157		Driver	13501-5341883-1	Sangar Tehsil Balakot District Mansehra
158		Welder	13501-6849883-7	Dabrian Sangar Tehsil Balakot District Mansehra
159		Welder	13501-9595099-3	kewai tehsil balakot district mansehra
160		Welder	13503-2897862-3	Attarshisha Tehsil District Mansehra
161		Welder	13501-7792660-9	Ghanool tehsil Balakot district Mansehra
162		labour	13501-6297367-7	Sangar Tehsil Balakot District Mansehra
163		labour	13501-2412010-7	Sangar Tehsil Balakot District Mansehra
164		labour	13501-3348184-1	Sangar Tehsil Balakot District Mansehra
165		labour	13501-1293419-1	Sangar Tehsil Balakot District Mansehra
166		labour	13501-2772524-5	Sangar Tehsil Balakot District Mansehra
167		labour	13501-7084145-9	Narah Balakot Garlat disyict Mansehra
168		welder	13501-3144776-5	Balakot District Mnsehra
169		cook	13501-7337496-3	Lasan Kewai Tehsil Balakot District Mansehra
170		Dumper Driver	13501-3451667-5	Muzafabad Shaheed Gali
171		Dozer Operator	13501-1009122-7	Jaba p/o Sheep Fom District and Tehsil Mansehra

S. No.	Name	Position	CNIC Number	Homedress
172		Crane Operator	13503-1903741-1	p/o hado bandi tehsil and district mansehra
173		labour	13501-5773447-7	Sangar Tehsil Balakot District Mansehra
174		Driver	13503-0634880-1	Darmiani P/O Ogra Mohanian tehsil Mansehra
175		Cleaner	13501-1333916-1	Shoal Medan Tehsil Balakot District Mansehra
176		Cookhelper	13501-8932862-7	Jaraid tehsil balakot district mansehra
177		officeboy	13501-1932130-1	Jamu Nka Ghanool Tehsil Balakot
178		labour	13501-6645273-7	Ghanool tehsil Balakot district Mansehra
179		watchman	13501-1301866-1	Kholian Ghanool Tehsil Balakot District Mansehra
180		welder	13501-6471708-5	paras tehsil balakot district mansehra
181		labour	13501-1349059-1	paras tehsil balakot district mansehra
182		labour	13501-1340629-7	paras tehsil balakot district mansehra
183		labour	13503-3810057-1	paras tehsil balakot district mansehra
184		Labour	13501-1307932-9	paras tehsil balakot district mansehra
185		labour	13503-0509345-5	paras tehsil balakot district mansehra
186		支护Labour	13501-3651004-7	kewai tehsil balakot district mansehra
187		labour	13501-508896-7	kewai tehsil balakot district mansehra
188		Labour	13501-8623352-1	paras tehsil balakot district mansehra
189		Labour	13501-3159683-1	paras tehsil balakot district mansehra
190		Labour	13501-4461078-9	paras tehsil balakot district mansehra
191		Labour	13503-9599828-7	paras tehsil balakot district mansehra
192		Labour	13501-1328664-5	paras tehsil balakot district mansehra
193		Labour	13501-1295745-1	paras tehsil balakot district mansehra
194		Labour	13501-1350834-7	paras tehsil balakot district mansehra
195		Labour	13501-8070335-1	paras tehsil balakot district mansehra
196		Labour	13503-9097405-9	kewai tehsil balakot district mansehra
197		Labour	13501-9804861-1	kewai tehsil balakot district mansehra
198		Labour	13501-1143038-9	kewai tehsil balakot district mansehra
199		Labour	13501-8934928-9	kewai tehsil balakot district mansehra
200		Labour	13501-1341726-1	paras tehsil balakot district mansehra
201		Labour	13501-4069967-5	paras tehsil balakot district mansehra
202		Labour	13501-6897087-5	paras tehsil balakot district mansehra
203		Labour	13501-6827277-7	paras tehsil balakot district mansehra
204		Labour	13501-1674335-3	kewai tehsil balakot district mansehra
205		Labour	13501-3563425-7	kewai tehsil balakot district mansehra
206		Labour	13501-7248291-5	Narah Balakot Garlat disyict Mansehra
207		Labour	13501-7374880-5	Sangar Tehsil Balakot District Mansehra
208		Labour	13501-7760303-3	Balakot Tehsil Balakot District Mansehra
209		Labour	13503-9923491-3	Balakot Tehsil Balakot District Mansehra
210		Labour	13501-0723187-7	Kiwai Tehsil Balakot District Mansehra
211		Labour	13501-9890915-7	Sangar Tehsil Balakot District Mansehra
212		Labour	13501-9447341-5	Balakot Tehsil Balakot District Mansehra
213		Labour	13503-5344935-3	Balakot Tehsil Balakot District Mansehra
214		Labour	13501-8270962-1	Kiwai Tehsil Balakot District Mansehra
215		Labour	13503-0517330-5	Balakot Tehsil Balakot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
216		Grouting Labour	13501-4892440-9	Kiwai Tehsil Balakot District Mansehra
217		Labour	13501-8379851-9	Kiwai Tehsil Balakot District Mansehra
218		Grouting Labour	13501-6971060-1	Kiwai Tehsil Balakot District Mansehra
219		Grouting Labour	13501-1349448-1	Kiwai Tehsil Balakot District Mansehra
220		Labour	13501-6091091-1	Narah Balakot Garlat disyict Mansehra
221		Labour	13501-4290494-7	Sangar Tehsil Balakot District Mansehra
222		Grouting Labour	13501-4605202-9	Sangar Tehsil Balakot District Mansehra
223		Grouting Labour	13501-3116201-3	Sanghar tehsil Balakot Mansehra
224		Labour	13501-1829718-1	Sangar Tehsil Balakot District Mansehra
225		Labour	13501-9978909-3	Sangar Tehsil Balakot District Mansehra
226		Labour	13501-5213945-5	Sanghar tehsil Balakot Mansehra
227		Grouting Labour	13501-5259431-3	Paris tehsil Balakoat Mahnsara
228		Labour	13501-9928030-5	Narah Balakot Garlat disyict Mansehra
229		Labour	13501-3532143-7	Sangar Tehsil Balakot District Mansehra
230		Labour	13501-8555600-5	Narah Balakot Garlat disyict Mansehra
231		Labour	13501-2108488-9	Sangar Tehsil Balakot District Mansehra
232		Labour	13503-9129210-5	Sehri Sanghar Post Office Dabriyan
233		Labour	13501-2311760-1	Sanghar Tehsil Balakot District Mansehra
234		Labour	13101-8555296-5	Sanghar Tehsil Balakot District Mansehra
235		Welder	13501-8686815-7	Sehri Post Office Khas Dabryian Sanghar
236		Labour	13501-4223832-9	Sehri Sanghar Post Office Dabriyan
237		Labour	13501-1224976-3	Sanghar Tehsil Balakot District Mansehra
238		Labour	13501-4133065-3	Sanghar Tehsil Balakot District Mansehra
239		Labour	13501-1555615-1	Sehri Post Office Khas Dabryian Sanghar
240		Labour	13503-6993941-7	Sangar Tehsil Balakot District Mansehra
241		Labour	13501-5192882-5	Sanghar tehsil Balakot Mansehra
242		Labour	13501-8423741-5	Paris tehsil Balakoat Mahnsara
243		Labour	13501-7006375-9	Paris tehsil Balakoat Mahnsara
244		Electrician	13503-2116737-9	Sanghar tehsil Balakot Mansehra
245		Labour	13501-5648888-3	Paris tehsil Balakoat Mahnsara
246		Labour	13501-3646341-5	Paris tehsil Balakoat Mahnsara
247		cock helper	13503-0262127-3	Paris tehsil Balakoat Mahnsara
248		cock helper	13501-4360194-5	Paris tehsil Balakoat Mahnsara
249		Driver	13501-0949587-1	Paris tehsil Balakoat Mahnsara
250		Repair Man	13503-4916615-1	Sanghar tehsil Balakot Mansehra
251		Repair Man	13501-2182275-1	Paris tehsil Balakoat Mahnsara
252		Driver	13501-6503237-7	Paris tehsil Balakoat Mahnsara
253		Driver	13501-7713574-5	Paris tehsil Balakoat Mahnsara
254		Driver	13501-0812884-1	Paris tehsil Balakoat Mahnsara
255		Driver	13501-8547705-1	Paris tehsil Balakoat Mahnsara
256		Driver	13501-8696675-7	Paris tehsil Balakoat Mahnsara
257		Shotcrete Operator	13501-6649446-7	Paris tehsil Balakoat Mahnsara
258		Ex operator	13501-8054852-1	Paris tehsil Balakoat Mahnsara
259		Labour	13501-9595852-3	Paris tehsil Balakoat Mahnsara

S. No.	Name	Position	CNIC Number	Homedress
260		Driver	13501-1216380-9	Sehri Post Office Khas Dabryian Sanghar
261		Driver	13501-1303300-1	Sehri Sanghar Post Office Dabryian
262		Loader Oprater	13501-2047191-9	Sanghar Tehsil Balakot District Mansehra
263		Exvator Oprater	13501-9641397-1	Sanghar Tehsil Balakot District Mansehra
264		Exvator Oprater	13501-3382139-3	Sehri Post Office Khas Dabryian Sanghar
265		Driver	13501-1840361-7	Sangar Tehsil Balakot District Mansehra
266		Driver	13501-1349671-1	Sanghar tehsil Balakot Mansehra
267		Loader Operator	13501-1054204-7	Kiwai Tehsil Balakot District Mansehra
268		Exvator Oprater	13501-8262418-9	Kiwai Tehsil Balakot District Mansehra
269		labour	13501-6861513-1	Kiwai Tehsil Balakot District Mansehra
270		B.Operator	13501-3469077-1	Narah Balakot Garlat disyict Mansehra
271		labour	13501-0867521-9	Sangar Tehsil Balakot District Mansehra
272		labour	13501-8338851-5	Sangar Tehsil Balakot District Mansehra
273		B.Operator	13501-3249285-3	Sanghar tehsil Balakot Mansehra
274		labour	13501-2929729-9	Paris tehsil Balakoat Mahnsara
275		B.Operator	13501-9315648-7	Sanghar tehsil Balakot Mansehra
276		B.Operator	13501-5694973-3	Paris tehsil Balakoat Mahnsara
277		Labour	13501-2105047-1	Paris tehsil Balakoat Mahnsara
278		Labour	13501-4061271-7	Paris tehsil Balakoat Mahnsara
279		Labour	13501-4627030-7	Paris tehsil Balakoat Mahnsara
280		Labour	13501-6645134-9	Paris tehsil Balakoat Mahnsara
281		Labour	13501-2693830-7	Paris tehsil Balakoat Mahnsara
282		Labour	13501-6497948-1	Paris tehsil Balakoat Mahnsara
283		Labour	13501-1296248-7	Sehri Post Office Khas Dabryian Sanghar
284		Labour	13501-1338006-3	Sangar Tehsil Balakot District Mansehra
285		Labour	13501-4896753-1	Sanghar tehsil Balakot Mansehra
286		Labour	13501-6056664-3	Kiwai Tehsil Balakot District Mansehra
287		Labour	13501-9646086-3	Kiwai Tehsil Balakot District Mansehra
288		Labour	13501-7010132-3	Kiwai Tehsil Balakot District Mansehra
289		Labour	13501-6425490-1	Narah Balakot Garlat disyict Mansehra
290		Labour	13501-6333021-5	Sangar Tehsil Balakot District Mansehra
291		Labour	13501-8285843-7	Sangar Tehsil Balakot District Mansehra
292		Labour	13501-2164469-3	Sanghar tehsil Balakot Mansehra
293		Labour	13501-6776358-5	Sehri Post Office Khas Dabryian Sanghar
294		Labour	13501-1315490-9	Sangar Tehsil Balakot District Mansehra
295		Labour	13501-4496336-3	Sanghar tehsil Balakot Mansehra
296		Labour	13501-4885298-1	Kiwai Tehsil Balakot District Mansehra
297		Labour	13501-1314939-7	Kiwai Tehsil Balakot District Mansehra
298		Labour	13501-1334257-1	Kiwai Tehsil Balakot District Mansehra
299		Labour	13501-6952523-9	Narah Balakot Garlat disyict Mansehra
300		Labour	13501-2649597-3	Sangar Tehsil Balakot District Mansehra
301		Labour	13501-7510276-7	Sangar Tehsil Balakot District Mansehra
302		Labour	13501-9602305-1	Sanghar tehsil Balakot Mansehra
303		Labour	13501-9912146-1	Sehri Post Office Khas Dabryian Sanghar

S. No.	Name	Position	CNIC Number	Homedress
304		Labour	13501-1314103-1	Sangar Tehsil Balakot District Mansehra
305		Labour	13501-6034547-9	Sanghar tehsil Balakot Mansehra
306		Labour	13501-2413904-1	Kiwai Tehsil Balakot District Mansehra
307		Labour	13501-2318203-1	Kiwai Tehsil Balakot District Mansehra
308		Labour	13501-9434436-1	Kiwai Tehsil Balakot District Mansehra
309		Labour	13501-3645328-1	Narah Balakot Garlat disyict Mansehra
310		Labour	13501-9555391-7	Sangar Tehsil Balakot District Mansehra
311		Labour	13501-5068895-9	Sangar Tehsil Balakot District Mansehra
312		Labour	13501-7450360-9	Sanghar tehsil Balakot Mansehra
313		Labour	13501-5403947-3	Paris tehsil Balakoat Mahnsara
314		Labour	13501-5041044-5	Paris tehsil Balakoat Mahnsara
315		Labour	13501-9110835-9	Paris tehsil Balakoat Mahnsara
316		Labour	13501-8905293-1	Paris tehsil Balakoat Mahnsara
317		Labour	13501-0137653-7	Paris tehsil Balakoat Mahnsara
318		Labour	13501-6132613-9	Paris tehsil Balakoat Mahnsara
319		Labour	13501-6661379-9	Paris tehsil Balakoat Mahnsara
320		Labour	13501-8902908-3	Sanghar tehsil Balakot Mansehra
321		Labour	13501-7808221-9	Sehri Post Office Khas Dabryian Sanghar
322		Labour	13501-3798092-1	Sangar Tehsil Balakot District Mansehra
323		Labour	13501-4438475-1	Sanghar tehsil Balakot Mansehra
324		Labour	13501-1308476-9	Kiwai Tehsil Balakot District Mansehra
325		Labour	13501-0889876-5	Kiwai Tehsil Balakot District Mansehra
326		Labour	13501-1160393-1	Kiwai Tehsil Balakot District Mansehra
327		Labour	13501-9660476-9	Narah Balakot Garlat disyict Mansehra
328		Labour	13501-9136858-5	Sangar Tehsil Balakot District Mansehra
329		Labour	13501-0151588-9	Sangar Tehsil Balakot District Mansehra
330		Labour	13501-5039084-9	Sanghar tehsil Balakot Mansehra
331		Labour	13501-5617473-9	Paris tehsil Balakoat Mahnsara
332		Labour	13501-6348689-3	Paris tehsil Balakoat Mahnsara
333		Labour	13501-1331910-5	Paris tehsil Balakoat Mahnsara
334		Labour	13501-7169838-5	Paris tehsil Balakoat Mahnsara
335		Labour	13501-2250316-7	Paris tehsil Balakoat Mahnsara
336		Labour	13501-7300037-5	Paris tehsil Balakoat Mahnsara
337		Labour	13501-4574639-5	Sanghar tehsil Balakot Mansehra
338		Labour	13501-1094660-3	Sehri Post Office Khas Dabryian Sanghar
339		Labour	13501-2860056-9	Sangar Tehsil Balakot District Mansehra
340		Labour	13501-3451925-7	Sanghar tehsil Balakot Mansehra
341		Labour	13501-8315463-5	Kiwai Tehsil Balakot District Mansehra
342		Labour	13501-7792984-3	Kiwai Tehsil Balakot District Mansehra
343		Labour	13501-9671217-5	Kiwai Tehsil Balakot District Mansehra
344		Labour	13501-1056228-7	Narah Balakot Garlat disyict Mansehra
345		Labour	13501-6342840-5	Sangar Tehsil Balakot District Mansehra
346		Labour	13501-2190652-9	Sangar Tehsil Balakot District Mansehra
347		Labour	13501-1456712-5	Sanghar tehsil Balakot Mansehra

S. No.	Name	Position	CNIC Number	Homedress
348		Labour	13501-0564171-9	Paris tehsil Balakoat Mahnsara
349		Labour	13501-7074645-9	Paris tehsil Balakoat Mahnsara
350		Labour	13501-1348127-7	Paris tehsil Balakoat Mahnsara
351		Labour	13501-0847103-9	Paris tehsil Balakoat Mahnsara
352		Labour	13501-2973913-1	Sanghar tehsil Balakot Mansehra
353		Labour	13501-1907721-9	Kiwai Tehsil Balakot District Mansehra
354		Labour	13501-7518085-9	Kiwai Tehsil Balakot District Mansehra
355		Labour	13501-9729183-9	Narah Balakot Garlat disyict Mansehra
356		Labour	13501-7713597-3	Sangar Tehsil Balakot District Mansehra
357		Labour	13501-0977072-1	Sangar Tehsil Balakot District Mansehra
358		Labour	13501-8889486-3	Narah Balakot Garlat disyict Mansehra
359		Labour	13501-1326867-3	Sangar Tehsil Balakot District Mansehra
360		Labour	13501-5985232-9	Sangar Tehsil Balakot District Mansehra
361		Labour	13501-5242035-7	Paris tehsil Balakoat Mahnsara
362		Labour	13501-8483950-5	Paris tehsil Balakoat Mahnsara
363		Labour	13501-6239558-7	Paris tehsil Balakoat Mahnsara
364		Excavator oprerator	13501-4759030-5	Narah Balakot Garlat disyict Mansehra
365		Mechanic	13501-1471712-7	Sangar Tehsil Balakot District Mansehra
366		Mechanic	13501-6699944-7	Paris tehsil Balakoat Mahnsara
367		Mixer Driver	13501-1348378-9	Paris tehsil Balakoat Mahnsara
368		Loader Operator	13501-5017011-5	Paris tehsil Balakoat Mahnsara
369		Dumper Driver	13501-2745302-1	Paris tehsil Balakoat Mahnsara
370		Dumper Driver	13501-3209034-1	Sangar Tehsil Balakot District Mansehra
371		Dumper Driver	13501-8150025-5	Sangar Tehsil Balakot District Mansehra
372		Labour	13501-2140727-7	Paris tehsil Balakoat Mahnsara
373		Labour	13501-1298540-1	Paris tehsil Balakoat Mahnsara
374		Labour	13501-7412497-5	Paris tehsil Balakoat Mahnsara
375		Labour	13501-1256211-1	Paris tehsil Balakoat Mahnsara
376		Labour	13501-1574906-1	Paris tehsil Balakoat Mahnsara
377		Labour	13501-2132018-9	Paris tehsil Balakoat Mahnsara
378		tea boy	13503-5269075-3	Paris tehsil Balakoat Mahnsara
379		Store Helper	13501-4977667-1	Paris tehsil Balakoat Mahnsara
380		Loader Operator	13501-6468237-9	Paris tehsil Balakoat Mahnsara
381		Loader Operator	13501-0485515-9	Sanghar tehsil Balakot Mansehra
382		Dumper Driver	13501-9435856-1	Sehri Post Office Khas Dabryian Sanghar
383		Driver	13501-4348784-1	Sangar Tehsil Balakot District Mansehra
384		Dumper Driver	13501-2460512-9	Sanghar tehsil Balakot Mansehra
385		Jambo Operator	13501-0468957-3	Kiwai Tehsil Balakot District Mansehra
386		B.Operator	13501-8858205-9	Kiwai Tehsil Balakot District Mansehra
387		Labour	13501-7384156-7	Narah Balakot Garlat disyict Mansehra
388		Site Safety officer	13501-8865492-3	Sangar Tehsil Balakot District Mansehra
389		Labour	13501-1938041-9	Sangar Tehsil Balakot District Mansehra
390		Labour	13501-1391480-7	Sanghar tehsil Balakot Mansehra
391		Labour	13501-7284882-7	Paris tehsil Balakoat Mahnsara

S. No.	Name	Position	CNIC Number	Homedress
392		Labour	13501-5742946-7	Paris tehsil Balakoat Mahnsara
393		Labour	13501-0384865-5	Paris tehsil Balakoat Mahnsara
394		Labour	13501-1318784-9	Paris tehsil Balakoat Mahnsara
395		Labour	13501-1353198-7	Sanghar tehsil Balakot Mansehra
396		Labour	13501-1771887-3	Kiwai Tehsil Balakot District Mansehra
397		Labour	13501-6750207-3	Kiwai Tehsil Balakot District Mansehra
398		Labour	13501-9546492-1	Kiwai Tehsil Balakot District Mansehra
399		Labour	13501-0335564-3	Narah Balakot Garlat disyict Mansehra
400		Labour	13501-3298278-3	Sangar Tehsil Balakot District Mansehra
401		Labour	13501-8605539-9	Sangar Tehsil Balakot District Mansehra
402		Labour	13501-3116204-7	Narah Balakot Garlat disyict Mansehra
403		Labour	13501-2113334-5	Sangar Tehsil Balakot District Mansehra
404		Labour	13501-3969080-5	Sangar Tehsil Balakot District Mansehra
405		Labour	13501-9936947-1	Paris tehsil Balakoat Mahnsara
406		Labour	13503-0734675-1	Paris tehsil Balakoat Mahnsara
407		Labour	13501-2857716-7	Paris tehsil Balakoat Mahnsara
408		Labour	13503-5844989-1	Narah Balakot Garlat disyict Mansehra
409		Labour	13501-8306827-7	Sangar Tehsil Balakot District Mansehra
410		Labour	13501-5421300-5	Sangar Tehsil Balakot District Mansehra
411		Labour	13501-9169053-5	Paris tehsil Balakoat Mahnsara
412		Mason	13501-6415466-9	Sangar Tehsil Balakot District Mansehra
413		Labour	13501-3044682-3	Sangar Tehsil Balakot District Mansehra
414		Labour	13501-1164667-1	Paris tehsil Balakoat Mahnsara
415		Labour	13501-9581101-5	Paris tehsil Balakoat Mahnsara
416		Mason	13501-6680598-3	Paris tehsil Balakoat Mahnsara
417		Labour	13501-9242509-7	Paris tehsil Balakoat Mahnsara
418		Mason	13501-5830027-9	Paris tehsil Balakoat Mahnsara
419		Dumper Driver	13501-2684900-5	P/o Ismail Ababd Tehsile, Bala Kot District Mansehra
420		Dumper Driver	13501-2781277-5	P/o Ghanool Tehsile, Bala kot District Mansehra
421		Dumper Driver	13503-3275629-1	P/o Elahi mang Shankiyari District Mansehra
422		Dumper Driver	13501-1285387-3	P/o Jigloot Tehsile, District Kohistan
423		Dumper Driver	13501-4011104-3	P/o Ghanool Tehsile, Bala kot District Mansehra
424		Driller	13501-6027830-1	P/o Kaghan Tehsiel, Bala Kot District Mansehra
425		Cook helper	13501-4411464-5	P/o Kuwai Tehsiel Bala Kot District Mansehra
426		Labour	13501-0387270-5	P/O kholiyan Tehsile, Bala Kot district Mansehra
427		Cook helper	13503-2092532-1	P/o Jaba Tehsile Bala Kot District Mansehra
428		Dumper Driver	13501-2490651-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
429		Dumper Driver	13501-1034328-3	P/o Ghanool Tehsile, Bala kot District Mansehra
430		Dumper Driver	13501-1344190-5	P/o Ghanool Tehsile, Bala kot District Mansehra
431		Dumper Driver	13501-1317196-5	P/o jarid Kaghan tehsile bala kot District Mansehra
432		Dumper Driver	13501-7452306-9	P/o Ghanool Tehsile, Bala kot District Mansehra
433		Ruler Operator	13501-7365177-1	P/o Kaghan Tehsiel, Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
434		Labour	13501-7492417-1	P/o Paras thesile bala kot District Mansehra
435		Labour	13501-4673741-9	P/o Paras thesile bala kot District Mansehra
436		Labour	13503-1205514-3	P/o Paras thesile bala kot District Mansehra
437		Labour	13501-9633779-9	P/o Paras thesile bala kot District Mansehra
438		Labour	13501-8106978-9	P/o Paras thesile bala kot District Mansehra
439		Labour	13501-5985845-3	P/o Paras thesile bala kot District Mansehra
440		Labour	13501-2710887-3	P/o Paras thesile bala kot District Mansehra
441		Labour	13501-9662801-9	P/o Paras thesile bala kot District Mansehra
442		Labour	13501-6050421-3	P/o Paras thesile bala kot District Mansehra
443		Labour	13501-5341906-7	P/o Paras thesile bala kot District Mansehra
444		Labour	13501-9020636-1	P/o Paras thesile bala kot District Mansehra
445		Labour	13501-4121677-7	P/o Paras thesile bala kot District Mansehra
446		Labour	13501-4991147-5	P/o Paras thesile bala kot District Mansehra
447		Labour	13501-4834009-1	P/o Paras thesile bala kot District Mansehra
448		Labour	13501-7711857-9	P/o Paras thesile bala kot District Mansehra
449		Labour	13501-8838779-3	P/o Paras thesile bala kot District Mansehra
450		Labour	13501-9761704-1	P/o Paras thesile bala kot District Mansehra
451		Labour	13501-4253072-5	P/o Paras thesile bala kot District Mansehra
452		Electrician	13501-1301711-3	P/O Jarid Tehsile,Bala kot District Mansehra
453		Labour	13501-9099156-3	Ghanool tehsil Balakot district Mansehra
454		Labour	82203-3962753-5	Grahi Kaghan Tehsile Bala kot District Mansehra
455		Greec Man	13501-0808462-7	P/o Paras thesile bala kot District Mansehra
456		Dumper Driver	13501-0631689-3	P/o kaghan Tehsile,Bala Kot District Mansehra
457		Dumper Driver	13501-0294189-3	P/o kaghan Tehsile,Bala Kot District Mansehra
458		Mechanic	42201-0300557-5	P/O Battal Baffa District Mansehra
459		Loader Operator	13501-0396301-9	P/o Paras thesile bala kot District Mansehra
460		Dumper Driver	13503-1852348-9	P/O Khaki Tehsile, District Mansehra
461		Loader Operator	13501-6846187-5	P/o kaghan Tehsile,Bala Kot District Mansehra
462		Dumper Driver	42101-4866792-3	P/O jarid Tehsile, Bala kot District Mansehra
463		Mixer Driver	13501-6034939-9	P/o kaghan Tehsile,Bala Kot District Mansehra
464		Dumper Driver	13501-6272018-3	P/o Paras thesile bala kot District Mansehra
465		Support Worker	13501-3988023-7	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
466		Data Officer	13501-3507534-3	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
467		Support Worker	13501-7738276-3	P/O Kaghan Tehsile Bala Kot District Mansehra
468		Reger	13501-9595256-3	P/O Kaghan Tehsile Bala Kot District Mansehra
469		Reger	13501-6997438-9	P/o Narran Tehsile Bala kot District Mansehra
470		Grounding Worker	13501-1742942-9	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
471		Grounding Worker	13501-9518957-3	P/O Kaghan Tehsile Bala Kot District Mansehra
472		Driller	13501-7886617-3	P/O Kaghan Tehsile Bala Kot District Mansehra
473		Electrician	13503-4040542-7	P/O Kaghan Tehsile Bala Kot District Mansehra
474		Welder	13503-5645342-5	P/o Mandri Tehsile bala kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
475		Dumper Driver	13501-9926082-1	P/o Ochri Jarid Tehsile Bala Kot District Mansehra
476		Beldozzer Operator	13501-5284198-9	Sangar Tehsil Balakot District Mansehra
477		Mechanic	13501-9936765-5	P/O Jarid Tehsil Bala kot, District Mansehra
478		Driller	13501-9997410-3	P/o Paras thesile bala kot District Mansehra
479		Driller	13501-6788186-5	P/o Kaghan Tehsil, Bala Kot District Mansehra
480		Driller	13501-5911298-7	P/O Kaghan Tehsile Bala Kot District Mansehra
481		Driller	13501-8810593-9	P/o Naran Kaghan tehsil, Bala Kot District Mansehra
482		Grounting	13501-1997265-7	P/O kaghan Tehsil bala Kot district Mansehra
483		Dumper Driver	13501-841608-9	P/O Kaghan Tehsile Bala Kot District Mansehra
484		Dumper Driver	13501-6028433-7	P/O Kaghan Tehsile Bala Kot District Mansehra
485		Dumper Driver	13501-7285910-7	P/o kaghan Tehsile, Bala Kot District Mansehra
486		Excavatoroprerator	13501-5748305-7	P/o Paras thesile bala kot District Mansehra
487		Plant Operator	13501-8752958-7	P/o Sanghar Tehsile, Bala Kot District Mansehra
488		Electrician	13501-0345480-1	P/O Hasamabad Tehsile Bala Kot District Mansehra
489		Electrician	13501-5818075-9	P/o Sanghar Tehsile, Bala Kot District Mansehra
490		Diller	13501-1508576-3	P/o Kaghan Tehsil, Bala Kot District Mansehra
491		Cleaner	13501-5566263-7	Sangan Kuwai Tehsile, bala kot District Mansehra
492		Electrician	13501-1479960-1	P/o Ghanool Tehsile, Bala kot District Mansehra
493		Driver	13501-1327519-7	P/O Mohalla Mughlan Katha garhi habibi ullah Tehsile bala kot District Mansehra
494		Cook Helper	13501-3405901-9	P/o Jarid Kaghan Tehsile, Bala kot District Mansehra
495		fuelman	13501-8686231-1	paras tehsil balakot district mansehra
496		labour	13501-0371347-3	P/O Kuwai Tehsile Bala Kot District Mansehra
497		Driver	13501-9389012-9	Dabrian Balakot District Mansehra
498		Driver	13501-1293151-1	P/obadwar Tehsile bala kot District Mansehra
499		Mechanic	13501-9721704-5	P/o Garlat Tehsile Bala Kot District Mansehra
500		Driver	13503-6833460-1	P/o kaghan Tehsile, Bala Kot District Mansehra
501		Driver	13501-1079956-3	P/o Esamabad Tehsile, Bala kot District Mansehra
502		Dumper Driver	13501-1354771-5	P/o Ghanool Tehsile, Bala kot District Mansehra
503		Dumper Driver	13501-7549994-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
504		Tyre Mechanic	13501-5897898-1	P/O chanja grai Tehsil Bala kot District Mansehra
505		Mechanic	13501-3854811-7	P/O Tehsil kahota District Rawal pindi
506		Labour	13501-2420727-7	P/o Mandri Tehsile bala kot District Mansehra
507		Labour	13501-0428134-1	paras tehsil balakot district mansehra
508		Labour	13503-5844939-1	paras tehsil balakot district mansehra
509		Grounting	13501-8179112-3	P/o Shewala Tehsile Bala Kot District Mansehra
510		Grounting	13501-0940310-7	P/O Kaghan Thesiel bala kot district mansehra
511		Labour	13501-9125658-7	P/o Kholiyan Tehsile Bala kot District Mansehra
512		Labour	13503-9873071-9	P/o Kholiyan Tehsile Bala kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
513		Labour	13501-5007348-1	P/o Paras thesile bala kot District Mansehra
514		Electrician	13501-0672682-7	P/O Kaghan Tehsile Bala Kot District Mansehra
515		Dumper Driver	13501-3150557-7	P/O Kaghan Tehsile Bala Kot District Mansehra
516		WatchMan	13501-6986651-3	Dabrian Balakot District Mansehra
517		Plant Operator	13501-1093546-1	P/o Sanghar Tehsile,Bala Kot District Mansehra
518		Labour	13501-7434513-7	P/o Sanghar Tehsile,Bala Kot District Mansehra
519		Plumber Labour	13501-4331187-9	P/o Sanghar Tehsile,Bala Kot District Mansehra
520		Labour	13501-8513423-3	P/o Ghanool Tehsile, Bala kot District Mansehra
521		Labour	13501-1521364-9	P/o Sanghar Tehsile,Bala Kot District Mansehra
522		Masson	13501-3474582-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
523		Labour	13501-9235977-1	P/o Sanghar Tehsile,Bala Kot District Mansehra
524		WatchMan main camp	13501-0959989-3	P/o Sanghar Tehsile,Bala Kot District Mansehra
525		Dumper Driver	13501-3504195-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
526		Labour	13501-7856538-5	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
527		Driver	13501-0819727-9	P/O Mandi sanghar Tehsiel, Bala Kot District Mansehra
528		Gardner	13501-2481742-5	P/o Paras thesile bala kot District Mansehra
529		Office Cleaner	13501-3688781-5	P/O Shewal Maidan Thesiell Bala Kot District Mansehra
530		Welder	13501-9752454-9	P/o Ghanool Tehsile, Bala kot District Mansehra
531		Short Concrete Operator	13501-1324293-1	P/o Sanghar Tehsile,Bala Kot District Mansehra
532		Driller	13501-6543476-1	Ghanool tehsil Balakot district Mansehra
533		Welder	13501-1312106-9	P/O Mohandri Kaghan Tehsile Bala Kot District Mansehra
534		Excavatoroprerator	13501-3220883-1	P/O phagal Kaghan Tehsile, Bala Kot District Mansehra
535		Excavatoroprerator	13501-8409380-9	P/O Kaghan Tehsile Bala Kot District Mansehra
536		Electrician	13501-9285948-7	P/O Hungrai Tehsiel Bala Kot District Mansehra
537		Electrician	13501-8434770-9	P/o Sanghar Tehsile,Bala Kot District Mansehra
538		Steel Fixer	13501-1329240-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
539		Batching Plant Operator	13501-8658908-7	P/o Sanghar Tehsile,Bala Kot District Mansehra
540		Plant Labour	13501-1024228-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
541		Electrician	13501-3695529-1	P/o Sanghar Tehsile,Bala Kot District Mansehra
542		Labour	13501-8059501-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
543		CaR Pentar Labour	13501-7517706-3	P/o Sanghar Tehsile,Bala Kot District Mansehra
544		Labour	13501-2393852-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
545		Electrician	13501-0799979-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
546		Labour	13501-7735574-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
547		Steel Fixer	13501-1307334-7	P/o Sanghar Tehsile,Bala Kot District Mansehra
548		Labour	13501-9976088-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
549		Electrician	13501-5734056-3	P/O sanghar Tehsile Bala kot Distriict Mansehra

S. No.	Name	Position	CNIC Number	Homedress
550		labor	13501-1654645-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
551		labor	13501-6944195-2	P/O sanghar Tehsile Bala kot Distriict Mansehra
552		labor	13501-1194406-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
553		labor	13501-1919397-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
554		labor	13501-1290398-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
555		labor	13501-6351540-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
556		labor	13501-9390405-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
557		labor	13501-8697497-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
558		labor	13501-0349550-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
559		labor	13501-1611327-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
560		labor	13501-8363887-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
561		labor	13501-1352892-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
562		labor	13501-5372476-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
563		labor	13501-5026468-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
564		labor	13501-8983781-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
565		labor	13501-0604246-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
566		labor	13501-8928976-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
567		labor	13501-6850286-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
568		labor	13501-9070835-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
569		labor	13501-0409997-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
570		labor	13501-4757130-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
571		labor	13501-8672869-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
572		labor	13501-2204352-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
573		labor	13501-1315035-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
574		labor	13501-1290923-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
575		labor	13501-8457833-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
576		labor	13501-4058885-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
577		labor	13501-7778868-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
578		labour	13501-8451928-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
579		labour	13501-2690331-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
580		labour	13501-2178287-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
581		abour	13501-6612615-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
582		labour	13501-6292374-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
583		labour	13501-6798790-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
584		labour	13501-5765861-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
585		labour	13501-4939745-7	P/O sanghar Tehsile Bala kot Distriict Mansehra

S. No.	Name	Position	CNIC Number	Homedress
586		labour	13501-3150177-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
587		labour	13501-7518228-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
588		labour	13501-0409141-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
589		labour	13501-3973248-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
590		labour	13501-2722228-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
591		labour	13501-3978844-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
592		labour	13501-6748361-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
593		labour	13501-6848901-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
594		labour	13501-5634636-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
595		labour	13501-8640025-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
596		labour	13501-1333508-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
597		labour	13501-7315998-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
598		labour	13501-7247767-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
599		labour	13501-2739560-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
600		labour	13501-7028644-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
601		labour	13501-8813693-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
602		labour	13501-4526843-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
603		labour	13501-1218351-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
604		labour	13501-7310774-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
605		labour	13501-7174915-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
606		labour	13501-3347175-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
607		labour	13501-4570371-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
608		labour	13501-2895248-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
609		labour	13501-1310532-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
610		labour	13501-5330027-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
611		labour	13501-2230031-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
612		labour	13501-2893214-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
613		labour	13501-2250003-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
614		labour	13501-0411437-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
615		labour	13501-1091235-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
616		labour	13501-5747450-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
617		labour	13501-9201746-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
618		labour	13501-1451932-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
619		labour	13501-6767142-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
620		labour	13501-7783252-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
621		labour	13501-6329856-9	P/O sanghar Tehsile Bala kot Distriict Mansehra

S. No.	Name	Position	CNIC Number	Homedress
622		labour	13501-3265537-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
623		labour	13501-7258231-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
624		labour	13501-5347499-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
625		labour	13501-0906766-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
626		labour	13501-9865962-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
627		labour	13501-1320206-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
628		labour	13501-0563526-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
629		labour	13501-4217028-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
630		labour	13501-2940929-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
631		labour	13501-9492606-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
632		labour	13501-5475043-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
633		labour	13501-6006822-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
634		labour	13501-5103339-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
635		labour	13501-5153995-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
636		labour	13501-7583628-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
637		labour	13501-7812527-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
638		labour	13501-6294975-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
639		labour	13501-5987633-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
640		labour	13501-8300048-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
641		labour	13501-1209307-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
642		labour	13501-2512246-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
643		labour	13501-3873045-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
644		labour	13501-8511523-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
645		labour	13501-8276771-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
646		labour	13501-0828530-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
647		labour	13501-7311325-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
648		labour	13501-4271032-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
649		labour	13501-6912577-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
650		labour	13501-5601916-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
651		labour	13501-1192675-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
652		labour	13501-1311893-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
653		labour	13501-8913354-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
654		labour	13501-3024554-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
655		labour	13501-0218309-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
656		labour	13501-1296995-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
657		labour	13501-1344632-1	P/O sanghar Tehsile Bala kot Distriict Mansehra

S. No.	Name	Position	CNIC Number	Homedress
658		labour	13501-3488716-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
659		labour	13501-9012246-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
660		labour	13501-1296621-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
661		labour	13501-9174947-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
662		labour	13501-8152133-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
663		labour	13501-3767194-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
664		labour	13501-1219909-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
665		labour	13501-5224201-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
666		labour	13501-5104882-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
667		labour	13501-1294582-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
668		labour	13501-0404804-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
669		labour	13501-5836571-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
670		labour	13501-6519193-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
671		labour	13501-4766945-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
672		labour	13501-7365374-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
673		labour	13501-0684045-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
674		labour	13501-1238588-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
675		labour	13501-9649736-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
676		labour	13501-5865503-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
677		labour	13501-5830585-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
678		labour	13501-4091464-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
679		labour	13501-1352423-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
680		labour	13501-6910974-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
681		labour	13501-5285324-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
682		labour	13501-4476507-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
683		labour	13501-8242372-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
684		labour	13501-0895172-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
685		labour	13501-5567253-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
686		labour	13501-3870441-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
687		labour	13501-9074932-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
688		Store Helper	13501-1328500-1	P/o Paras thesile bala kot District Mansehra
689		Store Helper	13501-6247658-7	P/O Kaghan Tehsile Bala Kot District Mansehra
690		Office Cleaner	13501-4908993-7	P/o Paras thesile bala kot District Mansehra
691		Office Cleaner	13501-2856318-1	P/o Ghanool Tehsile, Bala kot District Mansehra
692		Office Cleaner	13501-2135757-7	P/o Paras thesile bala kot District Mansehra
693		Supervisor	13501-6416417-7	P/O Sanghar Tehsile Bala Kot District Mansehra
694		Office Cleaner	13501-5170476-3	P/o Kholiyan Tehsile Bala kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
695		Office Cleaner	13501-9958448-7	P/O Sanghar Tehsile Bala Kot District Mansehra
696		Tea Boy	13501-6942285-9	P/o Ghanool Tehsile, Bala kot District Mansehra
697		Office Cleaner	13501-9304967-3	P/o Ghanool Tehsile, Bala kot District Mansehra
698		Nurse	13501-8679137-5	P/o Paras thesile bala kot District Mansehra
699		Dumper Driver	13501-1326367-9	P/O Sanghar Tehsile Bala Kot District Mansehra
700		Dumper Driver	13501-4797461-9	P/O Sanghar Tehsile Bala Kot District Mansehra
701		Dumper Driver	13501-4402979-9	P/O kuwai Tehsile Bala Kot District Mansehra
702		Steel Fixer	13501-5805464-9	P/O Kaghan Tehsile Bala Kot District Mansehra
703		Steel Fixer	13501-3177351-9	P/O Kaghan Tehsile Bala Kot District Mansehra
704		Mixer Driver	13501-2778300-9	P/O upper garlat Tehsile, Bala Kot District Mansehra
705		Grounting Labour	13501-0757672-1	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra
706		Grounting Labour	13501-7107680-7	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra
707		Grounting Labour	13501-9164551-4	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
708		Grounting Labour	13501-5091486-1	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
709		Grounting Labour	13501-4223424-9	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
710		Grounting Labour	13501-7534348-9	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra
711		Grounting Labour	13501-61100640-3	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra
712		Labour	13501-8864690-5	P/o Paras thesile bala kot District Mansehra
713		Labour	13501-6555162-1	P/o Paras thesile bala kot District Mansehra
714		Labour	13501-0923112-7	P/o Paras thesile bala kot District Mansehra
715		Labour	13501-6505807-3	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
716		Labour	13501-7066861-7	P/o Paras thesile bala kot District Mansehra
717		Labour	13501-4855277-9	P/o Paras thesile bala kot District Mansehra
718		Labour	13501-3660827-5	P/o Paras thesile bala kot District Mansehra
719		Labour	13501-4883860-7	P/o Paras thesile bala kot District Mansehra
720		Labour/welder	13501-0253534-5	P/o Paras thesile bala kot District Mansehra
721		Labour	13501-1298278-3	P/o Paras thesile bala kot District Mansehra
722		Labour	13501-6758151-3	P/o Paras thesile bala kot District Mansehra
723		Labour	13501-8509472-1	P/o Paras thesile bala kot District Mansehra
724		Labour	13501-7208891-7	P/o Paras thesile bala kot District Mansehra
725		Labour	13501-1343367-7	P/o Paras thesile bala kot District Mansehra
726		Labour	13501-9652035-9	P/o Paras thesile bala kot District Mansehra
727		Labour	13501-7143827-3	P/o Paras thesile bala kot District Mansehra
728		Labour	13501-8747003-7	P/o Paras thesile bala kot District Mansehra
729		Labour	13501-6573141-1	P/o Paras thesile bala kot District Mansehra
730		Labour	13501-0494997-9	P/o Paras thesile bala kot District Mansehra
731		Electrician	13501-8365814-3	P/O mahandri Kaghan Tehsile Bala Kot District Mansehra
732		Labour	13501-6774751-1	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
733		Labour	13501-2147537-1	P/O phagal Kaghan Tehsile bala Kot District Mansehra
734		Labour	13501-9164003-7	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
735		Labour	13501-5708914-5	P/o Paras thesile bala kot District Mansehra
736		Electrician	13501-6283542-3	P/o Paras thesile bala kot District Mansehra
737		Welder	13501-4710803-3	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
738		Dumper Driver	13501-3840745-7	P/O single poen Tehsile Bala kot District Mansehra
739		Dumper Driver	13501-9216464-5	P/O kholiyan Thesile Bala Kot District Mansehra
740		Dumper Driver	13501-1355716-9	P/O Thand khoe Sanghar Tehsile Bala kot Distrcit Mansehra
741		Loader OPERator	13501-5268809-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
742		Dumper Driver	13501-9167607-7	P/o Dabriyan Sanghar Tehsile Bala kot, District Mansehra
743		Dumper Driver	13501-5429357-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
744		Short concrete operator	13501-2753253-7	P/O garlat Tehsile Bala Kot District Mansehra
745		Welder	13501-8450001-9	P/O Sanghar Tehsile Bala Kot District Mansehra
746		Welder	13501-5600751-5	P/O Bela Garlat Tehsile Bala Kot District Mansehra
747		Gas Welder	13501-1024044-5	P/O Sanghar Tehsile Bala Kot District Mansehra
748		Labour	13501-1525031-5	P/o shah ismael abad tehsile bala kot District Mansehra
749		Electrician	13501-7648867-9	Palodhran Kaghan Tehsiel Bala Kot district Mansehra
750		Translator	13501-8476172-5	P/O paras Thesile, bala kot District Mansehra
751		Grounting	13501-6448812-9	P/O ghanool Tehsiel Bala Kot District Mansehra
752		Grounting	13501-0115175-3	P/O ghanool Tehsiel Bala Kot District Mansehra
753		Grounting	13501-3567424-7	P/O ghanool Tehsiel Bala Kot District Mansehra
754		Grounting	13501-3456374-5	P/O ghanool Tehsiel Bala Kot District Mansehra
755		Welder	13501-2308200-7	P/O Garhi Habib Ullah Tehsiel Bala Kot, District Mansehra
756		Grounting	13501-4760688-5	P/O ghanool Tehsile Bala Kot District Mansehra
757		Welder	13501-1626678-7	P/O ghanool Tehsile Bala Kot District Mansehra
758		Forman	13501-5811410-9	P/o kaghan tehsile bala kot District Mansehra
759		Labour	13501-1350544-9	P/O ghanool Tehsiel Bala Kot District Mansehra
760		Labour	13501-3617231-5	P/O ghanool Tehsile Bala Kot District Mansehra
761		Welder	13501-2732387-5	P/O Jarid Tehsile Bala Kot District Mansehra
762		Admin	13501-1344447-5	P/O Gahri Dopatta tehsile, District Muzafar Abbad
763		Forman	13501-0281857-5	P/O Kholiyan Tehsile Bala Kot District Mansehra
764		Labour	13501-8252002-9	P/O ghanool Tehsile Bala Kot District Mansehra
765		Electrician	13501-7228495-3	P/o kaghan tehsile bala kot District Mansehra
766		Grounting	13501-9140513-7	P/O Ghareba Abad Bala Kot District Mansehra
767		Grounting	13501-9302723-7	P/O Ghareba Abad Bala Kot District Mansehra
768		Grounting	13501-1778045-7	P/O Rajwal Tehsile Bala Kot District Mansehra
769		Grounting	13501-5932987-1	P/O Rajwal Tehsile Bala Kot District Mansehra
770		Grounting	13501-5985773-1	P/O Rajwal Tehsile Bala Kot District Mansehra
771		Safety Officer	13501-8809021-7	P/O Sanghar Tehsile Bala Kot Distrcit Mansehra

S. No.	Name	Position	CNIC Number	Homedress
772		Welder	13501-7198107-9	P/o kaghan tehsile bala kot District Mansehra
773		Grounting	13501-0965930-7	P/O paras Thesile, bala kot District Mansehra
774		Labour	13501-7406455-3	P/O dabriyan Tehsile Bala Kot District Mansehra
775		Labour	13501-8123913-5	P/O Garlat Tehsile Bala Kot District Mansehra
776		Cook Helper	13503-5778224-3	P/oKhulary gharbi Tehsile,Bafa District Mansehra
777		Cook Helper	13501-7360485-1	P/o Ghanool Tehsile Bala Kot District Mansehra
778		Store Keeper DAM Maghzine	13501-1085709-3	P/o Kinari Kaghan Tehsile, Bala Kot District Mansehra
779		Scale Supervisor	13503-9918616-5	P/o Bherkund Tehsile, District Mansehra
780		Flag Man	13503-8006141-5	P/o jaba Tehsile,District Mansehra
781		Flag Man	13501-7681169-9	P/o Garlat Tehsile, Bala Kot District Mansehra
782		Flag Man	13501-1601527-7	P/o Paras thesile bala kot District Mansehra
783		Flag Man	13501-0215192-5	P/o Garhi Habib Ullah Tehsile, Bala Kot District Mansehra
784		Flag Man	13501-3300838-3	P/O jarid Tehsile Bala Kot District Mansehar
785		Flag Man	13501-1016525-3	P/o Dabriyan Sanghar Tehsile Bala Kot District Mansehra
786		Flag Man	13501-7625229-5	P/o Paras thesile bala kot District Mansehra
787		Site Eng	13501-7888362-5	P/O Sanghar Tehsile Bala Kot District Mansehra
788		Labour	13501-9344767-5	P/o Paras Tehsile Bala Kot District Mansehra
789		labour	13501-8613757-1	P/o Paras Tehsile Bala Kot District Mansehra
790		labour	13503-9366887-7	P/o Shinkiyari Tehsile Baffa District Mansehra
791		FlagMan	13501-1031563-9	P/o Paras Tehsile Bala Kot District Mansehra
792		Singnal Man	13501-8126045-3	P/O jarid Tehsile Bala Kot District Mansehar
793		Welder	13501-8602900-1	P/o Paras Tehsile Bala Kot District Mansehra
794		Labour	13501-2317347-5	P/o Paras Tehsile Bala Kot District Mansehra
795		Plant Operator	13501-2967100-5	P/O Kaghan Tehsile Bala Kot District Mansehra
796		Mechanic	13503-6828144-9	P/o Citta bHatta Tehsile, District Mansehra
797		Tyre Mechanic	13501-9366753-3	P/O jarid Tehsile Bala Kot District Mansehar
798		Tyre Mechanic	13501-1228399-1	P/O jarid Tehsile Bala Kot District Mansehar
799		Loader Operator	13501-7784565-9	P/o Seri kaghan Tehsile, Bala Kot District Mansehra
800		Excivator Operator	13501-4886239-9	P/o Narran Tehsile Bala kot District Mansehra
801		Dumper Driver	13501-1298021-5	P/O jarid Tehsile Bala Kot District Mansehar
802		Labour	13501-1350259-3	P/o Paras Tehsile Bala Kot District Mansehra
803		Labour	13501-1302381-9	P/o Paras Tehsile Bala Kot District Mansehra
804		Labour	13501-8736847-7	P/o Paras Tehsile Bala Kot District Mansehra
805		Labour	13501-1449543-7	P/o Paras Tehsile Bala Kot District Mansehra
806		Labour	13501-5788637-1	P/o Paras Tehsile Bala Kot District Mansehra
807		Labour	13501-1999219-1	P/o Paras Tehsile Bala Kot District Mansehra
808		Labour	13501-4458773-7	P/o Paras Tehsile Bala Kot District Mansehra
809		Labour	13501-4152878-5	P/o Paras Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
810		Labour	13501-4374325-3	P/o Paras Tehsile Bala Kot District Mansehra
811		Labour	13501-6556876-9	P/o Paras Tehsile Bala Kot District Mansehra
812		Labour	13503-4851634-1	P/o Paras Tehsile Bala Kot District Mansehra
813		Car Penter	13501-6428236-9	P/o Paras Tehsile Bala Kot District Mansehra
814		Car Penter	13501-5224316-1	P/o Paras Tehsile Bala Kot District Mansehra
815		Labour	13501-0848164-5	P/o Ghanool Tehsile Bala Kot District Mansehra
816		Signal Man	13101-2848538-3	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
817		Labour	13501-7339191-3	P/o Paras Tehsile Bala Kot District Mansehra
818		Steel Fixer	13501-3570850-9	P/o Paras Tehsile Bala Kot District Mansehra
819		Labour	13501-7337476-3	P/o Paras Tehsile Bala Kot District Mansehra
820		Steel Fixer	13501-4948363-7	P/o Paras Tehsile Bala Kot District Mansehra
821		Welder	13501-5354845-5	P/o Garlat Tehsile Bala Kot District Mansehra
822		Driller	13501-7701281-1	P/o Garlat Tehsile Bala Kot District Mansehra
823		Labour	13501-2961300-9	p/O Ghanool Tehsile Bala Kot District mansehra
824		Labour	13503-5121776-1	P/o Sanghar Thesile Bala Kot District Mansehra
825		Driller	13501-0518912-1	P/o Palodrharan Naran Tehsile, Bala Kot District Mansehra
826		Loader Driver	13302-9325148-9	P/o sohra dakhli malya Tehsile, District Hari Pur
827		Mixture Driver	13501-5534422-3	P/o Jalgran kaghan Tehsile, Bala Kot District Mansehra
828		Dumper Driver	13501-7733232-3	P/o Kaghan Tehsile, Bala Kot District Mansehra
829		Auto Electrician	13501-5143332-1	P/o Garlat Bala kot Tehsile, Bala Kot District Mansehra
830		Excivator Operator	13501-7969849-3	P/O Sanghar Tehsile Bala Kot District Mansehra
831		Auto Electrician	13501-9550812-7	P/o Bagiyen Thesile Bala Kot District Mansehra
832		Dumper Driver	13501-8173795-1	P/O Sanghar Tehsile Bala Kot District Mansehra
833		short concreete operator	13501-7834005-3	P/O Jarid Tehsiel Bala kot, District Mansehra
834		Dumper Driver	13504-1426306-9	P/o khas Uggi tehsile Uggi District Mansehra
835		Dumper Driver	13501-4779556-5	P/O Sanghar Tehsile Bala Kot District Mansehra
836		Labour	13501-8515412-7	P/O Sanghar Tehsile Bala Kot District Mansehra
837		Labour	13501-7980454-3	P/O Sanghar Tehsile Bala Kot District Mansehra
838		Labour	13501-6327495-3	P/O Sanghar Tehsile Bala Kot District Mansehra
839		Labour	13501-5425833-1	P/O Sanghar Tehsile Bala Kot District Mansehra
840		Labour	13501-6547265-5	P/O Sanghar Tehsile Bala Kot District Mansehra
841		Loader Operator	13501-8957975-9	P/O Sanghar Tehsile Bala Kot District Mansehra
842		Loader Operator	13501-6537766-5	P/o Bala Kot Tehsile, bala kot District Mansehra
843		Dumper Driver	13501-0567500-3	P/o Sanghar Thesile Bala Kot District Mansehra
844		Dumper Driver	13501-2107728-1	P/o Ghanool Tehsile Bala Kot District Mansehra
845		Shor Concreete Labour	13501-5096909-3	P/O Sanghar Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
846		Labour	13501-4799559-5	P/O Sanghar Tehsile Bala Kot District Mansehra
847		Labour	13501-8423310-3	P/O Sanghar Tehsile Bala Kot District Mansehra
848		Labour	13501-6333979-9	P/O Sanghar Tehsile Bala Kot District Mansehra
849		Labour	13501-2262029-3	P/O Sanghar Tehsile Bala Kot District Mansehra
850		Labour	13501-2192401-5	P/O Sanghar Tehsile Bala Kot District Mansehra
851		Welder	13501-8142963-9	P/o Sanghar Tehsile Bala Kot District Mansehra
852		Welder	13501-8091966-3	P/o Khas Tehsile, District Mansehra
853		Welder	13501-3265436-1	P/o Hassa Tehsile Bala Kot District Mansehra
854		Labour	13501-9475390-9	P/o Sanghar Tehsile Bala Kot District Mansehra
855		Welder	13501-8237634-3	P/o Sanghar Tehsile Bala Kot District Mansehra
856		Labour	13501-1348244-9	P/o Sanghar Tehsile Bala Kot District Mansehra
857		Labour	13501-3967894-9	p/O Ghanool Tehsile Bala Kot District mansehra
858		Steel Fixer	13501-9344134-3	P/o Paras Tehsile Bala Kot District Mansehra
859		Welder	13501-6056764-9	P/o Paras Tehsile Bala Kot District Mansehra
860		Welder	13501-0585538-9	P/o Bisiyan Tehsile Bala Kot District Mansehra
861		Welder	13501-6719672-7	P/o Ghanool Tehsile Bala Kot District Mansehra
862		Welder	13501-1611215-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
863		Dumper Operator	13501-8325401-5	P/o Phagal Tehsile Bala Kot District Mansehra
864		Dumper Operator	13501-1620843-9	P/o Paras Tehsile Bala Kot District Mansehra
865		Dumper Driver	13501-7106838-5	P/o Paras Tehsile Bala Kot District Mansehra
866		Dumper Driver	13501-3416601-1	P/o Ghaoool Tehsile Bala Kot District Mansehra
867		Excivator Operator	13501-9974286-7	P/O Sanghar Tehsile Bala Kot District Mansehra
868		Excivator Operator	13501-7264011-9	P/O Sanghar Tehsile Bala Kot District Mansehra
869		Dumper Driver	13501-3639605-7	P/O Kaghan Tehsile Bala Kot District Mansehra
870		Loader Operator	13501-9015932-5	P/o Kholiyan Tehsile Bala kot District Mansehra
871		Labour	13501-9076523-3	P/o Paras Tehsile Bala Kot District Mansehra
872		Labour	13501-6567764-5	P/o Paras Tehsile Bala Kot District Mansehra
873		Electrician	13501-3437233-3	P/o Mahandri Tehsile Bala Kot District Mansehra
874		Cook Helper	13501-5210332-1	P/o Paras Tehsile Bala Kot District Mansehra
875		Driver	13501-7306474-9	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
876		Driver	13503-8272584-1	P/o Mohala Bela Tehsile, District Mansehra
877		Masson	13503-2387124-7	P/O kotki Tehsile, District Mansehra
878		Labour	13501-2545491-5	P/o Paras Tehsile Bala Kot District Mansehra
879		Labour	13503-0632012-5	P/O Baffa Kalan Tehsile, District Mansehra
880		Driller	13501-4622194-3	P/o Paras Tehsile Bala Kot District Mansehra
881		Driller	13503-7465836-3	P/o Paras Tehsile Bala Kot District Mansehra
882		Labour	13501-8726914-7	P/o Paras Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
883		Labour	13501-7778014-9	P/o Kharyan Tehsile Bala Kot District Mansehra
884		Labour	13501-8132733-1	P/o Paras Tehsile Bala Kot District Mansehra
885		Labour	13501-0717099-7	P/o Paras Tehsile Bala Kot District Mansehra
886		Labour	13501-6144594-5	P/o Paras Tehsile Bala Kot District Mansehra
887		Labour	13501-7604284-3	P/o Paras Tehsile Bala Kot District Mansehra
888		Labour	13501-1350256-1	P/o Paras Tehsile Bala Kot District Mansehra
889		Labour	13501-9669176-7	P/o Paras Tehsile Bala Kot District Mansehra
890		Labour	13501-7135879-7	P/o Paras Tehsile Bala Kot District Mansehra
891		Labour	13501-6754219-9	P/o Mahandri Tehsile Bala Kot District Mansehra
892		Masson	13501-0514849-3	P/o Paras Tehsile Bala Kot District Mansehra
893		Labour	13501-5752339-9	P/o Paras Tehsile Bala Kot District Mansehra
894		Labour	13501-3820758-3	P/o Paras Tehsile Bala Kot District Mansehra
895		Labour	13501-5575314-5	P/o Paras Tehsile Bala Kot District Mansehra
896		Labour	13501-4038126-5	P/o Paras Tehsile Bala Kot District Mansehra
897		Labour	13501-0661420-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
898		Labour	13503-4272280-1	P/O Kaghan Tehsile Bala Kot District Mansehra
899		Labour	13501-7285751-3	P/o Paras Tehsile Bala Kot District Mansehra
900		Labour	13501-9899040-5	P/O kuwai Tehsile Bala Kot District Mansehra
901		Masson	13501-8097913-7	P/o Ghanool Tehsile Bala Kot District Mansehra
902		Masson	13501-7881574-1	P/o Ghanool Tehsile Bala Kot District Mansehra
903		Driller	13501-5648983-3	P/O jarid Tehsile Bala Kot District Mansehar
904		Driller	13501-9481933-5	P/O jarid Tehsile Bala Kot District Mansehar
905		Mechanic	13501-3096029-5	P/O Narran Tehsile Bala Kot District Mansehra
906		Labour	13501-0688524-9	P/o Paras Tehsile Bala Kot District Mansehra
907		Labour	13501-8382165-9	P/o Paras Tehsile Bala Kot District Mansehra
908		Jambo Mechanic	13501-5859528-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
909		Labour	13501-5764382-9	P/O Kaghan Tehsile Bala Kot District Mansehra
910		Labour	13503-3829181-7	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
911		Labour	13501-3726263-3	P/o Paras Tehsile Bala Kot District Mansehra
912		Labour	13501-4369007-3	P/o Paras Tehsile Bala Kot District Mansehra
913		Shetring Labour	13501-6737691-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
914		Labour	13501-5774775-1	P/o Boja Fareedabbad Tehsiel Bala Kot District Mansehra
915		Stone Labour	13501-9470292-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
916		Labour	13501-5014530-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
917		Welder	13501-2392394-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
918		Driller	13501-4241224-7	Boja Tehsile Bala kot District Mansehra
919		Driller	13501-0624754-3	P/o Jalora Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
920		Welder	13501-5083806-7	P/o Garlat Tehsile Bala Kot District Mansehra
921		Labour	13501-5232764-1	P/o Garlat Tehsile Bala Kot District Mansehra
922		Mixture Driver	13501-1307116-1	P/o Ghanool Tehsile Bala Kot District Mansehra
923		Dumper Operator	13501-8984810-9	P/O Rajwal Kaghan Tehsile Bala Kot District Mansehra
924		Dozer Operator	13302-4594139-5	P/O Pindh Hashim Khan Tehsile, District Hari Pur
925		Excivator Operator	13501-1349957-1	P/O Kaghan Tehsile Bala Kot District Mansehra
926		Auto Mechanic	13501-1903718-9	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
927		Mechanic	13503-0934815-7	P/O Daman Sharif Tehsile, Dirtrict Mansehra
928		WatchMan	13501-8164854-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
929		Gas Welder	13501-5163808-5	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
930		Dumper Operator	13501-1331696-1	P/O Rajwal Kaghan Tehsile Bala Kot District Mansehra
931		Electrician	13501-2020592-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
932		Mixture Driver	13501-9843207-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
933		Dumper Operator	13501-9449134-1	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
934		Mixture Driver	13101-5558846-7	P/o Dhalola Garhi Habab Ullah Tehsile, District Abbotabbad
935		Dumper Operator	13501-2458942-9	P/o Ghanool Tehsile Bala Kot District Mansehra
936		Welder	13503-2135946-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
937		Dumper Operator	13301-7114583-7	P/O Pipliyan Tehsile Ghazi District Hari Pur
938		Dumper Operator	13501-7693071-9	P/O kuwai Tehsile Bala Kot District Mansehra
939		Excivator Operator	13501-3849785-3	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
940		Gas Welder	13501-8027592-3	P/o Mangli Tehsile, Bala Kot District Mansehra
941		Electrician	13503-8152082-9	P/o Bara Khan Khaki Tehsile, District Mansehra
942		Welder	13501-3437056-5	P/o Kholiyan Tehsile Bala Kot District Mansehra
943		Electrician	13501-7366095-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
944		Electrician	13501-9574089-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
945		Welder	13501-0737765-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
946		Welder	13501-2551452-3	P/o Ghanool Tehsile Bala Kot District Mansehra
947		WatchMan	13501-1340356-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
948		Labour	13501-0192200-7	P/O Sanghar Tehsile Bala Kot District Mansehra
949		Labour	13501-0285092-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
950		Masson	13501-0368632-9	P/O Sanghar Tehsile Bala Kot District Mansehra
951		Welder	13501-0383109-7	P/o Mohandri Tehsile Bala Kot District Mansehra
952		Labour	13501-0702000-9	P/o Ghanool Tehsile Bala Kot District Mansehra
953		Labour	13501-0888530-1	P/O Sanghar Tehsile Bala Kot District Mansehra
954		Dumper Driver	13501-1041814-5	P/o Paras Tehsile Bala Kot District Mansehra
955		Labour	13501-1087482-1	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
956		Labour	13501-1130033-7	P/o Garlat Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
957		Labour	13501-1293263-9	P/O Sanghar Tehsile Bala Kot District Mansehra
958		Masson	13501-1302818-3	P/o Ghanool Tehsile Bala Kot District Mansehra
959		Electrician	13501-1306300-4	P/O Sanghar Tehsile, Bala Kot District Mansehra
960		Masson	13501-1325867-1	P/O Sanghar Tehsile Bala Kot District Mansehra
961		Dumper Driver	13501-1344006-1	P/O Kaghan Tehsile Bala Kot District Mansehra
962		Labour	13501-1356397-9	P/o Dabriyan Tehsile Bala Kot District Mansehra
963		Labour	13501-1357576-1	P/O Sanghar Tehsile Bala Kot District Mansehra
964		Laboue	13501-1444524-3	P/O Kaghan Tehsile Bala Kot District Mansehra
965		Labour	13501-1570570-7	P/o Shah Ismail Abbad Tehsile Bala Kot District Mansehra
966		Flag Man	13501-1669999-9	P/o Paras Tehsile Bala Kot District Mansehra
967		Labour	13501-2158100-5	P/o Bta kundi Narran Tehsile Bala Kot District Mansehra
968		Cleaner	13501-2698310-7	P/O Sanghar Tehsile Bala Kot District Mansehra
969		Labour	13501-3123074-1	P/O Sanghar Tehsile Bala Kot District Mansehra
970		Dumper Driver	13501-3133769-5	P/o Paras Tehsile Bala Kot District Mansehra
971		Masson	13501-3731805-9	P/O Rajwal Kaghan tehsele Bala Kot District Mansehra
972		Crane Operator	13501-4042470-5	P/o Garhi Habib Ullah Tehsile, Bala Kot District Mansehra
973		Mechanic	13501-4049436-7	P/o Garlat Tehsile Bala Kot District Mansehra
974		Masson	13501-4270301-3	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
975		Labour	13501-4344861-5	P/O Kaghan Tehsile Bala Kot District Mansehra
976		Watch Man	13501-4353319-5	P/O Sanghar Tehsile Bala Kot District Mansehra
977		Labour	13501-4776237-3	P/O Sanghar Tehsile Bala Kot District Mansehra
978		Labour	13501-5045327-9	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
979		Labour	13501-5360927-5	P/O Sanghar Tehsile Bala Kot District Mansehra
980		Labour	13501-5437043-5	P/o Kholiyan Tehsile Bala kot District Mansehra
981		Welder	13501-5546215-7	P/o Jalora Tehsile Bala Kot District Mansehra
982		Store Helper	13501-5711506-9	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
983		Mechanic	13501-5782292-5	P/o Narran Tehsile Bala kot District Mansehra
984		Loader Operator	13501-6038715-5	P/o Jarid Teshile Bala Kot District Mansehra
985		Labour	13501-6056638-9	P/O jarid Tehsile, Bala kot District Mansehra
986		Labour	13501-6533792-5	P/o Paras Tehsile Bala Kot District Mansehra
987		Cook Tunnel	13501-6807446-5	P/o Kholiyan Tehsile Bala kot District Mansehra
988		Mechanic	13501-7066090-5	P/o Shah Ismailabad Tehsile Bala Kot District Mansehra
989		Labour	13501-7066480-1	P/o Fareedabad paras Tehsile Bala Kot District Mansehra
990		Labour	13501-7195043-1	P/O Sanghar Tehsile Bala Kot District Mansehra
991		Masson	13501-7199649-3	P/O Sanghar Tehsile Bala Kot District Mansehra
992		Labour	13501-7343875-5	P/o Paras Tehsile Bala Kot District Mansehra
993		Coaster Driver	13501-7513627-5	P/o Sanghar Thesile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
994		Masson	13501-7515227-3	P/O Kaghan Tehsile Bala Kot District Mansehra
995		Masson	13501-7660635-9	P/O Sanghar Tehsile Bala Kot District Mansehra
996		Labour	13501-7727556-7	P/O Kaghan Tehsile Bala Kot District Mansehra
997		Labour	13501-7771283-1	P/o Kuwai Tehsile Bala Kot District Mansehra
998		Dumper Driver	13501-8170772-3	P/o Lari Kaghan Tehsile Bala Kot District Mansehra
999		Welder	13501-8309885-9	P/o Shewal Tehsile Bala Kot District Mansehra
1000		Welder	13501-8336193-7	P/O Kaghan Tehsile Bala Kot District Mansehra
1001		Labour	13501-8516901-5	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
1002		Labour	13501-8529309-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1003		Loader Operator	13501-8551230-7	P/o Ghanool Thesile Bala Kot District Mansehra
1004		Labour	13501-8806053-5	P/o Paras Tehsile Bala Kot District Mansehra
1005		Dumper Driver	13501-8835925-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1006		Masson	13501-8899200-1	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
1007		Masson	13501-8924236-1	P/O Kaghan Tehsile Bala Kot District Mansehra
1008		Electrician	13501-9472938-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1009		Mixture Driver	13501-9954239-5	P/O jarid Tehsile Bala Kot District Mansehar
1010		Labour	13501-9966267-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1011		Eletrician	13501-9288784-9	P/o Paras Tehsile Bala Kot District Mansehra
1012		Labour	13501-6596423-1	P/o Paras Tehsile Bala Kot District Mansehra
1013		Labour	13501-6435483-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
1014		Labour	13501-5565533-5	P/o Mohandri Teshsile, Bala Kot District Mansehra
1015		Electrican	13501-9713162-9	P/O jarid Tehsile Bala Kot District Mansehar
1016		Labour	13501-4978450-5	P/o Paras Tehsile Bala Kot District Mansehra
1017		Labour	13501-9301238-1	P/o Paras Tehsile Bala Kot District Mansehra
1018		Labour	13501-5944191-1	P/o Paras thesile bala kot District Mansehra
1019		Excivator Operator	13501-7895295-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1020		Dumper Driver	13501-8426798-3	P/o Kaghan Tehsile, Bala Kot District Mansehra
1021		Dumper Driver	13501-6835214-9	P/O Kaghan Tehsile Bala Kot District Mansehra
1022		Labour	13501-8573778-3	P/o Paras Tehsile Bala Kot District Mansehra
1023		Driver	13501-5598193-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1024		Mixture Driver	13501-7957244-7	P/o Shewal Tehsile Bala Kot District Mansehra
1025		Labour	13501-5520809-1	P/o Paras Tehsile Bala Kot District Mansehra
1026		Labour	13501-7811787-5	P/o Paras Tehsile Bala Kot District Mansehra
1027		Labour	13501-8652256-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1028		Welder Labour	13501-8871589-9	P/o Kholiyan Tehsile Bala kot District Mansehra
1029		Labour	13501-9847543-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1030		Labour	13501-6886067-9	P/O Sanghar Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1031		Labour	13501-7603147-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1032		Store Helper	13501-3466134-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
1033		Office Labour	13501-6451784-3	P/o Single paya bala kot Tehsile Bala kot District Mansehra
1034		Labour	13501-6965562-2	P/o Paras Tehsile Bala Kot District Mansehra
1035		Labour	13501-2595843-9	P/o Paras Tehsile Bala Kot District Mansehra
1036		Labour	13501-9058585-1	P/o Paras Tehsile Bala Kot District Mansehra
1037		Labour	13501-8963635-5	P/o Jarid Kaghan Tehsile Bala Kot District Mansehra
1038		Labour	13501-1644007-3	P/o Paras Tehsile Bala Kot District Mansehra
1039		Labour	13501-3332835-7	P/o Paras Tehsile Bala Kot District Mansehra
1040		Labour	13501-5855060-7	P/o Paras Tehsile Bala Kot District Mansehra
1041		Masson	13503-5873885-3	P/o Paras Tehsile Bala Kot District Mansehra
1042		Masson	13501-4135568-5	P/o Paras Tehsile Bala Kot District Mansehra
1043		Labour	13501-2380243-7	P/o Paras Tehsile Bala Kot District Mansehra
1044		Labour	13501-0367981-3	P/o Sanghar Tehsile Bala Kot District Mansehra
1045		Fiyaz Hussain Shah	13501-1041099-7	P/o Paras Tehsile Bala Kot District Mansehra
1046		Muhammad Ziafat	13501-2640884-3	P/o Mohandri Tehsile Bala Kot District Mansehra
1047		Syed Shan Hussain	13501-3494424-9	P/o Paras Tehsile Bala Kot District Mansehra
1048		Abdul Wahid	13501-7119760-7	P/O jarid Tehsile Bala Kot District Mansehar
1049		Fiyaz Hussain Shah	13501-4678960-7	P/o Paras Tehsile Bala Kot District Mansehra
1050		Arbab	13503-9114784-5	P/o Chitta Bhatta Tehsile, District Mansehra
1051		Muhammad Tofail	13501-7497663-7	P/o Bhaal Tehsile Bala Kot District Mansehra
1052		Ahmed Waheed	13501-4458567-3	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1053		Muhammad Rizwan	13501-2545874-3	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1054		Sadaqat Hussain	13501-3158924-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1055		Waqas Hussain Shah	13501-1053488-9	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1056		Nadeem Khan	13501-0240223-6	P/o jaban kaghan Tehsile, Bala Kot District Mansehra
1057		Muhammad Aslam	13501-2572379-5	P/o Ghanool Thesile Bala Kot District Mansehra
1058		Waqar Ahmed	13501-5862774-3	P/o banja mohala kulhary wala Tehsile, District Mansehra
1059		Rizwan Hussain	13501-9183217-9	P/O Kaghan Tehsile Bala Kot District Mansehra
1060		Ahmad Abbasi	13101-8695642-7	P/o Naroka Thesile, District Muzaffar Abbad
1061		Riasat Khan	13501-1688437-7	P/O Mohandri Kaghan Tehsile Bala Kot District Mansehra
1062		Zahoor Ul Hassan	13501-1163074-3	P/o Sasngar Tehsile Bala Kot District Mansehra
1063		Zia Ur Rehman	13501-7123466-1	P/O Mohandri Kaghan Tehsile Bala Kot District Mansehra
1064		Jahagir Khan	13101-9522115-3	P/o Chitta Bhatta Tehsile, District Mansehra
1065		Labour	13501-2244587-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1066		HSE Officer	13501-6407840-9	P/o Garhi Habi Ullah Thesile Bala Kot District Mansehra
1067		Quality inspector	13501-7466603-7	P/O jarid Tehsile Bala Kot District Mansehar

S. No.	Name	Position	CNIC Number	Homedress
1068		Driver	13503-7848964-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1069		Cleaner	13501-4438564-5	P/o Ghanool Tehsile Bala Kot District Mansehra
1070		Cleaner	13501-5264892-1	P/o Ghanool Tehsile Bala Kot District Mansehra
1071		Store Keeper Sk Store	13501-6282342-3	P/o Paras Tehsile Bala Kot District Mansehra
1072		Civil Eng	13503-4185392-3	P/o Fareedabad paras Tehsile Bala Kot District Mansehra
1073		Electrician	37402-9803504-7	P/o jevra Tehsile, Kahota District Rawalpindi
1074		Site Supervisor	13501-9085239-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1075		Labour	13501-4650283-3	P/o khas Bala Kot Tehsile Bala Kot District Mansehra
1076		Welder	13501-6186787-5	P/o Garhi Habib Ulkiah Tehsile Bala Kot District Mansehra
1077		Driver	13501-1331861-3	P/O jarid Tehsile Bala Kot District Mansehar
1078		Dozer Operator	13501-2424250-5	P/o Ghanool Tehsile Bala Kot District Mansehra
1079		Mechanic	13503-1091154-7	P/o Kaligah dharyal Tehsile, Baffa District Mansehra
1080		Mechanic	13501-9435410-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1081		Dumper Driver	13501-1326641-3	P/o Narra Tehsile Bala Kot District Mansehra
1082		Mechanic	13501-1018294-9	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1083		Excivator Operator	13501-4402320-7	P/o Paras Tehsile Bala Kot District Mansehra
1084		Loader Opewrator	13501-9348300-9	P/o Kumi Tehsile Bala Kot District Mansehra
1085		Excivator Operator	13501-7327200-1	P/o Sanghar Tehsile Bala Kot District Mansehra
1086		Welder	13501-5284475-9	P/o Mahandri Tehsile Bala Kot District Mansehra
1087		Welder	13501-9388664-5	P/o Ghanool Tehsile Bala Kot District Mansehra
1088		Welder	13501-5200492-9	P/o Sanghar Tehsile Bala Kot District Mansehra
1089		Welder	13501-3223752-3	P?o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1090		Driller	13501-8355021-9	P/o Kashian Tehsile Bala Kot District Mansehra
1091		Jala Moga Labour	13501-6209892-5	P/ O ghanool Tehsile Bala Kot District Mansehra
1092		Electrician	35202-8974531-5	P/o Kuliyan Tehsile , District Muzaffar Abbad
1093		Driller	37102-3305935-1	P/o Dhok maliyan Tehsile Fateh Jang District Attock
1094		Labour	13501-3600605-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1095		Labour	13501-9460298-1	P/o Sanghar Tehsile, Bala Kot District Mansehra
1096		Labour	13501-1977526-9	P/o Paras thesile bala kot District Mansehra
1097		Labour	13501-0413026-3	P/o Paras Tehsile Bala Kot District Mansehra
1098		Labour	13501-0817241-7	P/o Paras Tehsile Bala Kot District Mansehra
1099		Labour	13501-3835028-5	P/o Paras Tehsile Bala Kot District Mansehra
1100		Labour	13501-1312432-7	P/o Paras Tehsile Bala Kot District Mansehra
1101		Labour	13501-2659935-1	P/o Paras Tehsile Bala Kot District Mansehra
1102		Labour	13501-3760885-7	P/o Paras Tehsile Bala Kot District Mansehra
1103		Labour	13501-9639312-9	P/o Paras thesile bala kot District Mansehra
1104		Repairman	13501-2300370-1	P/o Naran Kaghan tehseil, Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1105		Masson	13501-5392089-3	paras tehsil balakot district mansehra
1106		Labour	13501-7195546-1	P/o Paras thesile bala kot District Mansehra
1107		Vidding	13501-6425946-3	P/o Garlat Tehsile, Bala kot District Mansehra
1108		Labour	13501-2336891-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1109		Labour	13501-1119237-5	P/o Sanghar Teshile Bala Kot District Mansehra
1110		Labour	13501-7195043-7	P/o Sanghar Teshile Bala Kot District Mansehra
1111		Labour	13501-7626990-3	P/O sanghar Tehsile Bala kot District Mansehra
1112		Welder	13501-3283261-3	P/o Ghanool Tehsile Bala Kot District Mansehra
1113		Time Keeper	13501-4159780-5	P/o Sanghar Thesile Bala Kot District Mansehra
1114		Mechanic	13501-1316486-1	P/o Mohalla Bajori Bala kot District Mansehra
1115		Labour	13501-1967324-3	P/o Sanghar Thesile Bala Kot District Mansehra
1116		Labour	13501-1825231-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1117		Labour	13501-0654039-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1118		Store Helper	13501-1691803-5	P/O jarid Tehsile Bala Kot District Mansehar
1119		Labour	13501-5828326-7	P/o Kharyan Tehsile Bala Kot District Mansehra
1120		Plant Operator	13501-1557071-7	Jibri kaleesh Bala kot District Mansehra
1121		Excivator Operator	13501-2733966-9	Ghanool tehsil Balakot district Mansehra
1122		Dumper Driver	13501-4343564-7	P/o Ghanool Tehsile Bala Kot District Mansehra
1123		Loader Operator	13501-1228684-5	P/o Narran Tehsile Bala kot District Mansehra
1124		Driver	13501-1314647-1	P/o Garlat Tehsile Bala Kot District Mansehra
1125		Grounting Labour	13501-6110640-3	P/o Garlat Tehsile Bala Kot District Mansehra
1126		Labour	13501-2806053-5	P/o Garlat Tehsile Bala Kot District Mansehra
1127		Cook Tunnel	13501-6807346-5	P/o Kholiyan Tehsile Bala kot District Mansehra
1128		Labour	13501-7208891-1	P/o Kholiyan Tehsile Bala kot District Mansehra
1129		Cook Helper	13501-8902951-5	P/O Kuwai Tehsile Bala Kot District Mansehra
1130		Conceret Pump Operater	13501-6574527-9	P/O jarid Tehsile Bala Kot District Mansehar
1131		Conceret Pump Operater	13501-6770020-5	P/o Shewal Tehsile Bala Kot District Mansehra
1132		Conceret Pump Operater	13501-5319279-7	P/o Paras Tehsile Bala Kot District Mansehra
1133		Conceret Pump Operater	13501-6170864-5	P/o Ghanool Tehsile Bala Kot District Mansehra
1134		Car Pentar	13501-1194406-7	P/o Paras Tehsile Bala Kot District Mansehra
1135		Labour	13501-6602940-1	P/o Paras Tehsile Bala Kot District Mansehra
1136		Labour	13501-9960649-3	P/o kaghan Tehsile Bala Kot District Mansehra
1137		Labour	13501-1290332-3	P/o Paras Tehsile Bala Kot District Mansehra
1138		Labour	13501-0706461-9	P/o Paras Tehsile Bala Kot District Mansehra
1139		Labour	13501-1840090-7	P/o Paras Tehsile Bala Kot District Mansehra
1140		Labour	13501-5614844-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1141		Electrician	13501-2047995-7	P/O Sanghar Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1142		Electrician	13501-1287388-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1143		Electrician	13501-9272663-1	P/o Ghanool Thesile Bala Kot District Mansehra
1144		Electrician	13501-2325461-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1145		Labour	13501-9898778-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1146		Labour	13501-9544712-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1147		Labour	13501-0255429-9	P/O jalora Tehsile Bala Kot District Mansehra
1148		Labour	13501-3515588-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1149		Labour	13501-5298802-7	P/o Sanghar Teshile Bala Kot District Mansehra
1150		Labour	13501-2694500-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1151		Labour	13501-3779030-5	P/o Sanghar Thesile Bala Kot District Mansehra
1152		Labour	13501-0352432-1	P/o Sanghar Tehsile Bala Kot District Mansehra
1153		Labour	13501-6795692-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1154		Labour	13501-4911839-1	P/o Hangri Tehsile Bala Kot District Mansehra
1155		Labour	13501-0363719-7	P/o Sandori sanghar Tehsile Bala Kot District Mansehra
1156		Labour	13501-0571309-5	P/O jarid Tehsile Bala Kot District Mansehar
1157		Labour	13501-0463160-5	P/o Ghanool Thesile Bala Kot District Mansehra
1158		Labour	13501-2583837-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1159		Short Conceret labour	13501-4351201-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1160		Carpentar	13501-9039121-3	P/o khas tehsile, Bala Kot District Mansehra
1161		Carpentar	13501-2620360-7	P/o khas tehsile, Bala Kot District Mansehra
1162		Welder	13501-0368135-7	P/o khas tehsile, Bala Kot District Mansehra
1163		Welder	13501-7883753-7	P/o Paras Tehsile Bala Kot District Mansehra
1164		Welder	13501-0740315-1	P/O jarid Tehsile Bala Kot District Mansehar
1165		Welder	13501-0180772-9	P/o kaghan Tehsile, Bala Kot District Mansehra
1166		Electrician	13501-2036687-1	P/o Paras Tehsile Bala Kot District Mansehra
1167		Carpentar	13501-3227465-3	P/o Paras Tehsile, Bala kot District Mansehra
1168		Carpentar	13501-1301223-9	P/o Rajwal Tehsile, Bala Kot District Mansehra
1169		Carpentar	13501-9794062-3	P/o Rajwal Tehsile, Bala Kot District Mansehra
1170		Carpentar	13501-1350428-5	P/o Palodhran Tehsile Bala Kot District Mansehra
1171		Carpentar	13501-2683950-5	P/o Mohandri Tehsile Bala Kot District Mansehra
1172		Carpentar	13501-9013731-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1173		Steel Fixer	13501-8594323-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1174		Carpentar	13501-1971309-1	P/o Paras Tehsile, Bala kot District Mansehra
1175		Loader Operator	13501-8122882-1	P/o Narran Tehsile Bala kot District Mansehra
1176		Welder	13501-9820077-1	P/o Bara Kot Tehsile, District Muzaffar abbad
1177		Excivator Operator	13501-1932781-3	P/o Paras Tehsile Bala Kot District Mansehra
1178		Excivator Operator	13501-0685922-3	P/O Sanghar Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1179		Welder	13501-9401890-3	P/o Sanghar Thesile Bala Kot District Mansehra
1180		Welder	13501-5901745-9	P/o Mohandri Tehsile Bala Kot District Mansehra
1181		Grounting Labour	13501-4209993-3	P/o Paras Tehsile Bala Kot District Mansehra
1182		Steel Fixer	13501-9095454-5	P/o Rajwal Tehsile, Bala Kot District Mansehra
1183		Steel Fixer	13501-2001831-7	P/o Shewal Tehsile Bala Kot District Mansehra
1184		Welder	13501-3928440-3	P/o Shal Najaf Tehsile Bala Kot District Mansehra
1185		Welder	13501-8111895-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1186		Labour	13501-8919892-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1187		Labour	13501-8465310-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1188		Labour	13501-1334927-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1189		Labour	13501-5463040-3	P/O paras Thesile, bala kot District Mansehra
1190		Labour	13501-1350705-9	P/O ghanool Tehsile Bala Kot District Mansehra
1191		Labour	13501-8625287-5	P/O ghanool Tehsile Bala Kot District Mansehra
1192		Labour	13501-1345688-9	P/O ghanool Tehsile Bala Kot District Mansehra
1193		Labour	13501-9767726-3	P/o Garlat Tehsile Bala Kot District Mansehra
1194		Labour	13501-4536090-5	P/o Ghanool Thesile bala kot District Mansehra
1195		Labour	13501-2636344-5	P/o Ghanool Thesile bala kot District Mansehra
1196		Labour	13501-6983780-9	P/O Kholiyan Tehsile Bala Kot District Mansehra
1197		Labour	13501-1860050-7	P/o Ghreebaabad Tehsile Bala Kot District Mansehra
1198		Labour	13501-0392348-8	P/o Sanghar Thesile Bala Kot District Mansehra
1199		Labour	13501-6049069-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1200		Labour	13501-8397006-3	P/o Paras Tehsile Bala Kot District Mansehra
1201		Labour	13501-2218667-3	P/o Rajwal Tehsile, Bala Kot District Mansehra
1202		Labour	13501-1430673-5	P/o Shewal Tehsile Bala Kot District Mansehra
1203		Labour	13501-6692930-9	P/o Shal Najaf Tehsile Bala Kot District Mansehra
1204		Labour	13501-0106206-9	P/o Sanghar Tehsile Bala Kot District Mansehra
1205		Labour	13501-9125562-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1206		Labour	13501-5170528-5	P/o Hangri Tehsile Bala Kot District Mansehra
1207		Labour	13501-7606208-1	P/o Sandori sanghar Tehsile Bala Kot District Mansehra
1208		Labour	13501-8712639-7	P/O jarid Tehsile Bala Kot District Mansehar
1209		Labour	13501-1316221-9	P/o Ghanool Thesile Bala Kot District Mansehra
1210		Grounting	13501-2081074-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1211		QC	13501-9522096-9	P/O paras Thesile, bala kot District Mansehra
1212		Labour	13501-0920838-5	P/O ghanool Tehsile Bala Kot District Mansehra
1213		Labour	13501-1776759-9	P/O ghanool Tehsile Bala Kot District Mansehra
1214		Labour	13501-6124825-9	P/O ghanool Tehsile Bala Kot District Mansehra
1215		Labour	13501-0793030-1	P/o Garlat Tehsile Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1216		Labour	13501-7397788-3	P/o Ghanool Thesile bala kot District Mansehra
1217		Labour	13501-7181591-9	P/o Ghanool Thesile bala kot District Mansehra
1218		Labour	13501-8036688-3	P/O Kholiyan Tehsile Bala Kot District Mansehra
1219		QC	13501-9293044-3	P/o Ghreebaabad Tehsile Bala Kot District Mansehra
1220		Labour	13501-4450809-3	P/O ghanool Tehsile Bala Kot District Mansehra
1221		Driver	13501-2137490-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1222		Carpenter	13501-7177536-3	P/o Lkaghan Tehsile Bala Kot District Mansehra
1223		Carpenter	13501-3823301-1	P/o kaghan tehsele bala kot District Mansehra
1224		Carpenter	13501-8033112-3	P/o kaghan tehsele bala kot District Mansehra
1225		Carpenter	13501-5292792-5	P/O Jarid Tehsile Bala Kot District Mansehra
1226		Carpenter	13501-4024186-1	P/o kaghan tehsele bala kot District Mansehra
1227		Carpenter	13501-3418856-1	P/o kaghan tehsele bala kot District Mansehra
1228		Eng	13501-8060433-1	P/O Jarid Tehsile Bala Kot District Mansehra
1229		Store Keeper	13501-1329539-9	P/O ghanool Tehsile Bala Kot District Mansehra
1230		Labour	13501-4965564-3	P/O paras Thesile, bala kot District Mansehra
1231		Labour	13501-1333650-7	P/O Jarid Tehsile Bala Kot District Mansehra
1232		Labour	13501-2903536-5	P/O paras Thesile, bala kot District Mansehra
1233		Labour	13501-9371496-3	P/O paras Thesile, bala kot District Mansehra
1234		Carpenter	13501-9589283-9	P/o kaghan tehsele bala kot District Mansehra
1235		Labour	13501-1349591-9	P/O paras Thesile, bala kot District Mansehra
1236		Welder	13501-0533285-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1237		Welder	13501-9964215-9	P/o kaghan tehsele bala kot District Mansehra
1238		Carpenter	13501-4621628-7	P/O Jarid Tehsile Bala Kot District Mansehra
1239		Carpenter	13501-1741006-3	P/o kaghan tehsele bala kot District Mansehra
1240		Welder	13501-0694635-7	P/O paras Thesile, bala kot District Mansehra
1241		Welder	13501-9719784-5	P/O paras Thesile, bala kot District Mansehra
1242		Welder	13501-5857487-1	P/o Narran Tehsiel Bala Kot District Mansehra
1243		Driver	13501-8587776-1	P/o Phagal Tehsile, District Mansehra
1244		Labour	13501-7947351-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1245		Welder	13501-9352737-9	P/o kaghan tehsele bala kot District Mansehra
1246		Labour	13501-4390278-3	P/O paras Thesile, bala kot District Mansehra
1247		Labour	13501-4876450-7	P/O ghanool Tehsile Bala Kot District Mansehra
1248		Safety Officer	13501-8465967-1	P/O ghanool Tehsile Bala Kot District Mansehra
1249		Labour	13501-8896325-1	P/o Khas & Teesile Bala Kot District Mansehra
1250		Masson	13501-3406774-7	P/O ghanool Tehsile Bala Kot District Mansehra
1251		Welder	13501-4436419-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1252		Labour	13501-1507618-1	P/O ghanool Tehsiel Bala Kot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1253		Labour	13501-4671865-1	P/O paras Thesile, bala kot District Mansehra
1254		Labour	13501-8880025-3	P/O paras Thesile, bala kot District Mansehra
1255		Welder	13501-3582674-9	P/O paras Thesile, bala kot District Mansehra
1256		Welder	13501-0576976-3	P/o kaghan tehsile bala kot District Mansehra
1257		Excivator operator	13501-8199970-3	P/O ghanool Tehsile Bala Kot District Mansehra
1258		Excivator operator	13501-3767755-7	P/O ghanool Tehsile Bala Kot District Mansehra
1259		Saftey Officer	13501-1973691-5	P/O Jarid Tehsile Bala Kot District Mansehra
1260		Labour	13501-1530231-7	P/o Ghanool Tehsile Bala Kot District Mansehra
1261		Driller	13501-4954397-9	P/O ghanool Tehsile Bala Kot District Mansehra
1262		Labour	13501-1336969-1	P/o Garhi Habib Ullah Tehsile Bala Kot District Manshera
1263		Grounting	13501-9987795-1	P/O ghanool Tehsile Bala Kot District Mansehra
1264		Labour	13501-6142888-5	P/O ghanool Tehsile Bala Kot District Mansehra
1265		Driller	13501-2110455-7	P/o Purana Ghora Tehsiel Bala Kot District Mansehra
1266		Cook	13501-5017928-9	P/o Gahnool Thesiel Bala Kot District Mansehra
1267		Cook	13501-5396684-9	P/o Banda Tehsiel Bala Kot District Mansehra
1268		Welder	13501-1341173-9	P/o Jabi Bangiyan Tehsiel Bala Kot District mansehra
1269		Driver	13501-4653993-9	P/o Gahnool Thesiel Bala Kot District Mansehra
1270		Labour	13501-1309614-9	P/O ghanool Tehsile Bala Kot District Mansehra
1271		Labour	13501-1043721-5	P/O ghanool Tehsile Bala Kot District Mansehra
1272		Labour	13501-3188208-7	P/O paras Thesile, bala kot District Mansehra
1273		Cook	13501-6027168-3	P/O Jarid Tehsile Bala Kot District Mansehra
1274		Cook	13501-5614250-1	P/O Sanghar Tehsile Bala Kot Disrtict Mansehra
1275		Labor	13501-7626990-3	Sanghar Tehsil Balakot District Mansehra
1276		Store	13501-4636703-7	Sanghar Tehsil Balakot District Mansehra
1277		Survey Helper	13501-1636469-5	Sehri Post Office Khas Dabryian Sanghar
1278		Labor	13501-7644914-9	Sanghar Tehsil Balakot District Mansehra
1279		Labor	13501-2016212-9	Sanghar Post Office Dabryian
1280		Masson	13501-1652968-7	Dub Paras tehsil Balakot Mansehra
1281		Security Guard	13501-0169961-3	Kiwai Tehsil Balakot District Mansehra
1282		Labor	13501-5143256-9	Kiwai Tehsil Balakot District Mansehra
1283		Excavator Helper	13501-3169850-3	Mohallah Jagdar Sanghar
1284		Excavator Helper	13501-7215541-3	Kiwai Tehsil Balakot District Mansehra
1285		Carpanter	13501-9690810-1	Noori Bhoanja Post Office Fareed Abbad
1286		Labor	13501-1160026-7	Balakot Tehsil Balakot District Mansehra
1287		Labor	13501-4064465-7	Balakot Tehsil Balakot District Mansehra
1288		Labor	13501-7312427-7	Kiwai Tehsil Balakot District Mansehra
1289		Labor	13501-8744921-1	Kiwai Tehsil Balakot District Mansehra
1290		Labor	13501-0147755-7	Kiwai Tehsil Balakot District Mansehra
1291		Labor	13501-0743321-7	Kiwai Tehsil Balakot District Mansehra
1292		Secuirty Guard	13501-1343375-1	Kiwai Tehsil Balakot District Mansehra

S. No.	Name	Position	CNIC Number	Homedress
1293		Cook	82502-8349069-5	Kiwai Tehsil Balakot District Mansehra
1294		Cook Helper	13501-4531068-7	Village Jabri Tehsil Balakot District Mansehra
1295		Cook	13501-8173565-5	Village Jabri Tehsil Balakot District Mansehra
1296		Office Boy	13501-2840642-3	Kapi Galli Tehsil Balakot District Mansehra
1297		Secuirty Guard Bore Mechine	13501-2729231-9	Kapi Galli Tehsil Balakot District Mansehra
1298		Labor	13501-1342763-9	Sanghar Tehsil Balakot District Mansehra
1299		Labor	13501-3967894-9	Sanghar Tehsil Balakot District Mansehra
1300		Security Guard	13501-1245763-9	Sanghar Tehsil Balakot District Mansehra
1301		HTV Driver	13501-8720748-3	Sanghar Tehsil Balakot District Mansehra
1302		HTV Driver	13501-8173795-1	Sanghar Tehsil Balakot District Mansehra
1303		Excevator Operator	13501-9174947-3	Sachan, Sanghar
1304		Excevator Operator	13501-4402320-7	Nori Bhonja, Sanghar
1305		Labor	13501-6189685-7	Kapi Galli, Sanghar
1306		Survey Helper	13501-5845493-9	Kapi Galli, Sanghar
1307		Survey Helper	13501-0792509-1	Baskati, Sanghar
1308		Secuirty Guard	13501-1334361-1	Sandori, Sanghar
1309		Secuirty Guard	13501-368632-9	Kapi Galli, Sanghar
1310		Secuirty Guard	13501-276308-9	Kapi Galli, Sanghar
1311		Mechanic	13501-0133544-9	Barri, Sanghar
1312		Survey Helper	42501-3869574-1	Mohallah Barri, Sanghar
1313		Survey Helper	13501-2770372-9	Village Sanghar
1314		HTV Driver	13501-1571212-3	Village Sanghar
1315		Hse helper	13503-1355040-9	Village Sanghar
1316		Desiel Helper	13501-8851663-7	Village Sanghar
1317		Excavator Helper	42201-7303509-5	Baskaty Sanghar
1318		Cook Helper	135017386847-5	Paras
1319		Sub-Contractor	13501-1652968-7	Paras
1320		Labor	13501-2582882-9	Paras
1321		LABor	13501-3820160-5	Paras
1322		Labor	13501-9951477-3	Paras
1323		Labor	13501-1342763-9	Village Sanghar
1324		Secuirty Guard	13501-6282342-3	Paras
1325		Labor	13501-7626990-3	Sanghar Tehsil Balakot
1326		Secuirty Guard	13501-276308-9	Village Sanghar
1327		Laboratory Helper	37405-7905426-7	Sangar
1328		Laboratory Helper	13501-2276094-7	Sangar
1329		Sweeper	13501-1336558-7	Sangar
1330		Tandori Helper	13501-1333442-9	Sangar
1331		Security Guard	13501-1317187-3	Sangar
1332		HTV Driver	13501-1332442-5	Sangar
1333		Excavator Traniee Helper	13501-0285092-5	Sangar
1334		Excavator Traniee Helper	-	Sangar
1335		Excavator Traniee Helper	13501-1389786-5	Kappi Gali

S. No.	Name	Position	CNIC Number	Homedress
1336		Excavator Trainee Helper	13501-4566227-5	Ghanool
1337		Excavator operator	13501-2212534-3	Sangar
1338		LTV Driver	13501-6853158-9	Sangar
1339		LTV Driver	82203-4006037-7	Balakot
1340		LTV Driver	13501-1311893-7	Sangar
1341		Cleaner	13501-5215536-3	Derian
1342		Loader Operator	13501-7713574-5	Kappi Galli
1343		Tandori	13503-9941351-5	College Doraha Mansehra
1344		Safety Man	13501-079979-7	Kappi Galli
1345		Excavator operator	13501-7527301-3	Sangar
1346		Work Shop Helper	13501-1832356-9	Kewai
1347		Labour	13501-1312851-7	Kewai
1348		LTV Driver	13501-4275006-5	Kewai
1349		HTV Driver	13501-326367-9	Village Sangar
1350		Excavator Trainee Helper		Sanghar
1351		Mess Helper	13501-0265027-1	Sangar
1352		Security Guard	13501-5014530-9	Kapi Gali
1353		Excavator O.P.T	13501-7264011-9	Sanghar
1354		Store Assisstant	13501-9778780-7	Sanghar
1355		Excavator Trainee Helper	13501-7327200-1	Village Sangar
1356		Labour	42201-9127090-5	Balakot
1357		Loader Operator	13501-9348300-9	Balakot
1358		Transit Mixer Driver	13501-5094490-5	Kiwai
1359		Batching Plant Operator	13503-3074254-1	P/O Atar Sheesha Reerh Tehsil & District Mansehra
1360		Security Guard	82203-5745053-3	Kiwai
1361		Capenter	37405-1770539-3	Sangar
1362		Labour	13501-6557064-5	Sangar
1363		Supervisor	13501-2531161-7	Sangar
1364		Labour	13501-3123074-1	Sangar
1365		Capenter	13501-1348524-3	Sangar
1366		Labour	13501-6406757-9	Sangar
1367		Labour	13705-2790178-9	Sangar
1368		Labour	13501-4844533-9	Sangar
1369		Masson	13501-4974224-3	Sangar
1370		Labour	13501-4974224-9	Sangar
1371		Mason	13501-1334337-9	Balakot
1372		Mason	13501-1346800-1	Balakot
1373	Nasir Ali	Labour	13501-8273589-9	Balakot
1374		Labour	13501-1633023-3	Balakot
1375		Labour	13501-9316588-9	Balakot
1376		Labour	13501-6534554-1	Balakot
1377		Labour	13501-4876450-7	Balakot
1378		Mason	13501-2279949-5	Balakot

S. No.	Name	Position	CNIC Number	Homedress
1379		Labour	13501-5584931-7	Balakot
1380		Labour	13501-8679569-5	Balakot
1381		Supervisor	3501-7096127-5	Balakot
1382		Mason	13501-1312951-5	Balakot
1383		Labour	13501-8212617-3	Balakot
1384		Mason	13501-3853957-7	Sangar
1385		Foreman	13501-1325623-3	Sangar
1386		Security Guard	34201-8698433-3	Tehsil Balakot District Mansehra
1387		Security Guard	37405-7283165-7	Por Garhi Habibullah Tehsil Balakot District Mansehra
1388		Driver HTV	61101-1810564-3	Sanghar Tehsil Balakot District Mansehra
1389		Tractor Loader Driver	13503-3676430-9	Muhalla Kalhary Gharbi Baffa Town Tehsil & District Mansehra
1390		Driver HTV	13501-3208656-1	Phagal Tehsil Balakot District Mansehra
1391		Driver HTV	32303-2262755-1	Dabriaan, Sanghar Tehsil Balakot District Mansehra
1392		Trainee Engineer	32303-2262755-1	Kiwai Tehsil Balakot District Mansehra
1393		Supervisor	32303-2262755-1	Sangar
1394		Mason	32303-2262755-1	Sangar
1395		MAson	32303-2262755-1	Sangar
1396		Plumber	32303-2262755-1	Sangar
1397		Helper	32303-2262755-1	Sangar
1398		Helper	32303-2262755-1	Sangar
1399		Helper	32303-2262755-1	Sangar
1400		Steel Fixer	32303-2262755-1	Sangar
1401		Mason	32303-2262755-1	Sangar
1402		Supervisor	32303-2262755-1	Sangar
1403		MAson	32303-2262755-1	Sangar
1404		Mason	32303-2262755-1	Sangar
1405		Helper	32303-2262755-1	Sangar
1406		Plumber	32303-2262755-1	Sangar
1407		labor	13501-4402320-7	Noori Bonjha Tehsil Balakot District Mansehra
1408		labor	82203-8276233-1	P/O Kohala Bagna Tehsil & District Muzaffarabad
1409		Grader Operator	32303-0773572-3	Chah Mehray Wala P/O Kot Addu Hala Tehsil Kot Addu District Muzaffar Garh
1410		Site Supervisor	36302-6362366-1	Chah Taali Wala P/O Rangeel Pur Kaiyaan Pur Tehsil & District Multan
1411		Water Tanker Driver	15501-7632772-9	Pallan Patty Raniyaal P/O Karrora Tehsil & District Shangla
1412		Driver HTV	13503-5947212-9	Balakot
1413		Driver HTV	13501-1293149-7	Budhwar Sanghar Tehsil Balakot District Mansehra
1414		Mechanic	36102-5990961-9	Railway Abadi Muhalla Sheraz Abad Abdul Hakeem District Khanewal
1415		Exceuator Operator	13501-2212534-3	Sanghar tehsil Balakot Distric Mansehra
1416		Driver	13501-7713574-5	Kappi Gali Sangahr Tehsil Balakot District Mansehra

Annexure-11: Pictorial view of LARP Activities of BHPP during Reporting Period

	
<p>A prominent complainant of Mouza Paras receives the allowance voucher on behalf of his sister from LAC/ PIU.</p>	<p>A meeting conducted with contractor's representatives regarding provision of jobs to the local affected communities.</p>
	
<p>A meeting conducted with Livestock department representative regarding provision of livestock trainings in line with LRP provision by consultants NGO.</p>	<p>A meeting conducted with Agriculture department representative regarding provision of agriculture trainings in line with LRP provision by consultants NGO.</p>
	
<p>A meeting conducted with affected community/ DPs of mouza Paras regarding shifting of built-up properties.</p>	<p>A meeting conducted with affected community/ DPs of mouza Sangar regarding nomination of DPs for training and site selection for vocational training by the consultants NGO.</p>





A meeting conducted with affected community/ DPs of mouza Paras regarding site selection for vocational training by the consultants NGO.



A meeting conducted with GRC/ community members of mouza Paras regarding evacuation of remaining built-up properties.



A meeting conducted with ADC/ Revenue department officials regarding pending compensation payments and shifting of remaining graves in the affected communities.



The official of revenue department placing notices on prominent places at Mouza Paras for the information of all concerned.



A meeting conducted with consultants NGO regarding review of NGO progress at PIU office, Balakot.



A meeting conducted with concerned Patwari regarding issuances of notices to the affected communities of Mouza Paras.