

Land Acquisition and Resettlement Plan Implementation Internal Monitoring Report

Reporting Period: July-October 2022
November 2022

Pakistan: Balakot Hydropower Development Project Mouza Ghanool

Prepared by Project Implementation Unit, Pakhtunkhwa Energy Development Organization for the Asian Development Bank.


This land acquisition and resettlement plan implementation internal monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. Your attention is directed to the "terms of use" section of this website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

PROJECT IMPLEMENTATION UNIT (PIU)
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION (PEDO)
GOVERNMENT OF KHYBER PAKHTUNKHWA



BALAKOT HYDROPOWER DEVELOPMENT PROJECT
LOAN No.: ADB 4057-PAK & AIIB 8397-PAK



LARP IMPLEMENTATION INTERNAL MONITORING REPORT

On
1st Sectional-Land Acquisition & Resettlement Plan (LARP)
Implementation
 of
(Sub-Section, Mouza Ghanool)
(July – October 2022)
 Date of Submission: October 20, 2022

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1-1
1 INTRODUCTION	1-6
1.1 Project Background	1-6
1.2 Project Objectives.....	1-6
1.3 Project LARP's Description.....	1-7
1.3.1 Sub-Section of Mouza Ghanool (under 1 st Sectional LARP)	1-7
2 NEED FOR INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION.....	2-9
2.1 Internal Monitoring Requirements of LARPs	2-9
2.2 Objectives of the Internal Monitoring Report	2-9
2.3 Monitoring Indicators	2-9
3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHP PROJECT	3-1
3.1 LARP's Implementation and Monitoring Set-up.....	3-1
3.2 Project Steering Committee	3-1
3.3 Disbursement of Allowances by LAC/ PIU	3-1
4 LARP IMPLEMENTATION PROGRESS REVIEW	4-2
4.1 LARP Implementation Progress in reporting period	4-2
4.2 Overall Summary of LARP Implementation in Sub-Section (Mouza Ghanool).....	4-2
4.2.1 Disbursement of Trees Compensation in Mouza Ghanool	4-3
4.2.2 Pending Payment of Land Compensation in Mouza Ghanool of Sub-Section-1	4-4
4.2.3 Payment of Allowances by LAC/ PIU in Mouza Ghanool of Section-1	4-6
4.2.4 Mouza Specific, Hydropower Component and Acquired Land under Linear Map.....	4-6
5 LARP IMPLEMENTATION MONITORING SET-UP, EXHAUSTIVE EFFORTS, CONSULTATIONS, PARTICIPATION AND INFORMATION DISCLOSURE.....	5-1
5.1 LARP Implementation Monitoring Set-up and Exhaustive Efforts.....	5-1
5.2 Community Consultations/ Meetings.....	5-2
5.2.1 Issues/ Concerns during Consultation Meetings with APs/ DPs	5-2
5.3 Coordination Meetings with District Revenue Officials	5-3
5.4 Dissemination of LARP related Information through Print and Social Media	5-4
6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY	6-5
6.1 Gender Issues/ analysis in LARP's Implementation	6-5
7 LIVELIHOOD SUPPORT INTERVENTION MEASURE	7-6
7.1 Long-Term Project Based Employment	7-6
7.2 Short-Term Project Based Employment.....	7-6
8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING.....	8-7
8.1 Grievance Redress Mechanism	8-7
8.2 LARP Implementation Plan.....	9-8

LIST OF TABLES

Table 1.1: Sectional, Mouza and Component wise Summary of Acquired Land with No. of DPs/ APs of BHP Project.....	1-7
Table 4.1: Summary of Sub-Section of Mouza Ghanool LAR Impacts and Entitlement Categories of BHP Project	4-3
Table 4.2: Summary of Gender Wise Progress of Land Compensation of Paid and Unpaid APs/ DPs of Principal Acquaintance Roll and Inheritance Mutation So Far (As of September 2022).....	4-3
Table 4.3: Summary of Mouza (Village) specific APs/ DPs Progress of Disbursement of Trees Compensation (As of September 2022)	4-4
Table 4.4: Summary of Impediments causing delay in Payment of Land Compensation in Mouza Ghanool of Section-1	4-5
Table 4.5: Mouza wise Progress of Disbursement of Vulnerability Allowance and No. of APs and Disbursement percentage	4-6
Table 4.6: Showing Status of LARP's Implementation of Sub-Section-1 of Mouza Ghanool.....	4-6
Table 5.1: Summary of Community Consultation Meetings with APs/ DPs (July-Sep 2022).....	5-2
Table 5.2: Issues/ Concerns of APs/ DPs and Response from the project team.....	5-2
Table 5.3: Summary of Coordination Meetings with District Administration	5-3
Table 7.1: Summary of Skilled and Un-Skilled labors working.....	7-6
Table 8.1: Updated Action Plan for 1 st Sectional LARP's Implementation of BHP Project	9-8

LIST OF FIGURES

Figure-1: Location Map of 1 st Sectional (Mouza Ghanool) LARP's	1-8
--	-----

LIST OF ANNEXURES

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB	9-11
Annexure-2: Compensation and Allowance Voucher/ Payment Receipt.....	9-20
Annexure-3: Litigant APs with pending title disputes and court cases (Mouza Ghanool).....	9-22
Annexure-4: Community Consultation Meetings Report and Attendance Sheet (APs /DPs)....	9-25
Annexure-5: List of Paid and Unpaid DPs of Land and Trees Compensation Amount.....	9-27
Annexure-6: ADC Mansehra, Meeting Minutes	9-32
Annexure-7: Advertisement in Newspaper and Social Media Link (Local Urdu Language).....	9-33
Annexure-8: Information Brochure in Local Urdu Language for DPs	9-34
Annexure-9: Notification of Allowances disbursement committee at LAC/ PIU	9-35
Annexure-10: Notification of GRM and Grievances Redressal Committee	9-37
Annexure-11: List of Skilled and Un-Skilled Employment by Contractors	9-39

Annexure-12: Pictorial view of LARP's Activities of BHP Project during Reporting Period..... 9-41

ABBREVIATIONS

ADB	Asian Development Bank
AIIB	Asian Infrastructure Investment Bank
AC	Assistant Commissioner Assistant Director
AD	Assistant Director
AP/AH	Affected Person/Affected Household
BOR	Board of Revenue
CNIC	Computerized National Identity Card
C&W	Communication & Works
DC	Deputy Commissioner
DP	Displaced Person
ERM	External Resettlement Monitor
EMR	External Monitoring Report
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
IMR	Internal Monitoring Report
IR	Involuntary Resettlement
KP	Khyber Pakhtunkhwa
M & E	Monitoring and Evaluation
NTP	Notice to Proceed
No	Number
PEDO	Pakhtunkhwa Energy Development Organization
LAA	Land Acquisition Act 1894
LAC	Land Acquisition Collector
LAR	Land Acquisition and Resettlement
LARP	Land Acquisition and Resettlement Plan
OPL	Official Poverty Line
PC-1	Planning Commission- 1
PSC	Project Steering Committee
PD	Project Director
PIU	Project Implementation Unit
PMC	Project Management Consultants
PRM	Pakistan Resident Mission
RS	Resettlement Specialist
SPS	Safeguard Policy Statement
SAIMR	Semi-Annual Internal Monitoring Report
TLA	Tehsildar Land Acquisition

EXECUTIVE SUMMARY

1. PIU is implementing the Balakot Hydropower Project (BHPP) with the financial assistance from Asian Development Bank (ADB) and Asian Infrastructure Investment Bank (AIIB). The project will (i) improve energy security by increasing the clean energy share in the country's energy mix currently dominated by thermal power generation; (ii) boost the economy and promote revenue generating investments in the hydro-abundant Khyber Pakhtunkhwa Province; and (iii) build capacity and awareness on climate change impacts, adaptation and mitigation measures. The project has been divided into two sections for construction purposes; therefore, two (2) separate LARPs (section-wise) were prepared. 1st Sectional LARP (Mouza Ghanool and Sangar) approved by ADB on dated July 27, 2022¹. The 2nd sectional LARP (Mouza Paras and Bela Sacha) has been submitted to ADB for approval on dated September 21, 2022.

2. Implementation of LARP's is monitored internally by the PIU and Internal Monitoring Reports are shared with ADB. This LARP implementation status internal monitoring report covering only sub-section of Mouza Ghanool under 1st Sectional (Mouza Ghanool and Sangar) LARP implementation progress for the period from July- September 2022 of BHP project. The LARP's implementation process started on dated August 2, 2022 by the LAC office of revenue department Mansehra. The LARP implementation and monitoring constraints faced due to involvement of revenue department staff in flood affected areas and frequent transfer by the land revenue department staff which caused delays in preparation of acquaintance roll and retrieval of compensation payment. Additionally, 3 out of 3 DPs are eligible for vulnerability allowance in entire mouza of Ghanool and no further severity impact allowance (s) admissible to any DPs as per approved LARP. In spite of encountered hurdles, exhaustive efforts have been continued by the PIU and PMC staff, who approached the remaining unpaid DPs, facilitated DPs in resolution of impediments as well as in processing of claims and documented the statements for DPs having legal and administrative impediments. The total of land 91 DPs were impede due to various reasons like 14 dispute/ court cases, 8 DPs working abroad/ out of city, 13 DPs inheritance mutation issue, 32 DPs disinterested due to meager amount compensation, 4 DPs Juvenile/ lacking of computerized national identity card and 20 DPs out of village. All those unpaid DPs are documented under the Guidance Note on handling compensation cases with legal and administrative impediments of ADB annexed at **Annexure-1**. The sample copies of scanned impediments documents recorded are annexed at the end of this report as **Annexure-3**.

3. As per approved LARP total acquired land 30.95 kanal (3.87 acres) of total 126 owners/ DPs and total of 192 trees affected of 100 owners/ DPs in entire mouza Ghanool. However, it is pertinent to mention that due to affected inheritance mutation of land owned by deceased DPs and inclusion of names of their legal heirs as additional DPs for same awarded amount and quantum of acquired land by the revenue department and after mutation additional 36 DPs (without double counting) have been added as legal heirs thus bringing the total number of lands affected 162 DPs and 136 of trees affected DPs and there is no change in the overall amount. As per approved LARP an amount of PKR 1.66 million (60.2. %) of total amount of land compensation payable PKR 2.76 million has been disbursed to 71 (43%) out of total 162 DPs (126 DPs of approved LARP and 36 DPs of inheritance mutation so far) for land compensation of 16.0675 kanal (2.01 acres) (52 %)

¹ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

out of total 30.95 kanal (3.87 acres) in mouza (villages) Ghanool sub-section of BHP project. Accordingly, for trees compensation, 70 (52 %) out of total 136 DPs (100 DPs of approved LARP and 36 DPs of inheritance mutation so far) have been received an amount of PKR 1.445 (57.84 %) out of total 2.499 million. The unpaid trees affected 66 DPs were impeded due to various reasons like 14 DPs dispute/ court cases, 8 DPs working abroad/ out of city, 11 DPs inheritance mutation issue, 24 DPs disinterested due to meager compensation amount, 4 DPs Juvenile/ lacking of computerized national identity card and 5 DPs are out of village. Overall status of disbursement of LARP (land and non-land assets compensation and allowances) mouza/ village of Ghanool have been given in subsequent chapter 4. A scanned copy of land and non-land assets compensation and allowance voucher (payment receipt) are annexed at **Annexure-2** The following summarized **Table ES-1** shows the paid and unpaid DPs and compensation amount under each category.

Table ES-1: Summary of Paid and Unpaid DPs under each Category

(Amount in PKR)

Mouzas (Villages)	Compensation Category													
	(As per Approved LARP & Additional DPs due to Inheritance Mutation/ as per LARP implementation)													
	DPs of Affected Land							DPs of Affected Trees						
	No. of DPs as per LARP	Additional DPs due to Inheritance Mutation (so far)	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Additional DPs due to Inheritance Mutation (so far)	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount
Ghanool	126	36	162	71	1,663,667	91	1,085,463	100	36	136	70	1,445,448	66	1,053,502
Total	126	36	162	71	1,663,667	91	1,085,463	100	36	136	70	1,445,448	66	1,053,502
Amount in Million					1.66		1.085					1.45		1.054

4. The field staff of PIU and PMC thoroughly supported the revenue department staff to expedite the disbursement of compensation to the DPs of sub-section of Mouza Ghanool. The field data for LARP (1st sectional) are collected by PMC/ PIU field staff and prepared all the requisite documents about legal impediments of unpaid DPs. To accelerate the progress of disbursement of compensation, PMC and PIU staff conducted consultation meetings and awareness campaign to outreach the DPs and local community in the affected mouza of Ghanool and such consultation meetings were recorded as an activity report. A scanned copy of recorded activity report is added as **Annexure-4**. The requested mouza of Ghanool have now been claimed as all exhaustive efforts on the part of PIU and PMC have been made. The additional measures undertaken by the project through an IVS (independent valuation study) to validate replacement rates after IVS assessment and will be fulfill all gaps (increase/ decrease) to the DPs. However, all the DPs of mouza Ghanool, already informed through Information brochure of LARP in Urdu language. Therefore, the LARP

implementation status internal monitoring report for July-October 2022 is prepared for confirming full implementation of LARP² and seek clearance of sub-section of Mouza Ghanool only.

5. The PIU is committed to complete the implementation process of LARP in the entire project affected mouzas. However, on the basis of LARP's implementation progress achieved in the reporting period the PIU requested the ERM to validate the compensation and allowances of DPs of mouza Ghanool and showing in green colour available at table 4.6 in chapter-4 and documented all exhausted efforts to outreach unpaid DPs having legal and administrative impediments in sub-section of 1st sectional (mouza Ghanool only) till October 2022. The detail list/ scheme of number of paid and unpaid DPs land plots is added at **Annexure-5**.

6. The findings of the LARP implementation IMR revealed that compensation payments of unpaid DPs 91 in sub-section of mouza Ghanool of Section-1, are impeded due to various reasons. One DP corresponds to 1 land plot, therefore there are 91 plots of land that are unpaid out of the total of 126 land plots. The total of 91 DPs were impeded due to various reasons like 14 DPs having dispute/ court cases, 8 DPs working abroad/ out of city, 13 DPs inheritance mutation issue, 32 DPs disinterested due to meager amount compensation, 4 DPs Juvenile/ lacking of computerized national identity card and 20 DPs are out of village. None of the DPs either paid or unpaid have been dislocated in entire mouza Ghanool. . Following summarize table of unpaid APs/ DPs of each category in Mouza Ghanool is presented below **Table ES-2**.

Table ES-2: Summary of Unpaid DPs under each Category

(Amount in PKR)

Section wise Mouzas (Villages)	Stay Order by Civil Court		DPs out of city/ Country		DP Inheritance Mutation under process		DPs with Meager Amount		DPs Juvenile (under the age of 18)		Communal Land		DPs Out of Village		Total No. of DPs Unpaid	Total un-paid Land Parcel (Kanal)	Total Unpaid Amount						
	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)				Amount					
Ghanool	14	4.13	312,982	8	3.21	246,175	13	3.58	276,905	32	0.56	43,906	4	0.095	7,429	0.95	14,755	20	2.35	183,310	91	14,8834	10,85463
Total	14	4.13	312,982	8	3.21	246,175	13	3.58	276,905	32	0.56	43,906	4	0.095	7,429	0.95	14,755	20	2.35	183,310			

7. The safeguard management set-up at PIU is responsible for regular coordination meeting, approaching concerned tehsils offices of district Mansehra to accelerate LARP implementation progress for disbursement of payment of land and non-land assets, ensuring availability of LARP's fund at the district treasury, close liaison with unpaid APs/ DPs, resolving of grievances of APs/ DPs, maintaining all sorts of LARP's related record and preparation and submission of regular reports to ADB. The safeguard team headed by Deputy Director Social & Resettlement responsible

² Full implementation of LARP construe that the all-payable DPs have been fully compensated and unpaid DPs having impediments are approached and documented while the pending compensation costs are secured in the district treasury i.e., the escrow account to ensure unpaid DPs having impediments are paid their entitled compensation as and when they approach after resolving their issues.

for implementation of LARP's supported by Deputy Director Land Acquisition and Patwaris. The BHP Project staff regularly conducted meeting with DC, Mansehra and revenue department including AC, Tehsildar and Patwari (land record keeper) of Tehsil concerned to ensue disbursement of all types of compensation and allowances on fast tracking and disburse the meager compensation amount to the unpaid APs/ DPs as soon as possible. The minutes of meeting with revenue official/ ADC are annexed at the end of this report at **Annexure-6**.

8. In order to expedite the LARP's implementation process, Project Implementation Unit (PIU) supported by PMC has disseminated LARP related information to all concerned APs/ DPs which include but not limited to; Installation of 14-banners at public offices such as AC/ Tehsildar office Balakot service delivery center at Balakot, and public places Jamia Masjid's of Ghanool and Kapi Gali Sangar, and notable place in the project area of mouza Ghanool. Under exhaustive efforts, the PIU produced information related to LARP's implementation through advertisements published in local newspaper, and through social media were transmitted and advising APs/ DPs for receiving compensation amount from the concern revenue department. A copy of advertisement and link of social media are annexed at the end of this report at **Annexure-7**. To inform the APs/ DPs to receive their compensations posters are displayed at main mosques of the targeted mouza's and concerned Balakot tehsil offices and service deliver center. Moreover, the PIU has ensured announcements through loud speakers on regular basis for the information of APs/ DPs regarding their compensation. The additional measures undertaken by the project through an IVS (independent valuation study) to validate replacement rates are already communicated to the APs/ DPs through Information brochure of LARP in (local) Urdu language for wide dissemination among the APs/ DPs in the affected mouza-Ghanool of project. The process RFP for IVS has been completed and selection process will conclude in last week of October 2022. . The process of dissemination of information broacher is going on till the complete payment of compensation and allowances in the affected mouza. A scanned copy of information broacher of LARP's in Urdu/ local language available as an annexed at the end of this report at **Annexure-8**.

9. Similarly, LAC (revenue department) and PIU supported by PMC is responsible for all types of payments of allowances. In the affected mouza Ghanool no other allowance admissible as per approved LARP except only vulnerability allowance is admissible to the entitled DPs. There are 3 DPs falling under this category, all 3 DPs have been paid the vulnerability allowance in addition to their land compensation. None of the DPs fall under the unpaid category. All the eligible 3 DPs for vulnerability allowance are entitled out of total 162 DPs and no further DPs are eligible in the remaining 91 unpaid DPs for any sort of allowances. An allowances disbursement committee has been constituted under the chairmanship of Additional Deputy Commissioner (general) Mansehra along with Deputy Director social and resettlement of PIU and supported by PMC. The committee members keenly examine every single case with assistance of PIU/ PMC field staff in order to ascertain the required information for considering any individual for a particular allowance. The LAC/ PIU staff after completing all the verifications out in the field, then the vouchers are accordingly signed and issued to the eligible APs/ DPs. The notification of the LARP's committee for allowances is annex at the end of report at **Annexure-9**.

10. The project GRM is fully operational and notified on January 3, 2022. The field level GRC has been notified on September 15, 2022. All the APs/ DPs and local community of mouza Ghanool are fully informed on project based GRC available to them through community consultation

meetings and also mentioned in the LARP's broacher. At present, no complaints/ application has been received and recorded so far of mouza Ghanool. The notification of GRM and GRC committee are annexed at the end of this report at **Annexure-10**.

11. The LARP's provisioned for employment of local laborers and members of DPs. PIU continued follow up with contractors for providing job opportunities to the locals (DPs). The contractor has already strongly intimated by PIU to provide job opportunities to the affected community on priority basis either skill or unskilled. The affected community (locals) are aware about the job opportunities through community meetings and meetings with local administration at tehsil and district level. The contractor has submitted monthly progress report including data/ information of employed persons locally/ affected community. Similarly, the Deputy Director social and resettlement of PIU regularly monitored the locally employed persons with the contractors. As per the contractor's record and information verified during project site visits, the project contractors have employed a total of 100 persons as short-term employment (skilled and un-skilled jobs) of which 95 (95 %) work force has been employed from project affected area. All of the 95 persons are local while 17 out of 95 work force employed from mouza Ghanool only. Similarly, long-term project-based employment which is related to output-4 of the project including, relevant training facilitation support under the livelihood restoration plan (LRP) will be provided i.e., Training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with micro-finance institution, to the DPs/ APs or as per the local requirements particularly unemployed youths covering both men and women for relevant skill improvement/ capacity building to reduce impact on their livelihood during project implementation. All such training link and included in draft LRP of BHP project which will be finalized and conducted by an NGO. The anticipated date of NGO mobilization will be March 2023 and as per updated ToR, LRP will be finalized and approved in Q4 of 2023 and will be shared with all stakeholders before implementation by NGO. A list of skilled and un-skilled employed persons by the contractors during the reporting period available as an annex at **Annexure-11**.

1 INTRODUCTION

1.1 Project Background

1. The Islamic Republic of Pakistan has received a loan for “Balakot Hydropower Project”, from Asian Development Bank (ADB) loan No. 4057 PAK and Asian Infrastructure Investment Bank (AIIB) loan No. 8397 with the cost of US\$ 665 Million including counterpart fund of US\$ 115 Million for entire BHP project. The project is executed by Energy and Power Department, Government of Khyber Pakhtunkhwa and implementing by Pakhtunkhwa Energy Development Organization (PEDO) through Project Implementation Unit (PIU). This is LARP implementation status internal monitoring report on LARP’s implementation for the period from July-September 2022 of only mouza Ghanool of BHP Project.

2. The Khyber Pakhtunkhwa Energy and Power Department (KPEPD) is the executing agency (EA) and Pakhtunkhwa Energy Development Organization (PEDO) is the implementing agency (IA). The project implementation unit (PIU) was established in May, 2019 at PEDO office, Peshawar to manage all the project activities associated with LARP. The PIU is headed by a Project Director responsible for execution and implementation of LARP and also to ensure the availability of funds for LARP’s implementation. The Project Director PIU, with the assistance of Deputy Director Social & Resettlement, Deputy Director Land Acquisition and other staff is responsible for the timely updating, implementation and monitoring of LAR activities.

3. BHP Project is classified as category “A” because the involuntary resettlement impact of ADB supported project are considered significant as more than 200 persons are experiencing major impact i.e., losing 10 % or more of their productive assets or physically relocated.

1.2 Project Objectives

4. The Balakot Hydropower Project aims to develop a 300 MW run-of-river hydropower scheme on the Kunhar River in Kaghan Valley, between Balakot and Kaghan, Manshera District of Khyber Pakhtunkhwa, Pakistan. The project is aligned with the carbon footprint reduced, and energy sector made more renewable, efficient and reliable. The Project has the following major objectives to achieve:

- **Climate-resilient hydropower plant commissioned:** A 300 MW hydropower plant will be commissioned near Balakot City in Khyber Pakhtunkhwa Province;
- **Capacity for climate change risk management in hydropower production enhanced:** Awareness will be developed among the communities with specific training for women and youth groups to serve as climate change leaders;
- **Pakhtunkhwa Energy Development Organization’s revenues from indigenous resources increased.** PEDO will supply one-third of the electricity generated from the 300 MW hydropower plant to the Peshawar Electricity Supply Company and the rest to the National Transmission Dispatch Company Limited;
- **Income-earning opportunities and skills for local communities increased.** During construction, the local population will benefit from job opportunities, commercial activities, and material supply. The project will generate more than 1,200 skilled and unskilled jobs for male and female workers, of which about 40% will be sourced locally.

1.3 Project LARP's Description

5. Resettlement Monitoring and Evaluation is an integral part of the social safeguard requirements (Involuntary Resettlement and Indigenous Peoples), including the land acquisition and resettlement (LAR) process covering the preparation, implementation and monitoring of Land Acquisition & Resettlement Plans (LARP). This is a requirement under ADB's Safeguard Policy Statement 2009 (SPS) and the corresponding loan and project agreements. The BHP project has been divided into two sections for construction purpose; therefore, two (2) separate LARPs (section-wise) were prepared for the entire project. The 1st sectional LARP (mouza Ghanool and Sangar) was approved by ADB on July 27, 2022³ while the 2nd sectional LARP (mouza Bela Sacha and Paras) has been submitted to ADB for approval on September 21, 2022. Therefore, this LARP implementation status internal monitoring report prepared for only sub-section of mouza Ghanool under 1st sectional LARP's (mouza Ghanool and Sangar). More information of the project sections, component of BHPP, mouza, acquired land affected (only) and number of APs/ DPs has been summarized below in **Table 1.1**.

Table 1.1: Sectional, Mouza and Component wise Summary of Acquired Land with No. of DPs/ APs of BHP Project


S. No.	Section	Name of Mouzas (Villages)	Component of BHPP	Acquired Land in Kanals/ (Acres)	Total No. of Land Plots	Land affected No. of AHs/ DPs		Total No. of Land AHs/ DPs (so far)
						As per approved LARP	Additional No. of AHs/ DPs due to Inheritance Mutation (as per LARP implementation)	
1	1	Ghanool	Surge Shaft and access road to Surge Shaft	30.95/ (3.87)	126	126	36	162
Total				30.95/ (3.87)	126	126	36	162

1.3.1 Sub-Section of Mouza Ghanool (under 1st Sectional LARP)

6. Based on approved 1st sectional LARP of the project, BHPP component comprises of Surge Shaft and access road to Surge Shaft in Mouza Ghanool. A land of 30.95 kanal (3.87 acres) has been acquired for the above-mentioned Dam component/ infrastructure of under section-1. As per LARP's implementation in mouza Ghanool under paid land of 16.0675 Kanal (2.01 acres) (51.91 %), comprising maximum 2.821 kanal (0.353 acres) (17.55 %), minimum 0.0133 kanal (0.00166 acres) (0.083 %), and average 0.0278 kanal (0.0347 acres) (1.41 %) of land impacted as per paid DPs and no severity impact occurred. Similarly, under unpaid land of 14.8825 Kanal (1.86 acres) (48.08 %), comprising maximum 1.466 kanal (0.183 acres) (9.85 %), minimum 0.0023 kanal (0.00029 acres) (0.015 %), and average 0.156 kanal (0.0195 acres) (1.048 %) of land impacted as per unpaid DPs and no further severity impact occurred. Location map of the Mouza Ghanool under Section-1 is as under as **Figure-1**.

³ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

Figure-1: Location Map of 1st Sectional (Mouza Ghanool) LARP's



2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION

2.1 Internal Monitoring Requirements of LARPs

7. The LARP implementation is internally monitored by the safeguard's unit in PIU and an External Monitor is engaged to review and validate the monitoring progress and deliver external monitoring reports. Internal monitoring is conducted on semi-annual basis and this LARP implementation internal monitoring report for the period from July-September 2022 for only sub-section of mouza Ghanool of BHP project. The progress of disbursement of land and non-land compensation remained low due to frequent transfer of revenue department staff and deployment of revenue staff in flood affected area during monitoring period. In this LARP internal monitoring report areas of Mouza Ghanool (under 1st section) have been claimed for clearance as all exhaustive efforts on part of PIU and PMC have been made during monitoring period of July-October 2022.

2.2 Objectives of the Internal Monitoring Report

8. This internal monitoring report presents the safeguards management progress achieved, coordination and consultations efforts carried out to mobilize and assist the APs/ DPs for receiving payment of compensation and redress their grievances. It summarizes the progress on following aspects:

- Delivery of compensation for assets and entitled allowances.
- Collection of APs data and preparation of LAR database.
- LAR issues and progress.
- Activities and actions for the compensation of payment to the APs/ DPs with which efforts were implemented by recording additional documentation as required under ADB's SPS 2009 guidance notes of handling of compensation cases with legal and administrative impediments.
- Community consultation and information dissemination activities performed for compensation disbursement.
- Updates on recording, and handling of grievances; and
- Employment (skilled/ un-skilled) data of APs and local community who got opportunity in the construction work.

2.3 Monitoring Indicators

9. Specific monitoring benchmarks are based on the approved LARP and cover the following:
- Mouza/ (village) wise disbursement of compensation and status of land acquisition in Mouza Ghanool of BHP project;
 - Information campaign and consultation with APs;
 - Status of land acquisition and payments on land compensation;
 - Status of trees and structures compensation;
 - Status of payment for all admissible allowances;
 - Income restoration activities; and
 - Ensure gender mitigation measures (complaints/ grievances) in the LARP are adhered during the LARP implementation internal monitoring and reporting process.
 - Employment opportunities.

3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP PROJECT

3.1 LARP's Implementation and Monitoring Set-up

10. The safeguards management set-up placed in the PIU as responsible entity for timely and smooth implementation of LARP for BHPP. Under supervision of the Project Director, PIU staff kept a close liaison with the LAC, district land revenue offices and the DPs to facilitate them in processing of compensation claims and deliver compensation of the displaced person. The safeguards set-up of PIU headed by Project Director include Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Deputy Director Environment/ HSE and Gender and Patwari revenue. In addition, the Land Acquisition Collector from District Land Revenue Department with land revenue staff is supporting PIU/ PMC in land acquisition and payment of awarded compensation under LAA 1894.

3.2 Project Steering Committee

11. The Project Steering Committee comprises under the Chairmanship of Additional Chief Secretary, Khyber Pakhtunkhwa and Deputy Commissioner Mansehra. During reporting period no PSC meeting have been conducted as PSC meeting conducted on need bases. However, DC Mansehra, directed the revenue staff to ensure disbursement of land compensation and allowances on fast tracking to the unpaid APs/ DPs.

3.3 Disbursement of Allowances by LAC/ PIU

12. LAC/ PIU is responsible for payments of allowances such as severity, vulnerability shifting allowance for house/ commercial, transition allowance, house rent, business, electricity, structure relocation, household dislocation and business moving assistance. For this purpose, an allowances disbursement committee (notification annexed at **Annexure-9**) has been constituted at the office of LAC/ DC under the chairmanship of Additional Deputy Commissioner (ADC) along with Deputy Director Social & Resettlement. The committee members keenly examine every single case with assistance of PIU field staff in order to ascertain required information for considering any individual for a particular allowance. The PIU staff after completing all the verifications out in the field, submit its report to the committee and then the vouchers are accordingly signed. As soon as the committee completes its review and signed the cases, cheques are issued to the eligible APs (various photographs annexed at **Annexure-12**).

4 LARP IMPLEMENTATION PROGRESS REVIEW

4.1 LARP Implementation Progress in reporting period

13. As per LARP, the compensation and admissible allowances for land and above land assets awarded under LAA 1894 was deposited in district treasury at disposal of land acquisition collector (LAC) assigned by the Land Revenue Department in the District Mansehra for completing land acquisition process and disbursement of awarded compensation and disbursement of allowances. Disbursement of land and non-land compensation awarded under law commenced on 2nd August 2022 by the land acquisition collector in district revenue department. Similarly, all the admissible allowance mentioned are also paid by LAC/ PIU supported by PMC. The field staff of PIU and PMC thoroughly supported the revenue department staff to expedite the disbursement of compensation and allowances to the DPs. The field data for sub-section-1 are collected by PIU/ PMC field staff and prepared all the requisite legal impediments of unpaid DPs. To accelerate the progress of disbursement of compensation PIU and PMC staff conducted consultation meetings in affected mouzas at community level and individually with all the DPs to receive due compensation amount and also provided LARP information brochure (in urdu local language). Announcement in village masjid were made to collect all sorts of compensation and allowances amounts. In the Jumma prayers these announcements were repeated. 14-Banners were displayed in the village/ mouzas prominent places. Advertisements in newspaper and on social media were made for receiving compensation and allowances amount from the concern tehsil revenue department.

14. The PIU and PMC staff during reporting period (July-September 2022), conducted continuous exhaustive efforts accomplished through the utilization of all sources to inform and mobilize all the unpaid APs/ DPs in the affected mouzas/ villages of Ghanool (Section-1) to get compensation and allowances of their acquired land, affected trees and resolve their issue related to land. The overall compensation payment and allowances details of mouza (Ghanool) during reporting period are presented as under.

4.2 Overall Summary of LARP Implementation in Sub-Section (Mouza Ghanool)

15. Under the land award of section-11 of LAA 1894, acquaintance roll has been prepared for the entire affected land and non-land assets of mouza Ghanool of Section-1 by the LAC of land revenue department of district Mansehra. According to "land award" a total of 30.95 kanals (3.87 acres) of land of 126 DPs has been acquired for sub-section-1 of Mouza Ghanool of the project. All the "awarded amount" compensation of land and trees only has been deposited in the district treasury department by the Pakhtunkhwa Energy Development Organization (PEDO). The table below indicates that by end of October, 2022 an amount of PKR 1.626 million (60.2 %) of total amount of land compensation payable PKR 2.76 million has been disbursed to 71 (44%) out of total 162 DPs (including 126 DPs of approved LARP and 36 DPs of inheritance mutation so far) for land compensation of 16.0675 kanal (2.01 acres) (52 %) out of total 30.95 kanal (3.87 acres) in only mouza Ghanool of BHP project. Similarly, 70 (52 %) out of total 136 DPs (100 DPs of approved LARP and 36 DPs of inheritance mutation so far) have been disbursed an amount of PKR 1.445 (58 %) out of total 2.499 million of trees compensation. It is pertinent to mention that due to affected inheritance mutation of land owned by deceased DPs and inclusion of names of their legal heirs as additional DPs for same awarded amount and quantum of acquired land by the revenue department and after mutation 36 DPs have been added as legal heirs thus bringing the total number of lands affected 162 DPs and 136 of trees affected DPs and there is no change in the overall amount. For comparative

analysis, Mouza specific summary of compensation, disbursement for LAR impacts, (land & trees) and progress of payments achieved during reporting period (July-October 2022) are presented in the below **Table 4.1, 4.2 & 4.3**.

Table 4.1: Summary of Sub-Section of Mouza Ghanool LAR Impacts and Entitlement Categories

(Amount in PKR)

S. No.	Type of Compensation & Allowances of sub-section of Mouza Ghanool	Total DPs and Payable Payment				Progress During Reporting Period (July- September 2022)			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation (So Far)	Total DPs (Approved LARP + inheritance Mutation (So Far)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation (Awarded)								
	Mouza Ghanool	2.76	126	36	162	1.66	1.085	71	91
	Total Land Compensation Amount	2.76	126	36	162	1.66	1.085	71	91
2	Non-Land Compensation								
	Trees Compensation	2.499	100	36	136	1.445	1.054	70	66
3	Other Allowances								
	Vulnerability Allowance	0.189	3	0	3	0.189	0	3	0
	Grand Total of (Land & Non-Land Compensation & Allowances Amount)	5.448	229	72	301	3.29	2.194	144	157

Table 4.2: Summary of Gender Wise Progress of Land Compensation of Paid and Unpaid DPs of Mouza Ghanool (As of October 2022)

(Amount in PKR)

S. No.	Sub-Section Mouza (Village)	No. of DPs of Land									Paid DPs and Paid Compensation Amount							
		No. of DPs as Per Approved LARP			Additional DPs of inheritance Mutation (So Far)			Total No. of DPs as per Approved LARP + Inheritance Mutation)			Paid DPs (Approved LARP + Inheritance Mutation)			Paid Land Compensation Amount			Total Land Compensation Amount Awarded	Percentage of Paid Land Compensation Amount
		Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total		
1	Ghanool	63	63	126	23	13	36	86	76	162	44	27	71	1,269,542	394,125	1,663,667	2,763,901	60.2
	Total	63	63	126	23	13	36	86	76	162	44	27	71	1,269,542	394,125	1,663,667	2,763,901	60.2
		Amount in Million											1.27	0.394	1.66	2.76		

4.2.1 Disbursement of Trees Compensation in Mouza Ghanool

16. In the reporting period (July-October 2022), till now PKR 1.445 (57.84 %) out of total 2.499 million compensation amount of trees has been disbursed to 70 (52 %) out of total 136 DPs in entire mouza of Ghanool. The unpaid trees compensation amount PKR 1.05466 million of unpaid 66 DPs were impeded due to various reasons like 14 DPs dispute/ court cases, 8 DPs working abroad/ out of city, 11 DPs inheritance mutation issue, 24 DPs disinterested due to meager compensation amount, 4 DPs Juvenile/ lacking of computerized national identity card and 5 DPs are out of village. The slow progress of trees compensation amount disbursement is due to non-availability of the DPs to receive trees compensation amount. The compensation amount is secured in the treasury account (escrow account) to ensure payment as and when unpaid DPs will show-up with valid claim documents after resolving their issues. Mouza (village) specific awarded trees compensation amount, no. of APs, progress of disbursement and its percentage is presented below in **Table 4.3**.

Table 4.3: Summary of Mouza (Village) specific DPs Progress of Disbursement of Trees Compensation (As of October 2022)

(Amount in PKR)

S. No.	Sub-Section Mouzas (Villages)	No. of DPs of Trees Affected			Paid No. of DPs & Trees Compensation Amount		Total Trees Compensation Amount Awarded	Percentage of Disbursement	No. of Trees Affected (Timber)
		No. of DPs as Per Approved LARP	Additional DPs of inheritance Mutation (So Far)	Total No. of DPs as per Approved LARP + Inheritance Mutation)	No. of Paid DPs	Amount			
1	Ghanool	100	36	136	70	1,445,448	2,498,950	57.84	192
Total		100	36	136	70	1,445,448	2,498,950		

4.2.2 Pending Payment of Land Compensation in Mouza Ghanool of Sub-Section-1

17. The findings of the LARP implementation status internal monitoring report revealed that left over land payments are impeded due to the following legal and administrative impediments for which required additional documents are recorded following templates provided in the ADB's guidance notes on handling of compensation cases having legal and administrative impediments. The undisbursed compensation amount for acquired land and non-land is already deposited and secured in district treasury for payment to the unpaid DPs having legal/ administrative impediment, as and when they will show-up with valid claim documents after resolving their issues/ impediments. The additional documents recorded for unpaid DPs having impediments in section-1 of mouza Ghanool. A scanned copies of impeded cases are added at the end of report as **Annexure-2**.

- i. **Stay Order by Civil Court:** The land owners/ DPs (14 DPs having PKR 0.312 million amounts identified so far) have filed their reference and title disputes in the courts that have not been resolved yet. The compensation amount could not be paid to them until land compensation and/ title issues are resolved/ decided by the competent revenue authorities/ courts. Detail of unpaid litigating number of DPs in Mouza Ghanool of section-1 is presented in below **Table 4.4**.
- ii. **DPs working Abroad/ out of city:** As per LAA 1894, APs have to submit their claims supported with valid title documents and receive compensation voucher/ cheque in person after due verification of their documents and record. The staff of PIU regularly contacted their relatives to pursue them for advising the DPs to come and get the compensation or nominating his attorney by issuing a valid power of attorney to collect awarded compensation amount on behalf of the unpaid DP. Currently, total of 8 DPs having land compensation amount PKR 0.246 million are identified who have been working abroad. Unpaid number of DPs of mouza Ghanool living/ working abroad/ city/ village is presented in below **Table 4.4**.
- iii. **Inheritance Mutation Issues:** The land owners (13 APs amounting PKR 0.276 million so far identified) have passed away which requires mutation of land to the legal heirs. Payments of compensation to legal heirs will be made after mutation of land is affected by the district revenue authority. For this purpose, PIU staff thoroughly supporting the revenue staff and mobilizing known legal heirs to speed up the mutation process for APs. After inheritance mutation in land record, all heirs of deceased APs will receive entitled compensation as per their inherited share. However, the cases of APs with pending mutation have been documented for entire mouza of Ghanool of project following the Guidance Note on handling compensation cases with legal and

administrative impediments of ADB annexed at **Annexure-1**. Inheritance mutation number of APs/ DPs of mouza Ghanool is presented in below **Table 4.4**.

- iv. **Awarded Meager⁴ Compensation Amount:** A total of 32 unpaid APs are entitled to awarded compensation amount less than PKR 5000. Total sum of meager compensation amount is PKR 0.044 million that have not yet been disbursed because APs are not inclined to get valid title documents and submit claims. As procedural requirement, APs have to get the land title documents from land record office, open bank account and appear in person before the LAC and District Accounts Office for verification and receive compensation vouchers and cheques. Due to cumbersome procedural requirements for receiving such a small amount of compensation, APs are reluctant to open bank account as the amount required for opening of bank account is much more than the entitled compensation amount. Mouza wise unpaid meager compensation amount of land, and total number of unpaid APs/ DPs of meager amount of mouza Ghanool is presented in below **Table 4.4**.
- v. **DPs Juvenile (under the age of 18):** Currently a total of 4 APs having compensation amount PKR 0.007 million are juvenile and lack Computerized National Identity Card (CNIC) in mouza Ghanool of section-1. Such Juvenile APs/ DPs can be paid either through their guardian, provided guardianship certificate issued by a competent court is produced or when the juvenile APs gets his CNIC after becoming 18 years old. Accordingly, statements of natural guardians will be documented in accordance with given template in ADB's guidance note. The unpaid juvenile APs/ DPs of mouza Ghanool are presented in **Table 4.4** below.
- vi. **DPs Out of Village:** As per available approved LARP, 91 DPs identified having land compensation amount PKR 0.183 million in mouza Ghanool, who were neither known by their respective mouza inhabitants and revenue staff nor their where about are known so these DPs and their current places of residence are not known. The out of village unpaid DPs of mouza Ghanool are presented in **Table 4.4** below.

Table 4.4: Summary of Impediments causing delay in Payment of Land Compensation in Mouza Ghanool of Section-1

(Amount in PKR)

Section wise Mouzas (Villages)	Stay Order by Civil Court		DPs out of city/ Country		DP Inheritance Mutation under process		DPs with Meager Amount		DPs Juvenile (under the age of 18)		Communa l Land		DPs Out of Village		Total No. of DPs Unpaid	Total un-paid Land Parcel (Kanal)	Total Unpaid Amount						
	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)	Amount	No. of DPs	Land Parcel (Kanal)				Amount					
Ghanool	14	4.13	312,982	8	3.21	246,175	13	3.58	276,905	32	0.56	43,906	4	0.095	7,429	0.95	14,755	20	2.35	183,310	91	14,8834	10,85463
Total	14	4.13	312,982	8	3.21	246,175	13	3.58	276,905	32	0.56	43,906	4	0.095	7,429	0.95	14,755	20	2.35	183,310			

⁴ Compensation amount up to Rs.5000 is defined as meager amount and it is likely most of the DPs in this category may lack interest in claiming compensation following prevalent payment mode under LAA 1894.

4.2.3 Payment of Allowances by LAC/ PIU in Mouza Ghanool of Section-1

4.2.3.1 Vulnerability Allowance

18. In the affected mouza only vulnerability allowance admissible to the affected APs/ DPs. Similarly, all eligible (3 out of 3) vulnerable affected APs/ DPs in mouza Ghanool has been paid and completed during reporting period (July – September 2022). A scan cop of payment receipt of allowances sheet is annexed at **Annexure-2**. The payment of mouza specific vulnerability allowance amount, no. of APs, progress of disbursement and its percentage is presented below in **Table 4.5**.

Table 4.5: Mouza wise Progress of Disbursement of Vulnerability Allowance and No. of APs and Disbursement percentage

(Amount in PKR)

S. No.	Section wise Mouzas (Villages)	Progress of Disbursement of Vulnerability Allowance				
		Total Number of APs	Number of APs Received Vulnerability Allowance	Vulnerability Allowance Amount Disbursed	Total Payable Vulnerability Allowance	Disbursement Percentage
1	Ghanool	3	3	189,000	189,000	100
Total		3	3	189,000	189,000	100

4.2.4 Mouza Specific, Hydropower Component and Acquired Land under Linear Map

19. The PIU is committed to complete the implementation process of LARP in the entire project. On the basis of approved LARP's implementation progress achieved in the reporting period the PIU confirms that all payable DPs have been fully paid as per LARP's provision and there is no unpaid DP left without a valid legal and administrative impediment. The undisbursed compensation amount for acquired land is already deposited and secured in district treasure (escrow account) for payment to the unpaid DPs having legal/ administrative impediment as and when they will show-up with valid claim documents after resolving their issues/ impediments. Therefore, it is confirmed that the LARP is fully implemented in the mouza of Ghanool of section-1. Based on achieved progress LARP implementation status is presented at glance in **Table 4.6**.

Table 4.6: Status of LARP's Implementation of Sub-Section-1 of Mouza Ghanool

Section	Component of BHPP	Coordinates	Sub-Section	Acquired Land in Kanal/ (Acre) For Clearance	Remarks
1	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	Mouza Ghanool	30.95 (3.87)	Request for Clearance of Mouza Ghanool
Legend:					
			All legal and administrative efforts exhausted in the section therefore construction can be allowed.		

20. Accordingly, the PIU has requested the External Resettlement Monitor (ERM) to review and validate the compensation and allowances for all payable APs/ DPs in mouza shown in green have been fully paid, APs/ DPs having legal/ administrative impediments have been adequately documented following templates provided in ADB's guidance notes; and diligent efforts were exhausted to outreach and facilitate unpaid APs/ DPs of mouza Ghanool of section-1 till October 2022.

21. Further the PIU confirms that unpaid compensation is secured in district treasury and unpaid APs/ DPs having legal/ administrative impediments have been fully informed about processing and payment of their claims as and when they show-up, therefor it is understood that there will be no risks for complaints and/or litigation because of non-provision of entitled compensation before handing

over the sections to the contractor. Therefore, the LARP implementation status internal monitoring report for July-September 2022 is prepared for confirming full implementation of LARP⁵ and seek all proposed clearance of mouza Ghanool of section-1.

⁵ Full implementation of LARP construe that the all payable DPs have been fully compensated and unpaid DPs having impediments are approached and documented while the pending compensation costs are secured in the district treasury i.e. the escrow account to ensure unpaid DPs having impediments are paid their entitled compensation as and when they approach after resolving their issues.

5 LARP IMPLEMENTATION MONITORING SET-UP

5.1 LARP Implementation Monitoring Set-up

22. Project Implementation Unit (PIU) has been established for implementation of Balakot Hydropower Project (BHPP) at Balakot, District Mansehra. The PIU is headed by the Project Director (PD) who is responsible for execution and implementation of BHP project. The BHP project is categorized by Asian Development Bank (ADB) in light of Safeguard Policy Statement (SPS 2009) as category-A project as far as involuntary resettlement is concerned. Based on the quantum of land acquisition and involuntary resettlement impacts, BHP project comprises two separate land acquisition and resettlement plans (LARPs) for respective sections, while 1st sectional LARP (mouza Ghanool and Sangar) approved by ADB on dated July 27, 2022 and 2nd sectional LARP (mouza Paras and Bela Sacha) submitted to ADB for approval on dated September 21, 2022. Implementation and monitoring of LARP's in manner consistent with the project loan covenants and ADB's SPS 2009 provision is the key requirement for handing over of the sites to contractor and to proceeds on physical works at site.

23. Therefore, for smooth and efficient implementation of LARPs, a safeguard management set-up at PIU was put in place as a focal unit for LARP implementation; maintaining updated LARP database about DPs with respect to compensation entitlements and payment record, facilitate consultation meetings with stakeholders including APs, project executors and district land revenue authorities; track and monitor day to day implementation progress and prepare periodic monitoring reports; maintain a log of complaints received and redressed and facilitate project grievance redress committees to in review and resolving the complainants. The safeguards set-up is headed by the Deputy Director Social & Resettlement who is supported by a team of experts and filed staff including, Deputy Director Environment, HSE/ Gender, Deputy Director Land Acquisition, and Patwaris.

5.2 Exhaustive Efforts by PIU/ PMC

24. Since, start of LARP's implementation on dated August 2, 2022, the PIU of BHP through its safeguards management set-up, is closely coordinating with the land acquisition collector and the district land revenue offices to facilitate them in timely completion of land acquisition process, processing and payment of compensation to the APs and ensure LARP is fully implemented before handing over of the sites to contractor for construction. Meanwhile the safeguards team headed by the Deputy Director Social and Resettlement has maintained a close liaison with the affected person and local communities in the project affected villages to disclose LARP related information and facilitate APs in accessing requisite valid claim documents i.e., getting their land titled documents from land revenue offices and CNICs issued, opening of bank accounts and processing and payment of compensation. With coordinated efforts the land and non-land compensation has reached to a reasonably good percentage in mouza Ghanool of section-1 of the BHP project by the office of the land acquisition collector.

25. No doubt LARP implementation is a long, time consuming and challenging process, yet all possible exhaustive efforts to expedite the LARP implementation process has been taken by the concerned project staff. Based on achieved compensation payment progress explained in previous sections, it is perceived and confirmed that all payable DPs have been compensated for their acquired land and assets while the left-over unpaid APs are those who have valid legal/ administrative impediments. All such APs/ DPs have been approached and informed that the compensation amount

has been secured in the district treasury account (escrow account) for payment to them as and when they will show-up with valid claim documents after resolving their issues. In addition to above, following Guidance Note on handling compensation cases with legal and administrative impediments of ADB annexed at **Annexure-1**. on handling of compensation cases having legal and administrative impediment, all accessible APs/ DPs were approached and additional documents as needed have been recorded and maintained during the monitoring period by the safeguards team of PIU and PMC of BHPP. The efforts ensured by the PIU safeguards team for information dissemination and ensure participation of affected communities and in line government departments in smooth implementation of LARP's are summarized in sub-sections below.

5.3 Community Consultations/ Meetings

26. In order to expedite the LARP implementation process, PIU along with PMC staff has undertaken various consultation meetings with DPs in mouza Ghanool project area. The women of affected mouza Ghanool were informed through consultation meetings with their male household member to receive their due compensation amount from the revenue department. Also, wide publicity through print and electronic media and announcement in local mosque along with installation of banners and LARP information brochure in the entire mouza of Ghanool. Below **Table 5.1** shows the number of meetings along with participants in sections/ mouzas under BHPP.

Table 5.1: Summary of Community Consultation Meetings with APs/ DPs (July-Sep 2022)

Sub-Section	No. of Meetings	No. of APs/ DPs participated		Total
		Men Participant	Women Participant	
Mouza Ghanool	4	40	0	40
Total	4	40	0	40

5.3.1 Issues/ Concerns during Consultation Meetings with DPs

27. During consultation meetings with APs/ DPs, issues concerns and their responses are given below in the **Table 5.2** and their attendance sheets & consultation activity report at **Annexure-4**.

Table 5.2: Issues/ Concerns of APs/ DPs and Response from the project team

S. No.	Summary of Issues/ Concerns	Response from the PIU/ PMC
1.	Most of APs/ DPs questions related to land and timber trees estimated rates as they were not agreed with DC rates and demanded increase at maximum level of affected assets.	PMC and PIU staff properly responded to each query of the APs/ DPs and clearly communicated that accept the DC rates at this stage and later on an IVS will be arranged for the re-additional measures by the project to overcome the gaps (if any).
2.	Enquired about the employment opportunities to the local APs/ DPs during construction phase.	Replied- that during construction phase all affected APs/ DPs on need based and according to their skill level they will be employed during construction of project and even to develop their own capacity building through skill development program as and when established at site.

S. No.	Summary of Issues/ Concerns	Response from the PIU/ PMC
3.	Issue related to inheritance mutation and meager compensation amount causing delay in payment of compensation.	To facilitate the APs/ DPs the PIU/ PMC regularly coordinated and requested the revenue department to facilitate APs/ DPs for recording inheritance mutation in record, however, the legal heirs of the APs will have to submit request for mutation and follow the procedures under law. The compensation payment could only be paid when legal heirs of deceased APs can submit their claims with valid title after inheritance mutations of land. All the inheritance mutation cases in all mouzas have recorded according to the SPS guideline notes of ADB.

5.4 Coordination Meetings with District Revenue Officials

28. DC Mansehra office has been regularly contacted during reporting period for the required information and documentation such as the; issuance of award notification and preparation of acquaintance roll under section-11 of affected mouzas, disbursement of meager compensation amount and all other issues related to APs/ DPs compensation and allowances payment. Summary of meetings conducted with district administration is given in **Table 5.3** below.

Table 5.3: Summary of Coordination Meetings with District Administration

Department/ Officials	No. of Meetings	Purpose/ Issues Discussed
Deputy Commissioner/ DPO Mansehra	3	<ul style="list-style-type: none"> - To thoroughly share the disbursement progress with PIU/ PMC. - Disbursement of all sorts of admissible allowances in all affected mouzas to the eligible APs/ DPs as soon as possible. - Discussed all the issues faced by APs during disbursement of compensation and suggest to resolving on priority basis. - To discuss and suggest the provision of open cheques to APs having meagre amounts share (PKR 5000 and below). - To expedite the unpaid non-land assets compensation i.e., trees and structures as soon as possible.
Additional Deputy Commissioner/ Tehsildars/ AAC/ Focal Person of Tehsil Balakot District Mansehra	8	<ul style="list-style-type: none"> - Discussed and issued public notices in local newspapers for untraceable DPs and fixed public notices in villages and advertised contact details of officials to whom the DPs can contact for payments. - To expedite the unpaid compensation of land and non-land assets in each mouza of the project. - To disburse the meagre amount disbursement to all the unpaid APs/ DPs in each mouzas. - Working closely with the revenue department to get the land transfer correction and updation of record for unpaid DPs. - Installation of 14-Banners on pan flex on various prominent locations, serve the notices and making the announcements in the village Masjid on every Friday. - Regular support provided by PIU/ PMC staff to the revenue department in preparation of vouchers and other documentation. - Support and guided women and vulnerable DPs in opening of bank accounts, issuance of CNIC and submission of their claims.

5.5 Dissemination and Disclosure of LARP related Information⁶

29. In order to expedite the LARP implementation process, Project Implementation Unit (PIU) has disseminated LARP's related information to all concerned DPs which include but not limited to; Installation of 14-banners at public offices such as AC/ Tehsildar's offices Balakot, service delivery center at Balakot and other public places like Masjid's of Ghanool and Jamia Masjid of Kapi Gali Sangar in the project area. During the exhaustive efforts, the PIU produced information related to LARP's implementation through print media i.e., local and national newspapers for awareness of public to receive their compensation. Various posters and flip charts have been displayed showing salient features of BHP Project. The safeguard team of PIU and PMC disseminated the LARP brochure through community meetings and with DPs individually, and interaction with DPs at revenue department tehsil Balakot and other prominent places in the entire mouza of Ghanool. Moreover, PIU has made announcements through loud speakers on regular basis for the information of DPs regarding their compensations. Awareness among the DPs regarding LARP has been created through social media link available at **Annexure-7**. PIU along with the revenue department staff is frequently visiting all of the mouza's under section-1 for the purpose of disbursements of compensation and allowances. However, after thorough consultation and documentation of unpaid DPs are those who were personally contacted and during meetings, they agreed to receive compensation of their land and non-land assets.

⁶ <https://pedokp.gov.pk/Main/news/294/ok>

6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY

30. At this stage, there is no major impact recorded regarding women mobility and privacy in the project area due to project activities in the reporting period. During the information dissemination PIU/PMC social team disseminate the project information among the affected household and communities in each mouzas and also communicated information regarding opening of bank account, preparation of valid CNIC for receiving compensation smoothly against their affected land and non-assets.

6.1 Gender Issues/ analysis in LARP's Implementation

31. During reporting period, there is no major impact recorded regarding gender issues particularly regarding women in disbursement of compensation and allowances. The LARP also identified the women DPs in terms of the loss of their assets. Like, male DPs the women are also receiving their payment, the PIU and PMC staff thoroughly facilitating the women in resolving their issues related to compensation/ allowances payment. The field staff regularly conducting consultation meetings with the women DPs to keep them update about the project, their compensation payment and addressing their issue if arise during disbursement. The women of affected mouza Ghanool were informed through consultation meetings with their male household member to receive their due compensation amount from the revenue department. Also, wide publicity through print and electronic media and announcement in local mosque along with installation of banners and LARP brochure in the entire mouza of Ghanool.

7 LIVELIHOOD SUPPORT INTERVENTION MEASURE

7.1 Long-Term Project Based Employment

32. Under the output-4 of the project PAM, aimed to Income-earning opportunities and skills for local communities increased; relevant training facilitation support under the livelihood restoration plan (LRP) through engagement of non-government organization (NGO) will be provided i.e., Training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with micro-finance institution, to the DPs/ APs or as per the local requirements particularly unemployed youths covering both men and women for relevant skill improvement/ capacity building to reduce impact on their livelihood. The engagement of NGO's (non-government organization) is under process and soon will be mobilized in the affected project areas. Once mobilized, NGO will conduct another round of consultations and livelihood assessment to upgrade the draft NGO into an implementation -ready level and implement thereof.

33. Furthermore, as per draft LRP, it is planned that livelihood skill development center for women for skill development/ capacity building will be established to cater short and long-term employment opportunities to the local affected person/ DPs. Livelihood skill development center for women will be established by NGO as per approved ToR of NGO and timeline of the center will be finalized by NGO upon mobilization.

7.2 Short-Term Project Based Employment

34. The LARP provisioned for employment of local laborers and members of APs/ DPs. PIU has been followed up with contractors in providing job opportunities to the locals. As per the contractors record and project contractors have employed a total of 100 persons as short-term employment (skilled and un-skilled labor) of which 95% (95 of the total 100) work force has been employed from project area. All of the 95 persons are local while 17 out of 95 work force employed from mouza Ghanool only. Hiring of skilled and unskilled laborers from local project area is monitored by PIU on every month. For reference a list of skilled and un-skilled employment is annexed at **Annexure-11**. Summary of skilled and un-skilled labours working in project sites are presented at below **Table 7.1**.

Table 7.1: Summary of Skilled and Un-Skilled labors working

Contractors/ Section	Skilled Labour	Un-Skilled Labour	Total
GRC (Ghulam Rasool & Company)	4	11	15
CGGC (China Gezhouba Group Company)	40	45	85
Total	44	56	100

8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING

8.1 Grievance Redress Mechanism

35. The GRM aims to mediate conflicts and response to complaints related to environment and social performance of the project. At project level, the disbursement of compensation and allowance committee and grievance redress committees are operationalized for disbursement of entitled allowance and redressing grievances of affected communities. Field level GRC has been notified on dated September 15, 2022 with the following composition: GRM and GRC notification annexed at the end of report at **Annexure-10**.

i. Deputy Director Social & Resettlement	(Chairman
ii. Deputy Director Environment, Health, safety & Gender	(Member & Focal person)
iii. Resettlement Expert	(Member)
iv. Patwari (Mouza Sangar)	(Member)
v. Patwari (Mouza Ghanool)	(Member)
vi. Ghulam Mustafa (Mouza Ghanool)	(Member)
vii. Arshad Khan (Mouza Sangar)	(Member)
viii. Muhammad Tariq (Mouza Sangar)	(Member)

36. A complaint register is maintained at site with the contractor as well as in the office of the Project Director. The placing of the complaint register at contractor's camp is well publicized. Detailed Grievance Redress Mechanism (GRM) is affixed on sign board installed at Resident Engineer's office to guide complainant. The office of the Resident Engineer of the PMC is the first level to register and resolve the complaint if it is not addressed by the contractor. The Resident Engineer will deliver his decision within one week of registration of the case, if no understanding or amicable solution can be reached, or if the affected person does not receive a response from the Resident Engineer office within one week of the registry of the complaint, he/she can appeal to the GRC in writing to the office of the Project Director BHPP. The Committee at the PIU level will address the complaint on priority and is fully responsible to satisfy the complainant in terms of resolving his/ her complaint.

37. No meetings were held during the reporting period; however, it was decided by the GRC member that meeting will be held on need basis for smooth implementation of project activities and best interest of complainants as well. The LAR implementation is in process since August 2022, while the GRC have been formed in September 2022 and yet mobilized and soon will be conducted meetings at the end of October 2022. The GRM has not yet received any sorts of complaints from the community directly, however a group of complaint received by office of the DC Mansehra in June 2022. Concurrently, the DC Mansehra and PD of BHPP responded through a detail reply addressing all their complaints related to assessment, compensation and other monetary allowances against their affected land and non-land assets. Furthermore, the Dps were informed that the additional measures undertaken by the project (EA) through an IVS (independent valuation study) to validate replacement rates after IVS assessment and will be fulfill all gaps (increase/ decrease) to each DPs.

9 LARP Implementation Plan

38. The commencement of civil work will be subject to the satisfactory implementation of 1st sectional LARP including payment of compensation of land, structures, trees and allowances/ and redressal of community concerns. The implementation should be verified by an independent/ external monitor. However, an updated schedule for the implementation of LARP (milestones) and its associated activities of 1st sectional LARP are given in **Table 9.1**.

Table 9.1: Updated Action Plan for 1st Sectional LARP's Implementation of BHP Project

Activities	Responsibility	Tentative Dates of Completion	Remarks
Institutional Arrangements			
Hiring and mobilization of Deputy Director Social and Resettlement	PIU	April 2022	Completed
Hiring and mobilization of Assistant Director Social and Resettlement	PIU	Vacant	Position advertised in May 2022 and selection is under process.
Hiring and mobilization of ERM	PIU		Not yet Mobilized
Internal Monitoring			
Submission of semi-annual internal monitoring reports (SAIMRs)	PMC/ PIU	1 st SAIMR Submitted July-December 2021 2 nd SAIMR January-June 2022 (will be resubmitted as and when finalized after addressing all comments) Subsequent reports to be submitted every 6 months (3 rd week) thereafter.	SAIMR to cover LARP progress, grievance redress and related activities.
Preparation and submission of LAR completion report	PMC/ PIU	6 months before closing of Project	To be disclosed on ADB website.
External Monitoring			
Mobilization of external resettlement monitor (ERM)	PMC/ PIU		NTP issued on 9 June 2022
Submission of draft inception report	ERM		
Submission of final/ revised inception report	ERM	??Final Inception report shared with ADB in October 2022	Inception report to be disclosed on ADB website.
Package Specific LARP compliance report within 2-weeks after receipt of request for handing over for civil work (supported by a compensation, monitoring/ progress report).	ERM	After substantial payment of compensation and allowances in all affected mouzas.	Sectional LARP compliance report will be submitted for sectional handover upon EMR approval.
Monthly Progress report during implementation of the assignment describing activities undertaken during specific month of assignment.	ERM	After One month of inception Report	
External monitoring report (Two report x 4-years) within 6-months from mobilization and every after six months to monitor	ERM	Subsequent reports to be submitted every 6 months thereafter	Reports to cover all indicators for external monitoring as per the approved LARPs.

Activities	Responsibility	Tentative Dates of Completion	Remarks
implementation of the remaining compensation payments and the livelihood restoration activities and civil works.			To be disclosed on ADB website.
Post LARP and LRP (livelihood restoration plan), evaluation report within six months before closing of the project.	ERM	Within 6 months before closing of the project.	To be disclosed on the ADB website.
Final Report	ERM	After Completion of LARP	
Information Disclosure, DP Outreach and Consultations			
Translation of updated LARP information booklet to Urdu language.	PMC	September 2022	Completed for 1 st sectional LARP
Dissemination of LARP information brochure	PMC	September and October 2022	Dissemination completed in mouza Ghanool.
Consultations/ outreach regarding land award and entitlements and documentation of cases with legal and administrative impediments	PMC/ PIU	September and onward 2022	The entire process is going on in the affected mouza and all documentation of cases with legal impediments followed guidance note of SPS 2009 of ADB.
Grievance Redress Mechanism			
Notification of GRC	PIU	15 September 2022	Completed
GRC meetings	PIU	Ongoing/ need based	
Recording/ documentation of grievances	PIU/ PMC	As required	To be reported as required.
Land Acquisition Process			
Issuance of notification of land award under section-11 of LAA 1894.	DC/ LAC Mansehra	July 06, 2022	Completed
Distribution of payment notices and advertisement in local newspapers.	DC/ LAC, PIU supported by PMC	August 2022 & onward	Continue and ongoing activity
Disbursement of payments and documentation of cases with impediments (land, structure and trees)	LAC/ DC Mansehra, PIU supported by PMC	September 2022 & onward	- Continue and ongoing activity -Documentation of cases with legal impediments to follow the SPS 2009 guidance note of ADB.
Disbursement of payments of all allowances/ assistance (i.e., vulnerability allowance, severity allowance, transition allowance, etc.)	LAC/ DC Mansehra, PIU supported by PMC	September 2022 & onward	-Continue and ongoing activity -Will depend on disbursement of compensation by LAC and availability of APs/ DPs.
Livelihood Restoration (NGO)			
NGO shortlisting	PIU	September 2022	Completed

Activities	Responsibility	Tentative Dates of Completion	Remarks
Technical Bid Evaluation	PIU	December 2022	Later stage activity
Price Bid Evaluation	PIU	January 2023	Later stage activity
Contract Signing	PIU	February 2023	Later stage activity
Contract Effectiveness/ NTP	PIU	March 2023	Later stage activity
LRP Updation	NGO	December 2023	Later stage activity (The NTP for NGO is as per ADB updated procurement and implementation schedule provided as Attachment-2 with NOC for shortlisted NGO of dated September 23, 2022.
Civil Works			
Sign civil works contract	PIU	09 March 2021	Completed
Pay mobilization advance	PIU/ Contractor	27 September 2021	Completed
Orientation session for the contractor on safeguard requirements	PMC/ Contractor	October 2022	Will cover both environmental and social safeguards.
Joint Survey/ Demarcate in the field areas to be kept from civil work	PMC/ Contractor	Not yet finalized	After basic design approval.
Issue no-objection for NTP for civil works in cleared areas as verified by the ERM	ADB	After EMR submission of ERM	Conditional to confirmation of ERM report and its approval by ADB.

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB

(Revised draft: 18 July 2016)

GUIDANCE NOTES	X	Handling Compensation Cases with Legal and Administrative Impediments
Policy Requirement	Pay compensation and provide other resettlement entitlements before physical or economic displacement. ¹	
Key Pointers	<p>1. ADB Safeguard Policy Statement (SPS2009) requires the borrower/client to ensure that no physical displacement or economic displacement will occur until (i) compensation at full replacement cost² has been paid to each displaced person (DP) for project components or sections that are ready to be constructed; (ii) other entitlements listed in the resettlement plan have been provided to DPs; and (iii) a comprehensive income and livelihood rehabilitation program, supported by an adequate budget, is in place to help DPs improve, or at least restore, their incomes and livelihoods. While compensation is required to be paid before displacement, full implementation of the LARP might take longer.³ To ensure policy compliance, specific provisions are included in the Project/Loan agreements to keep on-hold civil works until compensation payments are fully paid to the DPs.</p> <p>2. Compensation for both land and non-land assets is deemed to have been paid when the amount in cash or cheque has been provided to DPs⁴ or deposited into their bank account, or in an escrow account.⁵ Depositing the compensation in an escrow account, in lieu of providing cash or cheque to the DP is justified only when sufficient good-faith efforts and all legal requirements for contacting and notifying the DPs have been made.</p> <p>3. Pakistan's Land Acquisition Act (1894) allows the government to take possession of the acquired land once land award has been made as per LAA Section 11, and payment has been made or deposited in court as per LAA Section 31. Accordingly, the Collector is required to pay the full amount to the DP, unless (a) the DP refuses to receive the amount, (b) there is no competent person to receive the compensation, or (c) if there is a dispute as to the title to receive the compensation. Such cases may be referred to the court and the compensation amount deposited in the court.⁶ In case the DPs or their representatives did not come forward to collect their compensation, the</p>	
<i>SPS and legal covenants</i>		
<i>When is compensation considered paid?</i>		
<i>LAA requirement on compensating before displacement</i>		

¹ See Involuntary Resettlement Safeguards Policy Principle 11, ADB Safeguards Policy Statement (2009), page 17.

² SPS defines full replacement cost for land and non-land assets as based on the following elements: (i) fair market value; (ii) transaction costs; (iii) interest accrued, (iv) transitional and restoration costs; and (v) other applicable payments, if any. In case of non-land assets, depreciation of structures and other assets should not taken into account. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 10.

³ See SR 2: Involuntary Resettlement, ADB SPS (2009), para 14.

⁴ Displaced persons include: (i) persons with formal legal rights to land lost in its entirety or in part; (ii) persons who lost the land they occupy in its entirety or in part who have no formal legal rights to such land, but who have claims to such lands that are recognized or recognizable under national laws; and (iii) persons who lost the land they occupy in its entirety or in part who have neither formal legal rights nor recognized or recognizable claims to such land. The borrower/client is required to provide adequate and appropriate replacement land and structures or cash compensation at full replacement cost for lost land and structures, adequate compensation for partially damaged structures, and relocation assistance, if applicable, prior to their relocation. DPs without legal rights to the affected land should be compensated for the loss of their non-land assets, and for other improvements to the land, at full replacement cost prior to their relocation provided they occupied the land or structure before the cut-off date. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 7-8.

⁵ An escrow account is a separate, dedicated or trust bank account for keeping money that is the property of others. It is relevant in the case of absentee landlords whose property is acquired for a public purpose, or when there is litigation regarding the compensation amount for land acquisition. This mechanism enables payment of compensation once the legal cases were settled and ownership documents were submitted. Source: A Planning and Implementation Good Practice Sourcebook – Draft Working Document, ADB November 2012, para 152.

⁶ Reference to the court may only be made after the lapse in the period in Section 18 (2) of the LAA.

(Revised draft: 18 July 2016)

<p>amount may be deposited in the Revenue Department payable to the DPs, after sufficient efforts have been made to contact and encourage DPs to appear and notifying the DPs in which treasury the deposit has been made.⁷ As per LAA Standing Order 28, the Acquiring Officer is required, to the extent possible, to pay DPs in or near the DPs' village to facilitate collection of compensation.</p>	<p>4. Both the LAA (1894) and ADB SPS (2009) require that DPs are compensated before displacement but allow a mechanism for dealing with cases with legal and administrative impediments to disbursing compensation provided that sufficient good-faith efforts are demonstrated to (a) contact, notify and assist DPs, and (b) deliver compensation payments. This guidance note clarifies:</p> <ol style="list-style-type: none"> i. What are cases with legal and administrative impediments to payment of compensation to DPs? ii. What are the requirements under the LAA related to cases with legal and administrative impediments to payment of compensation to DPs?; and, iii. When can good-faith efforts be considered as sufficient and how to document that good-faith efforts have been made? <p>5. Cases with legal and administrative impediments to payment of compensation include:</p> <ol style="list-style-type: none"> i. DPs who did not accept the award due to objection to the measurement of the land or affected asset, the amount of compensation, the person to whom it is payable, or the apportionment of the compensation among the persons interested; ii. Absentee landowners (DPs living overseas or in other parts of the country), and without an authorized representative to collect compensation; iii. DPs with pending inheritance mutations; iv. DPs who are unenthusiastic to collect meager compensation amount; v. DPs who are unable to alienate the acquired asset either by being a juvenile with no legally documented guardian or due to other issues. <p>6. Non-disbursement/non-delivery of compensation due to (a) insufficient funds or delay in approval of funds; or (b) insufficient staff or resources does not justify not paying compensation to DPs before displacement. EAs/IAs have the power and responsibility to ensure that sufficient funds and staffing are available in a timely manner to undertake the required land acquisition. Similarly, non-compensation of affected non-land assets (structures) and improvements by DPs who have no formal rights to the affected land is not considered as a valid legal and administrative impediment (see footnote 4).</p> <p>7. DPs facing legal and administrative impediments could only be paid when the impediments have been resolved. In such cases, it is uncertain when DPs will receive their compensation causing untoward delay in project implementation and burden to local communities and project stakeholders. More importantly, these impediments prevent the project from assisting these DPs to enhance, or at least restore, their livelihoods and to improve the standards of living of the displaced poor and other vulnerable groups.</p> <p>8. Compensation of these DPs is beyond the control of the EA. These are mainly dependent of the actions of the DPs or ruling/decision from a third-party i.e. the court or BOR. However, good-faith efforts are needed from the EA/IA to (a) contact and notify DPs through their last known address, village heads or kins; (b) inform DPs who to</p>
--	--

⁷ Financial Commissioner Standing Order No. 28 Land Acquisition, para 88 (V), page 29.

(Revised draft: 18 July 2016)

<p><i>legal and administrative impediments</i></p> <p><i>Need for sustained community outreach</i></p> <p><i>Cases with title disputes and litigation</i></p>	<p>contact or where to proceed to collect their compensation; and (c) advise DPs on possible actions that may help them receive their compensation.</p> <p>9. It is important that the LAR management team⁸ undertakes continued community consultations and outreach to locate, assist and guide DPs with legal and administrative impediments. Documentation of the efforts by the LAR management team including multiple visits⁹ to DPs' villages, organizing village meetings, posting of notices in public places, serving notices at last known address of DPs and publishing the names of unpaid DPs in the print media is needed to demonstrate that due efforts were conducted in addressing cases with impediments to paying compensation.</p> <p>10. Some issue-specific measures to confirm DPs understanding about the availability of compensation, payment mechanism, time-lines, and DPs agreement to the commencement of works (wherever required) while the issue is being resolved can help show and validate the efforts exhausted by the EA to achieve the policy objectives and enable the decision makers to allow the construction works accordingly. For each issue, documentation requirements and recording of certification statements are discussed below. Standard templates for additional documentation are provided against each issue as and wherever required:</p> <p style="padding-left: 40px;">i) Land Title Disputes or Litigations among the DPs or Court References Against Award</p> <p>11. When there is a dispute on the title of the affected land before a competent court of law or when DPs file references against award, compensation can only be made after the court decrees which may take years. Further, right to appeal against court's decree cannot be forfeited or denied under law which could further delay the payment. In such cases, payment of compensation in a given time frame is impossible and it would be appropriate to deposit compensation in treasury at courts disposal to make sure the DPs are paid as and when court verdict is passed. For these cases, the process provided in the succeeding paras should be followed.</p> <p>12. Immediately after identifying such cases, the EA after seeking court's permission should deposit the compensation amount in the court for payment to the DPs as and when court decides their reference or title dispute. The receipt and records for such deposits should be maintained at the EA's project office. Meanwhile, the EA through its LAR staff should liaise with the DPs to inform them about the compensation payment mechanism and compensation deposited in the treasury or the court. The EA's project office should prepare and maintain the following record:</p> <ul style="list-style-type: none"> • Database/listing and field reports on activities done to identify and screen DPs with their legal/administrative issues including nature of dispute and reference court where pending • Field reports on activities done to coordinate with the DPs for early resolution of
---	---

⁸ The LAR management team may include Land Acquisition and Resettlement Staff engaged by the EA i.e. EA's Land Management Staff, Land Acquisition Collector deputed by BOR, Resettlement Specialists and social mobilizers either recruited by the EA or mobilized through Consultants (Safeguards Management or Construction Supervision Consultants) to support the EA in effective LAR management.

⁹ Repeated visits in three consecutive months scheduled for each village by the Land Acquisition Collector/Land Acquisition Unit of the EA to deliver compensation to unpaid DPs and identify those with legal and administrative impediments. The repeated visits should be documented showing visit schedule, information disclosure reports, list of persons met and field visit reports duly endorsed by the local community and the village headman confirming number of identified DPs with legal and administrative impediments.

(Revised draft: 18 July 2016)

<i>Absentee land owners</i>	<p>their issues and with courts for seeking permission/guidance and deposit of compensation in treasury at court's disposal.</p> <ul style="list-style-type: none"> • copy of the delivery of notices (with signed receipt) to the DPs confirming deposit of amount at court's disposal and clarifying mechanism for payment. <p>ii) Absentee Landowners (DPs Living Overseas or in Other Parts of the Country).</p> <p>13. Many rural households migrate to cities for better livelihood opportunities and standard of living. Moreover, hereditary division over time resulted in the segmentation of agricultural land parcels into unproductive units. While some families with land and assets in different parts of the country divide their land based on their places of residence, many do so without legally formalizing such settlements and getting land records updated accordingly. Some family members who have migrated overseas permanently had land in their name or retained their respective share in family-owned land as per land revenue records. Such DPs who own or have share in the land as per record but are not living in the village are termed as absentee landowners.</p> <p>14. Absentee landowners¹⁰ are also recorded as DPs. The compensation to absentee land owners could not be made until they appear before the acquiring officer for processing and payment of compensation. LAA requires that notices are delivered against each land parcel either through (a) co-sharers in the acquired land parcel, (b) DPs relatives living in the village, or (c) through the village headman. The legal requirement is to serve notices to DPs at their places of residence either through special messenger or registered post, which can only be met if the whereabouts and residence of the absentee land owners is known. An additional measure that may be considered to notify absentee land owners whose whereabouts are unknown is to publish their names in print media (National Daily News Paper).¹¹</p> <p>15. It is vital to collect information about the DP's contact details including the mailing and residential address. The following measures are proposed to contact absentee landowners and maintain record of all efforts made by the EA:</p> <ul style="list-style-type: none"> • Identify and record DPs relation in affected village or local contact person, collect information about DP's present place of residence. See template 1 below:
-----------------------------	---

¹⁰ Land owners who are recorded in the landholding rights register as owners but they have shifted from the village to other areas in the country or overseas for better income opportunities and living standard.

¹¹ In NTCHIP tranche-1 and NHDSIP tranche –II projects (i.e M-4 Faisalabad-Gojra Section (ADB Loan 2400) and Sukkur-Jacobabad (N-65) (ADB Loan 2540)) and the National Motorway M-4 Gojra-Shorkot Section Project (ADB Loan 3300), the notices with the names of the DPs who have not come forward to collect compensation were published in the National News Papers (Urdu language) as a last resort effort to approach unpaid DPs for compensation delivery.

(Revised draft: 18 July 2016)

Template 1: Record on DPs not living in the project area (other villages/cities in Pakistan or Overseas).						
Date Prepared: _____						
Name of Village _____		Tehsil _____		District _____		
#	Name of DP	Impact Type	Person contacted in village and his cell No.	Relationship with DP	Current Residence of DP with contact No.	Remarks
1	Add DP name as of impact inventory	Add Impact i.e Land Tree Crops Structure etc	Add name of person contacted with his cell number and other particular if any	Uncle, Brother, neighbor etc	Add current address of DP with contact number and city/country of residence.	Signature of the Person contacted
2						
3						
4						
Information Collected By		Witnessed by		Information verified by		
Sd _____ (SM team names)		Sd. _____ (Name of headman/president or member committee)		Sd _____ Resettlement Specialist.		

- Deliver formal notice to the DP's last known address (recorded in template 1) through registered post with acknowledgement receipt attached. Keep on-file a scanned-copy of the notice and acknowledgement receipt.
- In case no contact person or relative of the DPs is identified in the village and the local community confirms DPs whereabouts are unknown, a certification statement from any of the resident land owner in the village preferably by the president or member of the Displaced Persons Committee (DPC) and duly witnessed by (a) the village headman and, (b) land revenue patwari should be recorded and maintained. See Template 2 below (to be translated to Urdu).

Template 2: Statement from Village headman or other notable in village/area when the whereabouts of DP are not known	
Date prepared: _____	
Particular of DP and acquired land parcel	
Name of DP _____ (enter DP Name with Parentage)	Resident of _____ (Enter DP Last known address) Land Plot _____ KhasraNos _____ Located Village _____
Statement:	
I _____ (put name here) _____ the president/member of village DPC or local resident land asset/owner, on behalf of the other residents in village solemnly declare that:	
<ul style="list-style-type: none"> • The DP and his family owned acquired land as per land records but for last (-----) they have never been seen in the village. • To my information, the DP and his family never lived in village, neither any relative of DP lives in village/area nor any of the village resident know the whereabouts of the DP and his family. • I affirm that the EA with assistance of DPC has exerted full efforts to outreach the DPs in village and those living in other areas and clarified that compensation cost for unpaid DPs is deposited in treasury that can be claimed as and when the DPS show-up to claim. • This statement is given free of coercion and compulsion which is witnessed by the Village Headman and land revenue Patwari of village -----. 	
The Declarant	
Sign/Thumb Impression	
Name _____	
Village Headman/Local resident land owner _____	
Resident of _____	
Witnessed By	
We the Village Headman and land revenue Patwari of village (Put village name here), personally know Mr/Mrs _____ President/member of DPC or local resident land owner of village (____), and witness veracity of statement made by him affirming that the DP Named (Put name of DP here) himself or any of his family members are not living in village/area since/for ----- and their current places of residence are not known to any of the local residents in village.	
Signed	
Name: Mr. _____ Village Headman Chak. _____	Signed Name: Mr. _____ Land Revenue Patwari Chak. _____

DPs with pending inheritance mutation

iii) DPs with Pending Inheritance Mutations

16. Land records are maintained by the local land revenue authorities who are responsible to enter land mutation transactions as and when reported by the landowners and update land records accordingly. Some heirs of DPs who passed away fail to get inheritance mutations recorded and get land records updated accordingly. On average, land acquisition process is completed almost in two years. During the acquisition or after land awards are announced, some DPs pass away without receiving their entitled

(Revised draft: 18 July 2016)

	<p>compensation. Although the legal heirs of the deceased DP are eligible for compensation, they could not be paid until the inheritance mutation is recorded and remaining land of deceased DP is transferred in their name.</p> <p>17. The law requires heirs of the DP to report to the local land revenue authorities about the demise of the DP and apply for the updating of the land record. Upon receipt of the application, the land revenue authorities undergo a legal process to record the inheritance mutation, update the land record reflecting the names of legal heirs and their respective shares in the land record. When it is done, the compensation can be paid to the legal heirs as per their respective share. This process normally takes three to four months. For cases where inheritance mutations are not timely reported, recording becomes more difficult and can take a longer period to complete.</p> <p>18. When it is determined that the DP has passed away, the LAR management team should approach the legal heirs to apprise them on the process for getting compensation and assist them in approaching land revenue authorities to get their inheritance mutations recorded. The LAR management team should carry-out the following activities to facilitate the mutation of inheritance and early payment of compensation to the heirs and document their efforts:</p> <ul style="list-style-type: none">• Identify all living legal heirs of the DP, visit the heirs residing in the village and guide them on the process and facilitate in inheritance mutation process:• Collect a statement from the legal heirs¹² confirming that their inheritance mutation of land is pending, acknowledging the EA's efforts to assist them, indicating awareness that funds are available for compensation delivery, and concurring that works may commence while their inheritance mutation is being processed.• Keep copies of the signed statement in the EA project office files. See Template 3 below (to be translated to Urdu):
--	---

¹² To the extent possible, all legal heirs living within the village should sign the Statement. If some heirs are not available to sign, the LAR management team should prepare a field report indicating who are the heirs who were not able to sign the statement and the circumstances why they were not able to sign i.e. out of the village or country, ill, etc. The LAR management team should also record the names of heirs who are out of the village or country and their last known address and advise the other heirs to relay the information to those who are away.

(Revised draft: 18 July 2016)

	<p>Template 3: Inheritor's Statement When Inheritance Mutation is Pending</p>						
	<p>Date Prepared: _____</p>						
	<p>Particulars of DP and acquired land parcel Name of DP _____ (enter DP Name with Parentage as of land record), owner of Acquired Land Plot _____ Khasra Nos _____ Located in Village _____, District _____ Province _____</p>						
	<p>Statement by the Inheritor's We the persons listed below as legal heirs of DP--(put name of DP here)----- against acquired land referred above solemnly declare that:</p> <ul style="list-style-type: none"> • The inheritance mutation of above said acquired land is pending; • We understand that compensation can be claimed/paid according to inheritance mutation recorded in land record and we are coordinating with the Land Revenue Authorities in this regard; • _____ (Name of Staff, Office and EA) has clarified that compensation amount already deposited in treasury can be paid to legal heirs as and when the inheritance mutation issues are resolved; • We have no objection to the commencement project works on our plot while our inheritance mutation of land is being processed; and • This statement is given free of coercion and compulsion which is witnessed by Village Headman and APC president. 						
	<p>The Declarant</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"> Sign/Thumb Impression Name _____ Resident of _____ </td> <td style="width: 50%;"> Sign/Impression Thumb Name _____ Resident of _____ </td> </tr> <tr> <td> Sign/ Thumb Impression Name _____ Resident of _____ </td> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> </tr> <tr> <td> Sign/ Thumb Impression Name _____ Resident of _____ </td> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> </tr> </table>	Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____	Sign/ Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/ Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____
Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____						
Sign/ Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____						
Sign/ Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____						
	<p>Witnessed By We the Village Headman and President APC village-----, personally know the above signatories as legal heirs of the DP, and confirm and witness the statement above.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;"> Signed Name: Mr. _____ Village Headman Chak----- </td> <td style="width: 50%;"> Signed Name: Mr. _____ President DPC Chak----- </td> </tr> </table>	Signed Name: Mr. _____ Village Headman Chak-----	Signed Name: Mr. _____ President DPC Chak-----				
Signed Name: Mr. _____ Village Headman Chak-----	Signed Name: Mr. _____ President DPC Chak-----						
<p><i>DPs unable to alienate the land</i></p>	<p>iv) DPs Who are Unable to Alienate the Acquired Asset:</p> <p>19. Minors, juveniles and DPs with mental disability are not capable to alienate the acquired land under law. The law provides that compensation could be paid through legally-designated guardians or managers who can act and alienate the immovable property on behalf of the DP. In cases where the guardians are not designated by the court, the compensation is put on-hold until the minor attains the age of majority and claim compensation.</p> <p>20. It is common that children inherit their parents' immovable properties, but is kept in possession and used by adult male members of the extended family or kinship group as a joint family asset. It is not a common practice to appoint guardians following the Guardians and Wards Act of 1890. Hence, compensation of DPs with minor age is kept on hold until the DP becomes of legal age unless a valid guardian certificate is produced. Although such cases are not many, it is important to guide the adults who provide care to these DPs to approach the right forum or court for appointing a guardian under law.</p> <p>21. The LAR management team should carry-out the following activities in dealing with pending guardian's appointment and in documenting its efforts:</p> <ul style="list-style-type: none"> • Coordinate with the Living Parent or other grown up members of the household the DP is living with and guide them on the process of appointing a guardian. • Collect a certification statement from the Living Parent or other grown up member of the household the DP is living with, that i) confirms EA's efforts to notify and guide them and secure funds for compensation payment, ii) states that the appointment of guardian is pending, and iii) concurs to the commencement of civil works on the plot while the guardianship certificate is being processed. Such statement should be witnessed by the village headman and the village DPC chairman or member. See Template 4 below (to be translated to Urdu). 						

(Revised draft: 18 July 2016)

	<p>Template 4: Guardian Statement if DP is Juvenile</p>
	Date Prepared: _____
	<p>Particular of DPs and acquired land parcel Name/Names of DPs i) _____ (enter DP Name/names of DPs with Parentage), ii) _____ and iii) _____ Resident of _____ (Enter DP current address) _____ Own acquired Land Plot _____ KhasraNos _____ Located Village _____</p>
	<p>Statement by Guardian I _____ (put name here) _____ the (mother/father/brother/sister/uncle _____ (put relation of elder with whom the minor DP/DPs lives) of DP/DPs i) _____ (put name of DP/DPs here) _____ ii) _____ iii) _____ as natural guardian solemnly declare that:</p> <ul style="list-style-type: none"> • The DP/DPs is/are minor who lives with me and as natural guardian of DP/DPs, I am responsible for his/her/their well-being and bringing him/her/their up; • _____ (indicate name of staff, unit, and EA) has clarified that compensation amount, already deposited in treasury, can be paid to legal guardian of DP/DPs after production of the valid Guardian Certificate issued by the competent court; • A petition for issuance of guardians certificate is filed/being filed in the competent court and the court's decision is pending; • The awarded compensation in name of DP/DPs will be collected upon issuance of guardian's certificate by court; however, as natural guardian I have no objection to commencement of project works; and • This statement is given free of coercion and compulsion which is witnessed by Village Headman and DPC president.
	<p>The Declarant Sign/Thumb Impression _____ Name _____ Relationship with DP _____ Resident of _____</p>
	<p>Witnessed By We the Village Headman and President APC village-----, personally know Mr/Mrs _____ and witness veracity of statement made by confirming that the Minor DP/DPs named above lives with him/her in village/city, {Put name of village city here}.</p>
	<p>Signed _____ Signed _____ Name: Mr. _____ Name: Mr. _____ Village Headman Chak----- President DPC Chak-----</p>
<p><i>DPs with meager compensation</i></p>	<p>v) DPs with Meager Compensation</p> <p>22. The compensation amount itself proves driving factor for DPs to submit their claims. In cases where small land holdings are in joint ownership with several entitled persons, shares in compensation for each DP become very small (\$100 and below). A good number¹³ of DPs fall in this category and they never show-up to collect compensation. The situation is further aggravated when such DPs also face other legal or administrative issues like pending inheritance mutations of acquired land or living overseas and other parts in the country.</p> <p>23. Although the law provides a mechanism that includes cash payment at the village or payment through money order in case of absentee land owners¹⁴, such is no longer practiced. The only available mode is payment through voucher debit-able to the treasury which requires the DP to travel repeatedly to the district/tehsil headquarter to receive their compensation, making the transportation cost higher than their compensation. This also requires that the DP has or opens a bank account.</p> <p>24. The LAR management team should explore other payment modes allowed under the LAA including cash payment or payment through money order if the DP is living out of the project area. If such unclaimed compensations are deposited at court's disposal as legal remedy, it will be of no gain because a significant number of the DPs will remain unpaid. Following actions should be taken and recorded to explore specific measures and seek guidance from BOR in this aspect.</p> <ul style="list-style-type: none"> • Define a maximum slab of amount to be termed as meager compensation and get it endorsed by the EA; • Document coordination efforts with BOR including i) official correspondence and

¹³ In the National Motorway M-4 Gojra-Shorkot Section Project, almost ± 10% DPs are entitled to a compensation below 100 US \$.

¹⁴ Rule 87, Financial Commissioner's (Board of Revenue) Standing Order No 28 (1909) on land acquisition procedures.

(Revised draft: 18 July 2016)

	<p>ii) meet with BOR to seek guidance on the issue at the project and EA levels.</p> <ul style="list-style-type: none">• Maintain a record of actions taken by the project team for payment to DP or deposit compensation at court's disposal following guidance from BOR.
--	--

Annexure-2: Compensation and Allowance Voucher/ Payment Receipt

Voucher Balakot Hydro Power Project

رقم	سلسلہ نمبر
15503	(اراضی) 184/1/7
24705	(درمیان) 116/1/7
40208/- روپے	کل میٹران:-

NWFP A&T No.230 S & PD. NWFP,951-F.S-1,000 Page 2.12.02(29)
MANSEHRA Treasury

VOUCHER NO. 69

Head of Service Chargeable G-11215
Head of Service Chargeable G-11215 Deposit Revenue List of Payment
Original No 173 Date of Deposits 10-06-2022 Name of Depositor Deputy Commissioner/Collector,Mansehra

آج کی تاریخ _____ ماہ _____ سال _____

مبلغ _____ روپیہ _____

درجہ داران _____ ڈیپازٹ مستزکرہ بالا وصول پایا۔

Award No. 351

Dated : 06-07-2022

For Balakot Hydro Power Project

Examined and Entered

Rupees.....

Deposite Rupees received this _____ day of _____ 2022

The Sum of Rs. 40208/- (Forty thousand Two hundred Eight Rupees Only) being the amount payable to نوید مستین والد محمد مستین ساکن کھولیاں کنول تحصیل بالا کوٹ ضلع ہارسہرہ شناختی کارڈ نمبر 9-13501-2961300-9 on the account of the deposit describe above

claimant's Signature

Passed for Payment Stamp if required

ادائیگی کیلئے منظور کیا گیا

کلف رسید اگر ادب ہو۔

Rs.40208/- مبلغ 40208/-

Treasury Officer Deputy Commissioner/Collector, Mansehra

Payment of allowances as per land Acquaintance Roll of Balakot Hydropower Project, Mouza Ghanool

S. No	S.No. According to Acquaintance Roll of Land Structure	Head of Household	Father / Husband Name	Settlement	Vulnerability Allowance	Structure Relocation Allowance	Shifting Allowance for Houses	Shifting Allowance for Commercial Structures	Transition Allowance	Business Moving Assistance	House Rent	Severe Impact Allowance	Business Allowance for 12 months	Electricity Allowance	Household Dilapidation (Chula Allowance)	Total	Signature / Thumb Impression of Owner	Signature / Thumb Impression of Witness	Signature of (Verification Officer) Deputy Director (S&R) PEDO	Final Signature ADC (S) Mansehra
1	87	Haidin Khan	Fahim Khan	Ghanool	63,000	31,000	31,000	31,000	57,000	63,000	100,000	63,000	50,000	20,000	2,000,000	63,000				
2		Bilal Hussain	Aurangzeb	Ghanool	63,000											63,000				

Land of the above APs/ DPs has been acquired in above mention mouza for the construction of BHPP. The Above-mentioned APs/ DPs has received his/ her land/ structure/ trees compensation amount as per the Acquaintance Roll of Mouza _____ of District Collector Mansehra, therefore he/ she is eligible for the above-mentioned allowance(s).

Prepared by: Asst. Resettlement Expert, PMC
Checked by: Resettlement Expert PMC
Verified by: Deputy Director S & R PEDO

Payment of allowances as per land Acquaintance Roll of Balakot Hydropower Project, Mouza Ghanool

S. No	S.No. According to Acquaintance Roll of Land Structure	Head of Household	Father / Husband Name	Settlement	Vulnerability Allowance	Structure Relocation Allowance	Shifting Allowance for Houses	Shifting Allowance for Commercial Structures	Transition Allowance	Business Moving Assistance	House Rent	Severe Impact Allowance	Business Allowance for 12 months	Electricity Allowance	Household Dilapidation (Chula Allowance)	Total	Signature / Thumb Impression of Owner	Signature / Thumb Impression of Witness	Signature of (Verification Officer) Deputy Director (S&R) PEDO	Final Signature ADC (S) Mansehra
3	41	Muhammad Farooq	Noor Rahman	Ghanool	63,000											63,000				
TOTAL					189,000											189,000				

Land of the above APs/ DPs has been acquired in above mention mouza for the construction of BHPP. The Above-mentioned APs/ DPs has received his/ her land/ structure/ trees compensation amount as per the Acquaintance Roll of Mouza _____ of District Collector Mansehra, therefore he/ she is eligible for the above-mentioned allowance(s).

Prepared by: Asst. Resettlement Expert, PMC
Checked by: Resettlement Expert PMC
Verified by: Deputy Director S & R PEDO

Annexure-3: Scanned copies (sample) of recorded documents for APs with impediments

APs entitled to meager Compensation amount (Mouza Ghanool)

بالاکوٹ ہائیڈرو پاور پراجیکٹ، بالاکوٹ ماٹورہ
رقم معمولی ہو (MEAGER AMOUNT CASE)

سریندر _____
موضعیہ گاؤں کا نام _____ گھنڈول

سرور 21-09-2022
محل حائسیرہ _____ تحصیل بالاکوٹ

نمبر سیر	حزبہ غرض کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس غرض سے رابطہ ہو اس کا نام اور سہاگل نمبر	حزبہ غرض سے رشتہ	حزبہ غرض کا موروثی اور اس کا فون نمبر	نمبر قبضہ وصول
1	ولی الرحمان	زمینیں	حکیم بھٹان	مادریں زاد	0346-2005566	22
2	سراج محمد	زمینیں	شبان جہان	بیجا زاد	0343-5105988	78
3	عبدالرشید	زمینیں	مقتول الرحمان	بیجا	0342-0599	118
4	محمد عثمان	زمینیں	محمد فاروق	بیٹا و سہیلی	0346-522466	127
5	رنا قسٹ	زمینیں	نور بد مسکین	خالک زاد	0346-6055510	124

معلومات حاصل کنندہ: _____
نام عسار اللہ _____
دستخط _____
پتہ بالاکوٹ

سرور ایمر GRC (field level) غلام مصطفیٰ _____
دستخط _____
پتہ بالاکوٹ

نمبر انسر _____
دستخط _____
پتہ بالاکوٹ

APs Living abroad and Other Cities in Pakistan (Mouza Ghanool)

بالاکوٹ ہائیڈرو پاور پراجیکٹ، بالاکوٹ ماٹورہ
حزبہ غرض کارنگار پراجیکٹ اور یا میں نہیں رہتا (دوسرے گاؤں/پاکستان کے دوسرے شہر/ملک سے باہر)

سریندر _____
موضعیہ گاؤں کا نام _____ گھنڈول

سرور 21-09-2022
محل حائسیرہ _____ تحصیل بالاکوٹ

نمبر سیر	حزبہ غرض کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس غرض سے رابطہ ہو اس کا نام اور سہاگل نمبر	حزبہ غرض سے رشتہ	حزبہ غرض کا موروثی اور اس کا فون نمبر	نمبر قبضہ وصول
1	امین الحق	زمینیں	منیر العزیز	بھائی	0341-9837725	6
2	محب الحق	زمینیں	عبدالغفور	بھائی	11	5
3	نبی الحق	زمینیں	عبدالغفور	بھائی	0346-6755284	7
4	محمد شبنیق	زمینیں	رسیم اللہ	والد	0341-6755190	62
5	جادو	زمینیں	محمد بلال	مادریں زاد	0341-6755190	116

معلومات حاصل کنندہ: _____
نام عسار اللہ _____
دستخط _____
پتہ بالاکوٹ

سرور ایمر GRC (field level) غلام مصطفیٰ _____
دستخط _____
پتہ بالاکوٹ

نمبر انسر _____
دستخط _____
پتہ بالاکوٹ

Annexure-3: Litigant APs with pending title disputes and court cases (Mouza Ghanool)

ریفرنس نمبر 18/30	فضل حق وغیرہ	بنام	صوبائی حکومت وغیرہ	موضع: گھنول
نمبرات خسره	ساکنان	مسئول علیہم	کیفیت	
4283	فضل حق متوفی بذریعہ وارثان عبدالغفور،	زینم نور بیوہ، ولی الرحمن، عزیز الرحمن پسران	ریفرنس ہذا میں ساکنان نے	
4282	عبدالغفور، اسماعیل زنج، مقدر حسین، غلام	عبداللہ، معین الدین ولد الف دین، غلام جیلانی،	مسئول علیہم کی اراضی و	
4281	حسین، غلام مصطفیٰ پسران فضل حق و صاحب نور	غلام ربانی پسران و سما روشن جان دختر محی الدین	درختان کے معاوضہ کے	
4280/1	بیوہ، عبدالواحد، فضل الرحمن، عبدالحمید پسران	نعمت اللہ ولد مجیب اللہ، مومن نصر الدین، بلو کے	متعلق دعویٰ ریفرنس ہے۔	
4279/1	عبدالخالق و عزیز الرحمان ولد محی، جعد ولد فقیر،	دختر محمد امین، موبین پسر و مساتان ایمنہ، حبیبہ، بیگم		
4278/1	نوید مسکین، جمیل مسکین، سعید مسکین پسران محمد	نور دختر ان حمید اللہ، محمد مسکین ولد کمال دین		
4277/1	مسکین	مساتان شیم بی بی، یاسین بی بی دختر ان محمد مسکین،		
4272/1		الف دین ولد محمد طفیل		
4267/1				

تحصیلدار بالا کوٹ
TFHSILDAR BALAKOT



PEDO
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
GOVERNMENT OF KHYBER PAKHTUNKHWA PESHAWAR
38/B2, Phase-V, Hayatabad, Peshawar.



اطلاع برائے مالکان اراضیات کورٹ ریفرنسز

بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ تحصیل بالا کوٹ، ضلع مانسہرہ

نام: عبد الغفور ولد: فضل حق
نمبر خسره: 4283 موضع: گھنول

تحصیل بالا کوٹ ضلع مانسہرہ کے ان تمام مالکان اراضیات جن کی زمین ریفرنس نمبر 18/30 ہذا میں ساکنان نے
مسئول علیہم کی اراضی و درختان کے معاوضہ کے متعلقہ دعویٰ / ریفرنس درج کیا ہے۔ لہذا اس نوٹس کے ذریعہ
آپ کو مطلع کیا جاتا ہے کہ آپ کی رقوم بابت قیمت اراضیات، درختان، تعمیر شدہ مکانات کورٹ ریفرنسز کی وجہ
سے District Treasure/ Escrow Account کے سپرد کیا گیا ہے۔

EA افسران

ڈپٹی ڈائریکٹر (سوشل اینڈ ریسٹرنٹ)

بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ (پیڈو)

Annexure-3: Inheritance Mutation of APs/ DPs not yet Completed of (Mouza Ghanool)

بالاکوٹ ہائیڈرو پاور پراجیکٹ، بالاکوٹ، اٹک، سندھ
دارمیں کابیان تکید وارثت اسٹیٹمنٹ میں ہوئی

متاثرہ شخص اور حاصل کی گئی زمین کی تفصیل: متاثرہ شخص کا نام عبدالواحد ولدیت عبدالمحالیق رقبہ کی مقدار 2.5 قریب نمبر 4279/4280
سوشل گھنول تحصیل، ضلع، بالاکوٹ، ضلع دارمیں کابیان
ہم سبکی تحصیل سے دی گئی ہے عبدالواحد کے 3 لاکھ 10 ہزار روپے کے جہا حاصل کی گئی ہے۔ ہم اقرار کرتے ہیں کہ:-

- * کہ سندھ بالاد میں کابیان انتقال اسٹیٹمنٹ میں جو
- * ہم لکھتے ہیں کہ زمین کا سائنہ دارمیں انتقال کے مطابق ہوگا جس میں ایک کاسہ درج ہو گا اور اس سلسلہ میں متعلقہ لیڈر اور انٹیکسٹ سے رابطہ کر رہے ہیں۔
- * A تا اسرار میں عبدالواحد کے نام سے رقم کی گئی ہے کہ سائنہ دارمیں رقم لیڈر کے ذریعہ منجی کلر کے اکاؤنٹ میں موجود ہے اور درآمدی انتقال کے عمل ہونے پر حاصل کیا جاسکتا ہے۔
- * ہمیں یقین ہے کہ زمین کے خریدنے والے کوئی اعتراض نہیں ہے جبکہ سائنہ دارمیں انتقال اسٹیٹمنٹ میں ہے۔
- * یہ بیان ہمیں کسی چیز یا پھر زمین کے منتقل ہونے سے پہلے ہے۔ جس کے گواہوں کو اسٹیٹمنٹ کے نمبر اور GRC کا نمبر ہے۔

دستخط (1)	<u>عبدالواحد</u>	دستخط (2)	<u>ATDP</u>	دستخط (3)	<u>عبدالواحد</u>	دستخط (4)	<u>عبدالواحد</u>
نام	عبدالواحد	نام	عبدالواحد	نام	عبدالواحد	نام	عبدالواحد
سوشل	گھنول	سوشل	گھنول	سوشل	گھنول	سوشل	گھنول
دستخط (5)		دستخط (6)		دستخط (7)		دستخط (8)	
نام		نام		نام		نام	
سوشل		سوشل		سوشل		سوشل	

عبدالواحد

گواہ

میں سوشل گھنول کا نمبر دار اور GRC کا نمبر غلام مصطفیٰ کو ذاتی طور پر جانتے ہیں۔ اور بطور گواہ اقرار کرتے ہیں کہ یہ شخص متاثرہ شخص عبدالواحد کا حقیقی وارث اور کفیل ہے۔

دستخط غلام مصطفیٰ دستخط عبدالواحد
نمبر دار کا نام عبدالواحد نمبر غلام مصطفیٰ
پتہ گھنول پتہ گھنول

Annexure-3: Juvenile (under 18 Years of Age) APs/ DPs (Mouza Ghanool)

بالاکوٹ ہائیڈرو پاور پراجیکٹ، بالاکوٹ، ماٹہرہ
سرپرست کا بیان اگر متاثرہ شخص نو عمر / کسن ہے

متاثرہ شخص اور حاصل کی گئی زمین کے کھوسے کی تفصیل

تاریخ 21-09-2022
نام فواد رشید ولدیت عبدالرشید موجودہ رہائش مالنیرہ رقبہ 0.077
خسرہ نمبر 4280 موضع گھنول تحصیل بالاکوٹ ضلع مالنیرہ
سرپرست بیان طافی
میں جمال متاثرہ شخص سے رشتہ بھائی متاثرہ شخص کا نام فواد رشید
حقیق سرپرست اس بات کا حلف دیتا ہوں کہ۔

- ❖ متاثرہ بچے میرے زیر کفالت ہے میں اس کا حقیقی وارث ہوں اور اس کے اچھے بڑے کام کا ذمہ دار ہوں۔
- ❖ حقیقی وارث ہونے کے سرٹیفکیٹ کے اجراء کیلئے قانون درخواست جمع کروادی گئی ہے / جمع کروائی جائیگی جب تک فیصلہ ہونا باقی ہے۔
- ❖ متاثرہ شخص کے نام ایوارڈ کیا گیا معاوضہ سرٹیفکیٹ کے اجراء کے بعد وصول کیا جائے گا۔ تاہم حقیقی وارث ہونے کے باطن مجھے منصوبہ کے شروع کرنے پر کوئی اعتراض نہیں ہے۔
- ❖ یہ بیان بغیر کسی جبری یا مجبوری کے تحت دے رہا ہوں۔ جسکے گواہ گاؤں / موضع کے نمبر دار اور GRC کا ممبر ہے۔

دعویٰ دار
دستخط
نام جمال رشید
متاثرہ شخص سے رشتہ بھائی
پتہ مالنیرہ

گواہ
میں موضع گھنول کا نمبر دار اور GRC کا ممبر جمال رشید کو ذاتی طور پر جانتے ہیں اور بطور گواہ اقرار کرتے ہیں کہ یہ
شخص متاثرہ شخص فواد رشید کا حقیقی وارث اور کفیل ہے۔

دستخط
نمبر دار کا نام محمد اکرم
پتہ گھنول

دستخط غلام مصطفیٰ
ممبر GRC غلام مصطفیٰ
پتہ گھنول

دستخط

Annexure-4: Community Consultation Meetings Report and Attendance Sheet (APs /DPs)

Balakot Hydropower Project

Community Consultation Meeting Report

Date: 19-09-2022

Meeting held with the community of mouza Ghanool. All the participants belong to landowners and their main concerns are about the land compensation. They told that rates of the land should be higher. Some other issues regarding court cases and mutation pending cases. Some of the issues regarding pending mutation cases will be settled down in the coming meeting with the concerns Tehsildar and Patwari.

Balakot Hydropower Project

Community Consultation Meeting Report

Date: 16-08-2022.

Meeting with the affected community of mouza Ghanool. The community were informed regarding the community meeting. Some issues were discussed in the meeting regarding land rates. The local community told that the DC rate are low. It was made sure that all your concern will be discussed with the concerned authority and make sure that your concern will be resolved.

Annexure-4: Community Consultation Meetings Attendance Sheet

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Ghanool. Date: 16-08-2022.

S. No.	Name	Contact No.	Signature
1	Abdul-Lahz	0347-6496261.	
2	Hafeez-ur-Rehman	0343-9418056.	
3	Imam-ul-haq	0334-6979417.	
4	M. Miskeen	0343-5842679.	
5	Abdul Haq Keem	0345-6132638	
6	Shahid Sarwar	0347-9752976	
7	Umar Hayal	0346-5172611	
8	M. Ghabir	0348-8112898	
9	Hakim Khan	0346-9626917.	
10	Ghulam Mustafa	0345-5326985	

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Ghanool Date: 19-09-2022

S. No.	Name	Contact No.	Signature
1	M Farooq	0344 5086495	
2	Alamgir	0342 5334199	
3	M. Hanif	0321 7675383	
4	Saqib Fida	0348-0002628	
5	Babar Abbas	0346-8499670	
6	M. Nadeem	0346-2085721	
7	Wajahat Khan	0347-9731145	
8	Ali Asghar	0346 9599044	
9	Adnan Ahmad	0348 9727621	
10	Ibrar Hussain	0347-5250510	

Annexure-5: List of Paid and Unpaid DPs of Land and Trees Compensation Amount

S #	Name , F/H Name	Gender	Total Trees Compensation Amount PKR	
1	Fazal Haq, Abdur Rahim	M	109,245	Unpaid
2	Abdul Khaliq, Muhammad Yousaf	M	72,928	Unpaid
3	Wali Ur Rehman, Abdullah	M	10,542	Paid
4	Aziz Ur Rehman, Abdullah	M	10,542	Paid
5	Mohib Ul Haq, Abdul Haq	M	22,736	Unpaid
6	Amin Ul Haq, Abdul Haq	M	22,736	Unpaid
7	Nabi Ul Haq, Abdul Haq	M	22,736	Unpaid
8	Abdur Rasheed, Noor Ul Haq	M	10,906	Paid
9	Bibi Khatoon, Noor Ul Haq	F	5,452	Paid
10	Bibi Fatima , Noor Ul Haq	F	5,452	Paid
11	Bibi Irshad, Ghulam Rabbani	F	3,072	Unpaid
12	Bibi Gulshan, Ghulam Rabbani	F	3,072	Unpaid
13	Bibi Zareena, Ghulam Rabbani	F	2,077	Unpaid
14	Bibi Zarina, Ghulam Rabbani	M	995	Unpaid
15	Bibi Zahida, Ghulam Rabbani	F	3,072	Unpaid
16	Aziz Ur Rehman, Abdul Hai	M	35,836	Paid
17	Maeen Ud Din, Alif Din	M	12,126	Unpaid
18	Ghulam Jilani, Maeen Ud Din	M	15,590	Unpaid
19	Ghulam Rabbani, Maeen Ud Din	M	15,590	Unpaid
20	Roshan Jan, Maeen Ud Din	F	5,196	Unpaid
21	Zainam Noor, Abdullah	F	1,732	Unpaid
22	Abdul Qayum, Niamat Ullah	M	19,797	Paid
23	Muhammad Ayub, Niamat Ullah	M	19,797	Paid
24	Bibi Zaitoon, Niamat Ullah	F	9,898	Unpaid
25	Fatima Bibi, Niamat Ullah	F	9,898	Paid
26	Ashrafa Bibi, Niamat Ullah	F	9,898	Paid
27	Mobeen, Nasr Ud Din	M	1,587	Unpaid
28	Malokay, Muhammad Amin	F	3,175	Unpaid
29	Momin, Hameed Ullah	M	143,347	Unpaid
30	Almina, Hameed Ullah	F	71,673	Unpaid
31	Sabiha, Hameed Ullah	F	71,673	Unpaid
32	Fazal Ur Rehman, Abdul Khaliq	M	10,981	Paid
33	Abdul Wahid, Abdul Khaliq	M	10,981	Paid
34	Abdul Majeed, Abdul Khaliq	M	10,981	Paid
35	Bibi Zaitoon, Abdul Khaliq	F	5,490	Unpaid
36	Sahib Noor, Hameed Ullah	F	2,770	Unpaid
37	Begum Noor, Hameed Ullah	F	63,710	Unpaid
38	Muhammad Miskeen, Kamal Din	M	15,235	Unpaid
39	Shamim Bi, Muhammad Miskeen	F	20,775	Unpaid
40	Yasmeen Bibi, Muhammad Miskeen	F	20,775	Unpaid
41	Abdur Rahim, Salih Muhammad	M	16,620	Unpaid
42	Muhammad Yousaf, Salih Muhammad	M	16,620	Unpaid
43	Alif Din, Muhammad Khalil	F	199,440	Paid
44	Shams Ur Rehman, Rahim Ullah	M	22,792	Paid
45	Ali Zaman, Rahim Ullah	M	22,792	Paid
46	Habib Ur Rehman, Rahim Ullah	M	14,609	Paid
47	Muhammad Shafiq, Rahim Ullah	M	14,609	Unpaid
48	Alam Jana, Rahim Ullah	F	11,395	Paid
49	Bibi Un Nisa, Rahim Ullah	F	7,304	Unpaid
50	Mehr Un Nisa, Rahim Ullah	F	7,304	Paid
51	Shehnaz Bibi, Rahim Ullah	F	7,304	Paid
52	Hafeez Ullah, Faizullah	M	35,643	Paid
53	Jannat Khatoon, Malak Aman	F	8,600	Unpaid

S #	Name , F/H Name	Gender	Total Land	Affected land of DPs in Plots	Total Land Compensation Amount PKR	Status of Paid/Unpaid
54	Jannat Khatoon, Malak Aman	F	8.3	0.08	7,170	Unpaid
55	Aurangzeb, Malak Aman	M	8.3	0.08	7,711	Unpaid
56	Taj Muhammad, Malak Aman	M	8.3	0.08	7,711	Paid
57	Zaib Un Nisa, Malak Aman	F	8.3	0.04	3,860	Unpaid
58	Akhtar Un Nisa, Malak Aman	F	8.3	0.04	3,860	Unpaid
59	Mehr Un Nisa, Malak Aman	F	8.3	0.04	3,860	Unpaid
60	Razia Bibi, Malak Aman	F	8.3	0.04	3,860	Paid
61	Saeeda Bibi, Malak Aman	F	8.3	0.04	3,860	Paid
62	Shamim Akhtar, Fida Muhammad	F	8.3	0.01	480	Unpaid
63	Zahida Bibi, Fida Muhammad	F	8.3	0.01	480	Unpaid
64	Siraj Muhammad, Fida Muhammad	M	8.3	0.03	2,701	Unpaid
65	Hasnain Fida, Fida Muhammad	M	8.3	0.03	2,701	Unpaid
66	Sidra Bibi, Fida Muhammad	F	8.3	0.01	1,349	Unpaid
67	Yasmin Bibi, Shah Jehan	F	8.3	0.01	963	Unpaid
68	Jibran , Shah Jehan	M	8.3	0.04	3,367	Unpaid
69	Mah Noor, Shah Jehan	F	8.3	0.02	1,690	Unpaid
70	Wareesha, Shah Jehan	F	8.3	0.02	1,690	Unpaid
71	Faiz Ahmad, Ghazi	M	16.6	1.00	92,337	Unpaid
72	Alif Noor, Far Zaman	F	8.3	0.13	11,940	Paid
73	Muhammad Kamran, Far Zaman	M	8.3	0.26	23,880	Paid
74	Hakim Khan, Far Zaman	M	8.3	0.19	17,910	Paid
75	Shamim Akhtar, Far Zaman	F	8.3	0.13	11,940	Paid
76	Parveen Bibi, Far Zaman	F	8.3	0.13	11,940	Paid
77	Nasreen Bibi, Far Zaman	F	8.3	0.13	11,940	Paid
78	Sadeeqa Bibi, Meer Hasan	F	8.3	0.06	5,970	Paid
79	Sams Ur Rehman, Rahim Ullah	M	8.3	0.07	6,823	Paid
80	Aziz Ur Rehman, Rahim Ullah	M	8.3	0.07	6,823	Unpaid
81	Bibi Hawa, Rahim Ullah	F	8.3	0.04	3,411	Unpaid
82	Rukhtaja, Rahim Ullah	F	8.3	0.04	3,411	Unpaid
83	Shahnaz, Rahim Ullah	F	8.3	0.04	3,411	Unpaid
84	Malak Noora, Noor Rehman	F	8.3	0.18	16,915	Unpaid
85	Muhammad Yousaf, Noor Rehman	M	8.3	0.21	19,734	Paid
86	Muhammad Rafiq, Noor Rehman	M	8.3	0.21	19,734	Paid
87	Muhammad Fareed, Noor Rehman	M	8.3	0.21	19,734	Paid
88	Muhammad Farooq, Noor Rehman	M	8.3	0.21	19,734	Paid
89	Risham Jan, Noor Rehman	F	8.3	0.11	9,867	Paid
90	Sosan Jana, Rahim Ullah	F	8.3	0.11	9,867	Paid
91	Niamat Jana, Noor Rehman	F	8.3	0.11	9,867	Paid
92	Karim Jana, Noor Rehman	F	8.3	0.11	9,867	Unpaid
93	Wali Ullah, Habib Ullah	M	8.3	0.39	35,820	Paid
94	Jabeen, Khani Zaman	F	8.3	0.35	31,840	Paid
95	Gul Hasan, Hussain	M	8.3	0.73	67,661	Paid
96	Jane, Rehmat Ullah	M	8.3	0.52	47,761	Unpaid
97	Muhammad Jan, Muhammad Amin	M	8.3	0.35	31,840	Unpaid
98	Muhammad Shafi, Saif Ullah	M	8.3	0.12	10,613	Unpaid
99	Qudrat Ali, Saif Ullah	M	8.3	0.12	10,613	Unpaid
100	Javed, Saif Ullah	M	8.3	0.12	10,613	Unpaid
101	Noor Un Nisa, Ghulam Jan	F	0.3	0.02	932	Unpaid
102	Abdur Rasheed, Ghulam Jan	M	0.3	0.02	1,450	Unpaid
103	Muhammad Bashir, Ghulam Jan	M	0.3	0.02	1,450	Unpaid
104	Muhammad Nazir, Ghulam Jan	M	0.3	0.02	1,450	Unpaid
105	Bibi Sakeena, Ghulam Jan	F	0.3	0.01	725	Unpaid
106	Bibi Shahida, Ghulam Jan	F	0.3	0.01	725	Unpaid

S #	Name , F/H Name	Gender	Total Land	Affected land of DPs in Plots	Total Land Compensation Amount PKR	Status of Paid/Unpaid
107	Muhammad Nizakat, Mobeen	M	0.3	0.0047	290	Unpaid
108	Rifaqat, Mobeen	M	0.3	0.0047	290	Unpaid
109	Bibi Shameem, Mobeen	F	0.3	0.0023	145	Unpaid
110	Khaliq Noor, Wali Jan	F	0.3	0.02	932	Unpaid
111	Muhammad Irfan, Wali Jan	M	0.3	0.02	1,305	Unpaid
112	Muhammad Rafiq, Wali Jan	M	0.3	0.02	1,305	Unpaid
113	Abdul Razaq, Wali Jan	M	0.3	0.02	1,305	Unpaid
114	Riaz Ahmad, Wali Jan	M	0.3	0.02	1,305	Unpaid
115	Mumtaj Bibi, Wali Jan	F	0.3	0.01	652	Unpaid
116	Dilshad Bibi, Wali Jan	F	0.3	0.01	652	Unpaid
117	Abdul Latif, Amin Ul Haq	M	0.3	0.01	699	Unpaid
118	Abdul Aziz, Amin Ul Haq	M	0.3	0.01	699	Unpaid
119	Abdul Hakeem, Amin Ul Haq	M	0.3	0.01	699	Unpaid
120	Bibi Zaitoon, Amin Ul Haq	F	0.3	0.01	349	Unpaid
121	Bibi Shareefa, Amin Ul Haq	F	0.3	0.01	349	Unpaid
122	Bibi Zaheera, Abdur Rahim	F	10.5	0.88	76,365	Unpaid
123	Zainam Noor, Muhammad Yousaf	F	10.5	0.66	57,274	Unpaid
124	Bibi Zaitoon, Noor Ul Haq	F	10.5	0.15	12,728	Unpaid
125	Faqir, Haleem	F	30	2.93	182,240	Unpaid
126	Kali Bibi, Haleem	M	15	1.47	91,120	Unpaid
127	Communal Land		0.95	0.95	14,755	Unpaid

S #	Name , F/H Name	Gender	Total Trees Compensation Amount PKR	Status of Paid/Unpaid
1	Fazal Haq, Abdur Rahim	M	109,245	Unpaid
2	Abdul Khaliq, Muhammad Yousaf	M	72,928	Unpaid
3	Wali Ur Rehman, Abdullah	M	10,542	Paid
4	Aziz Ur Rehman, Abdullah	M	10,542	Paid
5	Mohib Ul Haq, Abdul Haq	M	22,736	Unpaid
6	Amin Ul Haq, Abdul Haq	M	22,736	Unpaid
7	Nabi Ul Haq, Abdul Haq	M	22,736	Unpaid
8	Abdur Rasheed, Noor Ul Haq	M	10,906	Paid
9	Bibi Khatoon, Noor Ul Haq	F	5,452	Paid
10	Bibi Fatima , Noor Ul Haq	F	5,452	Paid
11	Bibi Irshad, Ghulam Rabbani	F	3,072	Unpaid
12	Bibi Gulshan, Ghulam Rabbani	F	3,072	Unpaid
13	Bibi Zareena, Ghulam Rabbani	F	2,077	Unpaid
14	Bibi Zarina, Ghulam Rabbani	M	995	Unpaid
15	Bibi Zahida, Ghulam Rabbani	F	3,072	Unpaid
16	Aziz Ur Rehman, Abdul Hai	M	35,836	Paid
17	Maeen Ud Din, Alif Din	M	12,126	Unpaid
18	Ghulam Jilani, Maeen Ud Din	M	15,590	Unpaid
19	Ghulam Rabbani, Maeen Ud Din	M	15,590	Unpaid
20	Roshan Jan, Maeen Ud Din	F	5,196	Unpaid
21	Zainam Noor, Abdullah	F	1,732	Unpaid
22	Abdul Qayum, Niamat Ullah	M	19,797	Paid
23	Muhammad Ayub, Niamat Ullah	M	19,797	Paid
24	Bibi Zaitoon, Niamat Ullah	F	9,898	Unpaid
25	Fatima Bibi, Niamat Ullah	F	9,898	Paid
26	Ashrafa Bibi, Niamat Ullah	F	9,898	Paid
27	Mobeen, Nasr Ud Din	M	1,587	Unpaid
28	Malokay, Muhammad Amin	F	3,175	Unpaid
29	Momin, Hameed Ullah	M	143,347	Unpaid
30	Almina, Hameed Ullah	F	71,673	Unpaid
31	Sabiha, Hameed Ullah	F	71,673	Unpaid
32	Fazal Ur Rehman, Abdul Khaliq	M	10,981	Paid
33	Abdul Wahid, Abdul Khaliq	M	10,981	Paid
34	Abdul Majeed, Abdul Khaliq	M	10,981	Paid
35	Bibi Zaitoon, Abdul Khaliq	F	5,490	Unpaid
36	Sahib Noor, Hameed Ullah	F	2,770	Unpaid
37	Begum Noor, Hameed Ullah	F	63,710	Unpaid
38	Muhammad Miskeen, Kamal Din	M	15,235	Unpaid
39	Shamim Bi, Muhammad Miskeen	F	20,775	Unpaid
40	Yasmeen Bibi, Muhammad Miskeen	F	20,775	Unpaid
41	Abdur Rahim, Salih Muhammad	M	16,620	Unpaid
42	Muhammad Yousaf, Salih Muhammad	M	16,620	Unpaid
43	Alif Din, Muhammad Khalil	F	199,440	Paid
44	Shams Ur Rehman, Rahim Ullah	M	22,792	Paid
45	Ali Zaman, Rahim Ullah	M	22,792	Paid
46	Habib Ur Rehman, Rahim Ullah	M	14,609	Paid
47	Muhammad Shafiq, Rahim Ullah	M	14,609	Unpaid
48	Alam Jana, Rahim Ullah	F	11,395	Paid
49	Bibi Un Nisa, Rahim Ullah	F	7,304	Unpaid
50	Mehr Un Nisa, Rahim Ullah	F	7,304	Paid
51	Shehnaz Bibi, Rahim Ullah	F	7,304	Paid
52	Hafeez Ullah, Faizullah	M	35,643	Paid
53	Jannat Khatoon, Malak Aman	F	8,600	Unpaid

S #	Name , F/H Name	Gender	Total Trees Compensation Amount PKR	Status of Paid/Unpaid
54	Aurangzeb, Malak Aman	M	9,248	Unpaid
55	Taj Muhammad, Malak Aman	M	9,248	Paid
56	Zaib Un Nisa, Malak Aman	F	4,629	Unpaid
57	Akhtar Un Nisa, Malak Aman	F	4,629	Unpaid
58	Mehr Un Nisa, Malak Aman	F	4,629	Unpaid
59	Razia Bibi, Malak Aman	F	4,629	Paid
60	Saeeda Bibi, Malak Aman	F	4,629	Paid
61	Shamim Akhtar, Fida Muhammad	F	575	Unpaid
62	Zahida Bibi, Fida Muhammad	F	575	Unpaid
63	Siraj Muhammad, Fida Muhammad	M	3,239	Unpaid
64	Hasnain Fida, Fida Muhammad	M	3,239	Unpaid
65	Sidra Bibi, Fida Muhammad	F	1,617	Unpaid
66	Yasmin Bibi, Shah Jehan	F	1,155	Unpaid
67	Jibran , Shah Jehan	M	4,038	Unpaid
68	Mah Noor, Shah Jehan	F	2,026	Unpaid
69	Wareesha, Shah Jehan	F	2,026	Unpaid
70	Faiz Ahmad, Ghazi	M	110,749	Unpaid
71	Alif Noor, Far Zaman	F	14,321	Paid
72	Muhammad Kamran, Far Zaman	M	28,642	Paid
73	Hakim Khan, Far Zaman	M	21,481	Paid
74	Shamim Akhtar, Far Zaman	F	14,321	Paid
75	Parveen Bibi, Far Zaman	F	14,321	Paid
76	Nasreen Bibi, Far Zaman	F	14,321	Paid
77	Sadeeqa Bibi, Meer Hasan	F	7,160	Paid
78	Aziz Ur Rehman, Rahim Ullah	M	8,183	Unpaid
79	Bibi Hawa, Rahim Ullah	F	4,091	Unpaid
80	Rukhtaja, Rahim Ullah	F	4,091	Unpaid
81	Shahnaz, Rahim Ullah	F	4,091	Unpaid
82	Malak Noora, Noor Rehman	F	20,288	Unpaid
83	Muhammad Yousaf, Noor Rehman	M	23,669	Paid
84	Muhammad Rafiq, Noor Rehman	M	23,669	Paid
85	Muhammad Fareed, Noor Rehman	M	23,669	Paid
86	Muhammad Farooq, Noor Rehman	M	23,669	Paid
87	Risham Jan, Noor Rehman	F	11,834	Paid
88	Sosan Jana, Rahim Ullah	F	11,834	Paid
89	Niamat Jana, Noor Rehman	F	11,834	Paid
90	Karim Jana, Noor Rehman	F	11,834	Unpaid
91	Wali Ullah, Habib Ullah	M	42,963	Paid
92	Jabeen, Khani Zaman	F	38,189	Paid
93	Gul Hasan, Hussain	M	81,152	Paid
94	Jane, Rehmat Ullah	M	57,284	Unpaid
95	Muhammad Jan, Muhammad Amin	M	38,189	Unpaid
96	Muhammad Shafi, Saif Ullah	M	12,729	Unpaid
97	Qudrat Ali, Saif Ullah	M	12,729	Unpaid
98	Javed, Saif Ullah	M	12,729	Unpaid
99	Faqir, Haleem	F	290,413	Unpaid
100	Kali Bibi, Haleem	M	145,206	Unpaid

Annexure-6: ADC Mansehra, Meeting Minutes

Minutes of Meeting
Dated 20th September, 2022
Additional Deputy Commissioner, Mansehra

Everyone was welcomed by the Chair for the subject meeting.

Attendees in the meeting were:

1. Additional Deputy Commissioner, Mansehra
2. Deputy Director Social & Resettlement (PIU) BHPP
3. RE (PIU), BHPP
4. ARE (PIU) BHPP
5. Patwari (PIU/ PMC) BHPP

Following discussions and some decisions taken are:

Allowances Amount Disbursement:

ADC, Mansehra was informed about the allowances amount disbursement simultaneously after the payment of compensation amount to acceleration the disbursement process and to facilitate the DPs in entire payment process at LAC office Mansehra. In this regard ADC agreed and support to arrange such facilitation will be provided for compensation and allowance disbursement process at tehsil Balakot for smooth implementation of LARP's and extended facilitation to the affected DPs. ADC agreed that such services soon will be materialized accordingly.

Meeting ended with thanks to all participants.

Annexure-7: Advertisement in Newspaper and Social Media Link (Local Urdu Language)

E-mail: dailymahasib@gmail.com www.mahasib.com.pk

MEMBER APNS ایبٹ آباد گلگت بلتستان مظفر آباد اور میرپور سبیک وقت شائع ہونے والا قومی اخبار ABC CERTIFIED

DAILY MAHASIB

روزنامہ
ایبٹ آباد
بیاد نسیم حجازی
چیف ایڈیٹر: زاہدہ پروین

10 روپے

جلد نمبر 26 بروز جمعہ المبارک 9 ستمبر 2022ء 12 صفر المظفر 1444ھ شمارہ 234

اطلاع برائے مالکان اراضیات

بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ تحصیل بالاکوٹ، ضلع مانسہرہ، تحصیل بالاکوٹ ضلع مانسہرہ کے ان تمام مالکان اراضیات جن کی زمین بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ کی تعمیر کیلئے ایکواڑ کی جا چکی ہے کو مطلع کیا جاتا ہے کہ وہ اپنی رقوم بابت قیمت اراضیات، درختان اور تعمیر شدہ مکانات متعلقہ تحصیلدار بالاکوٹ سے جلد از جلد وصول کر لیں

المشہرہ ڈسٹرکٹ کلکٹر مانسہرہ

پراجیکٹ ڈائریکٹر بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ

1- Social Media Link:

https://m.facebook.com/story.php?story_fbid=pfbid02SNiZLhhz4hduAfX4Rv1xBy44Q2zr2cUK6FDJiGMnhEdUepjL6sEKUaGZPPkhQBFnl&id=105565947734987

2- <https://www.facebook.com/109105080449257/posts/pfbid0VTczQfDtKtrfTHdkKnHy8XT2v4TWjMcpsFhLUnWaYvJmjxg18YDDHRYWLCs15pXAI/?sfnsn=scwspmo>

Annexure-8: Information Brochure in Local Urdu Language for DPs

پختونخواہ انرجی ڈویلپمنٹ آرگنائزیشن (پیڈو)

300 میگا واٹ بالا کوٹ پن بجلی گھر

معاشرتی و ماحولیاتی اثرات کے اقدامات کا خلاصہ

• زمین کا حصول: اس کے لئے تقریباً 224 ایکڑ زمین کی ضرورت ہوگی جس میں سے 118 ایکڑ جمیل اور بجلی گھر کیلئے بنایا 105 ایکڑ زمین پر وجیکٹ کے دیگر تعمیرات بشمول اسٹاف کالونی اور رابطہ سڑکوں کے لیے مختص کیا گیا ہے۔ مزید یہ کہ جو معاوضہ بورڈ آف ریونیو نے متعین کیا ہے۔ اس متعین شدہ معاوضے میں کمی پیشی (اگر ہے) کو پورا کرنے کیلئے پیڈو / اے-ڈی-بی کی جانب سے ایک آزاد ویلیو ایئر کی ضرورت کی جائے گی۔

• تعمیراتی کام اور فضلات: تعمیراتی کام میں 5 سال (60 ماہ) لگیں گے تعمیراتی کام کے لیے کنکریٹ، سینٹ، بیڑولان، بھرائی کے مختلف مواد اور کیمیائی مواد اور اسٹیل کی مصنوعات وغیرہ کی ضرورت ہوگی کورس ایگریگٹ کے ذخائر ڈیم سائٹ کے اوپر اور نیچے ہندسے اور پارس گاؤں میں شناخت کئے گئے ہیں۔ فائن ایگریگٹ کے ذخائر پارس، چنکھا اور گڑھی حبیب اللہ میں قائم کئے جائیں گے۔ ان جگہوں پر فائن ایگریگٹ مقامی استعمال کے لئے نکالا جا رہا ہے۔ مجوزہ ڈیم سے نارائن کے طرف سفر کرتے ہوئے ماربل اور چوٹے کا پتھر نظر آتا ہے، اسے راک کیوری بنانے کیلئے سوچا جا رہا ہے۔ جس سے کورس ایگریگٹ حاصل کیا جائیگا۔

• مندرجہ ذیل الاؤنس متاثرین کو دیا گیا ہے۔

نمبر شمار	قسم	اگائی قیمت
1.	زبردستی الاؤنس (Vulnerability Allowance)	63,000
2.	ڈھانچہ منتقلی الاؤنس (Structure Relocation Allowance)	31,000
3.	گھر یلو منتقلی (Shifting Allowance for Houses)	31,000
4.	کاروباری ڈھانچہ، منتقلی الاؤنس (Commercial Structure Shifting)	31,000
5.	منتقلی الاؤنس (Transition Allowance)	57,000
6.	کاروباری منتقلی الاؤنس (Business Moving Assistance)	63,000
7.	منتقلی کے دوران گھر کے کرایہ کی ضرورت (House Rent)	100,000
8.	شدید متاثر (Severe Impact Allowance)	63,000
9.	12 مہینوں کے لیے کاروباری الاؤنس Business Allowance for 12 months (To be determined on the per month average loss of business for 12 months)	50,000
10.	بجلی الاؤنس (Electricity Allowance)	20,000
11.	گھر یلو منتقلی / چولھا الاؤنس (Household Dislocation Allowance/Chula Allowance)	2,000,000

کسی بھی شکایات کی صورت میں مندرجہ ذیل دفاتر کے پتے، فون نمبر یا (شکایات سیل) کمیٹی ممبران سے رابطہ کر سکتے ہیں۔

پراجیکٹ ڈائریکٹر

بالاکوٹ ہائیڈرو پاور پراجیکٹ

پراجیکٹ ایمپلیمینٹیشن یونٹ پیڈو، بالا کوٹ، ضلع مانسہرہ

فون نمبر: 4-360003-0997

پراجیکٹ مینجمنٹ کنسلٹیشن بالا کوٹ ہائیڈرو پاور پراجیکٹ، بالا کوٹ، ضلع مانسہرہ

فون نمبر: 6-360155-0997

حکومت خیبر پختونخواہ، پختونخواہ انرجی ڈویلپمنٹ آرگنائزیشن (پیڈو) کے ذریعے اور انجین ڈیولپمنٹ بینک (ADB) کے مالی تعاون سے، پاکستان کے ضلع مانسہرہ میں بالا کوٹ کے مقام پر 300 میگا واٹ پن بجلی گھر کی تعمیر کا منصوبہ بنایا گیا ہے۔ اس منصوبے کا ڈیم پارس گاؤں میں بنے گا جبکہ بجلی گھر ساگڑ کے مقام پر تعمیر ہوگا اس منصوبے کی تکمیل سے ملک میں بجلی کی موجودگی پر قابو پانے میں مدد ملے گی۔ سن 2018 میں انجین ڈیولپمنٹ بینک نے اس منصوبے کی تکنیکی نفاذیت کا مطالعہ Aqualogus Consultant کے ذریعے کیا جبکہ ماحول پر اثرات کا جائزہ زمین کے حصول اور لوگوں کی منتقلی کا مطالعہ Project Management Consultant (PMC) کے وساطت سے مکمل کیا۔ Consultant (PMC) مطلوبہ سٹڈی (ADB) کے اصولوں اور خیبر پختونخواہ کے قانون کے مطابق مکمل کی اور مندرجہ ذیل 2 رپورٹیں مرتب کیں۔ ان ماحولیات پر اثرات کا جائزہ 2:4 مہینوں کے حصول، لوگوں کے منتقلی اور دوبارہ آباد کاری کا منصوبہ۔

• حکمت عملی اور اضیاعی ڈھانچہ: خیبر پختونخواہ ایکٹ برائے تحفظ ماحول 2014 صوبہ میں ماحول کے تحفظ کے لئے مرکزی قانون ساز ڈھانچہ ہے۔ اس ایکٹ کے مطابق کسی بھی پن بجلی منصوبے کی تعمیر کی منظوری خیبر پختونخواہ کا ادارہ برائے تحفظ ماحولیات (KPEPA) کی طرف سے تحفظ ماحولیات پاکستان کے ضابطہ سن 2000 میں دئے گئے طریقہ کار پر عمل کرتے ہوئے دی جائے گی۔ ماحولیات اجازت نامہ حاصل کرنے کے لئے ضابطہ ایڈمنسٹریٹو کو دو ضروریات میں تقسیم کرتے ہیں (شیڈول 1 اور شیڈول 2)۔ 50 میگا واٹ سے کم صلاحیت کے منصوبے کی تعمیر شیڈول 1 میں آتا ہے جبکہ اس سے زیادہ منصوبہ شیڈول 2 میں آتا ہے۔ شیڈول 1 کے منصوبے کیلئے (IEE) اور شیڈول 2 کے منصوبے کیلئے (EIA) کی ضرورت ہوتی ہے۔

• پروجیکٹ کا محل وقوع: یہ پراجیکٹ پاکستان کے صوبہ خیبر پختونخواہ کے ضلع مانسہرہ میں دریائے کنہار پر پارس اور ساگڑ گاؤں کے درمیان 12 کلومیٹر پر لگایا جا رہا ہے۔ منصوبے کی تمام تعمیرات دریائے کنہار کے بائیں کنارے پر واقع ہیں۔ ڈیم سائٹ (E-73°-26'-19", N-34°-38'-59") سے 28 کلومیٹر کے فاصلے پر پارس گاؤں میں اور بجلی گھر (E-73°-22'-50", N-34°-36'-14") سے 10 کلومیٹر کے فاصلے پر کچی گلی گاؤں کے قریب واقع ہے۔

• ڈیم: یہ ڈیم کنکریٹ سے بنے گا جس کی اونچائی دریا کے سطح سے 35 میٹر اوپر ہوگی۔ اس میں چلی طرف صفائی کے لئے آؤٹلٹ ہوں گے اور اوپر کی طرف اپیل وے ہوں گے۔ سیلاب کے پانی کے اخراج کے لیے ڈیم میں 5 دروازے ہوں گے جو کہ ہائیڈرو پاور کے طریقے سے کھلیں گے یہ دروازے سطح سمندر سے 1276 میٹر کی بلندی پر ہوں گے۔ 5 میٹر گولائی کے 3 آؤٹلٹ دریا کے سطح کے پاس ریت کے اخراج کے لئے بنائے جائیں گے۔

• لٹزل پاور ایکٹ: یہ دریا کے بائیں کنارے پر بنایا جائے گا یہ 13 انگس پر مشتمل ہو گا جو کہ مطلوبہ مقدار میں پانی کو خارج کرے گا اس میں 8 میٹر اونچائی اور چوڑائی کا ایک گیٹ دیا جائے گا۔

• کم دباؤ کی ہیڈریس سرنگ: یہ 8 میٹر گولائی کی سرنگ ہوگی جس کی لمبائی 9137 میٹر ہوگی اور 154 کیوبک پانی کے اخراج کے لیے بنائی جائے گی۔

منصوبے کی کچھ خاص خصوصیات: جمیل میں پانی کی زیادہ سے زیادہ اونچائی سطح سمندر سے 1288 میٹر ہو گی اور کم سے کم اونچائی سطح سمندر سے 1283 میٹر ہوگی۔ تکمیل کے بعد یہ پروجیکٹ 300 میگا واٹ بجلی پیدا کرے گا جبکہ 55 سال میں اوسط (1143 GWh) سالانہ توانائی پیدا کی جائے گی۔ جمیل سے ریت کا اخراج ہر سال موسم گرما کے مہینوں میں کیا جائے، جب دریا میں پانی کی مقدار 154 کیوبک سے اوپر ہو اور جب پانی کا بہاؤ کم ہو گا تو اس وقت جمع کیا ہو پانی، بجلی کی پیداوار اور پانی کا بہاؤ برقرار رکھنے کیلئے استعمال کیا جائے گا۔

Annexure-9: Notification of Allowances disbursement committee at LAC/ PIU



**OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA**



No. 1401 /BHPP/Acq/DC(M)

Dated 15 /09/2022


NOTIFICATION.

A committee consisting of the following is hereby constituted to make payment of the LARP amount to all concerned. The LARP amount is being shifted through Treasury Voucher to the ADC(G), Mansehra for further course of action.

1. Additional Deputy Commissioner (G), Mansehra. ----- Chairman
2. Mr. Naveed Afsar, Deputy Director (S&R), BHPP ----- Member
3. Mr. Ibadullah, Assistant Resettlement Expert, PMC ----- Member

TORs.


1. The concerned beneficiaries of LARP shall be informed properly.
2. The committee shall make payments according to the record to rightful owners.
3. Proper record and cash book of the payments be maintained.
4. Utmost care be adopted while making payment to avoid payment especially in cases where status quo is involved.
5. Reconciliation of payment.
6. Consolidated reports be submitted to the undersigned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**



No. 1402-08 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra.
6. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-9: Notification of Allowances disbursement committee at LAC/ PIU


**OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA**

No. 1448 /BHPP/Acq/DC(M) Dated 20 /09/2022

ORDER.

Additional Deputy Commissioner (G), Mansehra is hereby authorized to sign treasury vouchers under Central Treasury Rules 142 pertaining to the LARP payment to the concerned beneficiaries of Balakot Hydro Power Project belonging to “Mouza Ghanool & Sangar” in respect of the amount worth Rs. 59,565,000/- (Fifty Nine Million Five Hundred Sixty Five Thousand Rupees Only) received through Cheque No. 47789712 dated 23-08-2022 from the Government of Khyber Pakhtunkhwa, Pakhtunkhwa Energy Development Organization (PEDO) vide their letter No. PEDO/PD/BHPP/2022-23/848-51 dated 23-08-2022 and deposited Under Head G-11215 Revenue Deposit vide deposit No. 182 dated 19-09-2022, in National Bank Main Branch, Mansehra.


Payment shall be made accordance with the TOR’s laid down in this office Notification No. 1401/BHPP/Acq/DC(M) dated 15-09-2022.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

No. 1449-1455 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra w/r to his letter No. 5497-5506 dated 20-05-2022 alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
6. The Manger National Bank of Pakistan (Main Branch), Mansehra alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
7. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-10: Notification of GRM and Grievances Redressal Committee



PEDO
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
GOVERNMENT OF KHYBER PAKHTUNKHWA



Dated Peshawar the 03 /01/2022

NOTIFICATION

No. 38-42 /PEDO/CEO/346 The Competent Authority is pleased to notify the attached Grievance Redress Mechanism (GRM) & Grievances Redress Committees (GRCs) at Village level and at Project level for 300MW Balakot Hydropower Project District Mansehra for implementation in true letter & spirit.

The attached GRM is for compliance for 300MW Balakot HPP Project, PEDO.

-Sd/-
Chief Executive Officer
PEDO, Peshawar.

Endst. No. & Date as above.

Copy forwarded for information to:-


1. The Chief Engineer (Development/Plan), PEDO, Peshawar.
2. The Director (P&F) PEDO, Peshawar.
3. The Project Director Balakot HPP (300 MW) District Mansehra
4. PS to CEO PEDO, Peshawar.
5. PA to Director (Admn/HR) PEDO, Peshawar.

U. Khan
Assistant Director (Admin),
PEDO, Peshawar

Notification


Scanned with CamScanner

Annexure-10: Notification of Grievances Redressal Committee



P E D O

PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 15/09/2022

NOTIFICATION

No.876-83/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Sangar & Ghanool (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.


The Village level GRC composition is as under;

S.No.	Name/Designation	Designation
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Sangar	Member
5	Patwari, Mouza Ghanool	Member
6	Mr. Ghulam Mustafa (Community Member, Mouza Ghanool)	Member
7	Mr. Arshad Khan (Community Member, Mouza Sangar)	Member
8	Mr. Muhammad Tariq (Community Member, Mouza Sangar)	Member


Project Director 15/09/2022
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned


Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-11: List of Skilled and Un-Skilled Employment by Contractors

S. No	Name	Designation	CNIC No.	Address
1	Shafaqat Ali	Store Assistant	13501-4636703-7	Sanghar
2	Safi Ullah	Labour	13501-1342763-9	Sanghar
3	Muneeb	Labour		Sanghar
4	Abid	Tandori	13501-8173565-5	Ghanool
5	Naeem Akhtar	Office Boy	13501-2840642-3	Sanghar
6	Muhammad Naeem	Security Guard	13501-7215541-3	Ghanool
7	Maskeen	Security Guard	13501-0169961-3	Kiwai Thobi
8	Muhammad Hussain	Cook	82502-8349069-3	Ghanool
9	Wazeer Muhammad	Labour	13501-9630810-1	Ghanool
10	Tariq Hussain Shah	Labour	13501-2380413-7	Paris
11	Sabir Hussain Shah	Labour	13501-1300010-1	Paris
12	Rafaqat Hussain	Labour	13501-1205051-1	Paris
13	Muhammad Taj	Labour	13501-41908067	Paris
14	Ubaid Ali	Labour	13501-8408490-3	Paris
15	Hasrat Hussain	Labour	13501-6938249-1	Paris
16	Husnain	Assitant	13501-1022822-5	Local Paris
17	Rafaqat Hussain	Cook	13501-0340254-9	Local Paris
18	Taqueer	Cook helper	13501-3954447-3	Local Paris
19	Hussain"	Cleaner	13501-3314325-1	Local Paris
20	Shad Muhammad	Cleaner	13501-6612105-1	Local Paris
21	Shakell Ahmad	Driver	13501-6467269-9	Local Paris
22	Basharat Khan	Driver	13501-6519193-9	Local Paris
23	Syed Nayyar Hussain Shah	Cook	13503-0614657-9	Local Paris
24	Chan Zaib	Cleaner	13501-2964551-5	Local Paris
25	Muhammad Aslam	Cook	13501-4502773-5	Local Paris
26	Munir Ahmad	Cook helper	13501-3316834-7	Local Paris
27	Muhammad Azam	Cleaner	37405-0157204-9	Local Paris
28	Muhammad Usman	Cleaner	13501-9783535-5	Local Paris
29	Adil Riaz Khan	fuel man	13501-8686231-	Local Paris
30	Jaffar	Phone Operator	13101-6749072-9	Local Paris
31	Syed Zohaib Hussain Shah	Cleaner	13501-3763297-7	Local Paris
32	Mehraban	Store Incharge	13503-8580117-1	Village Kholay
33	Sardar Ahmad Khan	Helper Mes	13501-1913178-5	Jamu Nakka Guddi Ganool
34	Muhammad Sajjad	Labour	13501-9235977-1	Sehri Sanghar Post Office Dabriyan
35	Abdul Majid	Labour	13501-1302551-3	Sanghar
36	Maqbool U Rehman	Labour	13501-0685922-3	Sanghar
37	Tallab	Store	13501-4636703-7	Sanghar
38	Shafaqat	Survey Helper	13501-1636469-5	Sehri Post Office Khas Dabryian Sanghar
39	Hassan Awais	Plumber Work	15501-0580197-9	Mohallah Khas Gran Post Office Sanghar
40	Malik Jamal	Labour	13501-7644914-9	Sanghar
41	Muhammad Tanveer	Labour	13501-1293151-1	Sanghar
42	Mhammad Rasheed	Masson	13501-1771887-3	Roarkan Sanghar
43	Muhammad Hanif	Labour	13501-9504660-5	Roarkan Sanghar
44	Abdul Basit	Labour	13501-1300975-3	Sanghar
45	Aurang Zaib	Masson	13501-1323623-3	Roarkan Sanghar
46	Ghulam Sarwar	Masson	13501-1312951-5	Ghanool
47	Nazeer Hussain	Painter	13501-1845145-9	Shohal Maizullah Post Office Shohal
48	Sajjad Ahmad	Carpenter	13503-7304171-3	Village Kholay
49	Faisal Khan	Labour	13503-6079955-9	Post Office Jabori
50	Mumtaz	Mason	13503-8329085-5	Post Office Jabori
51	Rafaqat	Labour	13503-0516799-9	Post Office Jabori
52	Hukam Dad	Labour	42201-2055066-9	Post Office Jabori
53	Riaz	Mess Helper	13503-4861742-9	Village Sachan
54	Mudassar	Labour	32402-5860825-3	Post Office Lal Garh
55	Zulfiqar Ali	Labour	13501-2494051-7	Shohal
56	Muhammad Khalid	Painter	13501-1160026-7	Baila Garlat Post Office Khas
57	Muhammad Hafeez	Labour	13501-1318784-9	Galli Mohallah Doang Sanghar
58	Abdul Razaq	Masson	13501-5166967-9	Garhi
59	Ummar Zaib	Labour	13501-2016212-9	Sanghar Post Office Dabriyan
60	Muneeb Ahmad	Masson	13503-0519354-9	Andrasi
61	Muhammad Javeed	Masson	13501-1652968-7	Dub Paras
62	Nissar Hussain Shah	Labour	13501-3055961-7	Koat Galli Binbagar
63	Muhammad Riyaz	Security Guard	13501-0169961-3	Kiwai
64	Maskeen	Labour	13501-3594356-9	Haan Paras
65	Noman Shafiq	Labour	13501-5143256-9	Kiwai
66	Hamayun	Excavator Helper	13501-3169850-3	Mohallah Jagdar Sanghar
67	Sadaqat Ali	Labour	13501-7215541-3	Kiwai
68	Muhammad Naeem	Masson	13501-9690810-1	Noori Bhoanja Post Office Fareed Abbad

Loan No. ADB 4057-PAK & AIIB 8397-PAK LARP- Implementation status IMR (sub-section Mouza Ghanool)
Balakot Hydropower Development Project (July-October 2022)

S. No	Name	Designation	CNIC No.	Address
69	Wazeer Muhammad	Electrical Supervisor	12103-8616184-9	Dera Ismial Khan
70	Malik Jamshaid Rabani	Welder	13503-7472366-1	Village Bogarmang
71	Rafaqat Khan	Auto Mechanic	13503-6923787-9	Village darhiyal
72	Muhammad Tufail	Assistant Supervisor Machinery	13503-6193841-3	Village Granthali
73	Shoaib Rafiq	Driver (HTV)	36301-3784654-9	Village Domail
74	Irshad	Loader Operator	38401-958929-7	Village Bhera
75	Arif Bashir	Electrical Engineer	13503-0625012-9	
76	Muhammad Haroon	Security Guard	13503-0559598-1	Village Kholay
77	Tahir	Electrician	13503-8536376-9	Village Kholay
78	Asad Rafiq	Electrical Engineer	17301-0666986-3	
79	kamil khitab	surveyor helper	13501-8097047-5	kholian nakka
80	Awais Hussain	Cook	13503-9313583-5	Paira mansehra
81	Chan zaib	Cook	13501-3205176-7	Kholian deeri zaman
82	Muhammad sabir	Excavator helper	13501-2733966-9	kholian darwaishabad balakot
83	Muhammad umair	foreman	13501-1341979-9	Kholian darwaishabad balakot
84	muhammad nazeer	Time man	13501-3382139-3	Kholian darwaishabad balakot
85	muhammad ismail	jeep driver	13501-9172387-5	Kholian darwaishabad balakot
86	Baber	Dumper driver		Paras
87	Azhar shah	Dumper driver	13501-9460364-9	lassa par kamal band balakot
88	Ghulam nabi	Dumper driver		Paras
89	shafeeq	retaining wall contractor	13501-3115839-9	Ghanool Balakot
90	Mubarak rehman	Excavator watchman	13501-5447168-9	kholian darwaishabad balakot
91	Abdul shukoor	Excavator watchman	13501-5300011-7	kholian darwaishabad balakot
92	Muhammad amir nazeer	Store watchman	13501-9021746-5	kholian darwaishabad balakot
93	Shakeel	Dumper watchman		Kholian nakka
94	Muhammad hassan	Mason man	13501-5513326-1	Paras balakot
95	Aurangzeb shah	Labour	13501-6572534-9	Paras balakot
96	syed shabir hussain shah	Labour	13501-8057958-5	Ghanool Balakot
97	Muhammad siddique	Labour	13501-6501425-7	Khola ghanool balakot
98	Muhammad shafique	Labour	13501-9749586-5	garhi habib ullah
99	Muhammad akbar	Labour	13501-6080139-1	sanghar balakot
100	naveed miskeen	Labour	13501-1022822-5	kholian darwaishabad balakot

Annexure-12: Pictorial view of LARP's Activities of BHP Project during Reporting Period



Installation of banner & Information broacher/ poster at Kapi Gali/ Ghanool.



APs/ DPs enquiring about BHPP Information banner & poster at Kapi Gali/ Ghanool.



Community meeting with APs/ DPs at Kola Ghanool.



APs/ DPs watching Information poster at Mouza Ghanool.



APs/ DPs watching banner & Information poster at Main Jamia Masjid Village Ghanool.



Disbursement of compensation & allowances under process in the Office of TLA, Mansehra of BHPP.



A women establish her thumb impression against voucher of compensation.



APs/ DPs watching poster and information broacher at Jamia Masjid (mosque) Kapi Gali.