

Semiannual Social Monitoring Report (Internal)

PUBLIC

Reporting Period: January – June 2026
Submission to ADB: July 2026

Pakistan: Balakot Hydropower Development Project

Prepared by the Project Implementation Unit, Pakhtunkhwa Energy Development Organization, Government of Khyber Pakhtunkhwa, for the Islamic Republic of Pakistan and the Asian Development Bank (ADB).


This internal social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. Your attention is directed to the "terms of use" section of ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

**PROJECT IMPLEMENTATION UNIT (PIU)
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION (PEDO)
GOVERNMENT OF KHYBER PAKHTUNKHWA**



**BALAKOT HYDROPOWER DEVELOPMENT
PROJECT LOAN No: ADB 4057-PAK & AIIB
8397-PAK**



**Semiannual Social Monitoring Report (Internal) of
Sectional Land Acquisition and Resettlement Plans and
Addendum 1 & 2,
January – June 2026**

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
1 INTRODUCTION.....	1-1
1.1 Project Background.....	1-1
1.2 Project Objectives	1-1
1.3 Project LARP Description	1-2
1.3.1 Section-1: Mouza Ghanool and Sangar (under 1 st Sectional LARP).....	1-4
1.3.2 Section-2: Mouza Bela Sacha and Paras (under 2 nd Sectional LARP).....	1-5
2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION	2-8
2.1 Internal Monitoring Requirements of LARPs.....	2-8
2.2 Objectives of the Internal Monitoring Report.....	2-8
2.3 Monitoring Indicators	2-9
3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP.....	3-10
3.1 LARP's Implementation and Monitoring Set-up	3-10
3.2 Project Steering Committee	3-10
3.3 Disbursement of Allowances by LAC/ PIU.....	3-10
3.4 LARP's Addendum.....	3-10
4 LARP IMPLEMENTATION PROGRESS REVIEW	4-12
4.1 LARP Implementation Progress in Reporting Period	4-12
4.2 Section and Mouza wise LARP's Implementation and Handing over of Sites ...	4-12
4.3 Overall Summary of LARP Implementation in all Sections and Mouzas	4-13
4.3.1 Disbursement of Trees Compensation	4-13
4.3.2 Disbursement of Built-up Property Compensation	4-18
4.3.3 Pending Payment of Land Compensation	4-19
4.3.4 Payment of Allowances by LAC/ PIU.....	4-22
4.4 Status of Implementation of Approved LARP Addendums.....	4-25
4.5 Section and Mouza (village) wise Hydropower Component and Cleared Acquired Land of BHPP	4-31
5 LARP IMPLEMENTATION MONITORING SET-UP	5-33
5.1 LARP Implementation Monitoring.....	5-33
5.2 Exhaustive Efforts	5-33
5.3 Community Consultations/Meetings	5-34
5.4 Coordination Meetings with District Revenue Officials.....	5-35
5.5 Dissemination of LARP related Information.....	5-36
6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY.....	6-37
7 LIVELIHOOD SUPPORT INTERVENTION MEASURE.....	7-38
7.1 Employment Opportunities	7-38
7.2 Short-Term Project-Based Employment	7-38
7.3 Compliance with Core Labour Standards	7-39
8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING...8-40	
9 LARP Implementation and Social Safeguards Compliance Plan	9-47

LIST OF TABLES

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs of BHPP	1-2
Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHPP under Approved LARP and Addendum to LARP	1-3
Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHPP under Approved LARP and Addendum to LARP	1-3
Table 4.1: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs)	4-15
Table 4.2: Mouza (village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs (Under Approved LARPs)	4-17
Table 4.3: Mouza (village) wise Summary of Paid DPs and Paid Compensation Amount of Trees (Under Approved LARPs)	4-18
Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property (Under Approved LARPs)	4-19
Table 4.5: Mouza (village) wise Summary of Impediments causing delay in Payment of Land Compensation (Under Approved LARPs)	4-22
Table 4.6: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances (Under Approved LARPs)	4-23
Table 4.7: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)	4-26
Table 4.8: Gender wise Summary of Paid Land Compensation Amount under Additional Land (Under Approved LARPs Addendum)	4-28
Table 4.9: Summary of Paid DPs and Paid Trees Compensation Amount under Additional Lands (Under Approved LARPs Addendum)	4-28
Table 4.10: Summary of Paid DPs and Paid Built-up Properties Compensation Amount under Additional Lands (Under Approved LARPs Addendum)	4-28
Table 4.11: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances under Approved LARPs Addendum	4-29
Table 4.12: Section and Mouza-wise Clearance of LARP Implementation under BHPP	4-31
Table 5.1: Summary of Community Consultation Meetings with DPs (January-June 2026)	5-34
Table 5.2: Issues/ Concerns of DPs and Response from the project team	5-34
Table 5.3: Summary of Coordination Meetings with District Administration	5-35
Table 7.1: Summary of Skilled and Un-Skilled Laborers	7-38
Table 8.1: Summary of Complaints Registered (January-June 2026)	8-41
Table 8.2: Summary of Complaints Registered (June 2022-June 2026)	8-42
Table 9.1: Updated Action Plan for LARP Implementation of BHPP	9-47

LIST OF FIGURES

Figure 1.1: Location Map of Section-1 of BHP Project	1-6
Figure 1.2: Location Map of Section-2 of BHP Project	1-7

LIST OF ANNEXURES

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB	9-50
Annexure-2: Scanned copies (sample) of recorded documents for DPs with impediments	9-59
Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha	9-64
Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs	9-65
Annexure-5: Minutes of Meeting with Deputy Commissioner, District Mansehra	9-67
Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu	

Language)	9-68
Annexure-7: Information Brochure in Local Urdu Language for DPs	9-69
Annexure-8: Notifications of Allowances Disbursement Committee at LAC/ PIU	9-70
Annexure-9: Notifications of Grievances Redressal Committees.....	9-72
Annexure-10: Skilled and Un-Skilled Employment by Contractors/ PIU.....	9-75
Annexure-11: Pictorial view of LARP Activities of BHPP during Reporting Period	9-121

ABBREVIATIONS

ADB	Asian Development Bank
AC	Assistant Commissioner
ADC	Assistant Deputy Commissioner
CNIC	Computerized National Identity Card
DC	Deputy Commissioner
DP	Displaced Person
EMA	External Monitoring Agent
EMR	External Monitoring Report
ERM	external resettlement monitor
GAP	Gender Action Plan
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
IVS	Independent Valuation Study
KP	Khyber Pakhtunkhwa
PEDO	Pakhtunkhwa Energy Development Organization
LAA	Land Acquisition Act 1894
LAC	Land Acquisition Collector
LAR	Land Acquisition and Resettlement
LARP	Land Acquisition and Resettlement Plan
LRP	Livelihood Restoration Plan
MW	megawatt
NGO	nongovernment organization
PEDO	Pakhtunkhwa Energy Development Organization
PD	Project Director
PIU	Project Implementation Unit
PMC	Project Management Consultants
SPS	Safeguard Policy Statement
SASMR	Semi-Annual Social Monitoring Report

EXECUTIVE SUMMARY

1. The Project Implementation Unit (PIU) is implementing the Balakot Hydropower Project (BHPP) with the financial assistance from Asian Development Bank (ADB) and Asian Infrastructure Investment Bank. The project will (i) improve energy security by increasing the clean energy share in the country's energy mix currently dominated by thermal power generation; (ii) boost the economy and promote revenue generating investments in the hydro-abundant Khyber Pakhtunkhwa (KP) Province; and (iii) build capacity and awareness on climate change impacts, adaptation and mitigation measures. The project has been divided into two sections for construction purposes. Therefore, two separate land acquisition and resettlement plans (LARPs) (section-wise) were prepared. The 1st Sectional LARP (Mouza Ghanool and Sangar) was approved by ADB on July 27, 2022,¹ and 2nd sectional LARP (Mouza Bela Sacha and Paras) was approved by ADB on November 29, 2022.² The Addendum of 1st and 2nd Sectional LARPs also has been approved by ADB on dated August 13, 2024.

2. As per approved 1st sectional LARP of Mouza Ghanool and Sangar, total acquired land is 848.40 Kanals (106.05 acres, including 168.2 Kanals of communal land (No shareholders/ owners of communal land included in this figure and not yet identified by the revenue department; however, all their land compensation amount is secured. The available list of all owners/ shareholders is eligible for the compensation, Similarly, once the list of owners/ shareholders of communal land finalized, simultaneously the compensation amount will be paid accordingly)) owned by 1,791 DPs and non-land impacts consisting of (i) 3,045 wood trees, owned by 1,725 DPs, and 876 fruit trees owned by 48 DPs; and (ii) 46 residential structures owned by 40 displaced persons (DPs) with 25 DPs requiring physically relocation (All the 25 DPs are fully paid and relocated). 1 commercial structure (only commercial structure affected but the owner/DP was not required relocate, and 1 masjid (common prayer place). However, the total number of land DPs has changed from the original number (1,791 to 1,874 DPs) due to inheritance mutation. Similarly, owners of trees also increased from their original number (1,773 to 1,862 DPs). Nonetheless, the amount of compensation payable remains unchanged. Additionally, 39 DPs are eligible for different admissible allowances in the entire 1st sectional LARP.

3. As per approved sectional LARP 2 (covering the villages Bela Sacha and Paras), total acquired land is 962.950 Kanals (120.369 acres including 324.52 Kanals of communal land (No shareholders/ owners of communal land included in this figure and not yet identified by the revenue department; however, all their land compensation amount is secured. The available list of all owners/ shareholders is eligible for the compensation. Similarly, once the list of owners/ shareholders of communal land finalized, simultaneously the compensation amount will be paid accordingly)). owned by 1,766 DPs. Similarly, other LAR-related impacts included the following: (i) 9,189 wood trees owned by 1,457 DPs, and 1,448 fruit trees owned by 118 DPs; and (ii) 410 structures owned by 398 DPs (of which 196 DPs required physical relocation (all structures have been fully compensated, while only 18 number of structures which is using by the contractor and will be removed soon by the structure's owners.), and 9 communal or public structures, including 2 masjids (prayer place), 2 graveyards, and 5 government buildings (2 government schools, 1 basic health facility, 1 revenue office, and 1

¹ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

² <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

forest office) in villages Bela Sacha and Paras.³ However, total number of land DPs changed from the original number (1,766 to 1,821 DPs) due to inheritance mutation. Similarly, the owners of trees also increased (1,575 to 1,647 DPs). Nonetheless, the amount of compensation payable remains unchanged. Additionally, 286 DPs are eligible for different admissible allowances in the entire 2nd sectional LARP.

4. In addition to the land already acquired for the project, PIU is acquiring 15.4 Kanal (1.925 acres) of additional private land for slope stabilization at the dam's right side abutment in Mouza Bela Sacha. The additional land compensation payment an amount PKR 0.0086 million of the total payable compensation amount of PKR 0.0922 to 1 of total 91 DPs in mouza Bela Sacha only (the sluggish disbursement of land compensation amount is due to meager amount of almost all unpaid DPs). Similarly, under the fruit trees compensation paid to 1 DPs of total 1 DPs (100%) received PKR 0.162 million out of total PKR 0.162 million (100%). Moreover, affected built-up property (5 structures) compensation under additional land has been paid to 1 of total 1 DPs with an amount of PKR 11.061 million of total PKR 11.061 million (100%) in the only mouza Bela Sacha under section 2 LARP addendum against the additional land for BHPP. For this purpose, the LARP's addendum under section-1 and 2 to document the additional land in mouza Bela Sacha, additional compensation for the positive differential between the replacement cost determined by the IVS and additional/ missing claims for admissible allowances of eligible DPs. Both sectional LARP's addendum has been approved by ADB on August 13, 2024, and uploaded on ADB's and PEDO websites.

5. As per approved Addendum of 1st sectional LARP of Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1152 and payable IVS differential amount of compensation is PKR 13.90 million for the same acquiring land. Additionally, 21 DPs are eligible for different admissible allowances against the payable amount of PKR 3.78 million. The status of implementation/ payment is in progress and the detail of the payment status has been given in below **ES Para No. 12** and **Section 4.4 Para No. 53** and **Table No. 4.7** of the main Report.

6. As per the approved Addendum of 2nd sectional LARP of Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 with payable IVS differential amount of compensation PKR 272.46 million of the same acquiring land. However, an additional land of 15.4 Kanal owned by 91 DPs and compensation amount is PKR 0.0922 million. Similarly, other LAR-related impacts included the following: (i) 380 wood trees owned by 91 DPs amounting PKR 0.7705 and 7 fruit trees owned by 1 DPs amounting PKR 0.1619 million; and (ii) 5 structures owned by 1 DP amounting PKR 11.061 million. Consequently, 285 DPs under different additional/ missing admissible allowances amounting PKR 128.43 million. The status of implementation/ payment is in progress and the detail of the payment status has been given in below **ES Para No. 13** and **Section 4.4 Para No. 54** and **Table No. 4.7** of the main Report.

7. Implementation of LARP is monitored internally by the PIU and externally by an external resettlement monitor (ERM) engaged by PIU, and internal and external monitoring reports are provided to PIU and shared with ADB. This SSMR (internal) covers the

³ Total of 410 private structures, 15 commercial structures, 4 communal structures including 2 masjids (prayer place), 2 graveyards and 5 government buildings in villages Bela Sacha and Paras.

implementation of both sectional LARPs 1st and 2nd including addendum of LARPs for the period from January to June 2026. Implementation of sectional LARPs began in August 2022 by the PIU and Land Acquisition Collector (LAC), Mansehra District Officer Revenue. The implementation of sectional LARPs encountered delays due to frequent transfer and non-availability of relevant officials in the land revenue department, internal audit and engagement of revenue staff in the shifting of revenue office and staff and other developmental projects in District Mansehra. Nonetheless, the PIU, with support from the project management consultant (PMC), continued exhaustive efforts to move the compensation process, while also addressing the compensation cases stuck or impeded due to different administrative and legal reasons. All DPs voluntarily relocated after receiving their compensation, and all affected structures were dismantled and removed by the respective DPs. As of reporting period 511 DPs after being fully compensated left their structures voluntarily since April 2024 (all the owners of structures taken all salvage materials and used for the construction purposes). PIU and PMC continue to coordinate with the district revenue department/LAC office Mansehra to accelerate the disbursement of compensation and allowances to all unpaid DPs (including those with legal impediments to compensation). Staff of PIU/ PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation as soon as possible. These efforts of PIU and PMC are in accordance with ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**. Sample copies of impediment documents (scanned) are in **Annexure-2**.

8. **Issuance of public notices:** Following the land award in 2022, PIU and the District Administration/ Revenue Office issued five notices to all APs on the following dates: January 2024, February 2024, May 2024, Sept 2024 and May 2025 but not all APs evacuated/ demolished their structures. This continues causing delays in construction work and affecting the construction plan prepared keeping in view the river low flow seasons. However, through this protocol and the notices already issued and disseminated in the affected villages/ mouzas during the reported period. Similarly, all APs are bound to vacate/ demolish the structure within 15 days (or before if possible) from the date of issuance of the final notice. The notices has been delivered to all APs (structure owner/user) through the Revenue Officials (Patwaris) personally and a copy of the notices fixed/ pasted on the main gate/boundary wall of the affected structure. The process of issuance of notices, payment of compensation and evacuation/ demolition of structures may also be validated by the external monitoring consultant of PIU.

9. **Status of Implementation of Approved LARPs:** As per approved sectional LARP (section-1), PKR 113.65 million (80.49%) of the total payable land compensation amount of PKR 141.19 million has been disbursed to 1020 of total 1,874 DPs (54.43%, 1,791 DPs of approved LARPs, and 83 DPs of inheritance mutation) for land of 633.21 Kanal (79.15 acres) out of total 848.40 Kanal (106.05 acres) or 74.64% in two villages under section-1. Accordingly, for trees compensation, 980 of total 1,862 DPs (52.63%) received PKR 27.41 million out of total PKR 32.71 million (83.82%). Moreover, affected built-up property compensation paid to 100% of total 40 DPs with an amount of PKR 72.52 million of total PKR 74.53 million (97.30%) in two villages under section 1 of BHPP. Similarly, LAC (revenue department) and PIU supported by PMC are responsible for all types of payments of

allowances, such as for severity, vulnerability, structure relocation, shifting for houses, transition, business moving assistance, house rent, business allowance for 12 months, electricity, and household dislocation (Chula) allowance. As per the approved LARPs in the affected two villages of the project, 38 DPs of total 39 DPs (97.4%) have been paid for all their admissible allowances, including dislocation (Chula) allowance, and 17 DPs are paid for their vulnerability allowance amounting PKR 59.50 million of total PKR 59.56 million (99.9%). The 1 unpaid DP of allowance amounting PKR 0.063 million are undisbursed mainly because of DP is out of the village despite of repeated reminder to their relatives. The DP was already informed through their relatives and neighbors and soon will receive their due allowance once he returns to the village.

10. As per approved sectional LARPs (section-2), PKR 303.10 million of the total payable land compensation amount of PKR 426.50 million (71.07%) has been disbursed to 956 of total 1,821 DPs (52.50%, 1,766 DPs of approved LARPs, and 55 DPs of inheritance mutation) for land of 492.43 Kanal (61.55 acres) of total 962.95 Kanal (120.369 acres) (51.14%) in two villages under section-2 of BHPP. Accordingly, for trees compensation, 469 DPs of total 1,647 DPs (28.48%) received PKR 44.84 million out of total PKR 49.10 million (91.32%). Moreover, affected built-up property compensation was paid to 100% of total 398 DPs with an amount of PKR 1,323.32 million of total PKR 1,424.47 million (92.90%) in two villages under section 2 of BHPP. Similarly, LAC (revenue department) and PIU supported by PMC is responsible for all types of payments of allowances such as severity, vulnerability, structure relocation, shifting for houses, shifting for commercial structures, transition, business moving assistance, house rent, business allowance for 12 months, electricity and household dislocation (Chula) allowance. As per approved LARP section 2 in the two villages affected of the project, 248 of total 286 DPs (86.71%) have been paid for all their admissible allowances, including dislocation (Chula) allowance, and 48 DPs are paid for their vulnerability allowance amounting PKR 463.64 million of total PKR 468.21 million (99.02%). The 38 unpaid DPs of allowances amounting PKR 4.60 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due allowances once they return to the village.

11. Hence, overall, 286 total of 325 DPs have been paid PKR 523.12 million of total PKR 527.78 million (99.12%) as of end of the reporting period in all four villages of the project. Overall status of disbursement of LARP (land and non-land assets compensation and allowances) in mouzas/ villages under each section are in chapter 4. Scanned copies of land and non-land assets compensation and allowance voucher (payment receipt) are in **Annexure-3**. Table ES-1 shows the progress during previous quarters, progress during reporting period January-June 2026 and overall cumulative progress. Table ES-2 shows the paid and unpaid DPs of land and non-land compensation amount under each category. Table ES-3 shows the number of DPs for the number of admissible type of allowances in all affected mouzas/ villages.

Table ES-1: Summary of Sectional LARP 1 & 2 and Status of Payment by Types of Impacts

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Current Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Awarded Land Compensation																
i.	Sectional LARP-1	141.19	1,791	83	1,874	113.65	27.54	1020	854	0	27.54	0	854	113.65	27.54	1020	854
ii.	Sectional LARP-2	426.50	1,766	55	1,821	296.95	129.55	927	894	6.15	123.40	29	865	303.10	123.40	956	865
Total Land Compensation Amount		567.69	3,557	138	3,695	410.60	157.09	1947	1748	6.15	150.94	29	1719	416.75	150.94	1976	1719
2	Non-Land Compensation																
2.1	Section-1																
i.	Trees Compensation	32.71	1,773	89	1,862	27.41	5.3	980	882	0	5.3	0	882	27.41	5.3	980	882
ii.	Built-up Property	74.53	40	N. A	40	72.52	2.01	40	0	0	2.01	0	0	72.52	2.01	40	0
2.2	Section-2																
i.	Trees Compensation	49.10	1,575	72	1,647	44.84	4.26	469	1,178	0	4.26	0	1,178	44.84	4.26	469	1,178
ii.	Built-up Property	1424.47	398	N. A	398	1323.32	101.15	398	0	0	101.15	0	0	1323.32	101.15	398	0
Total of Non-Land Compensation Amount		1580.81	3,786	161	3,947	1468.09	112.72	1887	2,060	0	112.72	0	2,060	1,468.09	112.72	1,887	2,060
3	Other Admissible Allowances																
3.1	Section-1																
i.	Vulnerability Allowance (18 DPs)	59.565	39	N. A	39	59.502	0.063	38	1	0	0.063	0	1	59.502	0.063	38	1
ii.	Structure Relocation (27 DPs)																
iii.	Shifting Allowance (For House) (27 DPs)																
iv.	Transition Allowance (25 DPs)																
v.	House Rent Allowance (25 DPs)																
vi.	Electricity Allowance (25 DPs)																
vii.	Household Dislocation (Chula) Allowance (25 DPs)																
viii.	Severe Impact Allowance (26 DPs)																

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Current Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
ix.	Shifting Allowance (Commercial Structure) (1 DP)																
x.	Business Moving assistance (1 DP)																
xi.	Business Allowance for 12 Month (1 DP)																
3.2	Section-2																
i.	Vulnerability Allowance (51 DPs)																
ii.	Structure Relocation (190 DPs)																
iii.	Shifting Allowance (For House) (190 DPs)																
iv.	Transition Allowance (190 DPs)																
v.	House Rent Allowance (190 DPs)																
vi.	Electricity Allowance (190 DPs)																
vii.	Household Dislocation (Chula) Allowance (196 DPs)	468.214	286	N. A	286	463.614	4.6	248	38	0	4.6	0	38	463.614	4.6	248	38
viii.	Severe Impact Allowance (219 DPs)																
ix.	Shifting Allowance (Commercial Structure) (15 DPs)																
x.	Business Moving assistance (15 DPs)																
xi.	Business Allowance for 12 Month (15 DPs)																
xii.	Loss of Temporary Employment (44 DPs)																
Grand Total of Section-1 & 2 (Land & Non-Land Compensation & Allowances Amount)		2,676.28	7,668	299	7,967	2401.81	274.47	4120	3,847	6.15	268.32	29	3,818	2,407.96 (89.97%)	268.32	4,149	3,818

Table ES-2: Summary of Paid and Unpaid DPs under each Category of Compensation (Under Approved LARPs)*(Amount in PKR)*

Section	Mouzas (Villages)	Compensation Category																		
		(As per Approved LARP & Additional DPs due to Inheritance Mutation/ as per LARP implementation)																		
		DPs of Acquired Land							DPs of Affected Trees							DPs of Affected Built-up Property				
		No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Additional DPs due to Inheritance Mutation	Total No. of DPs	Paid DPs	Paid Compensation Amount	Unpaid DPs	Unpaid Compensation Amount	No. of DPs as per LARP	Paid DPs	Paid Compensation Amount	Residential Relocation Paid DPs	Residential Relocation Unpaid DPs
1	Ghanool	126	36	162	98	1,964,067	64	799,834	100	36	136	94	1,785,548	42	713,402	N. A	N. A	N. A	N. A	N. A
	Sangar	1665	47	1712	922	111,685,427	790	26,744,371	1673	53	1726	886	25,626,857	840	4,579,825	40	40	72,523,045	25	0
Total of Section-1		1,791	83	1,874	1,020	113,649,494	854	27,544,205	1,773	89	1,862	980	27,412,405	882	5,293,227	40	40	72,523,045	25	0
2	Bela Sacha	126	41	167	148	77,526,270	19	3,596,153	138	72	210	152	10,336,355	58	868,924	32	32	184,291,946	5	0
	Paras	1,640	14	1654	808	225,570,673	846	119,805,432	1,437	0	1,437	317	34,500,555	1,120	3,393,613	366	366	1,139,022,723	185	0
Total of Section-2		1,766	55	1,821	956	303,096,943	865	123,401,585	1575	72	1647	469	44,836,910	1,178	4,262,537	398	398	1,323,314,669	190	0
Grand Total of Section-1 & 2		3,557	138	3,695	1,976	416,746,437	1,719	150,945,790	3,348	161	3,509	1,449	72,249,315	2,060	9,555,764	438	438	1,395,837,714	215	0

Table ES-3: Summary of Paid and Unpaid DPs under each Category of Allowances (Under Approved LARPs)

S. No.	All Admissible Allowances	No. of Entitled DPs & No. of Admissible Allowances															
		Section-1								Section-2							
		Mouza (Village) Ghanool				Mouza (Village) Sangar				Mouza (Village) Bela Sacha				Mouza (Village) Paras			
		Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs	Total No. of DPs	Total No. of Admissible Allowances	Paid DPs	Unpaid DPs
1	Vulnerability Allowance	3	3	3	0		15				9				42		
2	Structure Relocation						27				5				185		
3	Shifting Allowance (For House)						27				5				185		
4	Transition Allowance						25				5				185		
5	House Rent Allowance						25				5				185		
6	Electricity Allowance						25				5				185		
7	Household Dislocation (Chula) Allowance	NA	NA	NA	NA	36	25	35	1	24	5	24	0	218	191	204	14
8	Severe Impact Allowance						26				7				212		
9	Shifting Allowance (Commercial Structure)						1				3				12		
10	Business Moving assistance						1				3				12		
11	Business Allowance for 12 Month						1				3				12		
12	Loss of Temporary Employment	NA	NA	NA	NA	NA	NA	NA	NA	8	8	2	6	36	36	18	18
Total No. of DPs & Allowances		3	3	3	0	36	198	35	1	32	63	26	6	254	1,442	222	32

NA = not applicable

12. Status of Implementation of Approved LARP Addendums: Under the approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1,152 under IVS compensation amount is PKR 13.90 million of the same acquiring land. However, no DPs have been paid at the end of reporting period under IVS compensation acquaintance roll due to lack of interest in the compensation amount. Although, 9 of total 21 DPs (42.85%) have been paid for all their additional/ missing admissible allowances, amounting PKR 3.34 million of total PKR 3.78 million (88.45%). The 12 unpaid DPs of additional/missing allowances amounting to PKR 0.44 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due additional/ missing allowances

once they return to the village. Table ES-4 shows the progress under the LARP's addendum during reporting period, January-June 2026 are as under.

13. Similarly, under the approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquiring land. An amount of PKR 149.18 million (54.75%) of the total payable IVS land compensation amount of PKR 272.46 million has been disbursed to 843 of total 1,494 DPs (56.43%) in mouza Paras only. In addition to this, the additional land compensation payment an amount PKR 0.0086 million of the total payable compensation amount of PKR 0.0922 to 1 of total 91 DPs in mouza Bela Sacha only (the sluggish disbursement of land compensation amount is due to meager amount of almost all unpaid DPs). Similarly, under the fruit trees compensation paid to 1 DPs of total 1 DPs (100%) received PKR 0.162 million out of total PKR 0.162 million (100%). Moreover, affected built-up property (5 structures) compensation under additional land has been paid to 1 of total 1 DPs with an amount of PKR 11.061 million of total PKR 11.061 million (100%) in the only mouza Bela Sacha under section 2 LARP addendum against the additional land for BHPP. Consequently, under the approved addendum of 2nd sectional LARP, 104 of total 285 DPs (36.49%) have been paid for all their additional/ missing admissible allowances amounting to PKR 119.55 million (93.09%) of total payable PKR 128.43 million. The unpaid 181 DPs of additional/ missing allowances amounting PKR 8.88 million are undisbursed mainly because DPs are out of village. They were already informed through their relatives and neighbors and soon will receive their due additional/ missing allowances amount once they return to the village. Table ES-4 shows the summary progress under the LARP's addendum during reporting period, January-June 2026 are as under.

Table ES-4: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation under IVS & Awarded Land														
i.	Section-1 (Under IVS)	13.9	1,152	0	13.9	0	1,152	0	13.9	0	1,152	0	13.9	0	1,152
ii.	Section-2 (Under IVS)	272.46	1,494	140.51	131.95	782	712	8.67	123.28	61	651	149.18	123.28	843	651
iii.	Section-2 (Under Additional Awarded Land)	0.0922	91	0.0086	0.0836	1	90	0	0.0836	0	90	0.0086	0.0836	1	90
Total Land Compensation Amount		286.4522	2,737	140.52	145.934	783	1954	8.67	137.26	61	1,893	149.188	137.26	844	1893
2	Non-Land Compensation under Additional Awarded Land														
2.1	Section-2														
i.	Trees Compensation	0.9324	91	0.162	0.77	1	90	0	0.77	0	90	0.162	0.77	1	90
ii.	Built-up Property	11.061	1	11.061	0.00	1	0	0	0	0	0	11.061	0	1	0
Total Non-Land Compensation under Additional Awarded Land		11.9934	92	11.22	0.77	2	90	0	0.77	0	90	11.22	0.771	2	90
3	Additional/ Missing Admissible Allowances under Addendum														
3.1	Section-1														
i.	Vulnerability Allowance (3 DPs)	3.78	21	3.34	0.44	9	12	0	0.44	0	12	3.34	0.44	9	12
ii.	Structure Relocation (18 DPs)														
iii.	Shifting Allowance (For House) (1 DPs)														
iv.	Transition Allowance (1 DPs)														
v.	House Rent Allowance (1 DPs)														
vi.	Electricity Allowance (1 DPs)														

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
vii.	Household Dislocation (Chula) Allowance (1 DPs)														
viii.	Severe Impact Allowance (2 DPs)														
ix.	Shifting Allowance (Commercial Structure) (1 DP)														
x.	Business Moving assistance (1 DP)														
xi.	Business Allowance for 12 Month (1 DP)														
3.2	Section-2														
i.	Structure Relocation (255 DPs)	128.43	285	118.65	9.78	89	196	0.90	8.88	15	181	119.55	8.88	104	181
ii.	Shifting Allowance (For House) (46 DPs)														
iii.	Transition Allowance (46 DPs)														
iv.	House Rent Allowance (46 DPs)														
v.	Electricity Allowance (45 DPs)														
vi.	Household Dislocation (Chula) Allowance (46 DPs)														
vii.	Severe Impact Allowance (70 DPs)														
viii.	Shifting Allowance (Commercial Structure) (30 DPs)														
ix.	Business Moving assistance (24 DPs)														
x.	Business Allowance for 12 Month (24 DPs)														
Grand Total of Section-1 & 2 (Land & Non-Land Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances)		430.66	3,135	273.73	156.924	883	2,252	9.57	147.35	76	2,176	283.29 (65.78%)	147.35	959	2,176

14. The field staff of PIU and PMC continued to support the revenue department staff to expedite the disbursement of compensation to the DPs of both sectional LARPs. PIU/PMC collected the field data of both sectional LARPs, and prepared the required documentation of the DPs whose compensation payment is unpaid due to legal and administrative impediments. Consultation meetings with DPs and awareness campaigns were launched by PIU/PMC in their efforts to reach out to the DPs. A scanned copy of these efforts is in **Annexure-4**.

15. The LARP implementation status during the reporting period (January-June 2026) is in Table 4.7 in chapter 4 (section-wise mouzas highlighted in gray, green, blue and orange colors where full implementation of LARP is confirmed and already validated by the EMA (External Resettlement Agent of PIU) through the 1st, 2nd, 3rd, 4th and 7th EMRs, respectively. The undisbursed compensation amount for acquired land is already deposited and secured in the district treasury for payment to the unpaid DPs having legal/ administrative impediments as and when they will show up with valid claim documents after resolving their issues/ impediments. The PIU confirms that all DPs other than those unpaid due to legal and administrative impediments have been fully compensated for all LAR impacts and payable allowances in all mouzas under 1st and 2nd sectional approved LARPs and its addendum as of June 2026. The detailed list of paid and unpaid DPs of land, trees and built-up property of each mouzas was previously provided in 3rd SASMR (July-December 2022) for mouza Bela Sacha and Paras which available separately in Appendixes-13, 14, 15, 16, 17 and 18, while for mouza Sangar provided in 2nd SASMR (July-October 2022) available in Appendixes-1, 2 and 3, and for mouza Ghanool provided in 1st SASMR (July-October 2022) available in Appendix-5.

16. The findings of the internal SSMR of January-June 2026 for both the sectional LARPs 1 and 2 show that from the total 3,695 DPs of all 4 villages, 1,976 DPs have been fully compensated, whereas the remaining 1,719 DPs are still unpaid due to different reasons (i.e., legal and administrative impediments) that are beyond PIU's power to address or resolve alone. The details of unpaid 1,719 DPs by type of impediment are as follows: 43 DPs have court cases on internal family disputes; 50 DPs live/ work abroad; 172 DPs have inheritance mutation issues; 1,025 DPs continue to remain disinterested in receiving compensation due to meager amount compensation; 4 DPs are juvenile and do not have either national identity card (CNIC) or guardian certificates, which PIU and LAC require to address this impediment to the compensation disbursement; 173 DPs live out of city; and 252 DPs out of village. While PIU/PMC continue to reach out to the unpaid DPs through different means and make all possible efforts in addressing all types of impediments to compensation, no unpaid DPs have been dislocated so far. Table ES-5 presents a detailed summary of unpaid DPs (by category of impediment) for a clear understanding of the situation.

17. The institutional set up of PIU has well established safeguards management arrangements with social and environmental management specialists available full time for implementation and internal monitoring of sectional LARPs, environmental impact assessment, environmental management plan, and site-specific environmental management plans. Overall, Project Director BHPP at PIU is responsible for implementing and ensure compliance with social and environmental safeguard requirements of ADB's Safeguard Policy Statement 2009 (SPS), and project-specific requirements of social and environment

safeguards. PD PIU and the Safeguard Unit are further assisted by the PMC, which the services of social and environmental specialists have made available to PIU under PMC.

18. The safeguard unit/team at PIU is headed by Deputy Director Social & Resettlement responsible for implementation of LARP supported by Deputy Director Land Acquisition, Assistant Director Social & Resettlement and Patwaris (land record keeper). The BHPP staff regularly conducted meetings with Deputy Commissioner (DC), Mansehra and revenue department staff, including Additional Deputy Commissioner (ADC), Assistant Commissioner (AC), Tehsildar and Patwari (land record keeper) of Tehsil concerned, to pursue disbursement of all types of compensation and allowances on fast track, and the meager compensation amount to the unpaid DPs as soon as possible. The minutes of meeting with DC/ADC/revenue officials are annexed in **Annexure-5**.

Table ES-5: Summary of Unpaid DPs under each unpaid Category (Under Approved LARPs)

(Amount in PKR)

[illegible]

19. PIU, supported by safeguard unit team and PMC safeguard experts, is making continuous efforts to expedite implementation of sectional LARPs. Part of this effort includes dissemination to the DPs through installation and display public banners at public offices such as AC/Tehsildar office Balakot service delivery center at Balakot, and public places Jamia Masjid, and notable places in the affected mouzas of the project. Under exhaustive efforts, the PIU provided LARP-related information to DPs through public advertisements published in local newspaper and other means of social media informing the DPs about compensation and allowances they can receive from the concerned Tehsildar office of revenue department. A copy of the advertisement and link to social media are annexed at **Annexure-6**. The additional measures undertaken by the project through addendum of LARPs based on IVS assessment to validate replacement rates and additional/ missing admissible allowances were already communicated to the DPs through information brochure on LARP in Urdu (local) language among the DPs in all the affected mouzas of the project. The process of dissemination of information brochures is going on till the complete payment of compensation and allowances in the affected mouzas. A scanned copy of information brochure of LARP in Urdu/local language is in **Annexure-7**.

20. To facilitate and expedite disbursement of allowance (payable to DPs as per sectional LARPs), an “Allowance Disbursement Committee” has been constituted under the Chairmanship of ADC (general) Mansehra along with Deputy Director Social and Resettlement of PIU, supported by PMC. The committee members examine every single case of allowance with assistance from PIU/PMC field staff to ascertain and verify the required information for considering any DPs for a particular allowance. The LAC/PIU staff, after completing all the verifications, prepare/sign the payment vouchers for eligible DPs. The notification of the LARP’s committee for allowances is annexed at the end of report at **Annexure-8**.

21. The project’s Grievance Redress Mechanism (GRM) is fully operational. The village level Grievance Redress Committees (GRCs) for Ghanool and Sangar were established and made fully functional on 15 September 2022 under sectional LARP 1, whereas GRCs for Bela Sacha and Paras were established under sectional LARP 2 on 26 September 2022 and 12 January 2023, respectively. Additionally, a female Grievance Redress Committees (GRC) also have been formed by PIU for the resolution of female concern related to Project. All GRCs in all four villages are fully functional, and several meetings have been held during the reporting period. However, it was decided by the GRC members that meetings will be held on need basis for the smooth implementation of project activities and best interest of complainants as well. The notifications of GRC committees are annexed in **Annexure-9**. All DPs and local community of the four villages have been fully informed about the GRM and GRCs available to them through community consultation meetings as well as through LARP information brochure dissemination. DPs have been informed about how they can access GRM/GRCs and file any concerns or grievances with the contractors working on the sites, PIU and PMC.

22. **Applications/ Concerns/ Demands of DPs Submitted to PIU/ GRC:** Since inception, a total of 65 applications/ concerns/demands registered under GRC which were received by PIU from the affected communities. Out of total 65 applications/ concern/ demands , i.e., 2 applications regarding pending labor wages, 27 concerns/ apprehension related to additional/missing allowances, 10 applications related to internal family disputes on LARP’s allowances, 4 concern regarding partial assessment of built-up property, 6 concern about

demanding of business allowances, 3 applications regarding objection on the GRC members of village Paras GRC and 1 application related to damage of material mixture machine by local administration have been resolved amicably with the complainant's consensus and 4 applications/ concerns/ demands have been registered through GRC, 2 applications/ concerns received from ADB through email to PIU, 1 application received regarding business and 1 application concerning to dislocation/ chula allowance. During the reporting period, total 4 complaints/ applications/ demands received by PIU, which have been resolved and closed by the village level GRC and they were informed about the decision accordingly.

23. Complaints of DPs Submitted to ADB's Accountability Mechanism: Office of Special Facilitator (OSPF) and Compliance Review Panel (CRP): Before implementation of LARP-1, OSPF received one complaint in June 2022 from the village which was related to land acquisition, valuation and compensation. However, CRP received two complaints in January 2024 regarding missing business allowance from the village Bela Sacha. Parallel commencement of LARP's implementation, PIU completed an IVS that determined a differential in the awarded prices and IVS rates. The IVS differential has been approved by the provincial government for additional payments to DPs through the addendum LARP's which has been approved by ADB. Similarly, the CRP complainant provided additional documents to support his claims of business allowance. Based on the requisite document provided by complainants, PIU has been accepted the claims for business allowance under the approved LARP's addendum eligibility criteria. Similarly, the complainant's provided a satisfaction certificate to PIU and was annexed at annexure-11 in the previous SASMR (January- June 2024).

Table ES-6: Summary of Overall Application/ Concern/ Complaints

Applications/ Concern/ Demands/ Complaints to PIU	Applications/ Concern/ Complaints to ADB/ PRM Complaint Website, OSPF/ CRP	Applications/ Concern/ Complaints Resolved/ Closed	Remarks/ Outcome
58	7	65	All 65 applications/ concern/ complaints are resolved and closed so far and there are no pending applications/ concern/ complaints.

24. The sectional LARPs have provision for employment of local laborers and DPs. PIU continued to follow up with contractors for providing job opportunities to the locals and DPs. The PIU strongly intimated the contractor to provide job opportunities to the affected community on priority basis either skilled or unskilled. The contractors maintained a list of skilled and unskilled employed persons monthly, and the Deputy Director Social and Resettlement of PIU is responsible for monitoring and verification of these list of the affected community (locals). The affected community is aware of the job opportunities through community meetings, and meetings with local administration at the tehsil and district levels. The contractor submitted a monthly progress report including data/information of employed persons and locally/ affected community. Similarly, the Deputy Director social and resettlement of PIU regularly monitored the locally employed persons with the contractors. As per the contractor record, the contractor, consultants, PIU and consultant-NGO have employed a total of 2,506 persons for short-term employment (skilled and un-skilled labor), of

which 1,693 (67.56%) are locals, including 953 DPs employed from the affected mouzas of the project. Hiring skilled and unskilled laborers from the local project area is monitored by PIU every month through the monthly progress reports of contractors. A list of skilled and unskilled people employed by the contractors during the reporting period is in **Annexure-10**.

25. Similarly, long-term project-based employment which is related to output-4 of the project including, relevant training facilitation support under the livelihood restoration plan (LRP) will be provided, i.e. training on agriculture production, livestock rearing, beekeeping, fish farming and linkages with microfinance institution, to the DPs or as per the local requirements, particularly unemployed youths covering both men and women, for relevant skill improvement/ capacity building. This will reduce their impact on their livelihood during project implementation. All such training linked and included in LRP of BHPP will be conducted by consultants NGO. The consultant NGO has been mobilized since September 7, 2023. The LRP has been approved by ADB on dated April 24, 2025 and the implementation of LRP is ongoing by consultants NGO.

26. The LARP implementation is also externally monitored through an EMA by PIU. The EMA has been mobilized since June 9, 2022, and submitted external SASMRs to PIU/ADB regularly. On validation of EMA under 1st sectional LARPs, the 1st and 2nd SASMRs (external by EMA) for mouza Ghanool and Sangar (separately) was approved by ADB on December 23, 2022, and December 27, 2022, respectively. Under 2nd sectional LARP, the 3rd SASMR (external by EMA) for mouza Bela Sacha and Paras was approved by ADB on March 7, 2023. The EMA has submitted its last External Monitoring Report (EMR) for July to December 2025 to ADB which was approved and disclosed by ADB on March 20, 2026.

1 INTRODUCTION

1.1 Project Background

27. The Islamic Republic of Pakistan has received a loan for “Balakot Hydropower Development Project”, from ADB loan 4057 PAK and Asian Infrastructure Investment Bank loan 8397 with the cost of \$665 Million, including counterpart fund of \$115 million, for the entire BHPP. This is the SASMR (internal) on LARP implementation for the period from January to June 2026 of BHPP.

28. The KP Energy and Power Department is the executing agency, and PEDO is the implementing agency. The PIU was established in May 2019 at PEDO office, Peshawar to manage all the project activities associated with LARP. The PIU is headed by a Project Director responsible for execution and implementation of LARP, and also to ensure the availability of funds for LARP implementation. The PD PIU, with the assistance of Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Assistant Director Social & Resettlement and other staff, is responsible for the timely updating, implementation and monitoring of LAR activities.

29. BHPP is classified as category “A” because the involuntary resettlement impacts of ADB supported project are considered significant as more than 200 persons are experiencing major impact, i.e., losing 10% or more of their productive assets or physically relocating.

1.2 Project Objectives

30. The BHPP aims to develop a 300 megawatt (MW) run-of-river hydropower scheme on the Kunhar River in Kaghan Valley, between Balakot and Kaghan, Manshera District of KP. The project is aligned with the carbon footprint reduced, and energy sector made more renewable, efficient and reliable. The Project has the following major objectives to achieve:

- **Climate-resilient hydropower plant commissioned:** A 300 MW hydropower plant will be commissioned near Balakot City in KP Province.
- **Capacity for climate change risk management in hydropower production enhanced:** Awareness will be developed among the communities with specific training for women and youth groups to serve as climate change leaders.
- **PEDO’s revenues from indigenous resources increased.** PEDO will supply one-third of the electricity generated from the 300 MW hydropower plant to the Peshawar Electricity Supply Company, and the rest to the National Transmission Dispatch Company Limited.
- **Income-earning opportunities and skills for local communities increased.** During construction, the local population will benefit from job opportunities, commercial activities, and material supply. The project will generate more than 1,200 skilled and unskilled jobs for male and female workers, of which about 40% will be sourced locally.

1.3 Project LARP Description

31. Resettlement Monitoring and Evaluation is an integral part of the social safeguard requirements (Involuntary Resettlement and Indigenous Peoples), including the LAR process covering the preparation, implementation and monitoring of LARPs. This is a requirement under ADB's SPS and the corresponding loan and project agreements. The BHPP has been divided into two sections for construction purpose. Therefore, two separate LARPs (section-wise) were prepared for the entire project. The 1st sectional LARP⁴ (mouza Ghanool and Sangar) and 2nd sectional LARP⁵ (mouza Bela Sacha and Paras) were approved by ADB on July 27, 2022 and November 29, 2022, respectively. Therefore, this SASMR (internal) is prepared for both sections and all affected mouzas under the 1st and 2nd sectional LARPs. In addition to the land already acquired for the project, PIU is acquiring 15.4 kanal (1.925 acres) additional private land for slope stabilization at dam right side abutment in Mouza Bela Sacha. Acquisition of land and LAR impacts and compensation was documented under LARP addendum, which has been approved by ADB. More information on the project sections, component of BHPP, mouza, acquired land affected (only) and number of DPs are summarized in Table 1.1.

Table 1.1: Section, Mouza and Component wise Summary of Acquired Land with No. of DPs⁶ of BHPP

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	126	126	36	162
	Sangar	Powerhouse, access road, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45/ (102.18)	1,665	1,665	47	1,712
Total of Section-1				848.40/ 106.05)	1791	1791	83	1874
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575/ (21.947)	126	126	41	167
		Additional land for construction of slope stabilization of right abutment		15.4/ (1.925)	91	-	-	91

⁴ <https://www.adb.org/projects/documents/pak-49055-007-rp-0>

⁵ <https://www.adb.org/projects/documents/pak-49055-007-rp-1>

⁶ In the context of the LARP, the affected persons corresponding to all persons belonging to affected households, and DPs refer to all landowners and shareholders found on land records (co-owners) and eligible for land compensation for Board of Revenue purposes.

Section	Mouzas (Villages)	Component of BHPP	UTM Coordinates	Acquired Land in Kanals / (Acres)	Total No. of Land Plots	No. of DPs of Land Affected		Total No. of Land DPs
						As per approved LARP	Additional No. of DPs due to Inheritance Mutation (as per LARP implementation)	
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375/ (98.422)	1640	1640	14	1654
Total of Section-2 (Including under Addendum LARP of Additional Land)				978.35/ (122.2938)	1,857	1,766	55	1,912
Total of Section-1 & 2				1826.75 / (228.345)	3,648	3,557	138	3,786

Table 1.2: Section and Mouza wise Summary of Affected Trees with No. of DPs of BHPP under Approved LARP and Addendum to LARP

Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Total Trees Compensation Amount Payable (Approved LARP + Addendum)	Total No. of Trees Affected
			No. of DPs as Per Approved LARP + Addendum	Additional DPs of inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation) + Addendum		
1	Ghanool	Timber Tree	100	36	136	2,498,950	192
	Sangar	Fruit Trees	48	5	53	20,723,092	876
		Timber Tree	1,625	48	1,673	9,483,590	2,853
Total of Section-1		Fruit Trees	48	5	53	20,723,092	876
		Timber Tree	1,725	84	1,809	11,982,540	3,045
2	Bela Sacha	Fruit Trees	13	0	13	9,114,061	319
		Timber Tree	125	72	197	2,091,218	5,357
		Fruit Trees (under Addendum)	1	0	1	161,920	7
		Timber Tree (under Addendum)	91	0	91	770,500	380
	Paras	Fruit Trees	105	0	105	34,028,730	1,129
		Timber Tree	1,332	0	1,332	3,865,438	3,832
	Total of Section-2	Fruit Trees	119	0	119	43,304,711	1,455
		Timber Tree	1,548	72	1,620	6,727,156	9,569
	Total of Section-1 & 2		Fruit Trees	167	5	172	64,027,803
		Timber Tree	3,273	156	3,429	18,709,696	12,614
Grand Total			3,440	161	3,601	82,737,499	14,945

Table 1.3: Section and Mouza wise Summary of Built-up Property with No. of DPs of BHPP under Approved LARP and Addendum to LARP

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Total Built-up Property Compensation Amount Payable
			Residential / Non-Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	72,523,045
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	2,009,972

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Total Built-up Property Compensation Amount Payable
			Residential / Non- Residential	Commereia I	Communa I (Masjid)	Communal (Graveyard)	Public		
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	184,291,938
		Private (Individual) (Under Addendum)	5 (Non- residential)	N. A	N. A	N. A	N. A	1	11,061,116
	Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	1,139,022,723
		Private (Communal)	N. A	N. A	2	2	N. A	N. A	101,151,625
		Public	N. A	N. A	N. A	N. A	5	N. A	
Total of Section- 1 & 2		Private (Individual)	420	16	0	0	0	438	1,395,837,706
		Private (Communal)	0	0	3	2	0	0	103,161,597
		Public	0	0	0	0	5	0	
Grand Total			425	16	3	2	5	439	1,510,060,419
Amount in Million									1510.0604

1.3.1 Section-1: Mouza Ghanool and Sangar (under 1st Sectional LARP)

1.3.1.1 Mouza Ghanool

32. Based on approved 1st sectional LARP of the project, BHPP component comprises of Surge Shaft and access road to Surge Shaft in Mouza Ghanool. A land of 30.95 kanal (3.87 acres) has been acquired for the above-mentioned dam component/infrastructure under section-1. As per LARP implementation in mouza Ghanool under paid land of 21.36 Kanal (2.67 acres) (69.01%), comprise maximum 2.91 kanal (0.363 acres) (13.62%), minimum 0.03 kanal (0.00375 acres) (0.14%), and average 0.218 kanal (0.2727 acres) (1.02%) of land impacted as per paid DPs. Similarly, under unpaid land of 9.59 Kanal (1.20 acres) (30.99%), comprise maximum 2.93 kanal (0.366 acres) (30.55%), minimum 0.023 kanal (0.0028 acres) (0.24%), and average 0.15 kanal (0.019 acres) (1.56%) of land impacted as per unpaid DPs. Location map of mouza Ghanool (section-1) is in Figure 1.1.

1.3.1.2 Mouza Sangar

33. Similarly, as per approved 1st sectional LARP of the project, BHPP component comprises Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony, and switch yard in mouza Sangar. A land of 817.45 kanal (102.18 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Sangar under section-1. As per LARP implementation in mouza Sangar under paid land of 611.85 kanal (76.48 acres) (74.84%), comprise maximum 24.07 kanal (3.01 acres) (3.94%), minimum 0.00033 kanal (0.0000413 acres) (0.000073%), and average 0.66 kanal (0.08 acres) (0.12%) of land impacted as per paid DPs. Similarly, under unpaid land of 205.60 Kanal (25.7 acres) (25.15%), comprise maximum 7.17 kanal (0.896 acres) (3.46%), minimum 0.0002 kanal (0.00025 acres) (0.00096%), and average 0.063 kanal (0.0078 acres) (0.030%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user of the affected land plots. Location map of mouza Sangar (section-1) is in Figure 1.1.

1.3.2 Section-2: Mouza Bela Sacha and Paras (under 2nd Sectional LARP)

1.3.2.1 Mouza Bela Sacha

34. Based on approved 2nd sectional LARP of the project, BHPP component comprises Dam Right Side Abutment, Reservoir, Diversion/Sediment By-Pass Tunnel and Access Road to Diversion/Sediment bypass Tunnel in mouza Bela Sacha. A land of 175.575 kanal (21.947 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Bela Sacha under section-2. As per LARP implementation in mouza Bela Sacha under paid land of 143.55 kanal (17.94 acres) (81.75%), comprise maximum 12.87 kanal (1.61 acres) (8.96%), minimum 0.00001 kanal (0.00125 acres) (0.008%), and average 1.25 kanal (0.129 acres) (0.87%) of land impacted as per paid DPs. Similarly, under unpaid land of 32.025 Kanal (4.003 acres) (18.24%), comprise maximum 1.16 kanal (0.145 acres) (3.62%), minimum 0.002 kanal (0.0025 acres) (0.046%), and average 0.34 kanal (0.04 acres) (1.06%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user under the affected land plots. Location map of mouza Bela Sacha (section-2) is in Figure 1.2.

1.3.2.2 Mouza Paras

35. Similarly, based on approved 2nd sectional LARP of the project, BHPP component comprises Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest in mouza Paras. A land of 787.375 kanal (98.422 acres) has been acquired for the above-mentioned dam component/infrastructure in mouza Paras under section-2. As per LARP implementation in mouza Paras under paid land of 349.43 kanal (43.68 acres) (44.38%), comprise maximum 10.85 kanal (1.35 acres) (3.10%), minimum 0.0045 kanal (0.00043 acres) (0.0010%), and average 0.44 kanal (0.058 acres) (0.14%) of land impacted as per paid DPs. Similarly, under unpaid land of 437.94 Kanal (54.74 acres) (55.62%), comprise maximum 4.38 kanal (0.547 acres) (1.0 %), minimum 0.0010 kanal (0.000125 acres) (0.00021%), and average 0.17 kanal (0.021 acres) (0.038%) of land impacted as per unpaid DPs. During LARP implementation and as per revenue record, no DP was identified as squatter or unregistered user of the affected land plots. Location map of mouza Paras (section-2) is in **Figure 1.2**.

Figure 1.1: Location Map of Section-1 of BHP Project





Figure 1.2: Location Map of Section-2 of BHP Project



2 INTERNAL MONITORING REPORT OF LARP IMPLEMENTATION

2.1 Internal Monitoring Requirements of LARPs

36. The LARP implementation is internally monitored by the safeguard's unit in PIU and an ERM is engaged to review and validate the monitoring progress, and deliver EMRs. Internal monitoring is conducted on semi-annual basis, and this LARP implementation SASMR for the period from 1st January to 30th June 2026 of BHPP covers both approved sectional LARPs as well as Addendum to LARPs. Implementation of sectional LARPs began in August 2022 while under addendum to LARP's initiated in December 2024 by the PIU and LAC, Mansehra District Revenue Office. The implementation of sectional LARPs encountered delays due to frequent transfer and non-availability of relevant officials in the land revenue department, internal audit and engagement of revenue staff in the shifting of revenue office and staff and other developmental projects in District Mansehra. Nonetheless, PIU with support from PMC consultants continued exhaustive efforts to move the compensation process while addressing the compensation cases stuck or impeded due to different administrative and legal reasons. No DPs have been physically displaced by PIU from housing so far, although many DPs left their structures after receiving full compensation from PIU. This has been confirmed by PIU's EMA in his last external SASMR of July to December 2025. However, compensation has been disbursed accordingly, and the land and non-land affected owners compensated as per provisions of the approved LARPs and under Addendum to LARPs. This LARP SASMR (internal) for January-June 2026 shows the status of full implementation of LARP in all mouzas which is previously validated by the EMA through his 1st, 2nd, 3rd, 4th, 5th, 6th, 7th and 8th EMRs.

2.2 Objectives of the Internal Monitoring Report

37. This internal monitoring report presents the safeguards management progress achieved, and coordination and consultations to mobilize and assist the DPs for receiving compensation and redress their grievances. It summarizes the progress on following aspects:

- Delivery of compensation for assets and entitled allowances under approved LARPs and its addendums.
- Collection of DPs data and preparation of LAR record, issues and progress.
- Activities and actions for the compensation of payment to the DPs with which efforts were implemented by recording additional documentation as required under ADB's SPS 2009 guidance notes on handling compensation cases with legal and administrative impediments.
- Community consultation and information dissemination activities performed for compensation disbursement.
- Updates on recording and handling of grievances.
- Employment (skilled/ unskilled) data of DPs and local community who got opportunity in the construction work.
- Any scope changes, design changes, new and unanticipated LAR impacts and damages, if any.

2.3 Monitoring Indicators

38. Specific monitoring benchmarks are based on the approved sectional LARPs and its addendum cover the following:

- Mouza (village) wise disbursement of compensation and status of land acquisition in all affected Mouzas of BHPP under approved sectional LARPs and its addendums.
- Information campaign and consultation with DPs.
- Status of land acquisition and payments on land compensation.
- Status of all trees and structures compensation.
- Status of payment for all admissible allowances.
- Income restoration activities.
- Adherence to gender mitigation measures (complaints/ grievances) in the LARP during bi-annual internal monitoring and reporting process.
- Employment opportunities.

3 INSTITUTIONAL ARRANGEMENT AT PIU FOR BHPP

3.1 LARP's Implementation and Monitoring Set-up

39. The safeguards management set-up makes the PIU responsible for timely and smooth implementation of LARP and its addendum for BHPP. Under supervision of the PD, PIU staff kept a close liaison with the LAC, district land revenue offices and the DPs to facilitate processing and delivery of compensation claims to the DPs. The safeguards set-up of PIU headed by PD include Deputy Director Social & Resettlement, Deputy Director Land Acquisition, Deputy Director Health, Safety, Environment and Gender, Assistant Director Social & Resettlement and Patwaris (land record keepers) revenue. In addition, the Land Acquisition Collector/ DC Mansehra from District Land Revenue Department with land revenue staff is supporting PIU/ PMC in land acquisition and payment of awarded compensation under Land Acquisition Act (LAA) 1894.

3.2 Project Steering Committee

40. The Project Steering Committee comprises under the Chairmanship of Additional Chief Secretary, KP and DC Mansehra. During the reporting period, no Project Steering Committee meeting have been conducted as meetings are conducted on need basis. However, DC Mansehra, directed the revenue staff to ensure disbursement of land compensation and allowances on fast track to the unpaid DPs under approved LARPs and its addendum.

3.3 Disbursement of Allowances by LAC/ PIU

41. The LAC and PIU are responsible for payments of allowances such as severity, vulnerability, shifting allowance for house/ commercial, transition, house rent, business, electricity, structure relocation, household dislocation allowances and business moving assistance. For this purpose, an allowances disbursement committee (notification in **Annexure-8**) has been constituted at the office of LAC/ DC under the chairmanship of ADC along with Deputy Director Social & Resettlement and Assistant Resettlement Expert of PMC. The committee members keenly examine every single case with assistance of PIU staff in order to ascertain required information for considering any individual for a particular allowance. The LAC/ PIU staff, after completing all the verifications out in the field, submit its report to the committee, and then the vouchers are accordingly signed. As soon as the committee completes its review and signs the cases, cheques are issued to the eligible DPs. The photographs of different activities are in **Annexure-11**.

3.4 LARP's Addendum

42. In addition to the land already acquired for the project, PIU has been acquired 15.4 kanal (1.925 acres) of additional private land for slope stabilization at the dam's right side abutement in Mouza Bela Sacha. For this purpose, the LARP's addendum under section-1 and 2 to document the additional land in mouza Bela Sacha, additional compensation for the positive differential between the replacement cost determined by the IVS and additional/ missing claims for admissible allowances of eligible DPs. Both sectional LARP's addendums have been approved by ADB on August 13, 2024 and uploaded on ADB's and PEDO websites.

43. As per approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1152 under IVS compensation

amount is PKR 13.90 million of the same acquiring land. Additionally, 21 DPs are eligible for different admissible allowances against the payable amount of PKR 3.78 million. Similarly, as per approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquiring land. However, an additional land of 15.4 kanal owned by 91 DPs and compensation amount is PKR 0.0922 million. Similarly, other LAR-related impacts included the following: (i) 380 wood trees owned by 91 DPs amounting PKR 0.7705 and 7 fruit trees owned by 1 DPs amounting PKR 0.162 million; and (ii) 5 structures owned by 1 DP amounting PKR 11.061 million. Consequently, 285 DPs under different additional/ missing admissible allowances amounting PKR 128.43 million.

4 LARP IMPLEMENTATION PROGRESS REVIEW

4.1 LARP Implementation Progress in Reporting Period

44. As per approved LARPs and its addendums, the compensation and admissible allowances for land and above land assets awarded under LAA 1894 was deposited in the district treasury at the disposal of LAC assigned by the Land Revenue Department in the District Mansehra for completing land acquisition process and disbursement of awarded compensation and allowances. Disbursement of land and non-land compensation awarded under the law commenced on August 2, 2022 for 1st sectional LARP, on August 23, 2022 for 2nd sectional LARP and on December 26, 2024 for addendum to LARP by the LAC in the district revenue department. Similarly, all the admissible allowances mentioned below were also paid by LAC/ PIU supported by PMC. The field staff of PIU and PMC thoroughly supported the revenue department staff to expedite the disbursement of compensation and allowances to the DPs. As per procedure, DPs visited the ADC Mansehra revenue office to receive compensation. The concerned Tehsildar prepared voucher for the DPs for all their due compensation for affected land and non-land assets from the respective acquaintance rolls. The same voucher was forwarded to the DC office for signing and approval. After signing, the voucher was handed over to the DPs for submission in the district account office. The district account office then prepared a cheque on account of respective DPs. Similarly, DPs then directly submitted their cheques in their respective bank accounts for onward clearance/ receiving the desired amount. Payment voucher in **Annexure-3**. The field data of the unpaid DPs of all mouzas under sections-1 and 2 are collected by PIU/ PMC field staff and prepared all the requisite legal and administrative impediments of unpaid DPs.

4.2 Section and Mouza wise LARP's Implementation and Handing over of Sites

45. The PIU, in consultation with ADB project team, adopted section and mouza wise LARP implementation approach to facilitate handing over of sections/ mouza for construction where implementation of LARP is completed and validated by the External Monitor in parallel with implementation of LARP in other sections/ mouza. Accordingly, resources were focused to complete disbursement of compensation and document all unpaid DPs having impediments to confirm implementation of LARP. All four mouzas under sections-1 and 2 have been cleared and handed over to the contractor on validation of EMA. Under 1st sectional LARP, the 1st and 2nd EMRs for mouza Ghanool and Sangar (separately) were approved by ADB on December 23, 2022 and December 27, 2022 respectively. Under 2nd sectional LARP, the 3rd EMR for mouza Bela Sacha and Paras was approved by ADB on March 7, 2023. The latest EMR for July to December 2025 was approved and disclosed by ADB on March 20, 2026.

46. The PIU and PMC staff during reporting period (January-June 2026), continued exhaustive efforts through all sources to inform and mobilize all the unpaid DPs in the affected mouzas/ villages to get their compensation and allowances for their acquired land and affected trees, and resolve their issues related to land or non-land. The overall detail of disbursement of compensation and allowances of each sectional LARPs during the reporting period are presented as under.

4.3 Overall Summary of LARP Implementation in all Sections and Mouzas

47. Under the land award of section-11 of LAA 1894, acquaintance roll (DPs land/ trees/ built-up property compensation payment book) has been prepared for the entire affected land and non-land assets of each mouzas separately under sections-1 & 2 by the LAC of land revenue department of district Mansehra. According to "land award", a total of 1811.35 kanal (226.419 acres) of land (including 492.72 kanal (61.59 acres) communal land (No shareholders/ owners of communal land included in this figure and not yet identified by the revenue department; however, all their land compensation amount is secured. The available list of all owners/ shareholders is eligible for the compensation. Similarly, once the list of owners/ shareholders of communal land finalized, simultaneously the compensation amount will be paid accordingly). The revenue department of Mansehra District is working on the assessment/ compilation of communal land DPs and once it is completed, then the detail will be incorporated in the upcoming report. As per approved LARP under section 1, total number of land DPs has changed from the original number (1,791 to 1,874 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (1,773 to 1,862 DPs). Nonetheless, the amount of payable compensation remains unchanged. As per approved LARP under section 2, total number of land DPs has changed from the original number (1,766 to 1,821 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (1,575 to 1,647 DPs). Nonetheless, the amount of payable compensation remains unchanged. All the "awarded amount" compensation of land, trees, built-up property and all the requisite amount for admissible allowances has been deposited in the district treasury department of District Mansehra by PEDO. The tables 4.1 and 4.2 indicate that during the reporting period from January-June 2026, PKR 416.75 million (73.41%) of total amount of land compensation payable PKR 567.69 million has been disbursed to 1,976 (53.48 %) out of total 3,695 DPs for acquired land of 1126.19 kanal (140.8 acres) (62.17%) out of total 1,811.35 kanal (226.42 acres) in all four mouzas under sections-1 & 2. Similarly, 1,449 (41.3%) out of total 3,509 DPs of trees affected received PKR 72.25 (88.32%) out of total PKR 81.81 million of trees compensation. However, total number of land DPs has changed from the original number (3,557 to 3,695 DPs) due to inheritance mutation. Similarly, owners of trees also increased from original number (3,348 to 3,509 DPs) in all four villages of BHPP. Nonetheless, the amount of payable compensation remains unchanged. Moreover, affected built-up property compensation paid to 438 DPs (100%) out of total 438 DPs with PKR 1395.838 (93.12%) out of total PKR 1498.999 million in entire affected mouzas of BHPP. Additionally, based on their income analysis/ investigation there is no new DP eligible for vulnerability allowance among the additional DPs due to inheritance mutation. For comparative analysis, section and mouza wise summary of compensation, disbursement for LAR impacts (land, trees and built-up property), and progress of payments achieved during reporting period (January-June 2026) are presented in **Table 4.1, Table 4.2, Table 4.3 and Table 4.4.**

4.3.1 Disbursement of Trees Compensation

48. In the reporting period (January-June 2026), PKR 72.25 million of total PKR 81.81 million compensation amount of fruit and non-fruit trees has been disbursed to 1,449 of total 3,509 DPs (41.3%) in entire four mouzas of the Project. However, owners of trees increased from original number (3,182 to 3,338 DPs of timber trees) and (166 to 171 DPs of fruit trees) due to inheritance mutation. The slow progress of tree compensation amount disbursement is due to non-availability of the DPs to receive the tree compensation amount. The undisbursed

compensation amount is secured in the district treasury account to ensure payment as and when the DPs will show up with valid claim documents after resolving their issues. The section and mouza wise detail of awarded fruit and non-fruit trees compensation amount, number of DPs, progress of disbursement and its percentage are presented in **Table 4.3**.

Table 4.1: Summary of Sectional LARP 1 & 2 and Status of Payment by Types of Impacts*(Amount in PKR Million)*

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Awarded Land Compensation																
i.	Sectional LARP-1	141.19	1,791	83	1,874	113.65	27.54	1020	854	0	27.54	0	854	113.65	27.54	1020	854
ii.	Sectional LARP-2	426.50	1,766	55	1,821	296.94	129.55	927	894	6.15	123.40	29	865	303.10	123.40	956	865
Total Land Compensation Amount		567.69	3,557	138	3,695	410.60	157.09	1,947	1,748	6.15	150.94	29	1719	416.75	150.94	1976	1719
2	Non-Land Compensation																
2.1	Section-1																
i.	Trees Compensation	32.71	1,773	89	1,862	27.41	5.3	980	882	0	5.3	0	882	27.41	5.3	980	882
ii.	Built-up Property	74.53	40	N. A	40	72.52	2.01	40	0	0	2.01	0	0	72.52	2.01	40	0
2.2	Section-2																
i.	Trees Compensation	49.10	1,575	72	1,647	44.84	4.26	469	1,178	0	4.26	0	1,178	44.84	4.26	469	1,178
ii.	Built-up Property	1424.47	398	N. A	398	1323.32	101.15	398	0	0	101.15	0	0	1323.32	101.15	398	0
Total of Non-Land Compensation Amount		1580.81	3,786	161	3,947	1468.09	112.72	1887	2,060	0	112.72	0	2,060	1,468.09	112.72	1,887	2,060
3	Other Admissible Allowances																
3.1	Section-1																
i.	Vulnerability Allowance	59.565	39	N. A	39	59.502	0.063	38	1	0	0.063	0	1	59.502	0.063	38	1
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance																
vi.	Electricity Allowance																
vii.	Household Dislocation (Chula) Allowance																
viii.	Severe Impact Allowance																

S. No.	Type of Compensation & Admissible Allowances	Total DPs and Payable Amount				Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP	Additional DPs of inheritance Mutation	Total DPs (Approved LARP + inheritance Mutation)	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
3.2	Section-2																
i.	Vulnerability Allowance																
ii.	Structure Relocation																
iii.	Shifting Allowance (For House)																
iv.	Transition Allowance																
v.	House Rent Allowance																
vi.	Electricity Allowance																
vii.	Household Dislocation (Chula) Allowance	468.214	286	N. A	286	463.614	4.6	248	38	0	4.6	0	38	463.614	4.6	248	38
viii.	Severe Impact Allowance																
ix.	Shifting Allowance (Commercial Structure)																
x.	Business Moving assistance																
xi.	Business Allowance for 12 Month																
xii.	Loss of Temporary Employment																
Grand Total of Section-1 & 2 (Land & Non-Land Compensation & Allowances Amount)		2,676.275	7,668	299	7,967	2401.81	274.47	4120	3,847	6.15	268.32	29	3,818	2,407.96 (89.97%)	268.32	4,149	3,818

Table 4.2: Mouza (village) and Gender wise Summary of Paid Land Compensation Amount and Paid DPs (Under Approved LARPs)*(Amount in PKR)*

Section	Mouza (Village)	No. of DPs of Land									Paid DPs and Paid Land Compensation Amount							
		No. of DPs as Per Approved LARP			Additional DPs of inheritance Mutation			Total No. of DPs as per Approved LARP + Inheritance Mutation)			Paid DPs (Approved LARP + Inheritance Mutation)			Paid Land Compensation Amount			Land Compensation Amount Payable	Percentage of Paid Land Compensation Amount
		Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total	Male	Female	Total		
1	Ghanool	63	63	126	23	13	36	86	76	162	59	39	98	1,369,742	594,325	1,964,067	2,763,901	71.06
	Sangar	909	756	1665	32	15	47	941	771	1,712	504	418	922	80,618,123	31,067,304	111,685,427	138,429,798	80.68
	Total of Section-1	972	819	1791	55	28	83	1027	847	1874	563	457	1020	81,987,865	31,661,629	113,649,494	141,193,699	80.49
2	Bela Sacha	64	62	126	18	23	41	82	85	167	71	77	148	48,982,464	28,543,806	77,526,270	81,122,423	95.57
	Paras	800	840	1,640	14	0	14	814	840	1,654	397	411	808	123,497,356	102,073,319	225,570,675	345,376,105	65.31
	Total of Section-2	864	902	1766	32	23	55	896	925	1821	451	476	956	172,479,820	130,617,125	303,096,945	426,498,528	69.62
Grand Total of Section-1 & 2		1,836	1,721	3,557	87	51	138	1,923	1,772	3,695	1014	933	1,976	254,467,685	162,278,754	416,746,439	567,692,227	73.41
Amount in Million														254.47	162.28	416.75	567.692	

Table 4.3: Mouza (village) wise Summary of Paid DPs and Paid Compensation Amount of Trees (Under Approved LARPs)

(Amount in PKR)										
Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected			Paid No. of DPs & Trees Compensation Amount		Total Trees Compensation Amount Payable	Percentage of Disbursement	Total No. of Trees Affected
			No. of DPs as Per Approved LARP	Additional DPs of inheritance Mutation	Total No. of DPs as per Approved LARP + Inheritance Mutation)	No. of Paid DPs	Amount			
1	Ghanool	Timber Tree	100	36	136	94	1,785,548	2,498,950	71.45	192
	Sangar	Fruit Trees	48	5	53	51	17,288,467	20,723,092	83.43	876
		Timber Tree	1,625	48	1,673	835	8,338,390	9,483,590	87.92	2,853
Total of Section-1		Fruit Trees	48	5	53	51	17,288,467	20,723,092	83.43	876
		Timber Tree	1,725	84	1,809	929	10,123,938	11,982,540	84.49	3,045
2	Bela Sacha	Fruit Trees	13	0	13	12	8,734,388	9,114,061	95.83	319
		Timber Tree	125	72	197	140	1,601,967	2,091,218	76.6	5,357
	Paras	Fruit Trees	105	0	105	91	32,111,208	34,028,730	94.36	1,129
		Timber Tree	1,332	0	1,332	226	2,389,347	3,865,438	61.81	3,832
	Total of Section-2	Fruit Trees	118	0	118	103	40,845,596	43,142,791	94.68	1,448
		Timber Tree	1,457	72	1,529	366	3,991,314	5,956,656	67.01	9,189
Total of Section-1 & 2		Fruit Trees	166	5	171	154	58,134,063	58,134,063	91.03	2,324
		Timber Tree	3,182	156	3,338	1295	14,115,252	14,115,252	78.68	12,234
Grand Total			3,348	161	3,509	1449	72,249,315	81,805,079	88.32	14,558
Amount in Million							72.25	81.81		

4.3.2 Disbursement of Built-up Property Compensation

49. During the reporting period (January-June 2026), PKR 1,395.84 million of total PKR 1,498.99 million (93.12%) compensation amount of built-up property has been disbursed to 100% of total 438 DPs in entire mouzas of BHPP. All DPs of built-up property have been paid, and only communal and public built-up property amount is undisbursed. The undisbursed compensation amount of communal private and public built-up property is secured in the district treasury account to ensure payment as and when unpaid DPs/public department will show up with valid claim documents after completing the required documentation. As per LARPs, total of 197 graves (19 in mouza Sangar, and 178 graves in mouza Paras) are affected due to the project. The PIU has transferred all the requisite amount regarding graves management to the district treasury of district Mansehra. During the reporting period, under the DC Mansehra, already formed a committee for shifting of graves of the affected communities, the contract has been awarded to the selected contractor for shifting of graves

of both mouzas and the contractor working on the graves shifting from the Mouza of Sangar and Paras which was completed during the reporting period. Similarly, as per award notification under section-11 of LAA 1894 and physical verification by PIU and PMC, no other Masjid exists in the mouza of Sangar. The section and mouza wise category of built-up properties awarded compensation amount, number of DPs, progress of disbursement and its percentage are presented in Table 4.4.

Table 4.4: Mouza (village) wise Summary of Paid DPs and Paid Compensation amount of Built-up Property (Under Approved LARPs)

(Amount in PKR)

(Amount in Rs.)													
Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties					Total DPs	Paid No. of DPs of Built-up Property		Built-up Property Compensation Paid to DPs	Total Built-up Property Compensation Payable	Disbursement Percentage
			Residential	Commercial	Communal (Masjid)	Communal (Graveyard)	Public		No. of DPs	Percentage			
1	Sangar	Private (Individual)	25	1	N. A	N. A	N. A	40	40	100	72,523,045	72,523,045	100
		Private (Communal)	N. A	N. A	1	N. A	N. A	N. A	N. A	N. A	N. A	2,009,972	0
2	Bela Sacha	Private (Individual)	29	3	N. A	N. A	N. A	32	32	100	184,291,938	184,291,938	100
		Private (Communal)	N. A	N. A	2	2	N. A	N. A	N. A	N. A	N. A	101,151,625	0
	Paras	Private (Individual)	366	12	N. A	N. A	N. A	366	366	100	1,139,022,723	1,139,022,723	100
		Public	N. A	N. A	N. A	N. A	5	N. A	N. A	N. A	N. A	0	0
Total of Section - 1 & 2		Private (Individual)	420	16	0	0	0	438	438	100	1,395,837,706	1,395,837,706	100
		Private (Communal)	0	0	3	2	0	0	0	0	0	103,161,597	0
		Public	0	0	0	0	5	0	0	0	0	0	0
Grand Total			420	16	3	2	5	438	438	100	1,395,837,706	1,498,999,303	93.12
Amount in Million											1395.838	1498.999	

4.3.2.1 Restoration of Built-up Property

50. According to the DPs of affected built-up property, they will restore/reconstruct by their own choice or in another parcel of their own land through the received compensation amount along with other admissible allowances of their affected structures, and also reuse the affected structure salvaged building materials. Furthermore, the project has impact on the built-up properties (public and community structures). However, the negotiation of PIU continued with the respective government departments and district administration of Mansehra and local community for the relocation of the structures.

4.3.3 Pending Payment of Land Compensation

51. The findings of the LARP SASMR (internal) revealed that left-over land payments are impeded due to the following legal and administrative impediments. The required additional documents are recorded following templates provided in the ADB's guidance note on handling of compensation cases having legal and administrative impediments in **Annexure-1**. The staff

of PIU/PMC also continue to inform the unpaid DPs through their relatives and Patwaris to come forward and receive their compensation soonest. These efforts of PIU and PMC are in accordance with ADB's guidance note. In the previous reporting period (January-June 2025), total of 1,748 unpaid DPs of land compensation were pending/impeded, while during the current reporting quarter (January-June 2026), the unpaid number of DPs decreased to 1,719 of land compensation are impeded due to various reasons. The undisbursed compensation amount for acquired land and non-land is already deposited and secured in district treasury for payment to the unpaid DPs having legal/administrative impediments as and when they will show up with valid claim documents after resolving their issues/impediments. The additional documents were recorded for unpaid DPs having impediments in all four mouzas of the project. Sample copies of impeded cases are in **Annexure-2**.

- **Stay order by civil court:** The landowners/DPs (43 DPs having PKR 4.21 million amounts identified so far) filed their reference and title disputes in the courts which have not been resolved. The compensation amount could not be paid to them until land compensation and title issues are resolved/decided by the competent revenue authorities/courts. Summary of unpaid litigating number of DPs in each mouza under sections-1 and 2 is presented in **Table 4.5**.
- **DPs working abroad:** As per LAA 1894, DPs have to submit their claims supported with valid title documents, and receive compensation voucher/cheque in person after due verification of their documents and records. The staff of PIU regularly contacted their relatives to advise the DPs to get the compensation, or issue a valid power of attorney to collect the awarded compensation amount on behalf of the unpaid DP. Currently, a total of 50 DPs (no co-owner existed) having land compensation amount PKR 5.50 million are identified as working abroad. These DPs will be paid either if they show up personally or provide a valid power of attorney. The unpaid number of DPs of each affected mouza living/working abroad is in **Table 4.5**.
- **Inheritance mutation issues:** The landowners (172 DPs amounting PKR 16.20 million so far identified) who passed away require mutation of land to the legal heirs. Payments of compensation to legal heirs will be made after mutation of land is affected by the district revenue authority. For this purpose, PIU staff thoroughly support the revenue staff and mobilize known legal heirs to speed up the mutation process for DPs. After the inheritance mutation is reflected in the land record, all heirs of deceased DPs will receive entitled compensation as per their inherited share. However, the cases of DPs with pending mutations have been documented for all mouzas of project following ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**. The number of DPs with inheritance mutation in each mouza is presented in **Table 4.5**.
- **Awarded meager⁷ compensation amount:** A total of 1,025 unpaid DPs are entitled to awarded compensation amount less than PKR 5,000. Total sum of meager compensation amount is PKR 0.94 million that have not yet been disbursed because DPs are not inclined to get valid title documents and submit claims. As procedural

⁷ Compensation amounts up to PKR 5000 is defined as meager amount. It is likely that most of the DPs in this category may lack interest in claiming compensation following prevalent payment mode under LAA 1894.

requirement, DPs have to get the land title documents from land record office, open bank accounts, and appear in person before the LAC and District Accounts Office for verification and to receive compensation vouchers and cheques. No mechanism is available to make cash compensation to DPs in the revenue department/LAC at district Mansehra. Due to cumbersome procedural requirements for receiving such a small amount of compensation, DPs are reluctant to open bank accounts as the amount required for opening a bank account is much more than the entitled compensation amount. The unpaid meager compensation amount of land, and total number of unpaid DPs of meager amount of each mouza is in **Table 4.5**.

- **Juvenile DPs (under the age of 18):** Currently, a total of 4 DPs having compensation amount PKR 7,429 are juvenile and lack CNIC in all mouzas of the project. Such juvenile DPs can be paid either through their guardian, provided guardianship certificate issued by a competent court is produced or when the juvenile DP gets his CNIC after turning 18 years old. Accordingly, statements of natural guardians will be documented in accordance with the template in ADB's guidance note. The unpaid juvenile DPs of each mouza is presented in **Table 4.5**.
- **DPs having communal land:** As per revenue record and LAR implementation, 492.72 kanal of communal land amounting to PKR 67.45 million are unpaid due to communal/joint compensation amount, and not viable to disburse among all the DPs. Under the record of revenue department, the total DPs are not yet identified, and the disbursement of compensation is possible when the exact number of DPs under this category is identified/communicated by the revenue department. Hence, it will take time to disburse as and when all the DPs are identified and are available to receive their due compensation amount from the revenue department. Additionally, the revenue department is working on the separate acquaintance roll for such DPs against communal land, which is not yet finalized. Also, the DPs of communal land having some internal family dispute filed reference/stay order from the civil court against each other. The timeline depends upon the availability of DPs, and resolving their internal family dispute.
- **DPs out of city:** As per available revenue record, 173 DPs identified having land compensation amounting to PKR 50.03 million have migrated/out of city in Pakistan for better work opportunities. Even though they all were informed by their relatives to collect their due compensation amount, they are neither showing up in person nor nominating attorneys to collect compensation on their behalf. Out of city unpaid DPs are documented, and their records are maintained as per ADB's guidance note. A summary of all mouzas in **Table 4.5**.
- **DPs out of village:** As per revenue record, 252 DPs identified having land compensation amounting to PKR 6.60 million in all affected mouzas of the project, were unknown by their respective mouza inhabitants and revenue staff. Their whereabouts are also unknown. So, these DPs and their current residences are not known. The out of village unpaid DPs of all four mouzas are presented in **Table 4.5**.

Table 4.5: Mouza (village) wise Summary of Impediments causing delay in Payment of Land Compensation (Under Approved LARPs)

(Amount in PKR)

Section	1			Total of Section-1	2		Total of Section-2	Grand Total of Section-1 & 2
	Sangar	Ghanool	Mouzas (Villages)		Paras	Bela Sacha		
Stay Order by Civil Court	No. of DPs	1		7	N.A	36	36	43
	Land Parcel	1		7	N.A	36	36	43
	Amount	222,018		3,003,172	N.A	1,207,852	1,207,852	4,211,024
DPs out of Country	No. of DPs	5		39	5	6	11	50
	Land Parcel	5		39	5	6	11	50
	Amount	98,174		1,602,387	186,834	3,712,360	3,899,194	5,501,581
DP Inheritance Mutation under process	No. of DPs	13		121	4	47	51	172
	Land Parcel	13		121	4	47	51	172
	Amount	276,905		2,522,666	2,892,636	10,784,418	13,677,054	16,199,720
DPs with Meager Amount	No. of DPs	27		454	2	569	571	1025
	Land Parcel	27		454	2	569	571	1,025
	Amount	38,169		466,699	4,668	465,789	470,457	937,156
DPs Juvenile (under the age of 18)	No. of DPs	4		4	N.A	N.A	0	4
	Land Parcel	4		4	N.A	N.A	0	4
	Amount	7,429		7,429	N.A	N.A	0	7,429
Communal Land	Land Parcel	0.95		168.2	24.33	300.19	324.52	492.72
	Amount	14,755		16,296,900	130,480	51,027,070	51,157,550	67,454,450
DPs out of City	No. of DPs	N.A		106	4	63	67	173
	Land Parcel	N.A		106	4	63	67	173
	Amount	N.A		800,508	243,816	48,989,083	49,232,899	50,033,407
DPs Out of Village	No. of DPs	14		123	4	125	129	252
	Land Parcel	14		123	4	125	129	252
	Amount	142,384		2,844,444	137,719	3,618,860	3,756,579	6,601,023
Total No. of DPs Unpaid		64		854	19	846	865	1,719
				854	19	846	865	1,719
Total un-paid Land Parcel		64		854				
		799,834		27,544,205	3,596,153	119,805,432	123,401,585	150,945,790

4.3.4 Payment of Allowances by LAC/ PIU

52. During the reporting period (January-June 2026), all the admissible allowances have been mostly paid to the entitled DPs of all four mouzas. As per approved LARPs, 286 of total 325 DPs have been paid for their 1,664 of total 1,706 admissible allowances, totaling PKR 523.116 million of total PKR 527.779 million (99.12%). The 39 DPs having 42 unpaid number of allowances amounting to PKR 4.663 million are unpaid due to out of village. They were already informed through their relatives and neighbors, and soon will receive their due allowances. All the admissible allowances for entitled DPs are already deposited and secured in the district treasury for payment to the DPs. A sample copy of payment receipt of allowances in **Annexure-3**. All the admissible number of allowances, number of entitled DPs, payable allowances, and progress of disbursement of allowances and its percentage is presented in **Table 4.6**.

Table 4.6: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances (Under Approved LARPs)*(Amount in PKR)*

S. No.	Admissible Allowances	Progress of Disbursement of Allowances																											
		Section-1												Section-2															
		Mouza (Village) Ghanool							Mouza (Village) Sangar					Mouza (Village) Bela Sacha						Mouza (Village) Paras									
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances					No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances			No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances							
Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage		
1	Vulnerability Allowance	3	3	3	3	189,000	189,000	100	36	15	35	14	882,000	945,000	93	24	9	24	9	567,000	567,000	100	218	42	204	39	2,457,000	2,646,000	92.86
2	Structure Relocation	N. A	N. A	N. A	N. A	N. A	N. A	27		27		837,000	837,000	100	5		5		155,000	155,000	100	185		185		5,735,000	5,735,000	100	
3	Shifting Allowance (For House)							27		27		837,000	837,000		5		5		155,000	155,000	100	185		185		5,735,000	5,735,000	100	
4	Transition Allowance							25		25		1,425,000	1,425,000		5		5		285,000	285,000	100	185		185		10,545,000	10,545,000	100	
5	House Rent Allowance							25		25		2,500,000	2,500,000		5		5		500,000	500,000	100	185		185		18,500,000	18,500,000	100	
6	Electricity Allowance							25		25		500,000	500,000		5		5		100,000	100,000	100	185		185		3,700,000	3,700,000	100	
7	Household Dislocation (Chula) Allowance							25		25		50,000,000	50,000,000		5		5		10,000,000	10,000,000	100	191		191		382,000,000	382,000,000	100	
8	Severe Impact Allowance							26		26		1,638,000	1,638,000		7		7		441,000	441,000	100	212		201		12,663,000	13,356,000	94.81	
9	Shifting Allowance							1		1		31,000	31,000		3		3		93,000	93,000	100	12		11		341,000	372,000	91.7	

S. No.	Admissible Allowances	Progress of Disbursement of Allowances																											
		Section-1												Section-2															
		Mouza (Village) Ghanool						Mouza (Village) Sangar						Mouza (Village) Bela Sacha						Mouza (Village) Paras									
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances							
Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage		
	(Commercial Structure)																												
10	Business Moving assistance							1		1	63,000	63,000		3		3	189,000	189,000	100		12		11	693,000	756,000	91.7			
11	Business Allowance for 12 Month							1		1	600,000	600,000		3		3	1,560,000	1,560,000	100		12		11	4,680,000	5,280,000	88.6			
12	Loss of Temporary Employment						N. A	N. A	N. A	N. A	N. A	N. A	N. A	8	8	2	2	252,000	1,008,000	25	36	36	18	18	2,268,000	4,536,000	50		
Total		3	3	3	3	189,000	189,000	100	36	198	35	197	59,313,000	59,376,000	99.9	32	63	26	57	14,297,000	15,053,000	94.98	254	1,442	222	1407	449,317,000	453,161,000	99.15

4.4 Status of Implementation of Approved LARP Addendums

53. Under the approved Addendum of 1st sectional LARP's comprising Mouza Ghanool and Sangar, the total number of DPs as per IVS acquaintance roll is 1,152 under IVS compensation amount is PKR 13.90 million of the same acquiring land. However, no DPs have been paid at the end of reporting period due to extensive meager compensation amount of almost all DPs reflecting lack of interest of DPs for receiving of such meager compensation amount. Although, 9 of total 21 DPs (42.85%) have been paid for all their additional/ missing admissible allowances, amounting PKR 3.34 million of total PKR 3.78 million (88.45%). The 12 unpaid DPs of additional/missing allowances amounting PKR 0.44 million are undisbursed mainly because these DPs are out of village. They were already informed through their relatives and neighbors, and soon will receive their due additional/ missing allowances once they return to the village. Table 4.7 shows the progress under the LARP's addendum during reporting period, July-December 2025 is as under.

54. Similarly, under the approved Addendum of 2nd sectional LARP's comprising Mouza Bela Sacha and Paras, the total number of DPs as per IVS acquaintance roll is 1,494 under IVS compensation amount is PKR 272.46 million of the same acquired land. An amount of PKR 149.18 million (54.75%) of the total payable IVS land compensation amount of PKR 272.46 million has been disbursed to 843 of total 1,494 DPs (56.43%) in mouza Paras only. In addition to this, under the additional land compensation payment an amount PKR 0.0086 million of the total payable compensation amount of PKR 0.0922 to 1 of total 91 DPs in mouza Bela Sacha only (the sluggish disbursement of land compensation amount is due to meager amount of almost all unpaid DPs). Similarly, under the fruit trees compensation paid to 1 DPs of total 1 DPs (100%) received PKR 0.162 million out of total PKR 0.162 million (100%). Moreover, affected built-up property (5 structures) compensation under additional land has been paid to 1 of total 1 DPs with an amount of PKR 11.061 million of total PKR 11.061 million (100%) in the only mouza Bela Sacha under section 2 LARP addendum against the additional land for BHPP. Consequently, under the approved addendum of 2nd sectional LARP, 104 of total 285 DPs (36.49%) have been paid for all their additional/ missing admissible allowances amounting PKR 119.55 million (93.09%) of total payable PKR 128.43 million. The 181 unpaid DPs of additional/missing allowances amounting PKR 8.88 million are undisbursed mainly because of DPs are out of village. They were already informed through their relatives and neighbors, and soon will receive their due additional/ missing allowances once they return to the village. The summary progress under the LARP's addendum of previous and during reporting period, January-June 2026 presented under **Table 4.7** and section and mouza wise summary of compensation, disbursement for LAR impacts (land, trees and built-up property), and payment of allowances progress achieved during reporting period (January-June 2026) are presented in below **Table 4.8, Table 4.9, Table 4.10 and Table 4.11**.

55. Furthermore, under the registered complaints regarding business and loss of employment allowances about 20 DPs have been considered based on their submitted documentary proof and thorough field verification in the respective affected village/ mouza of the project. The total amount of such allowances for the 20 DPs are PKR 6.12 million. The process of allowances disbursement will be commenced in July 2026 to the respective complainants.

Table 4.7: Summary of Section wise LAR Impacts and Entitlement Categories of BHP Project (Under Approved LARPs Addendum)

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
1	Land Compensation under IVS & Awarded Land														
i.	Section-1 (Under IVS)	13.9	1,152	0	13.9	0	1,152	0	13.9	0	1,152	0	13.9	0	1,152
ii.	Section-2 (Under IVS)	272.46	1,494	140.51	131.95	782	712	8.67	123.28	61	651	149.18	123.28	843	651
iii.	Section-2 (Under Additional Awarded Land)	0.0922	91	0.0086	0.0836	1	90	0	0.0836	0	90	0.0086	0.0836	1	90
Total Land Compensation Amount		286.4522	2,737	140.52	145.934	783	1954	8.67	137.26	61	1,893	149.188	137.26	844	1893
2	Non-Land Compensation under Additional Awarded Land														
2.1	Section-2														
i.	Trees Compensation	0.9324	91	0.162	0.77	1	90	0	0.77	0	90	0.162	0.77	1	90
ii.	Built-up Property	11.061	1	11.061	0.00	1	0	0	0	0	0	11.061	0	1	0
Total Non-Land Compensation under Additional Awarded Land		11.9934	92	11.22	0.77	2	90	0	0.77	0	90	11.22	0.771	2	90
3	Additional/ Missing Admissible Allowances under Addendum														
3.1	Section-1														
i.	Vulnerability Allowance (3 DPs)	3.78	21	3.34	0.44	9	12	0	0.44	0	12	3.34	0.44	9	12
ii.	Structure Relocation (18 DPs)														
iii.	Shifting Allowance (For House) (1 DPs)														
iv.	Transition Allowance (1 DPs)														
v.	House Rent Allowance (1 DPs)														
vi.	Electricity Allowance (1 DPs)														

S. No.	Type of Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances	Total DPs and Payable Amount		Progress During Previous Quarters (July-December 2025)				Progress During Current Quarters (January-June 2026)				Cumulative Progress			
		Payable Payment (Million)	Total DPs as per approved LARP Addendum & Additional Land Awarded	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs	Paid Amount (Million)	Unpaid Amount (Million)	Paid DPs	Unpaid DPs
vii.	Household Dislocation (Chula) Allowance (1 DPs)														
viii.	Severe Impact Allowance (2 DPs)														
ix.	Shifting Allowance (Commercial Structure) (1 DP)														
x.	Business Moving assistance (1 DP)														
xi.	Business Allowance for 12 Month (1 DP)														
3.2	Section-2														
i.	Structure Relocation (255 DPs)	128.43	285	118.65	9.78	89	196	0.90	8.88	15	181	119.55	8.88	104	181
ii.	Shifting Allowance (For House) (46 DPs)														
iii.	Transition Allowance (46 DPs)														
iv.	House Rent Allowance (46 DPs)														
v.	Electricity Allowance (45 DPs)														
vi.	Household Dislocation (Chula) Allowance (46 DPs)														
vii.	Severe Impact Allowance (70 DPs)														
viii.	Shifting Allowance (Commercial Structure) (30 DPs)														
ix.	Business Moving assistance (24 DPs)														
x.	Business Allowance for 12 Month (24 DPs)														
Grand Total of Section-1 & 2 (Land & Non-Land Compensation under IVS, Additional Land & Additional/ missing Admissible Allowances)		430.66	3,135	273.73	156.924	883	2,252	9.57	147.35	76	2,176	283.29 (65.78%)	147.35	959	2,176

Table 4.8: Gender wise Summary of Paid Land Compensation Amount under Additional Land (Under Approved LARPs Addendum)

Section	Mouza (Village)	No. of DPs of Land under Additional Land Compensation			Paid No. of DPs of Land under Additional Land Compensation						Land Compensation Amount Payable	Payment Percentage
		Male	Female	Total	Male	Female	Total	Male	Female	Total		
2	Bela Sacha	38	53	91	1	0	1	8,577	0	8,577	92,164	9.31

Table 4.9: Summary of Paid DPs and Paid Trees Compensation Amount under Additional Lands (Under Approved LARPs Addendum)

Section	Mouza (Village)	Category of Trees	No. of DPs of Trees Affected under Additional Land	Paid No. of DPs & Trees Compensation		Trees Compensation Amount Payable	Payment Percentage	Total No. of Trees Affected
				No. of Paid DPs	Amount			
2	Bela Sacha	Fruit Trees	1	1	161,920	161,920	100	7
		Timber Tree	91	0	0	770,500	0	380
Grand Total			92	1	161,920	932,420	17.37	387

Table 4.10: Summary of Paid DPs and Paid Built-up Properties Compensation Amount under Additional Lands (Under Approved LARPs Addendum)

Section	Mouza (Village)	Built-up Property Category	Types & No. of Built-up Properties	No. of DPs	Paid No. of DPs & Paid Built-up Property Compensation		Built-up Property Compensation Amount Payable	Payment Percentage
			Non-Residential		Paid DPs	Amount		
2	Bela Sacha	Private (Individual)	5	1	1	11,060,116	11,061,116	100

Table 4.11: Section and Mouza wise No. of DPs and Allowances and Progress of Disbursement of each Allowances under Approved LARPs Addendum

S. No.	Admissible Allowances	Section-1						Section-2														
		Mouza (Village) Sangar						Mouza (Village) Bela Sacha						Mouza (Village) Paras								
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances						
Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage		
1	Vulnerability Allowance	21	3	9	1	63,000	189,000	33.33	42	0	14	0	0	0	0	243	0	104	0	0	0	0
2	Structure Relocation		18		8	248,000	558,000	44.44		31		5	155,000	961,000	16.13		228		89	2,759,000	7,068,000	25
3	Shifting Allowance (For House)		1		1	31,000	31,000	100		1		1	31,000	31,000	100		45		45	1,395,000	1,395,000	100
4	Transition Allowance		1		1	57,000	57,000			1		1	57,000	57,000	100		45		45	2,565,000	2,565,000	100
5	House Rent Allowance		1		1	100,000	100,000			1		1	100,000	100,000	100		45		45	4,500,000	4,500,000	100
6	Electricity Allowance		1		1	20,000	20,000			0		0	0	0	45		45		900,000	900,000	100	
7	Household Dislocation (Chula) Allowance		1		1	2,000,000	2,000,000			1		1	2,000,000	2,000,000	100		45		45	90,000,000	90,000,000	100
8	Severe Impact Allowance		2		2	126,000	126,000			10		8	504,000	630,000	80		60		57	3,591,000	3,780,000	95
9	Shifting Allowance (Commercial Structure)		1		1	31,000	31,000			15		10	310,000	465,000	66.67		15		11	341,000	465,000	73
10	Business Moving Assistance		1		1	63,000	63,000			9		8	504,000	567,000	88.89		15		11	693,000	945,000	73

S. No.	Admissible Allowances	Section-1						Section-2														
		Mouza (Village) Sangar						Mouza (Village) Bela Sacha						Mouza (Village) Paras								
		No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances				No. of Entitled DPs & No. of Admissible Allowances		Paid No. of DPs, Paid No. of Allowances and Payment of each Allowances						
Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage	Total DPs	Total No. of Admissible Allowances	Paid DPs	Paid No. of Allowances	Paid Allowances Amount	Total Payable Amount of Allowance	Payment Percentage		
11	Business Allowance for 12 Month @ PKR 50,000/Month (Hotel)		1		1	600,000	600,000			5		5	3,000,000	3,000,000	100		11		8	4,800,000	6,600,000	73
12	Business Allowance for 12 Month @ PKR 30,000/Month (Foltry Farm)		0		0	0	0			4		2	720,000	1,440,000	50		0		0	0	0	0
13	Business Allowance for 12 Month @ PKR 20,000/Month (Shop)		0		0	0	0			0		0	0	0	0		4		3	720,000	960,000	75
Total		21	31	9	19	3,339,000	3,775,000	88.45	42	78	14	42	7,381,000	9,251,000	79.79	243	558	104	404	112,264,000	119,178,000	94.20

4.5 Section and Mouza (village) wise Hydropower Component and Cleared Acquired Land of BHPP

56. The PIU is committed to complete the implementation process of LARPs in the entire project. Based on the approved LARPs' implementation progress in the reporting period, the PIU confirms that all payable DPs have been fully paid as per LARP provisions, and there is no unpaid DP left without valid legal and administrative impediments. The undisbursed compensation amount for acquired land is already deposited and secured in the district treasury. Payment will be made to the unpaid DPs (46.52%) having legal/ administrative impediments as and when they will show up with valid claim documents after resolving their issues/impediments. The mouzas (villages) under sections-1 & 2 presented in gray, green, blue and orange colors have been handed over to the contractor upon the EMA's validation of LARP implementation in 1st (December 23, 2022)⁸, 2nd (December 27, 2022)⁹, 3rd (March 7, 2023)¹⁰ and 7th (June 9, 2025)¹¹ EMRs approved by ADB. Additionally, under the LARPs addendums approved by ADB in terms of IVS compensation payment is under progress simultaneously towards the commencement of civil works and full implementation of LARP. The LARP implementation status is presented at a glance in **Table 4.12**.

Table 4.12: Section and Mouza-wise Clearance of LARP Implementation under BHPP

Section	Mouza (Village)	Component of BHPP	UTM Coordinates	Total Acquired Land in Kanal/ (Acre)	1 st Clearance by EMA (December 23, 2022)	2 nd Clearance by ERM (December 27, 2022)	3 rd Clearance by EMA (March 7, 2023)	4 th Clearance by EMA (June 9, 2025) for Additional Land
1	Ghanool	Surge Shaft and access road to Surge Shaft	E 351684.82 N 3830355.72	30.95/ (3.87)	30.95 / (3.87)			
	Sangar	Access Tunnel to Cavern Powerhouse, access roads, tailrace, staff colony and switch yard	E 3503113.03 N 3828607.92	817.45 / (102.18125)		817.45 / (102.18125)		
2	Bela Sacha	Dam Right Side Abutment, Reservoir, Diversion/ Sediment By-Pass Tunnel and Access Road to Diversion/ Sediment By-Pass Tunnel	E 357872.122 N 3836447.78	175.575 / (21.947)			175.575 / (21.947)	
		Additional land for construction of slope stabilization of right abutment		15.4/ (1.925)				15.4/ (1.925)
	Paras	Dam Left Side Abutment, Reservoir, Intake of Headrace Tunnel and Access Road to Dam Crest	E 359038.92 N 3836812.05	787.375 / (98.422)			787.375 / (98.422)	
Total of Section-1 & 2				1826.75 / (228.345)	30.95 / (3.87)	817.45 / (102.18125)	962.95/ (120.369)	15.4/ (1.925)
Legend:		Mouzas under section-1 in grey color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 1 st EMR.						
		Mouzas under section-1 in green color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 2 nd EMR.						
		Mouzas under section-2 in blue color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 3 rd EMR.						
		Mouza under section-2 in orange color which had been cleared and allowed for construction based on EMA's validation of LARP implementation provided in 7 th EMR.						

⁸ <https://www.adb.org/projects/documents/pak-49055-007-smr-4>

⁹ <https://www.adb.org/projects/documents/pak-49055-007-smr-3>

¹⁰ <https://www.adb.org/projects/documents/pak-49055-007-smr-6>

¹¹ <https://www.adb.org/projects/documents/pak-49055-007-smr-14>

57. **Issuance of public notices:** Following the land award in 2022, PIU and the District Administration/ Revenue Office issued five notices to all APs on the following dates: January 2024, February 2024, May 2024, Sept 2024 and May 2025 but not all APs evacuated/ demolished their structures. This continues causing delays in construction work and affecting the construction plan prepared keeping in view the river low flow seasons. However, through this protocol and the notices already issued and disseminated in the affected villages/ mouzas during the reported period. Similarly, all APs are bound to vacate/ demolish the structure within 15 days (or before if possible) from the date of issuance of the final notice. The notices has been delivered to all APs (structure owner/ user) through the Revenue Officials (Patwaris) personally and a copy of the notices fixed/ pasted on the main gate/ boundary wall of the affected structure. The process of issuance of notices, payment of compensation and evacuation/ demolition of structures may also be validated by the external monitoring consultant of PIU.

58. Furthermore, the PIU confirms that unpaid compensation is secured in the district treasury, and unpaid DPs having legal/administrative impediments have been fully informed about processing and payment of their claims as and when they show up. However, all exhaustive efforts on part of the PIU and PMC will be continued till the completion of LARP implementation. Therefore, the SASMR (internal) for July-December 2025 reports full implementation of LARP¹² is confirmed and validated by the EMA through his 1st, 2nd, 3rd, 4th, 5th, 6th 7th and 8th EMRs of entire BHPP.

¹² Full implementation of LARP construe that the all payable DPs have been fully compensated, and payment of any differential amount assessed by IVS and unpaid DPs having impediments are approached and documented. The pending compensation costs are secured in the district treasury to ensure unpaid DPs having impediments are paid their entitled compensation as and when they approach after resolving their issues.

5 LARP IMPLEMENTATION MONITORING SET-UP

5.1 LARP Implementation Monitoring

60. Implementation and monitoring of LARP consistent with the project loan covenants and ADB's SPS 2009 are the key requirement to hand over the sites to the contractor and proceed with physical works. Therefore, for smooth and efficient implementation of LARPs, safeguards management is set up at the PIU, as the focal unit for LARP implementation, to (i) maintain updated LARP data about DPs with respect to compensation, entitlements and payment record; (ii) facilitate consultations with stakeholders, including DPs, project executors, and district land revenue authorities; (iii) track and monitor day-to-day implementation progress, and prepare periodic monitoring reports; and (iv) maintain a log of complaints received and redressed, and facilitate project GRCs to review and resolve the complaints.

61. Similarly, LARP implementation is also monitored externally through an EMA by PIU. The objective of resettlement monitoring is to validate implementation of LARPs, payment of compensation to DPs, and livelihood restoration support; and ensure safeguards monitoring compliance during implementation as per ADB's SPS 2009.

5.2 Exhaustive Efforts

62. Since the start of LARP implementation on August 2, 2022, the PIU of BHPP, through its safeguard's management set-up, is closely coordinating with the LAC and district land revenue offices to facilitate timely completion of land acquisition, processing and payment of compensation to the DPs, and ensure full implementation of LARPs before handing over of the sites to the contractor. Meanwhile, the safeguards team, headed by the Deputy Director Social and Resettlement, maintained close liaison with the affected persons and local communities in the project-affected villages to disclose LARP-related information, and facilitate DPs in accessing requisite valid claim documents (i.e. getting their land title documents from land revenue offices and CNIC, opening bank accounts, and processing and payment of compensation). With coordinated efforts, the land and non-land compensation has reached to a reasonably good percentage in all the four mouzas of the BHPP by the LAC's office of District Mansehra.

63. No doubt, LARP implementation is a long, time-consuming and challenging process, yet all possible exhaustive efforts to expedite the process has been taken by the concerned project staff. Based on the compensation payment progress explained in previous sections, it is perceived and confirmed that all payable DPs have been compensated for their acquired land and assets. The remaining unpaid DPs are those who have valid legal/administrative impediments. All such DPs have been approached and informed that the compensation amount has been secured in the district treasury account for payment to them as and when they will show up with valid claim documents after resolving their issues. The PIU and PMC staff monitor the progress of paid and unpaid DPs as mentioned in the respective acquaintance roll at the revenue department, and collect and use the data for monitoring purposes for each affected area. In addition, following ADB's guidance note on handling compensation cases with legal and administrative impediments in **Annexure-1**, all accessible DPs were approached and additional documents as needed have been recorded and

maintained during the monitoring period by the safeguards team of PIU and PMC. The efforts by the PIU safeguards team for information dissemination and ensuring participation of affected communities and line government departments for smooth implementation of LARPs are summarized in the sub-sections below.

5.3 Community Consultations/Meetings

64. To expedite the LARP implementation process, PIU staff, including Deputy Director Social and Resettlement, Deputy Director Health, Safety, Environment and Gender, and Assistant Director Social and Resettlement, along with PMC staff regularly conducted consultation meetings (photographs annexed) with male and female DPs of each affected mouza of the project. During the reporting period, 37 meetings have been conducted, in which 289 male and 122 female DPs raised all their queries/concerns regarding compensation and allowances for their affected assets. Accordingly, they were all informed to receive their due compensation and allowance amount from the revenue department. Similarly, there was wide publicity through print and electronic media, announcements in local mosques (masjids), banners, and LARP information brochures distributed among the meeting participants as well as in the affected mouzas of the project. Below table 5.1 shows the number of meetings along with participants in each section/mouza under BHPP.

Table 5.1: Summary of Community Consultation Meetings with DPs (January-June 2026)

Section	Mouza (Village)	No. of Meetings	No. of DPs		Total Participants
			Men	Women	
1	Ghanool	2	21	12	33
	Sangar	10	69	33	102
2	Bela Sacha	1	13	0	13
	Paras	24	186	77	263
Total		37	289	122	411

65. The DPs' issues, concerns and the PIU/PMC's responses are in Table 5.2. Attendance sheets and consultation activity reports are in **Annexure-4**.

Table 5.2: Issues/ Concerns of DPs and Response from the project team

S. No.	Summary of Issues/ Concern	Response from the PIU/ PMC
1.	Most of the DPs enquired about the short term employment opportunities and small contracts for locals during construction phase.	The PIU/ PMC staff replied that during construction phase all affected DPs will be hired on need basis as per their qualification/ skills level for short/ long term employment in the project. DPs will even develop their own capacity through the skills development training programs as and when provided/ established at site.
2.	Some of the DPs asked about the skill trainings, when will be started and what types of training will be provided by NGO.	The concerned staff of PIU/ PMC responded, that the enrollment and process of trainings for the affected communities will be provided in current year 2026, for the respective trade/ occupation by the consultants NGO.
3.	Issue related to inheritance mutation process causing delay in paying	The PIU/ PMC regularly coordinated with, and requested the revenue department officials to

S. No.	Summary of Issues/ Concern	Response from the PIU/ PMC
	compensation retravel.	facilitate with DPs for recording and speeding up the inheritance mutation process. However, the legal heirs of the DPs will have to submit a request for mutation, and follow the procedures under the law. The compensation payment could only be paid when legal heirs of deceased DPs can submit their claims with valid titles after inheritance mutations of land. All of the inheritance mutation cases in mouzas have been recorded according to the SPS guidance note of ADB.
4.	DPs residing out of city, out of village, and working abroad.	Most of the unpaid DPs in affected mouzas are residing out of city, and some are working abroad. All such DPs' addresses and contact numbers (if available) are gathered through village headmen/notable (malik/patwari) persons and their relatives in the mouza. But in some cases, the local community lacks address and contact numbers of those DPs who migrated a long time ago. All those DPs have been documented through the malik/patwari in all mouzas of project.

5.4 Coordination Meetings with District Revenue Officials

66. The DC Mansehra office has been regularly contacted during the reporting period for the required information and documentation. These include the disbursement of land and non-land compensation; payment of meager compensation amount; and all other issues related to DPs, including inheritance mutation, and IVS positive differential compensation, payment of compensation of additional land acquisition, shifting of graves and other public structures and all admissible allowances payment. A summary of meetings conducted with DC Mansehra and other district administration officials is given in **Table 5.3** below.

Table 5.3: Summary of Coordination Meetings with District Administration

Purpose/ Issues Discussed	Outcomes/ Agreed Actions
DC/ ADC/ AC Mansehra (3 meetings)	
▪ To accelerate the disbursement of all types of compensation including IVS positive differential cost and additional/ missing allowances to the respective DPs of all mouzas. ▪ To disburse all sorts of additional/ missing admissible allowances in all affected mouzas to the eligible DPs as soon as possible. ▪ Facilitate and support pending court cases of DPs. ▪ Speed up the process of signing vouchers already prepared/referred by ADC/Tesildar concerned. ▪ Discuss all the issues faced by DPs during disbursement of compensation, and suggest to resolve them on priority basis. ▪ Shifting of graves in the affected villages on priority basis.	▪ ADC/ DC Mansehra directed the revenue staff/concerned Tehsildar to expedite the process of voucher preparation for all sorts of DPs' compensation and allowances. ▪ Rectified the names of any DPs as mentioned in acquaintance roll on priority basis. ▪ Facilitate and support the DPs at the time of voucher preparation regarding their affected land and non-land assets and khasra number as per the acquaintance roll. ▪ The process of shifting of graves by the contractor should be expedited in the affected mouza.

Purpose/ Issues Discussed	Outcomes/ Agreed Actions
▪ Shifting of public structures on reasonable location. ▪ To accelarte the Payment of meager compensation amount to the affected DPs.	▪ ADC/ DC informed/ directed all the meeting participants about the payment of meager compensation, that there is no alternate machnism/ soluation available in the law to disburse the meager compensation amount, the only solution is to pay the meager compensation amount to the actual DP/ AP as per legal procedure against their claim or affected assets.
Tehsildars/ Focal Person of Tehsil Balakot District Mansehra (8 meetings)	
▪ Discuss and issue public notices in local newspapers for untraceable DPs, and fixed public notices in villages and advertised contact details of officials to whom the DPs can contact for payments. ▪ Expedite unpaid non-land assets compensation, i.e. trees and public structures as soon as possible. ▪ Disburse the meager amount to all the unpaid DPs in each mouza. ▪ Install banners on various prominent locations at tehsil and district levels. ▪ Provide regular support by PIU/PMC to the revenue department in preparing vouchers and other documentation for DPs. ▪ Support and guide women and vulnerable DPs in opening of bank account.	▪ The revenue staff issued the fifth notice to the DPs of affected mouzas. ▪ The revenue staff communicated to the affected communities of built-up properties to dismantle their own structures after receiving full compensation and allowances amount. ▪ Regularly supported the revenue staff by PIU/PMC which directly facilitated all DPs in terms of voucher preparation and requisite stationary for documentation. ▪ Banners have been placed in prominent locations accordingly. ▪ PIU staff supported the DPs in opening of bank accounts for receiving compensation.

5.5 Dissemination of LARP related Information¹³

67. In order to expedite the LARP implementation process, PIU, supported by PMC, disseminated LARP-related information to all concerned DPs which included but not limited to installation of 8 banners in public offices, such as AC/Tehsildar's offices and service delivery center in Balakot and other public places like Masjids and Jamia Masjids of affected mouzas in the project area. During the exhaustive efforts, the PIU produced information related to LARP implementation through print media i.e. local and national newspapers for public awareness to receive their compensation. Various posters and flip charts have been displayed showing salient features of BHPP. The safeguards team of PIU and PMC disseminated the LARP information brochure through community consultation meetings, and interaction with DPs at revenue department and other prominent places in each mouza. Awareness among the DPs regarding LARPs compensation has been created through social media link available in **Annexure-7**. The PIU staff along with the revenue department staff are frequently visiting the mouzas under sections-1 and 2 for the purpose of disbursements of compensation and allowances.

¹³ <https://pedokp.gov.pk/Main/news/294/ok>

6 PROJECT IMPACT ON WOMEN MOBILITY AND PRIVACY

68. During LAR implementation stage in the reporting period, there is no major impact recorded regarding women mobility and privacy in the project area due to project activities. The major activity is the information dissemination and facilitation by PIU/PMC social safeguard team to disseminate the LARP information among the affected households and communities in the affected mouzas of the project. They were also informed regarding opening of bank accounts, and preparing valid CNIC for receiving compensation amount smoothly against their affected land and non-land assets. The PIU, Deputy Director Health, Safety, Environment and Gender, and Assistant Director Social and Resettlement, along with PMC staff, regularly conducted the consultation meetings with female DPs of affected mouzas of the project. During the reporting period, multiple meetings have been conducted with 98 female DPs to address all their queries/concerns regarding compensation and allowances of their affected assets. The women were also informed of their male household members to receive due compensation amount from the revenue department. The gender action plan (GAP) is being implemented in accordance with its terms under each output in the project's design and monitoring framework. Under the LARP's implementation, the compensation and allowances have been provided to the eligible female DPs. The other outputs of GAP are linked with LRP implementation through the consultant NGO. All such activities of GAP will be implemented during implementation of LRP by the consultant NGO. The consultant NGO has been mobilized since September 7, 2023 in the project area.

69. During the reporting period, there is no major impact recorded regarding gender issues, particularly regarding women in disbursing compensation and allowances. The LARP also identified the female DPs in terms of the loss of their assets. Like the male DPs, the women are also receiving their payments. The PIU and PMC are thoroughly facilitating in resolving issues related to compensation/allowances payment at the district revenue office. The field staff are regularly conducting consultation meetings with the female DPs to keep them updated about the project and their compensation payments, and addressing any issues during disbursement. Attendance sheets of the consultations are attached in **Annexure-4**.

7 LIVELIHOOD SUPPORT INTERVENTION MEASURE

7.1 Employment Opportunities

70. Under output 4 of the project's design and monitoring framework: income-earning opportunities and skills for local communities increased, relevant training facilitation support under the LRP through the consultant NGO will be provided to the DPs. Training on agricultural production, livestock rearing, beekeeping, fish farming, and linkages with microfinance institutions is currently in progress based on local requirements. These trainings are being provided to unemployed youth, both men and women, to enhance their relevant skills and capacities and to support sustainable livelihood opportunities, thereby reducing project-related impacts on their livelihoods. The consultant NGO has been mobilized since September 7, 2023 in the affected project areas. The consultant NGO implementing the LRP which has been approved by ADB on April 24, 2025.

71. Furthermore, as per the (LRP), a Livelihood Skills Development Center for women has been established to provide short- and long-term employment and income generating opportunities for local affected persons (APs/ DPs). The center was established by the consultant NGO in accordance with its approved Terms of Reference (TOR), with the support of the Social Welfare Department, District Mansehra. The skills development training programs are currently in progress, and eligible male and female are actively participating in various vocational and livelihood enhancement courses.

7.2 Short-Term Project-Based Employment

72. The LARP provided for employment of local laborers and members of DPs. PIU has been following up with the contractor and PMC in providing job opportunities to the locals. The information regarding employment opportunities were disseminated through consultation meetings with DPs, brochures, and through GRC members of each mouza. As per the contractor record, the contractor, consultants, PIU and consultant-NGO have employed a total of 2,506 persons for short-term employment (skilled and un-skilled labor), of which 1,693 (67.56%) are locals, including 953 DPs employed from the affected mouzas of the project. Hiring of skilled and unskilled labor from the project area is monitored by the PIU through the monthly progress reports of the contractor. The list of skilled and un-skilled employees is in **Annexure-10**. And the summary of skilled and un-skilled laborers working in the project sites in below **Table 7.1**.

Table 7.1: Summary of Skilled and Un-Skilled Laborers

Contractors/ Consultants/ NGO		Skilled Laborers	Un-Skilled Laborers	Total
Project Management Consultants/ PIU		18	22	40
Consultant-NGO		5	0	5
The Contractors	Local	638	1,055	1,693
	Non-Local	547	221	768
Total		1,208	1,298	2,506

7.3 Compliance with Core Labour Standards

73. The PIU remains committed to ensuring compliance with national labour laws, the Core Labour Standards (CLS), and applicable health, safety, and environmental (HSE) requirements by all contractors. Accordingly, relevant provisions for the prevention of forced labour, child labour, and workplace discrimination, as well as requirements related to occupational health, safety, and workers' welfare, were incorporated into the bidding and contract documents.

74. The contractors' employment practices and labour records are regularly reviewed, while workers' camps and construction sites are periodically monitored to verify compliance with the CLS and the HSE requirements specified in the contract documents. Based on the review of records and site inspections conducted during the reporting period, the contractors demonstrated adequate awareness of their contractual obligations and were generally found to be in compliance with the CLS requirements.

75. During the reporting period, no cases of forced labour, child labour, or workplace discrimination were identified or reported. Some labour-related grievances regarding salary payments were raised by workers during the reporting period. These issues were discussed with the concerned contractors and were resolved in a timely manner. No outstanding salary-related grievances remained at the end of the reporting period.

8 GRIEVANCE REDRESS MECHANISM AND COMPLAINTS HANDLING

76. The GRM aims to mediate conflicts, and respond to complaints related to environment and social safeguard (LARP) performance of the project. The project's Grievance Redress Mechanism (GRM) is fully operational. The village level Grievance Redress Committees (GRCs) for Ghanool and Sangar were established on 15 September 2022 under sectional LARP 1, whereas GRCs for Bela Sacha and Paras were established under sectional LARP 2 on 26 September 2022 and on 12 January 2023, respectively. Additionally, a female Grievance Redress Committees (GRC) also have been formed by PIU for the resolution of female concern related to Project. The GRC notifications are in **Annexure-9**.

▪ Deputy Director Social & Resettlement	Chairman
▪ Deputy Director Environment, Health, safety & Gender	Member and focal person
▪ Resettlement Expert	Member
▪ Patwari of Mouza Sangar	Member
▪ Patwari of Mouza Ghanool	Member
▪ Patwari of Mouza Bela Sacha	Member
▪ Patwari of Mouza Paras	Member
▪ Representative of Mouza Ghanool	Member
▪ Two Representatives of Mouza Sangar	Member
▪ Two Representative of Mouza Bela Sacha	Member
▪ Three Representative of Mouza Paras	Member

77. A complaint register is maintained at site with the contractor as well as in the office of the Project Director (PIU). The placing of the complaint register at the contractor's camp is well publicized. Detailed GRM is affixed on the sign board installed at the Chief Engineer's office to guide complainants. The office of the Chief Engineer of the PMC is the first level to register and resolve the complaint if it is not addressed by the contractor. The Chief Engineer will deliver his decision within one week of registration of the case. If no understanding or amicable solution can be reached, or if the affected person does not receive a response from the Chief Engineer's offices within one week of the registry of the complaint, the affected person can appeal to the GRC in writing to the office of the Project Director PIU-BHPP. The GRC at the PIU level will address the complaint on priority, and is fully responsible to resolve the complaint.

78. **Applications/ Concerns/ Demands of DPs Submitted to PIU/ GRC:** Since inception, a total of 65 applications/ concerns/demands registered under GRC which were received by PIU from the affected communities. Out of total 65 applications/ concern/ demands , i.e., 2 applications regarding pending labor wages, 27 concerns/ apprehension related to additional/missing allowances, 10 applications related to internal family disputes on LARP's allowances, 4 concern regarding partial assessment of built-up property, 6 concern about demanding of business allowances, 3 applications regarding objection on the GRC members of village Paras GRC and 1 application related to damage of material mixture machine by local administration have been resolved amicably with the complainant's consensus and 4 applications/ concerns/ demands have been registered through GRC, 2 applications/ concerns

received from ADB through email to PIU, 1 application received regarding business and 1 application concerning to dislocation/ chula allowance. During the reporting period, total 4 complaints/ applications/ demands received by PIU, which have been resolved and closed by the village level GRC and they were informed about the decision accordingly. The summary of applications/ complaints tabulated under **Table 8.1 & 8.2**.

79. **Complaints of DPs Submitted to ADB's Accountability Mechanism: Office of Special Facilitator (OSPF) and Compliance Review Panel (CRP):** Before implementation of LARP-1, OSPF received one complaint in June 2022 from the village which was related to land acquisition, valuation and compensation. However, CRP received two complaints in January 2024 regarding missing business allowance from village Bela Sacha. Parallel commencement of LARP's implementation, PIU completed an IVS that determined a differential in the awarded prices and IVS rates. The IVS differential has been approved by the provincial government for additional payments to DPs through the addendum LARP's which has been approved by ADB. Similarly, CRP complainant provided additional documents to support his claims of business allowance. Based on the requisite document provided by complainant's, PIU has been accepted the claims for business allowance under the approved LARP's addendum eligibility criteria. Similarly, the complainant's provided a satisfaction certificate to PIU and was annexed at annexure-11 in the previous SASMR (January- June 2024).

80. Furthermore, PIU/ PMC staff conducted additional consultations with members of GRCs on the issue of "Chula allowance". After deliberate discussion/meetings with GRC members by PIU/ PMC and based on provided documentary proof, the finalized and agreed number of eligible DPs for Chulla Allowance from each village was completed i.e., the eligible number of DPs under missing Chulla allowances from village Paras are 45, from village Bela Sacha is 1 DP and from village Sangar is also 1 DP. However, the remaining DPs are mostly eligible for one-time structure relocation and business allowance in all villages. All such DPs along with their claims and provided documents are scrutinized in accordance with the criteria in approved LARP's under section-1 and 2. The detail information of the eligible DPs under missing allowances are available in the 1st and 2nd sectional approved LARP's addendum.

Table 8.1: Summary of Complaints Registered (January-June 2026)

S. No.	Detail of Grievances	Category of Complaints/ Grievances		Resolved/ being resolved	Remarks/ Outcome
		PIU/ GRM	Via Email to ADB		
1	Delayed Payment of Wages by the Contractor.	1		1	The Deputy Director Social & Resettlement of PIU immediately contacted the representative of the contractor working at site and resolved the issue
2	Disbursement of Outstanding Work Gratuity.	1		1	The Deputy Director (Social and Resettlement) of the PIU coordinated with the contractor's representative at the project site. Following the necessary coordination, the issue was resolved and the

S. No.	Detail of Grievances	Category of Complaints/ Grievances		Resolved/ being resolved	Remarks/ Outcome
		PIU/ GRM	Via Email to ADB		
					grievance was formally closed.
3	Payment of Pending Salary Prior to Eid Celebration.	1		1	The Deputy Director (Social and Resettlement) of the PIU coordinated with the contractor's representative at the project site regarding the payment of pending salaries prior to Eid celebration. Following the necessary coordination, the issue was resolved, and the grievance was formally closed.
4	Provision of Access through the Dam Site for Local Residents of Takool Area to Paras Bazar.	1		1	The Deputy Director (Social and Resettlement) of the PIU coordinated with the contractor's representative, discussed the matter in detail, and provided a possible solution to facilitate access for the local residents.
Total		4		4	

Table 8.2: Summary of Complaints Registered (June 2022-December 2025)

S. No.	Detail of Grievances	Category of Grievances		Resolved Applications/ Concern/ Complaints	Remarks/ Outcome
		Applications/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
1	An application/ request for shop business allowance.	-	1	1	Detail meeting conducted with the applicants and considered under the approved eligibility criteria and the process of admissible allowances disbursement will be initiated in the next quarter 2026.
2	An application/ request for Dislocation/ Chula allowance	-	1	1	Detail meeting conducted with the applicants and based on the eligibility criteria the complaint has been closed as they were not qualifying the approved criteria.
3	Applications regarding Pending labor wages with contractor.	2	-	2	The field staff of PIU and the contractors resolved the applicant's issues at site.
4	Partial assessment of	1	-	1	The applicant was satisfied and withdrew

S. No.	Detail of Grievances	Category of Grievances		Resolved Applications/ Concern/ Complaints	Remarks/ Outcome
		Applications/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
	affected built-up properties.				his application during a meeting conducted with the IVS consultant in affected village/mouza of the project.
5	Applications/ Concern for additional/ missing monetary allowances.	26	-	26	- All the 26 applicants regarding additional/missing allowances have been satisfied through the provision of admissible allowances under approved LARP's addendum as per eligibility criteria provision. - Additionally, the applicants/ GRC members also provided a statement of satisfaction certificate to PIU regarding resolution of their concerns.
6	Internal family disputes over LARP allowances.	10	-	10	With the intervention of PIU staff and through respective GRC members, all their concerns were amicably resolved.
7	Applications/ objection against GRC member of village Paras.	3	-	3	1 applicant has withdrawn his application while remaining 2 applications has been resolved with the consensus of field level GRC members.
8	Applications/ complaints for missing Business allowances	2	2	4	- The only 2 complaints registered (in January 2024) with ADB's Compliance Review Panel regarding missing business allowance from village Bela Sacha. - After deliberate discussion/ meetings with the complainants in accordance with ADB's guidelines, the PIU with the support of PMC, the complaints resolved amicably through

S. No.	Detail of Grievances	Category of Grievances		Resolved Applications/ Concern/ Complaints	Remarks/ Outcome
		Applications/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
					submission of documentary proof for additional/missing allowances under the eligibility criteria which has been approved and resolved. • Additionally, the applicants/ complainants also provided a statement of satisfaction certificate to PIU and consider the complaints resolved.
9	Damage of construction materials Mixture Machine	1	-	1	After thorough verification by the GRC members and PIU staff at site, there is no evidence identified regarding the damages of materials mixture machine.
10	Complaint regarding land acquisition, valuation and compensation amount.	-	1	1	• Only this 1 complaint registered (June, 2022) with ADB's accountability mechanism/ OSPF from mouza/ village Sangar regarding land acquisition, valuation and compensation. • The IVS study was conducted and the top-up has now been providing under LARP's addendum to meet ADB-SPS replacement cost requirements and the complainant's satisfied through the IVS study outcome and provided a statement of satisfaction certificate to PIU and consider the complaint resolved.
11	Access to amenities due to demolition of structure	1	-	1	The Deputy Director Social & Resettlement of PIU immediately contacted the representative of the contractor working at site and resolved the

S. No.	Detail of Grievances	Category of Grievances		Resolved Applications/ Concern/ Complaints	Remarks/ Outcome
		Applications/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
					issue.
12	Dismantling of Structure by contracture	1	-	1	The DD S & R of PIU regularly contacted the contractor representative to sort-out the complainant's issue but due to non-availability of contractor representative in the grievance resolution meeting at GRC level.
13	Request for more time after notice period	1	-	1	The request of more time has been provided to the complainants for removal of structure materials.
14	Clearance of access route to amenities	1	-	1	The issue has been resolved by the contractor immediately.
15	Non-provision of contracts and business		1	1	The DD S & R of PIU contacted the complainant's directly and resolved their issue/ concern with the contractor immediately.
16	Non-provision of jobs and unfair compensation in revenue record		1	1	The DD S & R of PIU contacted the complainant's directly and provide job as needed with the contractor immediately. Also, explained to the complainant the detail process of assessment of revenue department by PIU staff and satisfied accordingly.
17	Additional Demands for already assessed structures	2	-	2	Both applications are based on additional demands regarding already assessed/ compensated structures.
18	Additional claim/ demands for Chulla Allowance	1	-	1	A group of 23 applicants submitted joint application for additional demands of Chulla Allowance. Detail meeting conducted with the applicants and considered under the approved eligibility criteria and the process of admissible

S. No.	Detail of Grievances	Category of Grievances		Resolved Applications/ Concern/ Complaints	Remarks/ Outcome
		Applications/ Concern Submitted to PIU	Complaints Registered to ADB's OSPF/ CRP		
					allowances disbursement will be initiated in the next quarter 2026.
19	An application regarding request/ demands for IVS rates of bill of quantity.	1	-	1	The outcomes of IVS study finding already have been shared and disclosed on May 17, 2024 in a virtual meeting to respective GRC and community members and the matter has been closed and communicated to the applicants.
20	Additional demands/ request for additional business allowance.	1	-	1	The applicant has been informed through written letter to provide relevant documents of their business as per approved criteria but the applicant did not provide any documentary proof for justification.
Total		54	7	61	

9 LARP Implementation and Social Safeguards Compliance Plan

81. The commencement of civil works will be subject to the satisfactory implementation of LARP along with its Addendum, including payment of compensation for land, structures, trees and allowances, and redressal of community concerns. LAR implementation should be verified by an independent/ ERM. The updated schedule for the implementation of LARP (milestones) and its associated activities are in **Table 9.1**.

Table 9.1: Updated Action Plan for LARP Implementation of BHPP

Activities	Responsibility	Tentative Date of Completion	Remarks
Institutional Arrangements			
Hiring and mobilization of Deputy Director Social and Resettlement	PIU	April 2022	Completed
Hiring and mobilization of Assistant Director Social and Resettlement	PIU	January 2023	Completed
Hiring and mobilization of EMA	PIU	September 2022	Completed
Internal Monitoring			
Submission of internal SASMRs	PIU/PMC	10 th SASMR Jan-Jun 2026. Subsequent reports to be submitted every 6 months (3 rd week) thereafter.	9 th SASMR Jul-Dec 2025 submitted and approved by ADB, and validated by EMA.
Preparation and submission of LAR completion report	PIU/PMC	6 months before closing of project	Later stage activity
External Monitoring			
Mobilization of ERM	PIU/PMC	September 2022	Completed
Submission of draft inception report	EMA	Submitted	Completed
Submission of final/revised inception report	EMA	Submitted	Completed
Package-specific LARP compliance report within 2 weeks after receipt of request for handing over for civil works (supported by a compensation, monitoring/ progress report).	EMA	After substantial payment of compensation and allowances in all affected mouzas.	Both sectional LARP compliance reports submitted.
Monthly progress report during implementation of the assignment describing activities undertaken during specific month of assignment.	EMA	After 1 month of inception report	- 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022.
EMR (two reports x 4 years) within 6 months from mobilization, and after every 6 months to monitor implementation of the remaining compensation payments, livelihood restoration activities, and civil works.	EMA	Subsequent reports to be submitted every 6 months thereafter	- 3 rd EMR approved by ADB on March 7, 2023. - 4 th EMR Approved by ADB on March 22, 2024. - 6 th EMR approved by ADB on October 28, 2024. - 7 th EMR approved by ADB on June 9, 2025. - 8 th EMR approved by ADB on March 20, 2026.
Post LARP and LRP evaluation report within 6 months before closing the project.	EMA	Within 6 months before closing the project.	To be disclosed on the ADB website.
Final report	EMA	After completion of LARP	Later stage activity.

Activities	Responsibility	Tentative Date of Completion	Remarks
Information Disclosure, DP Outreach and Consultations			
Translation of updated LARPs information booklet to Urdu language.	PMC	September 2022	Completed
Dissemination of LARP information brochure	PMC	Jan-Jun 2026	Dissemination completed so far for receiving compensation/allowances.
Consultations/outreach regarding land award and entitlements, and documentation of cases with legal and administrative impediments	PMC/ PIU	Jan-Jun 2026	The entire process is going on in the affected mouza, and all documentation of cases with legal impediments followed by guidance note of ADB SPS 2009.
Grievance Redress Mechanism			
Notification of GRC	PIU	January 2023	Completed for all mouzas
GRC meetings	PIU	Need-based	Ongoing activity
Recording/documentation of grievances	PIU/ PMC	As required	Reported and documented as required.
Land Acquisition Process			
Issuance of notification of land award under section-11 of LAA 1894.	DC/LAC Mansehra	July 6, 2022	Completed
Distribution of payment notices and advertisements in local newspapers.	DC/LAC, PIU supported by PMC	August 2022 and onwards	Ongoing
Disbursement of payments, and documentation of cases with impediments (land, structure and trees)	LAC/DC Mansehra, PIU supported by PMC	September 2022 and onwards	- Ongoing -Documentation of cases with legal impediments to follow ADB's SPS 2009 guidance note.
Disbursement of payments of all allowances/assistance (vulnerability allowance, severity allowance, transition allowance, etc.)	LAC/DC Mansehra, PIU supported by PMC	September 2022 and onwards	-Ongoing -Will depend on disbursement of compensation by LAC and availability of DPs.
Livelihood Restoration (NGO)			
NGO shortlisting	PIU	September 2022	Completed
Technical Bid Evaluation	PIU	March 2023	Completed
Price Bid Evaluation	PIU	June 2023	Completed
Contract Signing	PIU	July 2023	Completed
Contract Effectiveness/NTP	PIU	July 2023	Completed
NGO inception report submission	NGO	September 2023	Completed
LRP Updation	NGO	April 2025	LRP approved by ADB on April 24, 2025
Finalization of IVS	IVS	March 2024	Completed
Verification of census/socio-economic survey on missed out DPs	PIU/ PMC	August 2023	Completed
Action and efforts regarding unresolved/unpaid court cases	LAC/DC Mansehra, PIU supported by PMC	Ongoing	Ongoing
Status of action plan implementation per EMA recommendations (Table 8.1 in EMR)	PIU/PMC	December 2024	Complied

Activities	Responsibility	Tentative Date of Completion	Remarks
Civil Works			
Sign civil works contract	PIU	09 March 2021	Completed
Pay mobilization advance	PIU/ Contractor	27 September 2021	Completed
Issue no objection to notice to proceed for civil works in cleared areas as verified by the EMA.	ADB	December 2022 and March 2024	Completed for both Sectional LARPs, and no objection to NTP issued by ADB as - 1 st EMR approved by ADB on December 23, 2022. - 2 nd EMR approved by ADB on December 27, 2022 - 3 rd EMR approved by ADB on March 7, 2023 - 4 th EMR approved by ADB on March 22, 2024
Implementation LARPs Addendum			
Section-1 & 2 LARPs addendum submitted and approved by ADB	PIU/ PMC	13 August 2024	Completed
• Replacement Cost of IVS for land deposited in District Treasury under LAC/ DC Mansehra. • Transfer of fund for additional/ missing allowances of DPs deposited in District Treasury of District Mansehra. • Transfer of fund for additional land of DPs deposited in District Treasury of District Mansehra.	PIU/ PEDO	August 2024	Completed
Acquaintance Roll under LARPs Section-1 & 2 addendums as per IVS cost prepared	IVS/ DC/ LAC and PIU	December 2024	Completed
Acquaintance Roll has been prepared and disbursement of additional/ missing allowances initiated under LARPs Section-1 & 2 addendums.	PIU/ PMC	October & November 2024	Completed & Ongoing
Compensation payment under IVS cost will be disbursed under LARPs Section-1 & 2 addendums.	DC/ LAC and PIU	June 2026	Ongoing
Issuance of notification of land award under Section-11 of LAA for Additional Land in Mouza Bela Sacha.	DC/ LAC District Mansehra	November 2024	Completed
Acquaintance Roll preparation for additional land and disbursement of Compensation initiated for Section-2 LARP addendum.	DC/ LAC and PIU	June 2026	Completed and Ongoing
No-objection for clearing of all sites issued by ADB	ADB	One week after clearing the EMR	7 th EMR approved by ADB on June 9, 2025.

Annexure-1: Guidance Note on handling compensation cases with legal and administrative impediments of ADB

(Revised draft: 18 July 2016)

GUIDANCE NOTES	X	Handling Compensation Cases with Legal and Administrative Impediments
Policy Requirement	Pay compensation and provide other resettlement entitlements before physical or economic displacement. ¹	
Key Pointers		
<i>SPS and legal covenants</i>	1. ADB Safeguard Policy Statement (SPS2009) requires the borrower/client to ensure that no physical displacement or economic displacement will occur until (i) compensation at full replacement cost ² has been paid to each displaced person (DP) for project components or sections that are ready to be constructed; (ii) other entitlements listed in the resettlement plan have been provided to DPs; and (iii) a comprehensive income and livelihood rehabilitation program, supported by an adequate budget, is in place to help DPs improve, or at least restore, their incomes and livelihoods. While compensation is required to be paid before displacement, full implementation of the LARP might take longer. ³ To ensure policy compliance, specific provisions are included in the Project/Loan agreements to keep on-hold civil works until compensation payments are fully paid to the DPs.	
<i>When is compensation considered paid?</i>	2. Compensation for both land and non-land assets is deemed to have been paid when the amount in cash or cheque has been provided to DPs ⁴ or deposited into their bank account, or in an escrow account. ⁵ Depositing the compensation in an escrow account, in lieu of providing cash or cheque to the DP is justified only when sufficient good-faith efforts and all legal requirements for contacting and notifying the DPs have been made.	
<i>LAA requirement on compensating before displacement</i>	3. Pakistan's Land Acquisition Act (1894) allows the government to take possession of the acquired land once land award has been made as per LAA Section 11, and payment has been made or deposited in court as per LAA Section 31. Accordingly, the Collector is required to pay the full amount to the DP, unless (a) the DP refuses to receive the amount, (b) there is no competent person to receive the compensation, or (c) if there is a dispute as to the title to receive the compensation. Such cases may be referred to the court and the compensation amount deposited in the court. ⁶ In case the DPs or their representatives did not come forward to collect their compensation, the	

¹ See Involuntary Resettlement Safeguards Policy Principle 11, ADB Safeguards Policy Statement (2009), page 17.

² SPS defines full replacement cost for land and non-land assets as based on the following elements: (i) fair market value; (ii) transaction costs; (iii) interest accrued; (iv) transitional and restoration costs; and (v) other applicable payments, if any. In case of non-land assets, depreciation of structures and other assets should not taken into account. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 10.

³ See SR 2: Involuntary Resettlement, ADB SPS (2009), para 14.

⁴ Displaced persons include: (i) persons with formal legal rights to land lost in its entirety or in part; (ii) persons who lost the land they occupy in its entirety or in part who have no formal legal rights to such land, but who have claims to such lands that are recognized or recognizable under national laws; and (iii) persons who lost the land they occupy in its entirety or in part who have neither formal legal rights nor recognized or recognizable claims to such land. The borrower/client is required to provide adequate and appropriate replacement land and structures or cash compensation at full replacement cost for lost land and structures, adequate compensation for partially damaged structures, and relocation assistance, if applicable, prior to their relocation. DPs without legal rights to the affected land should be compensated for the loss of their non-land assets, and for other improvements to the land, at full replacement cost prior to their relocation provided they occupied the land or structure before the cut-off date. See SR 2: Involuntary Resettlement, ADB SPS (2009), para 7-8.

⁵ An escrow account is a separate, dedicated or trust bank account for keeping money that is the property of others. It is relevant in the case of absentee landlords whose property is acquired for a public purpose, or when there is litigation regarding the compensation amount for land acquisition. This mechanism enables payment of compensation once the legal cases were settled and ownership documents were submitted. Source: A Planning and Implementation Good Practice Sourcebook – Draft Working Document, ADB November 2012, para 152.

⁶ Reference to the court may only be made after the lapse in the period in Section 18 (2) of the LAA.

(Revised draft: 18 July 2016)

	amount may be deposited in the Revenue Department payable to the DPs, after sufficient efforts have been made to contact and encourage DPs to appear and notifying the DPs in which treasury the deposit has been made.⁷ As per LAA Standing Order 28, the Acquiring Officer is required, to the extent possible, to pay DPs in or near the DPs' village to facilitate collection of compensation.
<i>Cases with legal and administrative impediments</i>	4. Both the LAA (1894) and ADB SPS (2009) require that DPs are compensated before displacement but allow a mechanism for dealing with cases with legal and administrative impediments to disbursing compensation provided that sufficient good-faith efforts are demonstrated to (a) contact, notify and assist DPs, and (b) deliver compensation payments. This guidance note clarifies: i. What are cases with legal and administrative impediments to payment of compensation to DPs? ii. What are the requirements under the LAA related to cases with legal and administrative impediments to payment of compensation to DPs?; and, iii. When can good-faith efforts be considered as sufficient and how to document that good-faith efforts have been made? 5. Cases with legal and administrative impediments to payment of compensation include: i. DPs who did not accept the award due to objection to the measurement of the land or affected asset, the amount of compensation, the person to whom it is payable, or the apportionment of the compensation among the persons interested; ii. Absentee landowners (DPs living overseas or in other parts of the country), and without an authorized representative to collect compensation; iii. DPs with pending inheritance mutations; iv. DPs who are unenthusiastic to collect meager compensation amount; v. DPs who are unable to alienate the acquired asset either by being a juvenile with no legally documented guardian or due to other issues.
<i>Cases not valid as legal and administrative impediments</i>	6. Non-disbursement/non-delivery of compensation due to (a) insufficient funds or delay in approval of funds; or (b) insufficient staff or resources does not justify not paying compensation to DPs before displacement. EAs/IAs have the power and responsibility to ensure that sufficient funds and staffing are available in a timely manner to undertake the required land acquisition. Similarly, non-compensation of affected non-land assets (structures) and improvements by DPs who have no formal rights to the affected land is not considered as a valid legal and administrative impediment (see footnote 4).
<i>Why is it important to address cases with legal and administrative impediments?</i>	7. DPs facing legal and administrative impediments could only be paid when the impediments have been resolved. In such cases, it is uncertain when DPs will receive their compensation causing untoward delay in project implementation and burden to local communities and project stakeholders. More importantly, these impediments prevent the project from assisting these DPs to enhance, or at least restore, their livelihoods and to improve the standards of living of the displaced poor and other vulnerable groups.
<i>Good-faith efforts for cases with</i>	8. Compensation of these DPs is beyond the control of the EA. These are mainly dependent of the actions of the DPs or ruling/decision from a third-party i.e. the court or BOR. However, good-faith efforts are needed from the EA/IA to (a) contact and notify DPs through their last known address, village heads or kins; (b) inform DPs who to

⁷ Financial Commissioner Standing Order No. 28 Land Acquisition, para 88 (V), page 29.

(Revised draft: 18 July 2016)

<i>legal and administrative impediments</i>	contact or where to proceed to collect their compensation; and (c) advise DPs on possible actions that may help them receive their compensation.
<i>Need for sustained community outreach</i>	9. It is important that the LAR management team⁸ undertakes continued community consultations and outreach to locate, assist and guide DPs with legal and administrative impediments. Documentation of the efforts by the LAR management team including multiple visits⁹ to DPs' villages, organizing village meetings, posting of notices in public places, serving notices at last known address of DPs and publishing the names of unpaid DPs in the print media is needed to demonstrate that due efforts were conducted in addressing cases with impediments to paying compensation. 10. Some issue-specific measures to confirm DPs understanding about the availability of compensation, payment mechanism, time-lines, and DPs agreement to the commencement of works (wherever required) while the issue is being resolved can help show and validate the efforts exhausted by the EA to achieve the policy objectives and enable the decision makers to allow the construction works accordingly. For each issue, documentation requirements and recording of certification statements are discussed below. Standard templates for additional documentation are provided against each issue as and wherever required:
<i>Cases with title disputes and litigation</i>	i) Land Title Disputes or Litigations among the DPs or Court References Against Award 11. When there is a dispute on the title of the affected land before a competent court of law or when DPs file references against award, compensation can only be made after the court decrees which may take years. Further, right to appeal against court's decree cannot be forfeited or denied under law which could further delay the payment. In such cases, payment of compensation in a given time frame is impossible and it would be appropriate to deposit compensation in treasury at courts disposal to make sure the DPs are paid as and when court verdict is passed. For these cases, the process provided in the succeeding paras should be followed. 12. Immediately after identifying such cases, the EA after seeking court's permission should deposit the compensation amount in the court for payment to the DPs as and when court decides their reference or title dispute. The receipt and records for such deposits should be maintained at the EA's project office. Meanwhile, the EA through its LAR staff should liaise with the DPs to inform them about the compensation payment mechanism and compensation deposited in the treasury or the court. The EA's project office should prepare and maintain the following record: • Database/listing and field reports on activities done to identify and screen DPs with their legal/administrative issues including nature of dispute and reference court where pending • Field reports on activities done to coordinate with the DPs for early resolution of

⁸ The LAR management team may include Land Acquisition and Resettlement Staff engaged by the EA i.e. EA's Land Management Staff, Land Acquisition Collector deputed by BOR, Resettlement Specialists and social mobilizers either recruited by the EA or mobilized through Consultants (Safeguards Management or Construction Supervision Consultants) to support the EA in effective LAR management..

⁹ Repeated visits in three consecutive months scheduled for each village by the Land Acquisition Collector/Land Acquisition Unit of the EA to deliver compensation to unpaid DPs and identify those with legal and administrative impediments. The repeated visits should be documented showing visit schedule, information disclosure reports, list of persons met and field visit reports duly endorsed by the local community and the village headman confirming number of identified DPs with legal and administrative impediments.

(Revised draft: 18 July 2016)

Absentee land owners	their issues and with courts for seeking permission/guidance and deposit of compensation in treasury at court's disposal. • copy of the delivery of notices (with signed receipt) to the DPs confirming deposit of amount at court's disposal and clarifying mechanism for payment. ii) Absentee Landowners (DPs Living Overseas or in Other Parts of the Country). 13. Many rural households migrate to cities for better livelihood opportunities and standard of living. Moreover, hereditary division over time resulted in the segmentation of agricultural land parcels into unproductive units. While some families with land and assets in different parts of the country divide their land based on their places of residence, many do so without legally formalizing such settlements and getting land records updated accordingly. Some family members who have migrated overseas permanently had land in their name or retained their respective share in family-owned land as per land revenue records. Such DPs who own or have share in the land as per record but are not living in the village are termed as absentee landowners. 14. Absentee landowners¹⁰ are also recorded as DPs. The compensation to absentee land owners could not be made until they appear before the acquiring officer for processing and payment of compensation. LAA requires that notices are delivered against each land parcel either through (a) co-sharers in the acquired land parcel, (b) DPs relatives living in the village, or (c) through the village headman. The legal requirement is to serve notices to DPs at their places of residence either through special messenger or registered post, which can only be met if the whereabouts and residence of the absentee land owners is known. An additional measure that may be considered to notify absentee land owners whose whereabouts are unknown is to publish their names in print media (National Daily News Paper).¹¹ 15. It is vital to collect information about the DP's contact details including the mailing and residential address. The following measures are proposed to contact absentee landowners and maintain record of all efforts made by the EA: • Identify and record DPs relation in affected village or local contact person, collect information about DP's present place of residence. See template 1 below:
----------------------	---

¹⁰ Land owners who are recorded in the landholding rights register as owners but they have shifted from the village to other areas in the country or overseas for better income opportunities and living standard.

¹¹ In NTCHIP tranche-1 and NHDSIP tranche –II projects (i.e. M-4 Faisalabad-Gujra Section (ADB Loan 2400) and Sukkur-Jacobabad (N-65) (ADB Loan 2540)) and the National Motorway M-4 Gujra-Shorkot Section Project (ADB Loan 3300), the notices with the names of the DPs who have not come forward to collect compensation were published in the National News Papers (Urdu language) as a last resort effort to approach unpaid DPs for compensation delivery.

(Revised draft: 18 July 2016)

Template 1: Record on DPs not living in the project area (other villages/cities in Pakistan or Overseas).						
Date Prepared: _____						
Name of Village		Tehsil		District		
#	Name of DP	Impact Type	Person contacted in village and his cell No.	Relationship with DP	Current Residence of DP with contact No.	Remarks
1	Add DP name as of impact inventory	Add impact i.e. Land Tree Crops Structure etc.	Add name of person contacted with his cell number and other particular if any	Uncle, Brother, neighbor etc.	Add current address of DP with contact number and city/country of residence	Signature of the Person contacted
2						
3						
4						
Information Collected By		Witnessed by		Information verified by		
Sd _____ (SM team name)		Sd _____ (Headman or DPC President/member) (Name of headman/president or member (as full))		Sd _____ Resettlement Specialist		

- Deliver formal notice to the DP's last known address (recorded in template 1) through registered post with acknowledgement receipt attached. Keep on-file a scanned-copy of the notice and acknowledgement receipt.
- In case no contact person or relative of the DPs is identified in the village and the local community confirms DPs whereabouts are unknown, a certification statement from any of the resident land owner in the village preferably by the president or member of the Displaced Persons Committee (DPC) and duly witnessed by (a) the village headman and, (b) land revenue patwari should be recorded and maintained. See Template 2 below (to be translated to Urdu).

Template 2: Statement from Village headman or other notable in village/area when the whereabouts of DP are not known	
Date prepared: _____	
Particular of DP and acquired land parcel	
Name of DP _____ (enter DP Name with Parentage)	Resident of _____ (Enter DP Last known address) Land Plot _____ Khasra Nos _____ Located Village _____
Statement: I _____ (put name here) the president/member of village DPC or local resident land asset/owner, on behalf of the other residents in village solemnly declare that:	
• The DP and his family owned acquired land as per land records but for last (_____) they have never been seen in the village. • To my information, the DP and his family never lived in village, neither any relative of DP lives in village/area nor any of the village resident know the whereabouts of the DP and his family. • I affirm that the EA with assistance of DPC has exerted full efforts to outreach the DPs in village and those living in other areas and clarified that compensation cost for unpaid DPs is deposited in treasury that can be claimed as and when the DPs show-up to claim. • This statement is given free of coercion and compulsion which is witnessed by the Village Headman and land revenue Patwar of village _____.	
The Declarant	
Sign/Thumb impression	
Name _____	
Village Headman/Local resident land owner _____	
Resident of _____	
Witnessed By	
We the Village Headman and land revenue Patwar of village _____ (Put village name here), personally know Mr/Mrs _____ President/member of DPC or local resident land owner of village _____, and witness veracity of statement made by him affirming that the DP Named _____ (Put name of DP here) himself or any of his family members are not living in village/area since for _____ and their current places of residence are not known to any of the local residents in village.	
Signed	Signed
Name: Mr. _____ Village Headman Chak.	Name: Mr. _____ Land Revenue Patwari Chak.

iii) DPs with Pending Inheritance Mutations

16. Land records are maintained by the local land revenue authorities who are responsible to enter land mutation transactions as and when reported by the landowners and update land records accordingly. Some heirs of DPs who passed away fail to get inheritance mutations recorded and get land records updated accordingly. On average, land acquisition process is completed almost in two years. During the acquisition or after land awards are announced, some DPs pass away without receiving their entitled

DPs with
pending
inheritance
mutation

(Revised draft: 18 July 2016)

	compensation. Although the legal heirs of the deceased DP are eligible for compensation, they could not be paid until the inheritance mutation is recorded and remaining land of deceased DP is transferred in their name. 17. The law requires heirs of the DP to report to the local land revenue authorities about the demise of the DP and apply for the updating of the land record. Upon receipt of the application, the land revenue authorities undergo a legal process to record the inheritance mutation, update the land record reflecting the names of legal heirs and their respective shares in the land record. When it is done, the compensation can be paid to the legal heirs as per their respective share. This process normally takes three to four months. For cases where inheritance mutations are not timely reported, recording becomes more difficult and can take a longer period to complete. 18. When it is determined that the DP has passed away, the LAR management team should approach the legal heirs to apprise them on the process for getting compensation and assist them in approaching land revenue authorities to get their inheritance mutations recorded. The LAR management team should carry-out the following activities to facilitate the mutation of inheritance and early payment of compensation to the heirs and document their efforts: • Identify all living legal heirs of the DP, visit the heirs residing in the village and guide them on the process and facilitate in inheritance mutation process: • Collect a statement from the legal heirs¹² confirming that their inheritance mutation of land is pending, acknowledging the EA's efforts to assist them, indicating awareness that funds are available for compensation delivery, and concurring that works may commence while their inheritance mutation is being processed. • Keep copies of the signed statement in the EA project office files. See Template 3 below (to be translated to Urdu):
--	---

¹² To the extent possible, all legal heirs living within the village should sign the Statement. If some heirs are not available to sign, the LAR management team should prepare a field report indicating who are the heirs who were not able to sign the statement and the circumstances why they were not able to sign i.e. out of the village or country, ill, etc. The LAR management team should also record the names of heirs who are out of the village or country and their last known address and advise the other heirs to relay the information to those who are away.

(Revised draft: 18 July 2016)

Template 3: Inheritor's Statement When Inheritance Mutation is Pending									
	Date Prepared: _____ Particulars of DP and acquired land parcel Name of DP _____ (enter DP Name with Parentage as of land record), owner of Acquired Land Plot _____ Khasra Nos _____ Located in Village _____ District _____ Province _____ Statement by the Inheritor's We the persons listed below as legal heirs of DP—[put name of DP here]— against acquired land referred above solemnly declare that: - The inheritance mutation of above said acquired land is pending; - We understand that compensation can be claimed/paid according to inheritance mutation recorded in land record and we are coordinating with the Land Revenue Authorities in this regard; _____ (Name of Staff, Office and EA) has clarified that compensation amount already deposited in treasury can be paid to legal heirs as and when the inheritance mutation issues are resolved; - We have no objection to the commencement project works on our plot while our inheritance mutation of land is being processed; and - This statement is given free of coercion and compulsion which is witnessed by Village Headman and APC president. The Declarant <table style="width: 100%;"> <tr> <td style="width: 50%;"> Sign/Thumb Impression Name _____ Resident of _____ </td> <td style="width: 50%;"> Sign/Impression Thumb Name _____ Resident of _____ </td> </tr> <tr> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> </tr> <tr> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> <td> Sign/Thumb Impression Name _____ Resident of _____ </td> </tr> </table> Witnessed By We the Village Headman and President APC village _____, personally know the above signatories as legal heirs of the DP, and confirm and witness the statement above. <table style="width: 100%;"> <tr> <td style="width: 50%;"> Signed Name: Mr. _____ Village Headman Chak: _____ </td> <td style="width: 50%;"> Signed Name: Mr. _____ President DPC Chak: _____ </td> </tr> </table>	Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____	Signed Name: Mr. _____ Village Headman Chak: _____	Signed Name: Mr. _____ President DPC Chak: _____
Sign/Thumb Impression Name _____ Resident of _____	Sign/Impression Thumb Name _____ Resident of _____								
Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____								
Sign/Thumb Impression Name _____ Resident of _____	Sign/Thumb Impression Name _____ Resident of _____								
Signed Name: Mr. _____ Village Headman Chak: _____	Signed Name: Mr. _____ President DPC Chak: _____								
<i>DPs unable to alienate the land</i>	iv) DPs Who are Unable to Alienate the Acquired Asset: 19. Minors, juveniles and DPs with mental disability are not capable to alienate the acquired land under law. The law provides that compensation could be paid through legally-designated guardians or managers who can act and alienate the immovable property on behalf of the DP. In cases where the guardians are not designated by the court, the compensation is put on-hold until the minor attains the age of majority and claim compensation. 20. It is common that children inherit their parents' immovable properties, but is kept in possession and used by adult male members of the extended family or kinship group as a joint family asset. It is not a common practice to appoint guardians following the Guardians and Wards Act of 1890. Hence, compensation of DPs with minor age is kept on hold until the DP becomes of legal age unless a valid guardian certificate is produced. Although such cases are not many, it is important to guide the adults who provide care to these DPs to approach the right forum or court for appointing a guardian under law. 21. The LAR management team should carry-out the following activities in dealing with pending guardian's appointment and in documenting its efforts: - Coordinate with the Living Parent or other grown up members of the household the DP is living with and guide them on the process of appointing a guardian. - Collect a certification statement from the Living Parent or other grown up member of the household the DP is living with, that i) confirms EA's efforts to notify and guide them and secure funds for compensation payment, ii) states that the appointment of guardian is pending, and iii) concurs to the commencement of civil works on the plot while the guardianship certificate is being processed. Such statement should be witnessed by the village headman and the village DPC chairman or member. See Template 4 below (to be translated to Urdu).								

(Revised draft: 18 July 2016)

<i>DPs with meager compensation</i>	Template 4: Guardian Statement if DP is Juvenile
	Date Prepared: _____ Particular of DPs and acquired land parcel Name/Names of DPs i) _____ (enter DP Name/names of DPs with Parentage), ii) _____ and iii) _____ Resident of _____ (Enter DP current address) _____ Own acquired Land Plot _____ KhasraNos _____ Located Village _____ Statement by Guardian I _____ (put name here) _____ the (mother/father/brother/sister/uncle) (put relation of elder with whom the minor DP/DPs lives) of DP/DPs i) _____ (put name of DP/DPs here) _____ ii) _____ iii) _____ as natural guardian solemnly declare that: • The DP/DPs is/are minor who lives with me and as natural guardian of DP/DPs, I am responsible for his/her/their well-being and bringing him/her/them up; • _____ (indicate name of staff, unit, and EA) has clarified that compensation amount, already deposited in Treasury, can be paid to legal guardian of DP/DPs after production of the valid Guardian Certificate issued by the competent court; • A petition for issuance of guardians certificate is filed/being filed in the competent court and the court's decision is pending; • The awarded compensation in name of DP/DPs will be collected upon issuance of guardian's certificate by court; however, as natural guardian I have no objection to commencement of project works; and • This statement is given free of coercion and compulsion which is witnessed by Village Headman and DPC president. The Declarant Sign/Thumb Impression _____ Name _____ Relationship with DP _____ Resident of _____ Witnessed By We the Village Headman and President APC village _____, personally know Mr/Mrs _____ and witness veracity of statement made by confirming that the Minor DP/DPs named above lives with him/her in village/city _____ (Put name of village/city here). Signed _____ Signed _____ Name: Mr. _____ Name: Mr. _____ Village Headman Chak _____ President DPC Chak _____
v) DPs with Meager Compensation 22. The compensation amount itself proves driving factor for DPs to submit their claims. In cases where small land holdings are in joint ownership with several entitled persons, shares in compensation for each DP become very small (\$100 and below). A good number¹³ of DPs fall in this category and they never show-up to collect compensation. The situation is further aggravated when such DPs also face other legal or administrative issues like pending inheritance mutations of acquired land or living overseas and other parts in the country. 23. Although the law provides a mechanism that includes cash payment at the village or payment through money order in case of absentee land owners¹⁴, such is no longer practiced. The only available mode is payment through voucher debit-able to the treasury which requires the DP to travel repeatedly to the district/tehsil headquarter to receive their compensation, making the transportation cost higher than their compensation. This also requires that the DP has or opens a bank account. 24. The LAR management team should explore other payment modes allowed under the LAA including cash payment or payment through money order if the DP is living out of the project area. If such unclaimed compensations are deposited at court's disposal as legal remedy, it will be of no gain because a significant number of the DPs will remain unpaid. Following actions should be taken and recorded to explore specific measures and seek guidance from BOR in this aspect. • Define a maximum slab of amount to be termed as meager compensation and get it endorsed by the EA; • Document coordination efforts with BOR including i) official correspondence and	

¹³ In the National Motorway M-4 Gojra-Shorkot Section Project, almost ± 10% DPs are entitled to a compensation below 100 US \$

¹⁴ Rule 87, Financial Commissioner's (Board of Revenue) Standing Order No 28 (1909) on land acquisition procedures.

(Revised draft: 18 July 2016)

	ii) meet with BOR to seek guidance on the issue at the project and EA levels. • Maintain a record of actions taken by the project team for payment to DP or deposit compensation at court's disposal following guidance from BOR.
--	--

Annexure-2: Scanned copies (sample) of recorded documents for DPs with impediments**DPs entitled to meager Compensation amount (Mouza Paras)**

ہالا کوٹ ایئر رو پارہ پراجیکٹ، ہالا کوٹ، سندھ
(MEAGER AMOUNT CASE) رقم معمولی ہو

سورہ: 25-12-2024
موضوع: گاؤں کا نام: پارس
تعلق: مالنسہرو
حصہ: ہالا کوٹ

نمبر شمار	حصہ شخص کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہوا اس کا نام اور موبائل نمبر	حصہ شخص سے رشتہ	حصہ شخص کا موبائل نمبر اور اس کا فون نمبر	نمبر قبضہ الوصول
13	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
14	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
15	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
16	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
17	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
18	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	

معلومات حاصل کنندہ: محمد علی محمد علی
گواہ: محمد علی محمد علی
نمبر: محمد علی محمد علی
دستخط: محمد علی محمد علی
پتہ: ہالا کوٹ

Deputy Director
Social & Resettlement,
BHPP, PEDO

موضوع: گاؤں کا نام: پارس
تعلق: مالنسہرو
حصہ: ہالا کوٹ

DPs entitled to meager Compensation amount (Mouza Sangar)

ہالا کوٹ ایئر رو پارہ پراجیکٹ، ہالا کوٹ، سندھ
(MEAGER AMOUNT CASE) رقم معمولی ہو

سورہ: 25-12-2024
موضوع: گاؤں کا نام: سنگھ
تعلق: مالنسہرو
حصہ: ہالا کوٹ

نمبر شمار	حصہ شخص کا نام	پراجیکٹ کے اثرات کی قسم	گاؤں میں جس شخص سے رابطہ ہوا اس کا نام اور موبائل نمبر	حصہ شخص سے رشتہ	حصہ شخص کا موبائل نمبر اور اس کا فون نمبر	نمبر قبضہ الوصول
1	غلام حادی	زمین	غلام حادی	بھائی	پارس	
2	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
3	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
4	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
5	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	
6	محمد علی محمد علی	زمین	محمد علی محمد علی	بھائی	پارس	

معلومات حاصل کنندہ: محمد علی محمد علی
گواہ: محمد علی محمد علی
نمبر: محمد علی محمد علی
دستخط: محمد علی محمد علی
پتہ: ہالا کوٹ

Member Grievance
Redressal Committee,
BHPP, PEDO

موضوع: گاؤں کا نام: سنگھ
تعلق: مالنسہرو
حصہ: ہالا کوٹ

Inheritance Mutation of DPs not yet completed of Mouza Paras

[illegible]

گواہ

میں موضع _____ باریس _____ کا نمبر دار اور GRC کا ممبر _____ سے تنہم عالم _____ کو ذاتی طور پر جانتے ہیں۔ اور بطور گواہ اقرار کرتے ہیں کہ یہ شخص متحرفہ شخص _____ سے نہ ہے۔ _____ کا حقیقی وارث اور کفیل ہے۔

دستخط _____

نمبر دار کا نام _____ سے عابد حسین _____

پتہ _____ باریس _____

دستخط _____

Member Grievance Redressal Committee, BHP, PEDQ.

ممبر GRC _____ سے تنہم عالم _____

پتہ _____ باریس _____

Inheritance Mutation of DPs not yet completed of Mouza Paras

[illegible]

میں موثق _____ سگنچر _____ کا نمبر دار اور EGRC ممبر _____ ارسدو خان _____ کو ذاتی طور پر جاننے ہیں۔ اور بطور گواہ قرار کرتے ہیں کہ یہ شخص
نثرہ شخص _____ محمد شاہ _____ کا حقیقی وارث اور کفیل ہے۔

دستخط _____ ممبر EGRC ارسدو خان _____
نمبر دار کا نام _____ اکرم خان _____
پتہ _____ سگنچر _____

دستخط _____ ممبر EGRC ارسدو خان _____
نمبر دار کا نام _____ اکرم خان _____
پتہ _____ سگنچر _____

Litigant DPs with pending title disputes and court cases (Mouza Sangar)



P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department



اطلاع برائے مالکان اراضیات کورٹ ریفرنسز
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ تحصیل بالاکوٹ، ضلع مانسہرہ

نام: محمد فاروق ولد: مسعود
نمبر خسرہ: 108, 113 موضع: سنگڑ

تحصیل بالاکوٹ ضلع مانسہرہ کے ان تمام مالکان اراضیات جن کی زمین ریفرنس نمبر 18/30 ہذا میں سالانہ نے
مسئول تعلیم کی اراضی و درختان کے معاوضہ کے متعلقہ دعویٰ / ریفرنس درج کیا ہے۔ لہذا اس نوٹس کے ذریعہ
آپ کو مطلع کیا جاتا ہے کہ آپ کی رقوم بابت قیمت اراضیات، درختان، تعمیر شدہ مکانات کورٹ ریفرنسز کی وجہ سے
District Treasure / Escrow Account کے سرپرہ رکھ کر رکھ رکھا گیا ہے۔

EA افسران
ڈپٹی ڈائریکٹر (سوشل اینڈ ریمڈیویشن)
Social & Resettlement,
SHPP, PEDO
بالاکوٹ ہائیڈرو پاور ترقیاتی پراجیکٹ (ہیدرو)

Annexure-3: Compensation and Allowance Voucher/ Payment Receipt of Mouza Paras and Bela Sacha

**Lapsed Refund Voucher for
Balakot Hydro Power Project**

Sr No.	Amount	Sr No.	Amount
552/3	Rs. 7,790/-	6570/3	Rs. 1,666/-
759/3	Rs. 4,252/-	6728/3	Rs. 1,271/-
1308/3	Rs. 2,277/-	7317/3	Rs. 711/-
1539/3	Rs. 2,927/-	8649/3	Rs. 125,247/-
1812/3	Rs. 2,008/-	2068/3	Rs. 108,277/-
2844/3	Rs. 2,362/-	3521/3	Rs. 38,897/-
4530/3	Rs. 5,997/-	5389/3	Rs. 2,957/-
4783/3	Rs. 1,116/-	6428/3	Rs. 967/-
5300/3	Rs. 1,335/-	6760/3	Rs. 1,055/-
----	----	7155/3	Rs. 411/-
Total	38063/-	Total	Rs. 291,411/-

Grand Total : Rs. 67,204/-

Lapsed Refund VOUCHER NO. 1113

Award No. 354 : dated 19-8-2022

Name of Acquisition Case: "Balakot Hydro Power Project"

REFUND OF LAPSED DEPOSIT.

The District Accounts Officer,
Mansehra.

The following refunds of lapsed deposits aggregation Rs. 67,204/- (in word Sixty-Seven Thousand Two Hundred Four Rupees Only) to below mentioned individual of whose identity and title to the money I have satisfied myself, I request sanction to refund.

صاحب اقتدار محمد عزیز علی شاہ
نکتہ نمبر 1113، قسمل ہاؤس ملک مانسہرہ

of deposit / Head	Challan No.	Date of deposit	Date of lapsed	Original amount deposited	Amount Balance	Amount Claimed	Remarks
-35001-Rev-201 New G-11215	172/Acq	19-05-2022	30-06-2023	865843271		Rs. 67,204	

CLAIMANT / OWNER Details:-

نام: محمد عزیز علی شاہ
پتہ: صاحب اقتدار محمد عزیز علی شاہ
نکتہ نمبر 1113، قسمل ہاؤس ملک مانسہرہ

Additional Assistant Commissioner (Rev),
Mansehra

Voucher Balakot Hydro Power Project (IVS Payment)

Sr No.	Amount
1118	Rs. 16089/-
3875	Rs. 44094/-
3909	Rs. 39929/-
4821	Rs. 10066/-
----	----
Total	110178/-

NWFP A&T No. 230
Mansehra Treasury

GS & PD, NWFP, 951.F.S-1,000 Pubs 2.12.93(29)
Month: 09/2025

VOUCHER NO. 505

Head of Service Chargeable G-11215

Head of Service Chargeable G-11215 Deposits Revenue List of Payment

Original No. 33, Acq No. 248/Acq Date of Deposit : 01-10-2024

Name of Depositor : Deputy Commissioner / Collector Land Acquisition, Mansehra

Received this 12 day of September, 2025

The sum of Rs: 110178/- (One Hundred Ten Thousand One Hundred Seventy-Eight Rupees Only) being the amount payable to

Award No. 354
Dated: 19-08-2022
for Balakot Hydro Power Project
IVS Payment

Examinated and Entered

Rupees

Claimant's

Signature

Stamp if required

Rs. 110178/-

Add: Deputy Commissioner (G)
Mansehra

Treasury Officer

Payment of allowances as per Land/Structure Acquaintance Roll of Balakot Hydropower Project, Mouza Paras

Acquaintance Roll S. No	Structure No	Head of Household	Father/Husband Name	Vulnerability Allowance	Structure Relocation Allowance	Shifting Allowance for Houses	Shifting Allowance for Commercial Structures	Transition Allowance	Business Moving Assistance	House Rent	Severe Impact Allowance	Business Allowance for 12 months	Electricity Allowance	Household Dislocation / Chula Allowance	Total	Signature / thumb impression of owner	Signature / thumb impression of witness	Signature of (Verification Officer) Deputy Director (S&R) PEDO	Final Signature ADC (G) Mansehra
68	MP-131	Hashim Anwar	Marfat Shah		31,000										31,000				
70	MP-132	Syed Zia Hussain Shah	Syed Feroz Hussain Shah		31,000										31,000				
71	MP-135	Syed Momen Uddin Shah	Syed Abdul Haq Shah		31,000	31,000		57,000		100,000	63,000		20,000	2,000,000	2,302,000				
72	MP-138	Anwar Hussain Shah	Syed Feroz Shah		31,000										31,000				

of the above APs/DPs has been acquired in above mention mouza for the construction of BHP. The Above-mentioned APs/DPs has received his/her land/structure/trees compensation amount as per the Acquaintance Roll of Mouza Paras, of District Mansehra, therefore he/ she is eligible for the above-mentioned allowance(s).

Prepared by _____ Checked by _____ Verified by _____

Annexure-4: Community Consultation Meetings Report and Attendance Sheet of DPs

Balakot Hydropower Project
Community Consultation Meeting Report

Date: 18-06-25.

Meeting held with the affected community of mouza Paras.

In the meeting different issues were discussed with the GRC and affected community member.

The GRC & community member told that in the affected area, there are Masjid which ~~will~~ ^{will be} ~~will~~ ^{will be} relocated therefore, a proper mechanism should be adopted for the shifting of the Masjid.

In the response to this, the team informed the meeting participant that, after issue will be discussed and will adopt a proper & legal process will be adopted for the shifting of Masjid.

Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet

Name of Mouza: Paras Date: 18-06-25

S. No.	Name	Contact No.	Signature
①	Syed Azhar	0300-5632861	A. Azhar
②	Syed Tanveer Shah	0345-9687275	Tanveer
③	Wazirat Shah	0342-8560345	Wazir
④	Waqar Shah	0341-5983263	Waqar
⑤	Ijaz Shah	0345-1555007	Ijaz
⑥	Rizwan Shah	0345-9066903	Rizwan
⑦	Hamid Shah	0345-9072387	Hamid
⑧	Xasir Shah	0344-96277108	Xasir
⑨	Raiz Shah	0345-9086567	Raiz
⑩	Bashir Shah	0341-8729061	Bashir
⑪	Imdad Shah	0342-9045211	Imdad

**Balakot Hydropower Project
Community Consultation Meeting Report**

Date: 11-03-25

Meeting held with the affected community of village Singar & Ghomral.

In the meeting various issues were discussed with both community, i.e., payment of compensation of unpaid OPs and starting of skill training arranged by Consultant NGO.

In the response of community query, the expert's team informed the forum that due to delay in approval of LRP report the training was not started on the actual date. Now, the LRP is approved by ADB and soon the training will start in the month of Sept.

**Balakot Hydropower Project
Community Consultation Meeting
Attendance Sheet**

Name of Mouza: Singar Date: 11-03-2025

S. No.	Name	Contact No.	Signature
1	Awais Khan	0343-6936115	Awais
2	Akram Khan	0345-5807317	Akram
3	Ghulam Mustafa	0345-5669431	Ghulam
4	Umar Khan	0341-9327587	Umar
5	Atshad Khan	0342-9650692	Atshad
6	Abdul Majid	0343-7765671	Abdul Majid
7	M. Asif	0345-9566416	M. Asif
8	Babar	0343-91065215	Babar
9	Riz Khan	0341-9384287	Riz
10	Asad	0341-5844767	Asad
11	Iqbal	0340-9025951	Iqbal
12	Bilal Ahmad	0344-5887201	Bilal

Annexure-5: Minutes of Meeting with Deputy Commissioner, District Mansehra

Meeting Minutes Deputy Commissioner, District Mansehra June 10, 2026

A meeting was held under the chairmanship of Deputy Commissioner at District Mansehra. The chair was welcomed all the officials of the meeting. Following officials were attended the meeting;

1. Deputy Commissioner, District Mansehra
2. Legal Advisor, PIU, BHPP
3. Deputy Director S & R, PIU, BHPP
4. Resettlement Assistant, PMC, BHPP
5. Tehsildar Land Acquisition concerned
6. Patwaris (Land Record Keeper) concerned
7. Patwari (Land Record Keeper) of PIU

Agenda points of meeting are as under;

➤ **Acceleration of Payments of pending land and non-land Compensation to DPs:**

The DC Mansehra discussed in detail the progress of payment compensation amount under original approved LARPs and addendum to LARP as well as additional payment under IVS. The DC directed all the concerned staff members to accelerate the payment of compensation process in all affected mouzas/ villages under the project and facilitate the DPs in documentation. The revenue department agreed to complete the process of compensation payment and will ensure to speed up the disbursement.

➤ **To speed up the process of mutation process:**

The DC, directed the revenue staff upon the pending mutation process of deceased unpaid APs and further directed the officials concerned to facilitate and complete the mutation process in all affected mouzas of the project.

➤ **To complete the process of shifting of Graves in the Mouza of Paras**

The DC, also directed the concerned staff to complete the process of shifting of graves in mouza Paras. He further briefed the forum that the process of shifting of graves is ongoing and soon will be completed by the respective contractor.

➤ **Completion of Payment of Public Built-up Properties and its evacuation**

The DC, further directed the officials concerned regarding the pending payment of built-up properties (public and communal) to the respective department and communities and complete the required anomalies and procedures under the law and clear all outstanding payment as soon as possible. The DC briefed about some of the public built-up properties (forest and revenue department) have been evacuated and payment of such built-up properties also completed and rest of the built-up properties will be evacuated and payment will be transferred once the respective department will request accordingly.

➤ **Payment of Meager Compensation Amount**

The DC, Mansehra, informed/ directed all the meeting participants about the payment of meager compensation, that there is no alternate mechanism/ solution available in the law to disburse the meager compensation amount and the only solution is to pay the meager compensation amount to the actual DPs as per legal procedure against their claim or affected assets. The DC further directed the revenue department relevant staff to mobilize all the DPs in each mouzas for receiving compensation and their allowances particularly focus on having meager compensation amount of DPs. The PIU staff ensure that regular support will be provided to the revenue staff to facilitate all DPs in terms of voucher preparation and requisite stationary for documentation.

The meeting ended with the vote of thanks from and to the chair.

Annexure-6: Advertisement in Newspaper, Public Notices and Social Media Link (Local Urdu Language)



1- Social Media Link:

https://m.facebook.com/story.php?story_fbid=pfbid02SNjZLhhz4hduAfX4Rv1xBy44Q2zr2cUK6FDjIGMnhEdUepjL6sEQUaGZPPkhQBFnl&id=105565947734987

2-

<https://www.facebook.com/109105080449257/posts/pfbid0VTczQfDtKtrfTHdkKnHy8XT2v4TWjMcpFhLUnWaYvJmixq18YDDHRYWLCs15pXAl/?sfnsn=scwspmo>

Annexure-7: Information Brochure in Local Urdu Language for DPs

پنجگو نگو او ان کی ڈویشنسٹ آرگنائزیشن (پیڈو)

300 میچ وائٹ بال کوٹ ہیں۔ کچھ کھڑے

معاشرتی و ماحولیاتی اثرات کے اقدامات کا خلاصہ

❖ زمین کا حصول اس کے لیے تقریباً 134 ایکڑ زمین کی ضرورت ہوئی جس میں سے 116 ایکڑ کھیل پر
بچ کر تقریباً 18 ایکڑ زمین پر دیہات کے دیگر قیامات بشمول اعلیٰ کاؤٹی اور ریڈ سڑکوں کے لیے
مقرر کیا گیا ہے۔ مزید یہ کہ جو زمین ہوا، آف، پورٹ نے منظم کیا ہے۔ اب منظم شدہ سونے میں
کئی پیش (اگر ہے) کو دیوار کے کینٹریفہ اسے دی گئی کی جانب سے ایک آزاد، ملے پھڑکی ضرورت
کی ہے۔

❖ تعمیراتی کام اور فصاحت: تعمیراتی کام تقریباً 3 سال (3600) متہیں کے تعمیراتی کام کے لیے سکرپٹس، تصنیف، بیج، دان، بھرائی کے مختلف مواد اور کمائی مواد اور استعمال کی مصنوعات وغیرہ کی ضرورت ہوتی ہوگی۔ فنانس انگریزیت کے لحاظ سے یہ سب کچھ کے اپنے اور علیحدہ سے دیواروں میں گول میں محتاج کے لئے ہیں۔ فنانس انگریزیت کے لحاظ سے یہ سب کچھ کے اپنے اور علیحدہ سے دیواروں میں گول میں محتاج کے لئے ہیں۔ فنانس انگریزیت کے لحاظ سے یہ سب کچھ کے اپنے اور علیحدہ سے دیواروں میں گول میں محتاج کے لئے ہیں۔

❖ مندرجہ اعلیٰ ایڈلس متاثرین کو دیا گیا ہے۔

نمبر عملہ	قسم	اکائی قیمت
1.	زیر پری والاؤنس (Contractile Allowance)	62,000
2.	ذہانی تنگی الاؤنس (Structural Misplacement Allowance)	31,500
3.	نقلیہ الاؤنس (Shifting Allowance for Materials)	31,500
4.	کاروباری سماجی، تنگی الاؤنس (Commercial Structural Settling)	21,500
5.	تختی الاؤنس (Trench Back Allowance)	57,000
6.	کاروباری تنگی الاؤنس (Commercial Moving Allowance)	63,000
7.	مٹی کے زوال یا تحریک کے خلاف خرچت (House Part)	100,000
8.	شرعیہ حائل (Storage House Allowance)	62,000
9.	12 مہینوں کے لیے کاروباری الاؤنس (Business Allowance for 12 months, to be determined on the contract awarding rate of one month for 12 months)	50,000
10.	بجلی الاؤنس (Electricity Allowance)	20,000
11.	تعمیراتی بجلی یا دیگر اخراجات (Construction & General Services)	2,000,000

کسی بھی مقامیات کی صورت میں درجہ ذیل دوا کے پتہ غلوں نمبر (مقامیات غلوں) میں نمبر ان سے رابطہ کر سکتے ہیں۔

پراجیکٹ ڈائریکٹر

بالا کوٹ ہائیڈرو پاور پراجیکٹ

بر اینکشت! منجی منیشون پوخته یقیناً مالاکوشت، صلح با سره

تول نمبر: 4-360033-0997

پہلے مینجمنٹ کنسلٹیشن ہال کوٹ ایچ ڈی پور پر، ایکٹ ہال کوٹ، ضلع منٹھہ

فوائد نمبر: 6-155 (260-0997)

[illegible][illegible]

❖ لیڈیجے ویڈیو کنکریٹ ہے۔ یہ کامائوسٹی ویڈیو کے ساتھ ہے۔ 3 ڈائمنڈز اور دو گولڈ میڈلس اس میں بھی ملے۔
 معافی کے لئے 1987 میں اس کے اوپر کی طرف اپیل دے ہوئے تھے۔ یہ سب کے پہلے کے الزام کے
 لیے ویڈیو میں 2000 تک انہوں نے جو کہ باوجود کچھ طریقے سے نکھیں گئے ہیں اور ان کے سطح سمندر سے
 2006 کی پہلی ویڈیو میں انہوں نے 3 ڈائمنڈز اور دو گولڈ میڈلس کے الزام کے لیے معافی کے
 لیے جے جے کیس ہے۔

✽ لڑل پادشاہی کے دور پر کے حکمرانوں کے پر بنایا جانے والے ۱۱ نقشوں پر مشتمل ۱۱ کچھو کچھو مطلوبہ شہد اور میں برقی ٹیبلٹ پر لکھے گئے اس میں کا میٹر اور خزانہ کی صورتوں پر لکھے گئے ایک ایک کیلئے ہوا ہے۔

✽ کم دہائی چیلے میں سرحد سے 8 میٹر کوئی کی سرحد جوگی جس کی لمبائی 9137 میٹر ہوگی اور 154 ایکڑ پانی کے اخراج کے لیے بنائی جائیگی۔

منصوب کی کچھ خاص خصوصیات: تحصیل میں اپنی زیادہ سے زیادہ اونچائی کی سندھو سے 1288 میٹر بلندی کی اور کھمبے نما اونچائی بلندی سے 1283 میٹر ہوگی۔ کھمبے کے بلند ترین درجہ کیات 300 میٹر بلندی پر ایک آئینہ (1143CWD) سلاخ توڑتے ہیں اور ان کی بلندی سے کھمبے کے اشراف پر سلاخوں کو گھمے کھمبوں میں لٹکے ہوئے کھمبے اور ان کی مقداریت 154 کھمبے سے اپنے ہر اور کھمبے کی بلندی تک ہر کچھ تو اس وقت کیا جا رہی ہے۔ کھمبے کی بلندی اور اپنی کاپی ہر بار قرار رکھنے کیلئے استعمال کیا جائے گا۔

Annexure-8: Notifications of Allowances Disbursement Committee at LAC/ PIU

 **OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA** 

No. 1401 /BHPP/Acq/DC(M) Dated 15 /09/2022

NOTIFICATION.

A committee consisting of the following is hereby constituted to make payment of the LARP amount to all concerned. The LARP amount is being shifted through Treasury Voucher to the ADC(G), Mansehra for further course of action.

1. Additional Deputy Commissioner (G), Mansehra. ----- Chairman
2. Mr. Naveed Afsar, Deputy Director (S&R), BHPP ----- Member
3. Mr. Ibadullah, Assistant Resettlement Expert, PMC ----- Member

TORs.

1. The concerned beneficiaries of LARP shall be informed properly.
2. The committee shall make payments according to the record to rightful owners.
3. Proper record and cash book of the payments be maintained.
4. Utmost care be adopted while making payment to avoid payment especially in cases where status quo is involved.
5. Reconciliation of payment.
6. Consolidated reports be submitted to the undersigned.


Deputy Commissioner/
Land Acquisition Collector
Mansehra

No. 1402-08 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra.
6. All concerned.


Deputy Commissioner/
Land Acquisition Collector
Mansehra

Annexure-8: Notification of Allowances disbursement committee at LAC/ PIU

**OFFICE OF THE DEPUTY COMMISSIONER /
LAND ACQUISITION COLLECTOR
MANSEHRA**

No. 1448 /BHPP/Acq/DC(M) Dated 20 /09/2022

ORDER

Additional Deputy Commissioner (G), Mansehra is hereby authorized to sign treasury vouchers under Central Treasury Rules 142 pertaining to the LARP payment to the concerned beneficiaries of Balakot Hydro Power Project belonging to "Mouza Ghanool & Sangar" in respect of the amount worth Rs. 59,565,000/- (Fifty Nine Million Five Hundred Sixty Five Thousand Rupees Only) received through Cheque No. 47789712 dated 23-08-2022 from the Government of Khyber Pakhtunkhwa, Pakhtunkhwa Energy Development Organization (PEDO) vide their letter No. PEDO/PD/BHPP/2022-23/848-51 dated 23-08-2022 and deposited Under Head G-11215 Revenue Deposit vide deposit No. 182 dated 19-09-2022, in National Bank Main Branch, Mansehra.


Payment shall be made accordance with the TOR's laid down in this office Notification No. 1401/BHPP/Acq/DC(M) dated 15-09-2022.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

No. 1449-1455 /BHPP/Acq/DC(M)

Copy forwarded to:-

1. The Sectary Energy & Power Department Govt. of Khyber Pakhtunkhwa, Peshawar.
2. The Commissioner Hazara Division, Abbottabad.
3. The Secretary Board of Revenue Khyber Pakhtunkhwa, Peshawar.
4. The Project Director, Balakot Hydro Power Project, PEDO, Peshawar.
5. The District Accounts Officer, Mansehra w/r to his letter No. 5497-5506 dated 20-05-2022 alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
6. The Manger National Bank of Pakistan (Main Branch), Mansehra alongwith specimen signature of the Additional Deputy Commissioner (G), Mansehra.
7. All concerned.


**Deputy Commissioner/
Land Acquisition Collector
Mansehra**

Annexure-9: Notifications of Grievances Redressal Committees

P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department



Dated Peshawar the 12/01/2023

NOTIFICATION

No.1306/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Paras (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Paras	Member
5	Syed Tanveer Alam Shah S/o Syed Muzamil Shah	Member
6	Syed Jabran Shah S/o Syed Imdad Hussain Shah	Member
7	Syed Tahir Hussain Shah S/o Syed Noor Hussain Shah	Member

[Signature]
 Project Director
 Balakot HPP,
 PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned

[Signature]
 Project Director
 Balakot HPP,
 PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)



PEDO

PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
Government of Khyber Pakhtunkhwa Peshawar
Energy & Power Department




Dated Peshawar the 15/09/2022

NOTIFICATION

No.876-83/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Sangar & Ghanool (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S.No.	Name/Designation	Designation
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Sangar	Member
5	Patwari, Mouza Ghanool	Member
6	Mr. Ghulam Mustafa (Community Member, Mouza Ghanool)	Member
7	Mr. Arshad Khan (Community Member, Mouza Sangar)	Member
8	Mr. Muhammad Tariq (Community Member, Mouza Sangar)	Member


Project Director
Balakot HPP,
PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned


Project Director
Balakot HPP,
PEDO, Peshawar.

Annexure-9: Notification of Grievances Redressal Committees (GRCs)

P E D O
PAKHTUNKHWA ENERGY DEVELOPMENT ORGANIZATION
 Government of Khyber Pakhtunkhwa Peshawar
 Energy & Power Department



Dated Peshawar the 26/09/2022

NOTIFICATION

No.920/PEDO/PD Balakot HPP/. The Competent Authority is pleased to notify the following Grievances Redressal Committee (GRC) at village level for Bela Sacha (300 MW Balakot Hydropower Project, District Mansehra) for implementation in its true letter & spirit.

The Village level GRC composition is as under;

S. No	Name/Designation	Role in the Committee
1	Deputy Director (Social & Resettlement), PIU, BHPP	Chairman
2	Deputy Director (Environment, Health, Safety & Gender), PIU, BHPP	Member
3	The Resettlement Expert, PMC, BHPP	Member
4	Patwari, Mouza Bela Sacha	Member
5	Syed Anwar Ulhaq Shah S/o Aziz Ud Din Shah	Member
6	Syed Hasnain Ali Shah S/o Munir Hussain Shah	Member


 Project Director 26/09/2022
 Balakot HPP,
 PEDO, Peshawar.

Copy Forwarded for Information to;

1. The Chief Engineer (Development /Plan) PEDO, Peshawar
2. The Deputy Commissioner, Mansehra
3. The Assistant Commissioner, Balakot
4. PS to CEO PEDO, Peshawar
5. The Principal Energy Specialist, CWEN, ADB
6. The Team Leader, PMC, BHPP
7. Members concerned


 Project Director
 Balakot HPP,
 PEDO, Peshawar.

Annexure-10: Skilled and Un-Skilled Employment by Contractors/ PIU

S.N.	Name	Position	CNIC Number	Home Address
1	Bakir Shah	Driver	13503-9770772-3	Mansehra Tehsil & District Mansehra
2	Sabir Hussain	Driver	13503-6921680-7	Mansehra tehsil&Distric Mansehra
3	Nazir Hussin	Excavator Operator	13501-9663886-9	mahandri jarad balakot Mansehra
4	Ata Ur Rahaman	Cook	13501-9043036-5	Paris tehsil Blakoat Distric Mansehra
5	M Mushtaq	Cook	13501-0320501-1	Shawal Tehsil Balakoat Distric Mansehra
6	Muhammad Azam	Cook helper	13501-3316834-7	Shawal Tehsil Balakoat Distric Mansehra
7	Adil Riaz Khan	Cleaner	13501-9783535-5	Shawal Tehsil Balakoat Distric Mansehra
8	Usama	Electration	13501-2369583-7	Garlat at tehsil Balakoat Distrci Mehnsara
9	Siddique	Cook	13501-7407076-1	BalakoatTehsil Balakoat Distric Mansehra
10	Noman Shakeel	Cleaner	13501-9755391-7	Shawal Tehsil Balakoat Distric Mansehra
11	Sayed Mahr Ali	Survey Helper	13501-7957265-1	Paris tehsil Balakoat Distrcic Mansehra
12	M Hasan	Watchman	13501-1301861-1	Kholian Thesil Balakot Distric Mansehra
13	Baber	Loader Operator	13501-9172387-5	Kholian Thesil Balakot Distric Mansehra
14	Zaheer Abbas	Mechanic	13501-1714997-7	Balakot tehsil balakot Distric Mansehra
15	Manzhar Abbas	Mechanic	13501-1299188-5	Balakot tehsil balakot Distric Mansehra
16	Danish Khan	Mechanic	13501-6657642-5	Balakot tehsil balakot Distric Mansehra
17	Ab Razaq	Mechanic Helper	13501-6636269-7	Balakot tehsil balakot Distric Mansehra
18	M Riaz	Machanic	13501-4552156-9	Balakot Fridabad tehsil Balakot Distric Mansehra
19	Muneer	Dozer Operator	13503-1009122-7	Jba tehsil and Distric Maansehra
20	Waqas Imtiaz	Machanic	13501-1079796-9	Nara tehsil Balakot Distric Mansehra
21	Zeshan	Mechanical Electration	13501-4975091-5	Garlat at tehsil Balakoat Distrci Mehnsara
22	Ali Shan	Loader Operator	13501-1093253-5	Kahghan tehsil Baalakot Distric Mansehra
23	M Shafeeq	Foreman	13501-8009061-9	Kholian Thesil Balakot Distric Mansehra
24	M Zaman	Labour	13501-1332629-3	Kholian Thesil Balakot Distric Mansehra
25	M Arshid	Labour	13501-7256734-9	Kholian Thesil Balakot Distric Mansehra
26	M Liaqat	Labour	13501-4059102-3	Kholian Thesil Balakot Distric Mansehra
27	M Sharif	Cook	13501-8938509-5	Kholian Thesil Balakot Distric Mansehra
28	Ab Ghafoor	Mason	13501-1293818-1	Kholian Thesil Balakot Distric Mansehra
29	Mir zaman	Mason	13501-1291194-3	Kholian Thesil Balakot Distric Mansehra
30	M Farooq	Mason	13501-8635934-7	Kholian Thesil Balakot Distric Mansehra
31	Rashid Hussain	Labour	13501-4068283-7	Kholian Thesil Balakot Distric Mansehra
32	Noor Zaman	Labour	13501-1312120-1	Kholian Thesil Balakot Distric Mansehra
33	Siraj Muhammad	Labour	13501-9292702-7	Kholian Thesil Balakot Distric Mansehra
34	Atah Ur Rahman	Labour	13501-0354936-7	Kholian Thesil Balakot Distric Mansehra

35	M Shabir	Watchman	13501-5093292-7	kholian tehsil balakot Distric Mansehra
36	Saeed Ur Rahman	Carpenter	13501-6266139-5	kholian tehsil balakot Distric Mansehra
37	M Imran	Steel fixture	13501-6070825-7	kholian tehsil balakot Distric Mansehra
38	M Maskeen	Carpenter	13501-6080139-1	kholian tehsil balakot Distric Mansehra
39	M Mukhtair	Carpenter	13501-9364117-3	kholian tehsil balakot Distric Mansehra
40	Ab Basit	Carpenter	13501-3576051-7	kholian tehsil balakot Distric Mansehra
41	Nazeer Hussain	Mason	13501-7268603-9	kholian tehsil balakot Distric Mansehra
42	Asad Hussain	Labour	13501-0371651-9	kholian tehsil balakot Distric Mansehra
43	M Shakeel	Labour	13501-9021746-5	kholian tehsil balakot Distric Mansehra
44	Maqbool Ur Rahman	Labour	13501-5261458-3	kholian tehsil balakot Distric Mansehra
45	M Saleem	Labour	13501-9188313-1	kholian tehsil balakot Distric Mansehra
46	M Naveed	Labour	13501-2690108-5	kholian tehsil balakot Distric Mansehra
47	Ghulam Rabani	Labour	13501-1311256-7	kholian tehsil balakot Distric Mansehra
48	Ab Latif	Mason	13501-1346629-7	kholian tehsil balakot Distric Mansehra
49	Mumtaz Ahmed	Steel fixture	13501-9993694-7	kholian tehsil balakot Distric Mansehra
50	Liaqat Hussain	Labour	13501-4218307-5	kholian tehsil balakot Distric Mansehra
51	Zia Ur Rahman	Watchman	13501-8377306-9	kholian tehsil balakot Distric Mansehra
52	M Faisel	Ex operator	13501-6635436-9	Balakot tehsil balakot Distric Mansehra
53	M Abbas	Loader Operator	13501-0485684-5	Ghanool tehsil balakoat Distric Mansehra
54	Ab Aziz	Dumper Driver	13501-8648675-5	Boonja tehsil Balakot Distric Mansehra
55	Rafaqat Hussain	Dumper Driver	13501-1295682-5	Juraid tehsil Balakot Distric Mansehra
56	Mumtaz	Loader Operator	13501-1311192-3	Balakot tehsil Blakot Distric Mansehra
57	M Asif	Labour	13503-0636920-1	Balakot Distric Mansehra
58	Kashif Rasheed	Welder	13501-5585416-7	Ghanool tehsil Balakot Distric Mansehra
59	Ab Nasir	labour	13501-1054401-3	Ghanool tehsil Balakot Distric Mansehra
60	M Saleem	Labour	13501-6637989-5	Ghanool tehsil balakoat Distric Mansehra
61	Ishtiaq Ahmed	Labour	13501-1328813-3	Ghanool tehsil balakoat Distric Mansehra
62	M Azhar	Labour	13501-1543079-3	Ghanool tehsil balakoat Distric Mansehra
63	M Shafique	Labour	13501-7322339-7	Ghanool tehsil balakoat Distric Mansehra
64	Naheem Ullah	Labour	13501-7262454-1	Ghanool tehsil balakoat Distric Mansehra
65	M Rafique	Welder	13501-4313929-1	Balaakot Distric Mansehra
66	Bahdir Ali	Welder	13501-1339333-9	Balaakot Distric Mansehra
67	Nazakat	Labour	13501-1372230-3	Ghanool tehsil Balakot Distric Mansehra
68	M Wasiq	Labour	13501-7545757-9	Ghanool tehsil Balakot & Distric Mansehra
69	M Sheraz	Labour	13501-6273332-9	Ghanool tehsil Balakot & Distric Mansehra
70	Tariq Aziz	Loader Operator	13501-0553067-3	Ghanool tehsil Balakoat Distric Mansehra
71	Atique Ur Rahman	Labor	13501-9215048-9	Ghanool tehsil Balakoat Distric Mansehra

72	M Juniad	Labor	13501-7638656-7	Ghanool tehsil Balakoat Distric Mansehra
73	Shah zaib	LTV Driver	13503-7848964-1	Kaghan Tehsil Balakoat Distric Mansehra
74	Ab Jabar	Electrician	13501-6180521-7	kholian tehsil balakot Distric Mansehra
75	M Tofeeq	Labour	13501-3469947-1	kholian tehsil balakot Distric Mansehra
76	M Asif	Labour	13501-4784657-3	kholian tehsil balakot Distric Mansehra
77	Mahui Din	Labour	13501-0509345-5	kholian tehsil balakot Distric Mansehra
78	M Umair	Labour	13501-2211572-3	kholian tehsil balakot Distric Mansehra
79	M Naheem	Labour	13501-9376829-5	kholian tehsil balakot Distric Mansehra
80	Ab Majid	Labour	13501-6277694-3	kholian tehsil balakot Distric Mansehra
81	Iftakhar Ahmed	Labour	13501-6684632-1	kholian tehsil balakot Distric Mansehra
82	M Asim	Labour	13501-8191097-5	kholian tehsil balakot Distric Mansehra
83	Amir Nazir	Labour	13501-5300011-7	kholian tehsil balakot Distric Mansehra
84	Shamas Ur Rahman	Labour	13501-0392579-1	kholian tehsil balakot Distric Mansehra
85	Ab Shakoor	Labour	13501-5447168-9	kholian tehsil balakot Distric Mansehra
86	Rafaqat Hussine	Labour	13501-9196705-5	kholian tehsil balakot Distric Mansehra
87	Ab Basit	Labour	13501-7837620-1	kholian tehsil balakot Distric Mansehra
88	Ab Manan	Labour	13501-0837676-5	kholian tehsil balakot Distric Mansehra
89	Qamar Ul Islam	Welder	13501-1283135-5	kholian tehsil balakot Distric Mansehra
90	Muhammad Ashraf	Stor keeper	13501-5009610-7	kholian tehsil balakot Distric Mansehra
91	Israr Ahmed	Driver	13501-5603647-1	Narrah Balakot Tehsil Balaakot District Mansehra
92	Muhammad Jahangir	Labour	13501-0760356-7	Ghanool tehsil Balakot district Mansehra
93	Muhammad Banaras	Driver	13501-8461345-1	Ghanool tehsil Balakot district Mansehra
94	Shams Ul Islam	Elictrician	13501-5076718-9	Shohal Mazullah tehsil Balakot District Mansehra
95	Zeeshan Javed	Elictrician	13501-4975051-5	Garlat Balakot tehsil Balakot District Mansehra
96	Muhammad Sadheer	Watchman	13501-2424912-9	Sangar Tehsil Balakot District Mansehra
97	Muhammad Ashfaq	Mechanic	13501-5718176-1	Bhangian Tehsil Balakot District Mansehra
98	Muhammad Asif	Store keeper	13501-2438134-7	Ghanool tehsil Balakot district Mansehra
99	Muhammad Rafaqat	Excavator oprerator	13501-4228123-9	Sangar Tehsil Balakot District Mansehra
100	Ahtisham Khan	Excavator oprerator	13501-8153159-1	p/o Mahandri tehsil Balakot District Mansehra
101	Asad Dildar	Excavator oprerator	13501-4907976-9	Sangar Tehsil Balakot District Mansehra
102	Shams ul Haq	Watchman	13501-0580107-9	Kholian tehsil Balakot District Mansehra
103	Muhammad Sajjad	Mechnic	13501-1345689-3	Ghanool tehsil Balakot district Mansehra
104	Usama	welder	13501-4422057-5	paras tehsil balakot district mansehra
105	Muhammad Arshad	Labour	13501-6345073-3	Ghanool tehsil Balakot district Mansehra
106	Abdur Rab	Labour	13501-8485440-7	Garlat Balakot tehsil Balakot District Mansehra
107	Muhammad Umar	Elictrician	13501-9420012-3	Ghanool tehsil Balakot district Mansehra

108	Bilal Ahmed	Mehcanic	13501-4717760-1	Narah Balakot Garlat disyict Mansehra
109	Muhammad Tabsheer	Jambo Operator	13501-3677724-5	Ghanool tehsil Balakot district Mansehra
110	Muhammad Fayyaz	cook helper	13501-3026082-1	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
111	Muhammad Umir	Labour	13501-7174769-5	Kholian Dari Zaman tehsil Balakot District Mansehra
112	Zahoor Hussain	Labour	13501-2630326-5	Ghanool tehsil Balakot district Mansehra
113	Abrar Sher Zaman	Labour	13501-2653634-7	Ghanool tehsil Balakot district Mansehra
114	Muhammad Siraj	Labour	13501-1833401-9	Ghanool tehsil Balakot district Mansehra
115	Muhammad Tufail	Labour	13501-0654337-9	Hasamabd tehsil Balakot District Mansehra
116	Muhammad Jameel	Driller	13501-7093021-7	Kholian tehsil Balakot District Mansehra
117	MUHAMMAD SHRARIF	Labour	13501-8983509-5	Balakot tehsil Distric Mansehra
118	MUHAMMAD SALEEM	labour	13501-9188113-1	Balakot tehsil Distric Mansehra
119	NAZEER HUSSAIN	labour	13501-7268603-1	Balakot tehsil Distric Mansehra
120	Rafaqat Hussain	Labour	13501-4078639-3	Mahandri Manoor Tehsil Balakot District Mansehra
121	Banish Khan	welder	13501-6557642-5	Balakot tehsil Distric Mansehra
122	ZAHEER ABBAS	welder	13501-1711499-7	Balakot tehsil Distric Mansehra
123	MUHAMMAD KHURSHID	Labour	13501-7152634-9	Ghanool tehsil Balakot district Mansehra
124	TOUSEEF AHMED	driver	13501-2246549-3	Sangar Tehsil Balakot District Mansehra
125	Amir Hussain	cok	13501-8406409-5	paras tehsil balakot district mansehra
126	Muhammad Tofeeq	Labour	13501-8397788-7	Ghanool tehsil Balakot district Mansehra
127	Muhammad Shafique	Labour	13501-6501425-7	Kholian tehsil Balakot District Mansehra
128	Mukhtiar Ahmed	Loader Oprerater	13501-1311102-3	Village Narra tehsil balakot district mansehra
129	Muhammad Sajjad	Labour	13501-9141869-3	Ghanool tehsil Balakot district Mansehra
130	Zahid Qamar	Labour	13501-6886681-1	Ghanool tehsil Balakot district Mansehra
131	Abdul Qadeer	Driller	13501-0821896-5	Mahandri tehsil Balakot District Mansehra
132	Syed Yakhya Ali	Driller	13501-5284209-5	paras tehsil balakot district mansehra
133	Shazad Ahmed	Signal Man Labour	13501-2458501-1	Sangar Tehsil Balakot District Mansehra
134	Muhammad Anwar	Short creat Operator	13501-1299689-5	Banda Manoor Kghan Tehsil Balakot District Man
135	Sultan Mehmood	cook Helper	13501-0377561-3	Ghanool tehsil Balakot district Mansehra
136	Muhammmad Rafique	cook Helper	13501-3431284-9	Kholian Ghanool tehsil Balakot district Mansehra
137	MAQBOOL UR RAHMAN	Labour	13501-5888782-5	Sangar Tehsil Balakot District Mansehra
138	Muhammad Nadeem	Labour	13501-0236803-3	Sangar Tehsil Balakot District Mansehra
139	Attique ur Rehman	Labour	135018-451928-3	Sangar Tehsil Balakot District Mansehra
140	Gul Faraz	Labour	13501-1351145-7	Sangar Tehsil Balakot District Mansehra
141	Muhammad AZEEM	Labour	13501-1290913-3	Ghanool tehsil Balakot district Mansehra
142	Azhar Mehmood	Repair Man	13501-1272401-5	doseri p/o Kaghan tehsil Balakot D Mansehra
143	Kafeel	shortcrete opt	13501-8501646-5	Bela Kaghan Tehsil Balakot District Mansehra
144	Abdul Saboor	Driver	13501-5341883-1	Sangar Tehsil Balakot District Mansehra

145	Usama	Welder	13501-6849883-7	Dabrian Sangar Tehsil Balakot District Mansehra
146	Muhammad Junaid	Welder	13501-9595099-3	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
147	Syed Abdullah Shah	Welder	13503-2897862-3	Attarshisha Tehsil District Mansehra
148	Shafqat Rasheed	Welder	13501-7792660-9	Ghanool tehsil Balakot district Mansehra
149	Noor Muhammad	labour	13501-6297367-7	Sangar Tehsil Balakot District Mansehra
150	Shabbir Hussain	labour	13501-1293419-1	Sangar Tehsil Balakot District Mansehra
151	Muhammad SHARAZ)	labour	13501-2772524-5	Sangar Tehsil Balakot District Mansehra
152	Bilal Idrees	labour	13501-7084145-9	Narah Balakot Garlat disyict Mansehra
153	Muhammad Niaz	welder	13501-3144776-5	Balakot District Mnsehra
154	Waqar Ahmed	cook	13501-7337496-3	Lasan Kewai Tehsil Balakot District Mansehra
155	Waqar Ahmed	Dumper Driver	13501-3451667-5	Muzafrabad Shaheed Gali
156	Syed Mehar Ali Shah	Crane Operator	13503-1903741-1	p/o Hado Bandi tehsil and District MANSEHRA
157	Sajid	Driver	13503-0634880-1	Darmiani P/O Ogra Mohanian tehsil Mansehra
158	SajidHussain	Cleaner	13501-1333916-1	Shoal Medan Tehsil Balakot District Mansehra
159	MuhammadNazakat	Cookhelper	13501-8932862-7	Jaraid tehsil balakot district mansehra
160	IrshadHussain	officeboy	13501-1932130-1	Jamu Nka Ghanool Tehsil Balakot
161	MHasan	watchman	13501-1301866-1	Kholian Ghanool Tehsil Balakot District Mansehra
162	MUKHTIARAHMED	welder	13501-6471708-5	paras tehsil balakot district mansehra
163	Raja Shafaqat	labour	13501-1349059-1	paras tehsil balakot district mansehra
164	ABLATIF	labour	13501-1340629-7	paras tehsil balakot district mansehra
165	ABDULRAZZAQ	labour	13503-3810057-1	paras tehsil balakot district mansehra
166	ABBANARAS	Labour	13501-1307932-9	paras tehsil balakot district mansehra
167	MAHIUEDIN	labour	13503-0509345-5	paras tehsil balakot district mansehra
168	FaroorAbdul	支护Labour	13501-3651004-7	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
169	Khurshid	Labour	13501-8623352-1	paras tehsil balakot district mansehra
170	Mehtab Ahmed	Labour	13501-3159683-1	paras tehsil balakot district mansehra
171	Muhammad Tariq	Labour	13501-4461078-9	paras tehsil balakot district mansehra
172	Imtiaz Shah	Labour	13503-9599828-7	paras tehsil balakot district mansehra
173	Namat Ullah	Labour	13501-1328664-5	paras tehsil balakot district mansehra
174	Ahmed Khan	Labour	13501-1295745-1	paras tehsil balakot district mansehra
175	Muhammad Fayyaz	Labour	13501-1350834-7	paras tehsil balakot district mansehra
176	Tayyab	Labour	13501-8070335-1	paras tehsil balakot district mansehra
177	M Arshad	Labour	13503-9097405-9	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
178	Muhammad Sadique	Labour	13501-9804861-1	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
179	Amir Sohail	Labour	13501-1143038-9	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
180	Muhammad Sadiq	Labour	13501-8934928-9	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA

181	Sabir sultan	Labour	13501-1341726-1	paras tehsil balakot district mansehra
182	Ejaz Hussain	Labour	13501-4069967-5	paras tehsil balakot district mansehra
183	Zaheer Ahmed	Labour	13501-6897087-5	paras tehsil balakot district mansehra
184	Moheed	Labour	13501-6827277-7	paras tehsil balakot district mansehra
185	Waseem Taj	Labour	13501-1674335-3	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
186	Nazeer Hussain	Labour	13501-3563425-7	KEWAI TEHSIL BALAKOT DISTRICT MANSEHRA
187	Rashid Hussain	Labour	13501-7248291-5	Narah Balakot Garlat disyict Mansehra
188	Muhammad Atif	Labour	13501-7374880-5	Sangar Tehsil Balakot District Mansehra
189	Muhammad Nawaz	Labour	13501-7760303-3	Balakot Tehsil Balakot District Mansehra
190	Muhammad Sajjad	Labour	13503-9923491-3	Balakot Tehsil Balakot District Mansehra
191	Muhammad Zaheer	Labour	13501-0723187-7	Kiwai Tehsil Balakot District Mansehra
192	Muhammd Shafique	Labour	13501-9890915-7	Sangar Tehsil Balakot District Mansehra
193	Sameer Mukhtiar	Labour	13501-9447341-5	Balakot Tehsil Balakot District Mansehra
194	Toqeer	Labour	13503-5344935-3	Balakot Tehsil Balakot District Mansehra
195	Toqeer Ahmed	Labour	13501-8270962-1	Kiwai Tehsil Balakot District Mansehra
196	Amir Bilal	Labour	13503-0517330-5	Balakot Tehsil Balakot District Mansehra
197	Naqash Ahmed	Grouting Labour	13501-4892440-9	Kiwai Tehsil Balakot District Mansehra
198	Noor Hussain Shah	Labour	13501-8379851-9	Kiwai Tehsil Balakot District Mansehra
199	Hafeez Ur Rehman	Grouting Labour	13501-6971060-1	Kiwai Tehsil Balakot District Mansehra
200	Anayat Hussain	Grouting Labour	13501-1349448-1	Kiwai Tehsil Balakot District Mansehra
201	Nadeem	Labour	13501-6091091-1	Narah Balakot Garlat disyict Mansehra
202	Bilal Hussain	Labour	13501-4290494-7	Sangar Tehsil Balakot District Mansehra
203	Muhammad Fayaz	Grouting Labour	13501-4605202-9	Sangar Tehsil Balakot District Mansehra
204	Abdul Saboor	Grouting Labour	13501-3116201-3	Sanghar tehsil Balakot Mansehra
205	Asif Ahmed	Labour	13501-1829718-1	Sangar Tehsil Balakot District Mansehra
206	Riasat Khan	Labour	13501-9978909-3	Sangar Tehsil Balakot District Mansehra
207	Muhammad Tufail	Labour	13501-5213945-5	Sanghar tehsil Balakot Mansehra
208	Ahmed Ali	Grouting Labour	13501-5259431-3	Paris tehsil Balakoat Mahnsara
209	Sadam Hussain	Labour	13501-9928030-5	Narah Balakot Garlat disyict Mansehra
210	Mazhar	Labour	13501-3532143-7	Sangar Tehsil Balakot District Mansehra
211	Issue Mumtaz	Labour	13501-8555600-5	Narah Balakot Garlat disyict Mansehra
212	Syed Naheem Shah	Labour	13501-2108488-9	Sangar Tehsil Balakot District Mansehra
213	Munir Ahmed	Labour	13503-9129210-5	Sehri Sanghar Post Office Dabriyan
214	Fiaz Ahmed	Labour	13501-2311760-1	Sanghar Tehsil Balakot District Mansehra
215	Khizer Hayyat	Welder	13501-8686815-7	Sehri Post Office Khas Dabryian Sanghar
216	Masood Ahmed	Labour	13501-4223832-9	Sehri Sanghar Post Office Dabriyan

217	Muhammad Sadaqat	Labour	13501-1224976-3	Sanghar Tehsil Balakot District Mansehra
218	Ikhlq Hussain Shah	Labour	13501-4133065-3	Sanghar Tehsil Balakot District Mansehra
219	Khurshid	Labour	13501-1555615-1	Sehri Post Office Khas Dabryian Sanghar
220	Muhammad Toqeer	Labour	13503-6993941-7	Sangar Tehsil Balakot District Mansehra
221	Gulzar Hussain	Labour	13501-5192882-5	Sanghar tehsil Balakot Mansehra
222	Nawaz Abdul Haq	Labour	13501-8423741-5	Paris tehsil Balakoat Mahnsara
223	Imtiaz Hussain	Labour	13501-7006375-9	Paris tehsil Balakoat Mahnsara
224	Nazakat	Electrician	13503-2116737-9	Sanghar tehsil Balakot Mansehra
225	Sohail Sabir	Labour	13501-5648888-3	Paris tehsil Balakoat Mahnsara
226	Zakir Hussain	Labour	13501-3646341-5	Paris tehsil Balakoat Mahnsara
227	Nisar Ahmed	cock helper	13501-4360194-5	Paris tehsil Balakoat Mahnsara
228	M Umir	Repair Man	13503-4916615-1	Sanghar tehsil Balakot Mansehra
229	M Sohail	Repair Man	13501-2182275-1	Paris tehsil Balakoat Mahnsara
230	M Safeer	Driver	13501-6503237-7	Paris tehsil Balakoat Mahnsara
231	Ab Basit	Driver	13501-0812884-1	Paris tehsil Balakoat Mahnsara
232	M Naveed	Driver	13501-8547705-1	Paris tehsil Balakoat Mahnsara
233	Mukhtair Ahmed	Driver	13501-8696675-7	Paris tehsil Balakoat Mahnsara
234	Waqar Ahmed	Ex operator	13501-8054852-1	Paris tehsil Balakoat Mahnsara
235	M Zahid	Labour	13501-9595852-3	Paris tehsil Balakoat Mahnsara
236	Adbul Sahboohk	Driver	13501-1303300-1	Sehri Sanghar Post Office Dabriyan
237	Naeem Afzal	Loader Oprater	13501-2047191-9	Sanghar Tehsil Balakot District Mansehra
238	Shujait Khan	Exvator Oprater	13501-9641397-1	Sanghar Tehsil Balakot District Mansehra
239	Muhammad Ismail	Exvator Oprater	13501-3382139-3	Sehri Post Office Khas Dabryian Sanghar
240	Hamza Awar	Driver	13501-1840361-7	Sangar Tehsil Balakot District Mansehra
241	Muhammad Awair	Driver	13501-1349671-1	Sanghar tehsil Balakot Mansehra
242	Aqeel Ahmed	Loader Operator	13501-1054204-7	Kiwai Tehsil Balakot District Mansehra
243	Muhammad Awais	Exvator Oprater	13501-8262418-9	Kiwai Tehsil Balakot District Mansehra
244	Sher Aefal	labour	13501-6861513-1	Kiwai Tehsil Balakot District Mansehra
245	M Niasier	B.Operator	13501-3469077-1	Narah Balakot Garlat disyict Mansehra
246	M Asad Jamtl	labour	13501-0867521-9	Sangar Tehsil Balakot District Mansehra
247	Noor Hussain	labour	13501-8338851-5	Sangar Tehsil Balakot District Mansehra
248	Sabir Hussain	B.Operator	13501-3249285-3	Sanghar tehsil Balakot Mansehra
249	M Safeer	labour	13501-2929729-9	Paris tehsil Balakoat Mahnsara
250	Syed Husnain	B.Operator	13501-9315648-7	Sanghar tehsil Balakot Mansehra
251	M SAEED	B.Operator	13501-5694973-3	Paris tehsil Balakoat Mahnsara
252	Basharat Shah	Labour	13501-2105047-1	Paris tehsil Balakoat Mahnsara
253	Akhtar Shah	Labour	13501-4061271-7	Paris tehsil Balakoat Mahnsara
254	Syed Ishfaq Shah	Labour	13501-4627030-7	Paris tehsil Balakoat Mahnsara
255	Faisal Shah	Labour	13501-6645134-9	Paris tehsil Balakoat Mahnsara

256	Rashid Shah	Labour	13501-2693830-7	Paris tehsil Balakoat Mahnsara
257	Adeel Shah	Labour	13501-6497948-1	Paris tehsil Balakoat Mahnsara
258	Ghulam qasim shah	Labour	13501-1296248-7	Sehri Post Office Khas Dabryian Sanghar
259	Amjid Hussain	Labour	13501-1338006-3	Sangar Tehsil Balakot District Mansehra
260	Syed Asif Hussain Shah	Labour	13501-4896753-1	Sanghar tehsil Balakot Mansehra
261	Ahmed Nawaz Shah	Labour	13501-6056664-3	Kiwai Tehsil Balakot District Mansehra
262	Basheer hussain Shah	Labour	13501-9646086-3	Kiwai Tehsil Balakot District Mansehra
263	Fazal Ur Rehman	Labour	13501-7010132-3	Kiwai Tehsil Balakot District Mansehra
264	Abdul Rasheed	Labour	13501-6425490-1	Narah Balakot Garlat disyict Mansehra
265	Nisar Ahmed	Labour	13501-6333021-5	Sangar Tehsil Balakot District Mansehra
266	Manzoor Hussain	Labour	13501-8285843-7	Sangar Tehsil Balakot District Mansehra
267	Manzoor Ahmed	Labour	13501-2164469-3	Sanghar tehsil Balakot Mansehra
268	Ghulam Jelani	Labour	13501-6776358-5	Sehri Post Office Khas Dabryian Sanghar
269	Ghulam Rabbani	Labour	13501-1315490-9	Sangar Tehsil Balakot District Mansehra
270	Aamir Shah	Labour	13501-4496336-3	Sanghar tehsil Balakot Mansehra
271	Muhammad Rafique	Labour	13501-1314939-7	Kiwai Tehsil Balakot District Mansehra
272	Muhammad Nazir	Labour	13501-1334257-1	Kiwai Tehsil Balakot District Mansehra
273	Shafique shah	Labour	13501-6952523-9	Narah Balakot Garlat disyict Mansehra
274	Muhammad Banaras	Labour	13501-2649597-3	Sangar Tehsil Balakot District Mansehra
275	Muhammad Saleem	Labour	13501-7510276-7	Sangar Tehsil Balakot District Mansehra
276	Razakat	Labour	13501-9602305-1	Sanghar tehsil Balakot Mansehra
277	Muneer Hussain	Labour	13501-9912146-1	Sehri Post Office Khas Dabryian Sanghar
278	Syed Amjad Ali Shah	Labour	13501-1314103-1	Sangar Tehsil Balakot District Mansehra
279	Zaheer Ahmed	Labour	13501-6034547-9	Sanghar tehsil Balakot Mansehra
280	Zahid Hussain	Labour	13501-2413904-1	Kiwai Tehsil Balakot District Mansehra
281	Ihsan	Labour	13501-2318203-1	Kiwai Tehsil Balakot District Mansehra
282	Ilyas ud din	Labour	13501-9434436-1	Kiwai Tehsil Balakot District Mansehra
283	Muhammad Ismael	Labour	13501-3645328-1	Narah Balakot Garlat disyict Mansehra
284	Noman Shakeel	Labour	13501-9555391-7	Sangar Tehsil Balakot District Mansehra
285	Muhammad Bilal Qureshi	Labour	13501-5068895-9	Sangar Tehsil Balakot District Mansehra
286	Muhammad Nadeem	Labour	13501-7450360-9	Sanghar tehsil Balakot Mansehra
287	Syed Husnain ali shah	Labour	13501-5403947-3	Paris tehsil Balakoat Mahnsara
288	Saqib Hussain	Labour	13501-5041044-5	Paris tehsil Balakoat Mahnsara
289	Muhammad Sadiq	Labour	13501-9110835-9	Paris tehsil Balakoat Mahnsara
290	Shafaqat Hussain	Labour	13501-8905293-1	Paris tehsil Balakoat Mahnsara
291	Muhammad Sheeraz	Labour	13501-0137653-7	Paris tehsil Balakoat Mahnsara
292	Muhammad Ali	Labour	13501-6132613-9	Paris tehsil Balakoat Mahnsara

293	Jibran	Labour	13501-6661379-9	Paris tehsil Balakoat Mahnsara
294	Sudheer ahmed	Labour	13501-8902908-3	Sanghar tehsil Balakot Mansehra
295	Abid Hussain	Labour	13501-7808221-9	Sehri Post Office Khas Dabryian Sanghar
296	Sher Afzal	Labour	13501-3798092-1	Sangar Tehsil Balakot District Mansehra
297	Saeed Ahmed	Labour	13501-4438475-1	Sanghar tehsil Balakot Mansehra
298	Muhammad Shafique	Labour	13501-1308476-9	Kiwai Tehsil Balakot District Mansehra
299	Muhammad Shafique	Labour	13501-0889876-5	Kiwai Tehsil Balakot District Mansehra
300	Ajmal	Labour	13501-1160393-1	Kiwai Tehsil Balakot District Mansehra
301	Muhammad Tayyab	Labour	13501-9660476-9	Narah Balakot Garlat disyict Mansehra
302	Muhammad Javed	Labour	13501-9136858-5	Sangar Tehsil Balakot District Mansehra
303	Shafqat Hassan	Labour	13501-0151588-9	Sangar Tehsil Balakot District Mansehra
304	Raheel Anwar	Labour	13501-5039084-9	Sanghar tehsil Balakot Mansehra
305	Hameed ur rehman	Labour	13501-5617473-9	Paris tehsil Balakoat Mahnsara
306	Muhammad Wajid	Labour	13501-6348689-3	Paris tehsil Balakoat Mahnsara
307	Abdul Qayyum	Labour	13501-1331910-5	Paris tehsil Balakoat Mahnsara
308	Muhammad Shafaqat	Labour	13501-7169838-5	Paris tehsil Balakoat Mahnsara
309	Umer zeb	Labour	13501-2250316-7	Paris tehsil Balakoat Mahnsara
310	Munir Ahmed	Labour	13501-7300037-5	Paris tehsil Balakoat Mahnsara
311	Mukhtar Ahmed	Labour	13501-4574639-5	Sanghar tehsil Balakot Mansehra
312	Khalid Mehmood	Labour	13501-1094660-3	Sehri Post Office Khas Dabryian Sanghar
313	Tasadaq Aziz	Labour	13501-2860056-9	Sangar Tehsil Balakot District Mansehra
314	Nazar Abbas	Labour	13501-3451925-7	Sanghar tehsil Balakot Mansehra
315	Muhammad Shafique	Labour	13501-8315463-5	Kiwai Tehsil Balakot District Mansehra
316	Muhammad Safeer	Labour	13501-7792984-3	Kiwai Tehsil Balakot District Mansehra
317	Riasat Ali	Labour	13501-9671217-5	Kiwai Tehsil Balakot District Mansehra
318	Muhammad Rizwan	Labour	13501-1056228-7	Narah Balakot Garlat disyict Mansehra
319	Muhammad Awais	Labour	13501-6342840-5	Sangar Tehsil Balakot District Mansehra
320	Naseer Ahmed	Labour	13501-2190652-9	Sangar Tehsil Balakot District Mansehra
321	Amir Aziz	Labour	13501-1456712-5	Sanghar tehsil Balakot Mansehra
322	Muzafar Hussain	Labour	13501-0564171-9	Paris tehsil Balakoat Mahnsara
323	Muhammad Aneed Idrees	Labour	13501-7074645-9	Paris tehsil Balakoat Mahnsara
324	Sijad Hussain	Labour	13501-1348127-7	Paris tehsil Balakoat Mahnsara
325	Rizwan Khan	Labour	13501-0847103-9	Paris tehsil Balakoat Mahnsara
326	Muhammad Sajid	Labour	13501-2973913-1	Sanghar tehsil Balakot Mansehra
327	Khizar hayat	Labour	13501-1907721-9	Kiwai Tehsil Balakot District Mansehra
328	Abdul Ghafoor	Labour	13501-7518085-9	Kiwai Tehsil Balakot District Mansehra
329	Umair Anwar	Labour	13501-9729183-9	Narah Balakot Garlat disyict Mansehra
330	Shafaqat shah	Labour	13501-7713597-3	Sangar Tehsil Balakot District Mansehra

331	Muhammad Arif	Labour	13501-0977072-1	Sangar Tehsil Balakot District Mansehra
332	Mufti Mehmood	Labour	13501-1326867-3	Sangar Tehsil Balakot District Mansehra
333	Zohaib ali shah	Labour	13501-5985232-9	Sangar Tehsil Balakot District Mansehra
334	Muhammad Sudheer	Labour	13501-5242035-7	Paris tehsil Balakoat Mahnsara
335	Muhammad Maroof	Labour	13501-8483950-5	Paris tehsil Balakoat Mahnsara
336	Muhammad Idrees	Labour	13501-6239558-7	Paris tehsil Balakoat Mahnsara
337	Hamza Jahan	Excavator oprerator	13501-4759030-5	Narah Balakot Garlat disyict Mansehra
338	Muhammad Abbas	Mechanic	13501-1471712-7	Sangar Tehsil Balakot District Mansehra
339	Safdar Hussain	Mechanic	13501-6699944-7	Paris tehsil Balakoat Mahnsara
340	Muhammad Asif	Mixer Driver	13501-1348378-9	Paris tehsil Balakoat Mahnsara
341	Sohail Habib	Loader Operator	13501-5017011-5	Paris tehsil Balakoat Mahnsara
342	Sheraz Ahmed	Dumper Driver	13501-2745302-1	Paris tehsil Balakoat Mahnsara
343	Saqib Hussain	Dumper Driver	13501-3209034-1	Sangar Tehsil Balakot District Mansehra
344	Saeed Ahmed	Dumper Driver	13501-8150025-5	Sangar Tehsil Balakot District Mansehra
345	M Liaqut	Labour	13501-2140727-7	Paris tehsil Balakoat Mahnsara
346	Syed Reasat	Labour	13501-1298540-1	Paris tehsil Balakoat Mahnsara
347	Syed Sajjad	Labour	13501-7412497-5	Paris tehsil Balakoat Mahnsara
348	Syed Tahir	Labour	13501-1256211-1	Paris tehsil Balakoat Mahnsara
349	Sadiq Shah	Labour	13501-1574906-1	Paris tehsil Balakoat Mahnsara
350	Asad Shah	Labour	13501-2132018-9	Paris tehsil Balakoat Mahnsara
351	Hussain Liqat	tea boy	13503-5269075-3	Paris tehsil Balakoat Mahnsara
352	Saeed	Store Helper	13501-4977667-1	Paris tehsil Balakoat Mahnsara
353	Aamir Sharil	Loader Operator	13501-6468237-9	Paris tehsil Balakoat Mahnsara
354	Ahzaz Shah	Loader Operator	13501-0485515-9	Sanghar tehsil Balakot Mansehra
355	Abdul Waheed Shah	Dumper Driver	13501-9435856-1	Sehri Post Office Khas Dabryian Sanghar
356	Ishtiaq Ahmed	Driver	13501-4348784-1	Sangar Tehsil Balakot District Mansehra
357	Saqib Alam	Jambo Operator	13501-0468957-3	Kiwai Tehsil Balakot District Mansehra
358	M Tayyab	B.Operator	13501-8858205-9	Kiwai Tehsil Balakot District Mansehra
359	M Faisal	Labour	13501-7384156-7	Narah Balakot Garlat disyict Mansehra
360	M Rafi	Site Safety officer	13501-8865492-3	Sangar Tehsil Balakot District Mansehra
361	Ali Raza	Labour	13501-1938041-9	Sangar Tehsil Balakot District Mansehra
362	Yasim H	Labour	13501-1391480-7	Sanghar tehsil Balakot Mansehra
363	M Sadiq	Labour	13501-7284882-7	Paris tehsil Balakoat Mahnsara
364	Shakeel A	Labour	13501-5742946-7	Paris tehsil Balakoat Mahnsara
365	Ashfaq Ahmad	Labour	13501-0384865-5	Paris tehsil Balakoat Mahnsara
366	Abid Hussain	Labour	13501-1353198-7	Sanghar tehsil Balakot Mansehra
367	M Haneef	Labour	13501-1771887-3	Kiwai Tehsil Balakot District Mansehra
368	M Shakeel	Labour	13501-6750207-3	Kiwai Tehsil Balakot District Mansehra
369	M Abbas	Labour	13501-9546492-1	Kiwai Tehsil Balakot District Mansehra

370	Shoaib M	Labour	13501-0335564-3	Narah Balakot Garlat disyict Mansehra
371	Wali UR	Labour	13501-3298278-3	Sangar Tehsil Balakot District Mansehra
372	Saeed H	Labour	13501-3116204-7	Narah Balakot Garlat disyict Mansehra
373	Usama M	Labour	13501-2113334-5	Sangar Tehsil Balakot District Mansehra
374	Khakid Shah	Labour	13501-3969080-5	Sangar Tehsil Balakot District Mansehra
375	Akhtar Shah	Labour	13501-9936947-1	Paris tehsil Balakoat Mahnsara
376	Sheh zad Shah	Labour	13503-0734675-1	Paris tehsil Balakoat Mahnsara
377	Nadeem Shah	Labour	13501-2857716-7	Paris tehsil Balakoat Mahnsara
378	Mazhar Shah	Labour	13503-5844989-1	Narah Balakot Garlat disyict Mansehra
379	Arif Shah	Labour	13501-8306827-7	Sangar Tehsil Balakot District Mansehra
380	Jaz Ali	Labour	13501-9169053-5	Paris tehsil Balakoat Mahnsara
381	Riaz Hussain	Mason	13501-6415466-9	Sangar Tehsil Balakot District Mansehra
382	Babir Ali	Labour	13501-3044682-3	Sangar Tehsil Balakot District Mansehra
383	Naib Shah	Labour	13501-1164667-1	Paris tehsil Balakoat Mahnsara
384	Umir Shah	Labour	13501-9581101-5	Paris tehsil Balakoat Mahnsara
385	Jamil Shah	Mason	13501-6680598-3	Paris tehsil Balakoat Mahnsara
386	M Sadik	Labour	13501-9242509-7	Paris tehsil Balakoat Mahnsara
387	Saleem Shah	Mason	13501-5830027-9	Paris tehsil Balakoat Mahnsara
388	Usman Ali	Dumper Driver	13501-2684900-5	P/o Ismail Ababd Tehsile, Bala Kot District Mansehra
389	Abdul Qadeer	Dumper Driver	13501-2781277-5	P/o Ghanool Tehsile, Bala kot District Mansehra
390	Amir khan	Dumper Driver	13503-3275629-1	P/o Elahi mang Shankiyari District Mansehra
391	Abdul Jabbar	Dumper Driver	13501-1285387-3	P/o Jigloot Tehsile, District Kohistan
392	M. Asif	Dumper Driver	13501-4011104-3	P/o Ghanool Tehsile, Bala kot District Mansehra
393	Bilal Ahmed	Driller	13501-6027830-1	P/o Kaghan Tehsiel, Bala Kot District Mansehra
394	Muhammad Hanif	Cook helper	13501-4411464-5	P/o Kuwai Tehsiel Bala Kot District Mansehra
395	Noor Zaman	Labour	13501-0387270-5	P/O kholiyan Tehsile, Bala Kot district Mansehra
396	M. Mumtaz	Dumper Driver	13501-2490651-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
397	Muhammad Baseer Khan	Dumper Driver	13501-1344190-5	P/o Ghanool Tehsile, Bala kot District Mansehra
398	Ilyas Tanveer	Dumper Driver	13501-1317196-5	P/o jarid Kaghan tehsele bala kot District Mansehra
399	Sajid Ali	Dumper Driver	13501-7452306-9	P/o Ghanool Tehsile, Bala kot District Mansehra
400	Rashid Hussain	Ruler Operator	13501-7365177-1	P/o Kaghan Tehsiel, Bala Kot District Mansehra
401	Imteyaz Shah	Labour	13501-7492417-1	P/o Paras thesile bala kot District Mansehra
402	Syed Tahir Shah	Labour	13503-1205514-3	P/o Paras thesile bala kot District Mansehra
403	Syed Amanat Ali shah	Labour	13501-9633779-9	P/o Paras thesile bala kot District Mansehra
404	Syed Umar Khan	Labour	13501-8106978-9	P/o Paras thesile bala kot District Mansehra
405	Syed Saqlain Shah	Labour	13501-5985845-3	P/o Paras thesile bala kot District Mansehra
406	Abid Hussain Shah	Labour	13501-2710887-3	P/o Paras thesile bala kot District Mansehra
407	Riasat Hussain Shah	Labour	13501-9662801-9	P/o Paras thesile bala kot District Mansehra

408	Syed Ali Hassan Shah	Labour	13501-6050421-3	P/o Paras thesile bala kot District Mansehra
409	Muhammad Ibrahim Khan	Labour	13501-5341906-7	P/o Paras thesile bala kot District Mansehra
410	Syed Hasrat Ali Shah	Labour	13501-9020636-1	P/o Paras thesile bala kot District Mansehra
411	Khursheed Shah	Labour	13501-4121677-7	P/o Paras thesile bala kot District Mansehra
412	Syed Ajab Hussain Shah	Labour	13501-4991147-5	P/o Paras thesile bala kot District Mansehra
413	Mazhar SHah	Labour	13501-4834009-1	P/o Paras thesile bala kot District Mansehra
414	Syed Arsalan Ali Shah	Labour	13501-7711857-9	P/o Paras thesile bala kot District Mansehra
415	Syed Faizan Ali Shah	Labour	13501-8838779-3	P/o Paras thesile bala kot District Mansehra
416	Asad Ali	Labour	13501-9761704-1	P/o Paras thesile bala kot District Mansehra
417	Noor Ul Ain Shah	Labour	13501-4253072-5	P/o Paras thesile bala kot District Mansehra
418	Hafeez Ur Rehman	Electrician	13501-1301711-3	P/O Jarid Tehsile,Bala kot District Mansehra
419	Umair	Labour	13501-9099156-3	Ghanool tehsil Balakot district Mansehra
420	Syed Naveed Shah	Greec Man	13501-0808462-7	P/o Paras thesile bala kot District Mansehra
421	Muhammad Tariq	Dumper Driver	13501-0631689-3	P/o kaghan Tehsile,Bala Kot District Mansehra
422	Muhammad Anwar	Dumper Driver	13501-0294189-3	P/o kaghan Tehsile,Bala Kot District Mansehra
423	Muhammad Sanwal	Loader Operator	13501-0396301-9	P/o Paras thesile bala kot District Mansehra
424	Gul Khan	Dumper Driver	13503-1852348-9	P/O Khaki Tehsile, District Mansehra
425	Sajid Hussain	Loader Operator	13501-6846187-5	P/o kaghan Tehsile,Bala Kot District Mansehra
426	Muhammad Aslam	Mixer Driver	13501-6034939-9	P/o kaghan Tehsile,Bala Kot District Mansehra
427	Muhammad Riaz	Dumper Driver	13501-6272018-3	P/o Paras thesile bala kot District Mansehra
428	Muhammad Sohail	Support Worker	13501-3988023-7	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
429	Binyamin	Data Officer	13501-3507534-3	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
430	Zeshan Ahmed	Support Worker	13501-7738276-3	P/O Kaghan Tehsile Bala Kot District Mansehra
431	Shujat Ali	Reger	13501-9595256-3	P/O Kaghan Tehsile Bala Kot District Mansehra
432	Muhammad Azam	Reger	13501-6997438-9	P/o Narran Tehsile Bala kot District Mansehra
433	Sohail Afzal	Grounding Worker	13501-1742942-9	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
434	Bilal Ahmed	Grounding Worker	13501-9518957-3	P/O Kaghan Tehsile Bala Kot District Mansehra
435	Muhammad Rustam	Driller	13501-7886617-3	P/O Kaghan Tehsile Bala Kot District Mansehra
436	Bilal Ahmad	Electrician	13503-4040542-7	P/O Kaghan Tehsile Bala Kot District Mansehra
437	Sher Zaman	Welder	13503-5645342-5	P/o Mandri Tehsile bala kot District Mansehra
438	Muhammad Saleem	Dumper Driver	13501-9926082-1	P/o Ochri Jarid Tehsile Bala Kot District Mansehra
439	Muhammad Asim	Beldozer Operator	13501-5284198-9	Sangar Tehsil Balakot District Mansehra
440	Sameeer Ahmad	Mechanic	13501-9936765-5	P/O Jarid Tehsiel Bala kot,District Mansehra
441	Nadeem Ahmad	Driller	13501-9997410-3	P/o Paras thesile bala kot District Mansehra
442	Uzair Babu	Driller	13501-6788186-5	P/o Kaghan Tehsiel, Bala Kot District Mansehra
443	Manzoor Ahmad	Driller	13501-5911298-7	P/O Kaghan Tehsile Bala Kot District Mansehra

444	Sadam Hussain	Driller	13501-8810593-9	P/o Naran Kaghan tehsiel, Bala Kot District Mansehra
445	Rashid Rasheed	Grouting	13501-1997265-7	P/O kaghan Tehsiel bala Kot district Mansehra
446	Tahir Mahmood	Dumper Driver	13501-841608-9	P/O Kaghan Tehsile Bala Kot District Mansehra
447	Gul Fraz Hussain	Dumper Driver	13501-6028433-7	P/O Kaghan Tehsile Bala Kot District Mansehra
448	Imtiyaz Ahmed	Dumper Driver	13501-7285910-7	P/o kaghan Tehsile,Bala Kot District Mansehra
449	Muhammad Adil	Excavatoroperator	13501-5748305-7	P/o Paras thesile bala kot District Mansehra
450	Sajid Hussain	Electrician	13501-0345480-1	P/O Hasamabad Tehsile Bala Kot District Mansehra
451	Asad Hussain	Electrician	13501-5818075-9	P/o Sanghar Tehsile,Bala Kot District Mansehra
452	Nabeel Ahmed	Diller	13501-1508576-3	P/o Kaghan Tehsiel, Bala Kot District Mansehra
453	Jameel	Cleaner	13501-5566263-7	Sangan Kuwai Tehsile,bala kot District Mansehra
454	Naveed Ahmed	Electrician	13501-1479960-1	P/o Ghanool Tehsile, Bala kot District Mansehra
455	Abdul Razzaq	Driver	13501-1327519-7	P/O Mohalla Mughlan Katha garhi habibi ullah Tehsile bala kot District Mansehra
456	Muhammad Awaise	Cook Helper	13501-3405901-9	P/o Jarid Kaghan Tehsile,Bala kot District Mansehra
457	Jaffar	fuelman	13501-8686231-1	paras tehsil balakot district mansehra
458	Muhammad Hanif	labour	13501-0371347-3	P/O Kuwai Tehsile Bala Kot District Mansehra
459	Muhammad Rashid	Driver	13501-1293151-1	P/obadwar Tehsile bala kot District Mansehra
460	Umar Nawaz	Mechanic	13501-9721704-5	P/o Garlat Tehsile Bala Kot District Mansehra
461	Muhammad Bilal	Driver	13503-6833460-1	P/o kaghan Tehsile,Bala Kot District Mansehra
462	Muhammad Akhtar	Driver	13501-1079956-3	P/o Esamabad Tehsile,Bala kot District Mansehra
463	Shams Ul Haq	Dumper Driver	13501-1354771-5	P/o Ghanool Tehsile, Bala kot District Mansehra
464	Abdul Qadir	Dumper Driver	13501-7549994-5	P/o Sanghar Tehsile,Bala Kot District Mansehra
465	Rizwan	Tyre Mechanic	13501-5897898-1	P/O chanja grai Tehsiel Bala kot District Mansehra
466	Munir Ahmad	Mechanic	13501-3854811-7	P/O Tehsiel kahota District Rawal pindi
467	Muhammad Liaqat	Labour	13501-2420727-7	P/o Mandri Tehsile bala kot District Mansehra
468	Miskeem Shah	Labour	13501-0428134-1	paras tehsil balakot district mansehra
469	Mazhar Shah	Labour	13503-5844939-1	paras tehsil balakot district mansehra
470	Jawad Ahmad	Grouting	13501-8179112-3	P/o Shewala Tehsile Bala Kot District Mansehra
471	Atif Hussain	Grouting	13501-0940310-7	P/O Kaghan Thesiell bala kot district mansehra
472	Muhammad Mudasar	Labour	13501-9125658-7	P/o Kholiyan Tehsile Bala kot District Mansehra
473	Muhammad Azhar	Labour	13503-9873071-9	P/o Kholiyan Tehsile Bala kot District Mansehra
474	Khalid Shafique	Labour	13501-5007348-1	P/o Paras thesile bala kot District Mansehra
475	Muhammad Awise	Electrician	13501-0672682-7	P/O Kaghan Tehsile Bala Kot District Mansehra
476	Sadaqat Hussain	Dumper Driver	13501-3150557-7	P/O Kaghan Tehsile Bala Kot District Mansehra
477	Bashir	WatchMan	13501-6986651-3	Dabrian Balakot District Mansehra
478	Muhammad Faiz	Plant Operator	13501-1093546-1	P/o Sanghar Tehsile,Bala Kot District Mansehra
479	Tahir Hussain	Labour	13501-7434513-7	P/o Sanghar Tehsile,Bala Kot District Mansehra

480	Ibrar Ahmad	Plumber Labour	13501-4331187-9	P/o Sanghar Tehsile, Bala Kot District Mansehra
481	Muhammad Amir	Labour	13501-8513423-3	P/o Ghanool Tehsile, Bala kot District Mansehra
482	Anees Shah	Labour	13501-1521364-9	P/o Sanghar Tehsile, Bala Kot District Mansehra
483	Muhammad Mushtaq	Masson	13501-3474582-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
484	Abdul Majid	Labour	13501-9235977-1	P/o Sanghar Tehsile, Bala Kot District Mansehra
485	Faisal Islam	WatchMan main camp	13501-0959989-3	P/o Sanghar Tehsile, Bala Kot District Mansehra
486	Naeem Ahmed	Dumper Driver	13501-3504195-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
487	Imran Shafique	Labour	13501-7856538-5	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
488	UbaidUllah	Driver	13501-0819727-9	P/O Mandi sanghar Tehsiel, Bala Kot District Mansehra
489	Kashif Shakeel	Office Cleaner	13501-3688781-5	P/O Shewal Maidan Thesiel Bala Kot District Mansehra
490	Muhammad Frad	Short Concrete Operator	13501-1324293-1	P/o Sanghar Tehsile, Bala Kot District Mansehra
491	Amjad Hussain	Welder	13501-1312106-9	P/O Mohandri Kaghan Tehsile Bala Kot District Mansehra
492	Muhammad Rustam	Excavatoroperator	13501-3220883-1	P/O phagal Kaghan Tehsile, Bala Kot District Mansehra
493	Majid Khan	Excavatoroperator	13501-8409380-9	P/O Kaghan Tehsile Bala Kot District Mansehra
494	Muhammad Rafaqat	Electrician	13501-9285948-7	P/O Hungrai Tehsiel Bala Kot District Mansehra
495	Wakeel Shah	Steel Fixer	13501-1329240-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
496	Muhammad Zulqarnain	Plant Labour	13501-1024228-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
497	Zeshan Imteyaz	Electrician	13501-3695529-1	P/o Sanghar Tehsile, Bala Kot District Mansehra
498	Mukhtiyar Hussain Shah	Labour	13501-8059501-1	P/O sanghar Tehsile Bala kot District Mansehra
499	Rafaqat Hussain	CaR Pentar Labour	13501-7517706-3	P/o Sanghar Tehsile, Bala Kot District Mansehra
500	Muhammad Shoukat	Electrician	13501-0799979-7	P/O sanghar Tehsile Bala kot District Mansehra
501	Muhammad Safeer	Labour	13501-7735574-3	P/O sanghar Tehsile Bala kot District Mansehra
502	Muhammad Hanif	Steel Fixer	13501-1307334-7	P/o Sanghar Tehsile, Bala Kot District Mansehra
503	Muhammad Siddique	Labour	13501-9976088-9	P/O sanghar Tehsile Bala kot District Mansehra
504	Muhammad Zaman	Electrician	13501-5734056-3	P/O sanghar Tehsile Bala kot District Mansehra
505	Shereaz Ahmed	labor	13501-1654645-9	P/O sanghar Tehsile Bala kot District Mansehra
506	Adil Khan	labor	13501-6944195-2	P/O sanghar Tehsile Bala kot District Mansehra
507	Arfeen Shah	labor	13501-1919397-3	P/O sanghar Tehsile Bala kot District Mansehra
508	Muhammad Haroon	labor	13501-1290398-1	P/O sanghar Tehsile Bala kot District Mansehra
509	Muhammad Javed	labor	13501-6351540-3	P/O sanghar Tehsile Bala kot District Mansehra
510	Syed Khursheed shah	labor	13501-9390405-1	P/O sanghar Tehsile Bala kot District Mansehra
511	Syed Shabir hussain Shah	labor	13501-8697497-7	P/O sanghar Tehsile Bala kot District Mansehra
512	Changez	labor	13501-0349550-5	P/O sanghar Tehsile Bala kot District Mansehra
513	Muhammad Saeed	labor	13501-1611327-9	P/O sanghar Tehsile Bala kot District Mansehra
514	Syed Arshad husasin shah	labor	13501-8363887-7	P/O sanghar Tehsile Bala kot District Mansehra
515	Fazal Ur Rehman	labor	13501-1352892-1	P/O sanghar Tehsile Bala kot District Mansehra

516	Abdul Qadoos	labor	13501-5372476-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
517	Muhammad Munir	labor	13501-5026468-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
518	Toseef shah	labor	13501-8983781-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
519	Hazratullah	labor	13501-0604246-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
520	Sajid Mughal	labor	13501-8928976-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
521	Nazakat Hussain	labor	13501-6850286-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
522	Abdul salam	labor	13501-9070835-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
523	Sudheer ahmed	labor	13501-0409997-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
524	Ahmed Nawaz	labor	13501-4757130-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
525	Muhammad Sajjad	labor	13501-8672869-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
526	Muhammad Arshad	labor	13501-2204352-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
527	Noor Hussain shah	labor	13501-1315035-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
528	Jahanzaib	labor	13501-1290923-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
529	Syed Tahir Ali shah	labor	13501-8457833-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
530	Adil Hussain	labor	13501-4058885-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
531	Muhammad Safeer	labor	13501-7778868-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
532	Sudheer	labour	13501-2690331-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
533	Ahmed shah	labour	13501-2178287-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
534	Syed Tanveer Hussain Shah	labour	13501-6612615-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
535	Muhammad Safeer	labour	13501-6292374-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
536	Muhammad Hussain	labour	13501-6798790-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
537	Syed adil shah	labour	13501-5765861-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
538	Muhammad Shafique	labour	13501-4939745-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
539	Junaid shah	labour	13501-3150177-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
540	Safiullah	labour	13501-7518228-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
541	Abdul Qadeer	labour	13501-0409141-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
542	Yasir	labour	13501-3973248-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
543	Abid Hussain	labour	13501-2722228-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
544	Sajjad	labour	13501-6748361-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
545	Muhammad Miskeen	labour	13501-6848901-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
546	Tahir Mehmood	labour	13501-5634636-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
547	Fida Muhammad	labour	13501-8640025-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
548	Muhammad Umer khan	labour	13501-1333508-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
549	Muhammad Nadeem Haider	labour	13501-7247767-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
550	Safeer Ahmed	labour	13501-2739560-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
551	Muhammad Siddique	labour	13501-7028644-3	P/O sanghar Tehsile Bala kot Distriict Mansehra

552	Syed Asim shah	labour	13501-8813693-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
553	Shabir Ahmed	labour	13501-4526843-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
554	Imtiaz Ahmed	labour	13501-1218351-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
555	Muhammad Rafaqat	labour	13501-7310774-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
556	Syed zahoor ahmed shah	labour	13501-7174915-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
557	Sajid Hussain	labour	13501-3347175-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
558	Sarwar Hussain shah	labour	13501-4570371-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
559	Muhammad Tariq	labour	13501-2895248-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
560	Saqib ali shah	labour	13501-1310532-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
561	Syed saleem shah	labour	13501-5330027-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
562	Syed Javed ali shah	labour	13501-2230031-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
563	Shah Makhdoom shah	labour	13501-2893214-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
564	Danish	labour	13501-2250003-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
565	Sohail ahmed	labour	13501-0411437-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
566	Tufail Hussain shah	labour	13501-1091235-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
567	Sheraz ahmed	labour	13501-5747450-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
568	waseem Ahmed	labour	13501-9201746-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
569	sadaqat ur rehaman	labour	13501-1451932-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
570	Shabir AHmed	labour	13501-6767142-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
571	shoaib ahmed	labour	13501-7783252-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
572	Syed Liaqat ali shah	labour	13501-6329856-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
573	Abdul Rasheed	labour	13501-3265537-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
574	Maskeen	labour	13501-7258231-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
575	Nadeem alam	labour	13501-5347499-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
576	Baseer Ahmed	labour	13501-0906766-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
577	Muhammad Nazeer	labour	13501-9865962-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
578	Nisar Ahmed	labour	13501-1320206-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
579	Abdul shakoor	labour	13501-0563526-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
580	Syed Jibran shah	labour	13501-4217028-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
581	Khursheed ahmed	labour	13501-2940929-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
582	Muhammad Siddique	labour	13501-9492606-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
583	Syed Abid Hussain shah	labour	13501-5475043-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
584	Rashid Ali	labour	13501-6006822-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
585	Syed Waris Ali Shah	labour	13501-5103339-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
586	Dildar Hussain	labour	13501-7583628-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
587	Farhad Khan	labour	13501-7812527-5	P/O sanghar Tehsile Bala kot Distriict Mansehra

588	Shakeel ahmed	labour	13501-6294975-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
589	Abdul Hameed	labour	13501-5987633-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
590	Syed Shujhat shah	labour	13501-8300048-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
591	Syed Faisal	labour	13501-1209307-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
592	Adeel shah	labour	13501-2512246-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
593	Syed Ehsan haider shah	labour	13501-3873045-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
594	Raza Muhammad	labour	13501-8511523-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
595	Nisar Ahmed	labour	13501-8276771-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
596	Aurangzeb	labour	13501-0828530-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
597	Waqas Khan	labour	13501-7311325-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
598	Saqib Hussain	labour	13501-4271032-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
599	Safeer Ahmed	labour	13501-6912577-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
600	Muhammad Pervaiz Khan	labour	13501-5601916-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
601	Muhammad Bashir	labour	13501-1192675-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
602	Taj Muhammad	labour	13501-8913354-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
603	Said ur rehman	labour	13501-3024554-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
604	Muhammad Javed	labour	13501-0218309-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
605	Muhammad ashraf	labour	13501-1296995-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
606	Zafar Munir	labour	13501-1344632-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
607	Tayyab Hussain	labour	13501-3488716-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
608	Rafaqat Hussain	labour	13501-9012246-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
609	Ghulam ur rehman	labour	13501-1296621-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
610	Kamran	labour	13501-8152133-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
611	syed Ashraf ali shah	labour	13501-3767194-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
612	Adil shahzad	labour	13501-1219909-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
613	Muhammad Naseer	labour	13501-5224201-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
614	Usman khan	labour	13501-5104882-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
615	Zakir Hussain	labour	13501-1294582-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
616	Waseem akram	labour	13501-0404804-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
617	Ishtiaq ahmed	labour	13501-5836571-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
618	Syed Nayir Hussain shah	labour	13501-6519193-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
619	Muhammad Khalid	labour	13501-4766945-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
620	Rameez Raja	labour	13501-7365374-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
621	Zia Khan	labour	13501-0684045-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
622	Syed Akhtar Hussain shah	labour	13501-1238588-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
623	Majid shah	labour	13501-9649736-3	P/O sanghar Tehsile Bala kot Distriict Mansehra

624	Zafar Iqbal	labour	13501-5865503-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
625	Farhad Hussain	labour	13501-5830585-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
626	Tauseef Ahmed	labour	13501-4091464-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
627	Ilyas Mehmood	labour	13501-1352423-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
628	Waheed ahmed	labour	13501-6910974-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
629	Muhammad Awais	labour	13501-5285324-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
630	Israr Ahmed	labour	13501-4476507-1	P/O sanghar Tehsile Bala kot Distriict Mansehra
631	Mehar ali shah	labour	13501-8242372-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
632	Muhammad Idrees	labour	13501-0895172-9	P/O sanghar Tehsile Bala kot Distriict Mansehra
633	Muhammad Aslam	labour	13501-3870441-5	P/O sanghar Tehsile Bala kot Distriict Mansehra
634	Muhammad Kamran	labour	13501-9074932-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
635	Khursheed shah	Store Helper	13501-1328500-1	P/o Paras thesile bala kot District Mansehra
636	Muhammad Nadeem	Store Helper	13501-6247658-7	P/O Kaghan Tehsile Bala Kot District Mansehra
637	Syed Shakeel Shah	Office Cleaner	13501-4908993-7	P/o Paras thesile bala kot District Mansehra
638	Shahzad Ahmad	Office Cleaner	13501-2856318-1	P/o Ghanool Tehsile, Bala kot District Mansehra
639	Adnan Ali Shah	Office Cleaner	13501-2135757-7	P/o Paras thesile bala kot District Mansehra
640	Muhammad Sajid	Office Cleaner	13501-5170476-3	P/o Kholiyan Tehsile Bala kot District Mansehra
641	Muhammad Haseb	Office Cleaner	13501-9958448-7	P/O Sanghar Tehsile Bala Kot District Mansehra
642	Ishfaq Hussain	Tea Boy	13501-6942285-9	P/o Ghanool Tehsile, Bala kot District Mansehra
643	Muhammad Tofail Shah	Nurse	13501-8679137-5	P/o Paras thesile bala kot District Mansehra
644	Salamat Ali	Dumper Driver	13501-1326367-9	P/O Sanghar Tehsile Bala Kot District Mansehra
645	Hafeez Ur Rehman	Dumper Driver	13501-4797461-9	P/O Sanghar Tehsile Bala Kot District Mansehra
646	Waqas Ahmad	Dumper Driver	13501-4402979-9	P/O kuwai Tehsile Bala Kot District Mansehra
647	Muhammad Anwar	Steel Fixer	13501-5805464-9	P/O Kaghan Tehsiel Bala Kot District Mansehra
648	Adeel Ahmed	Steel Fixer	13501-3177351-9	P/O Kaghan Tehsiel Bala Kot District Mansehra
649	Farhad Iqbal	Mixer Driver	13501-2778300-9	P/O upper gartat Tehsile, Bala Kot District Mansehra
650	Muhammad Nazaqat	Grounting Labour	13501-0757672-1	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
651	Riaz Muhammad	Grounting Labour	13501-7107680-7	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
652	Hamas Ahmed	Grounting Labour	13501-9164551-4	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
653	Basharat Hussain	Grounting Labour	13501-5091486-1	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
654	Bilal Ahmed	Grounting Labour	13501-4223424-9	P/O Ismail Abbad Tehsile Bala Kot District Mansehra
655	Muhammad Touqeer	Grounting Labour	13501-7534348-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
656	Muhammad Sohail	Grounting Labour	13501-61100640-3	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
657	Amjad Hussain Shah	Labour	13501-8864690-5	P/o Paras thesile bala kot District Mansehra
658	Muhammad Toufique	Labour	13501-6555162-1	P/o Paras thesile bala kot District Mansehra
659	Sajjad Shah	Labour	13501-0923112-7	P/o Paras thesile bala kot District Mansehra

660	Muhammad Tanveer	Labour	13501-6505807-3	P/o Jarid Kaghan Tehsile, Bala kot District Mansehra
661	Syed Sultan Shah	Labour	13501-7066861-7	P/o Paras thesile bala kot District Mansehra
662	Mahaz Ali	Labour	13501-4855277-9	P/o Paras thesile bala kot District Mansehra
663	Syed Nazar Hussain	Labour	13501-3660827-5	P/o Paras thesile bala kot District Mansehra
664	Syed Muhammad Jafar Shah	Labour	13501-4883860-7	P/o Paras thesile bala kot District Mansehra
665	Syed Dilawar	Labour/welder	13501-0253534-5	P/o Paras thesile bala kot District Mansehra
666	Syed Miskeen Shah	Labour	13501-1298278-3	P/o Paras thesile bala kot District Mansehra
667	Sajid Hussain Shah	Labour	13501-6758151-3	P/o Paras thesile bala kot District Mansehra
668	Azam Hussain Shah	Labour	13501-8509472-1	P/o Paras thesile bala kot District Mansehra
669	Azhar Shah	Labour	13501-7208891-7	P/o Paras thesile bala kot District Mansehra
670	Imdad Ali Shah	Labour	13501-1343367-7	P/o Paras thesile bala kot District Mansehra
671	Syed Muneeb Shah	Labour	13501-9652035-9	P/o Paras thesile bala kot District Mansehra
672	Syed Nadeem Shah	Labour	13501-7143827-3	P/o Paras thesile bala kot District Mansehra
673	Syed Waqar Hussain	Labour	13501-8747003-7	P/o Paras thesile bala kot District Mansehra
674	Abdul Latif	Labour	13501-6573141-1	P/o Paras thesile bala kot District Mansehra
675	Syed Awais Shah	Labour	13501-0494997-9	P/o Paras thesile bala kot District Mansehra
676	Faisal Rehman	Electrician	13501-8365814-3	P/O mahandri Kaghan Tehsile Bala Kot District Mansehra
677	Sajid Shah	Labour	13501-6774751-1	P/o Jarid Kaghan Tehsile, Bala kot District Mansehra
678	Abdul Salam	Labour	13501-2147537-1	P/O phagal Kaghan Tehsile bala Kot District Mansehra
679	Abdul Qavi	Labour	13501-9164003-7	P/O Rajwal Kaghan thesile Bala Kot District Mansehra
680	Zakir Shah	Labour	13501-5708914-5	P/o Paras thesile bala kot District Mansehra
681	Riaz Ahmed	Electrician	13501-6283542-3	P/o Paras thesile bala kot District Mansehra
682	Amjad	Welder	13501-4710803-3	P/O Rajwal Kaghan thesile Bala Kot District Mansehra
683	Abdul Ghafoor	Dumper Driver	13501-3840745-7	P/O single poen Tehsile Bala kot District Mansehra
684	Noman Jalil	Dumper Driver	13501-9216464-5	P/O kholiyan Thesile Bala Kot District Mansehra
685	Nazim Ali	Dumper Driver	13501-1355716-9	P/O Thand khoe Sanghar Tehsile Bala kot Distrcit Mansehra
686	Muhammad Shahid	Loader OPerator	13501-5268809-5	P/o Sanghar Tehsile, Bala Kot District Mansehra
687	Farasat	Dumper Driver	13501-9167607-7	P/o Dabriyan Sanghar Tehsile Bala kot, District Mansehra
688	Abdul Majeed	Dumper Driver	13501-5429357-9	P/O Rajwal Kaghan thesile Bala Kot District Mansehra
689	Farhad Norani	Short concrete operator	13501-2753253-7	P/O garlat Tehsile Bala Kot District Mansehra
690	Muhammad Safeer	Welder	13501-8450001-9	P/O Sanghar Tehsile Bala Kot District Mansehra
691	Qaisar Ali	Welder	13501-5600751-5	P/O Bela Garlat Tehsile Bala Kot District Mansehra
692	Muhammad Ejaz	Gas Welder	13501-1024044-5	P/O Sanghar Tehsile Bala Kot District Mansehra
693	Usman Ghani	Labour	13501-1525031-5	P/o shah ismael abad thesile bala kot District Mansehra
694	Azhar Hussain	Electrician	13501-7648867-9	Palodhran Kaghan Tehsiel Bala Kot district Mansehra

695	Ramzan Raouf	Translator	13501-8476172-5	P/O paras Thesile, bala kot District Mansehra
696	Noman Shakir	Grounting	13501-6448812-9	P/O ghanool Tehsiel Bala Kot District Mansehra
697	Muhammad Saqib	Grounting	13501-0115175-3	P/O ghanool Tehsiel Bala Kot District Mansehra
698	Ihtasham shah	Grounting	13501-3567424-7	P/O ghanool Tehsiel Bala Kot District Mansehra
699	Danish Hussain	Grounting	13501-3456374-5	P/O ghanool Tehsiel Bala Kot District Mansehra
700	Raja Asad Riaz	Welder	13501-2308200-7	P/O Garhi Habib Ullah Tehsiel Bala Kot, District Mansehra
701	Waqar	Grounting	13501-4760688-5	P/O ghanool Tehsile Bala Kot District Mansehra
702	Jawad	Welder	13501-1626678-7	P/O ghanool Tehsile Bala Kot District Mansehra
703	Abdul Safeer	Labour	13501-1350544-9	P/O ghanool Tehsiel Bala Kot District Mansehra
704	Muhammad Faizan	Labour	13501-3617231-5	P/O ghanool Tehsile Bala Kot District Mansehra
705	Amir Sohail	Welder	13501-2732387-5	P/O Jarid Tehsile Bala Kot District Mansehra
706	Liaqat Ali	Admin	13501-1344447-5	P/O Gahri Dopatta tehsile, District Muzafar Abbad
707	Muhammad Bashir	Forman	13501-0281857-5	P/O Kholiyan Tehsile Bala Kot District Mansehra
708	Muhammad Nadeem	Labour	13501-8252002-9	P/O ghanool Tehsile Bala Kot District Mansehra
709	Akhtar	Electrician	13501-7228495-3	P/o kaghan tehsile bala kot District Mansehra
710	Mazhar Hussain	Grounting	13501-9140513-7	P/O Ghareba Abad Bala Kot District Mansehra
711	Muhammad Ilyas	Grounting	13501-9302723-7	P/O Ghareba Abad Bala Kot District Mansehra
712	Naqash Ahmed	Grounting	13501-1778045-7	P/O Rajwal Tehsile Bala Kot District Mansehra
713	Rehmat Ali	Grounting	13501-5932987-1	P/O Rajwal Tehsile Bala Kot District Mansehra
714	Jawad Ali shah	Grounting	13501-5985773-1	P/O Rajwal Tehsile Bala Kot District Mansehra
715	Meraj Khan	Safety Officer	13501-8809021-7	P/O Sanghar Tehsile Bala Kot Disrtict Mansehra
716	Abdul Wajid	Welder	13501-7198107-9	P/o kaghan tehsile bala kot District Mansehra
717	Sadaqat Hussain	Grounting	13501-0965930-7	P/O paras Thesile, bala kot District Mansehra
718	Rashid Irfan	Labour	13501-8123913-5	P/O Garlat Tehsile Bala Kot District Mansehra
719	Waqas	Cook Helper	13503-5778224-3	P/oKhulary gharbi Tehsile,Bafa District Mansehra
720	Ejaz Ahmed	Cook Helper	13501-7360485-1	P/o Ghanool Tehsile Bala Kot District Mansehra
721	Tayyab Hussain Shah	Store Keeper DAM Maghzine	13501-1085709-3	P/o Kinari kaghan Tehsile, Bala Kot District Mansehra
722	Qadeer Ahmad	Scale Supervisor	13503-9918616-5	P/o Bherkund Tehsile, District Mansehra
723	Syed Frad Shah	Flag Man	13503-8006141-5	P/o jaba Tehsile,District Mansehra
724	Usama Saleem	Flag Man	13501-0215192-5	P/o Garhi Habib Ullah Tehsile, Bala Kot District Mansehra
725	Ahmad Shuja	Flag Man	13501-3300838-3	P/O jarid Tehsile Bala Kot District Mansehar
726	Muneeb Ur Rehman	Flag Man	13501-1016525-3	P/o Dabriyan Sanghar Tehsile Bala Kot District Mansehra
727	Abid Hussain	Flag Man	13501-7625229-5	P/o Paras thesile bala kot District Mansehra
728	Syed Sadaqat Hussain Shah	Labour	13501-9344767-5	P/o Paras Tehsile Bala Kot District Mansehra
729	Yousaf Khan	labour	13503-9366887-7	P/o Shinkiyari Tehsile Baffa District Mansehra
730	Syed Jalal U Din Shah	FlagMan	13501-1031563-9	P/o Paras Tehsile Bala Kot District Mansehra

731	Misbah Ul Haq	Singnal Man	13501-8126045-3	P/O Jarid Tehsile Bala Kot District Mansehar
732	Nizam U Din Shah	Welder	13501-8602900-1	P/o Paras Tehsile Bala Kot District Mansehra
733	Zia Ur Rehman	Labour	13501-2317347-5	P/o Paras Tehsile Bala Kot District Mansehra
734	Touheed Hussain	Plant Operator	13501-2967100-5	P/O Kaghan Tehsile Bala Kot District Mansehra
735	Faisal Ur Rehman	Tyre Mechanic	13501-9366753-3	P/O Jarid Tehsile Bala Kot District Mansehar
736	Hammad	Tyre Mechanic	13501-1228399-1	P/O Jarid Tehsile Bala Kot District Mansehar
737	Hamid Qureshi	Loader Operator	13501-7784565-9	P/o Seri kaghan Tehsile, Bala Kot District Mansehra
738	Siraj Ahmed	Excivator Operator	13501-4886239-9	P/o Narran Tehsile Bala kot District Mansehra
739	Sarfraz	Dumper Driver	13501-1298021-5	P/O Jarid Tehsile Bala Kot District Mansehar
740	Muneer Hussain Shah	Labour	13501-1350259-3	P/o Paras Tehsile Bala Kot District Mansehra
741	Sher Afzal	Labour	13501-1302381-9	P/o Paras Tehsile Bala Kot District Mansehra
742	Sardraz Ahmed	Labour	13501-8736847-7	P/o Paras Tehsile Bala Kot District Mansehra
743	Hashim Ali shah	Labour	13501-1449543-7	P/o Paras Tehsile Bala Kot District Mansehra
744	Waqar Ahmad	Labour	13501-5788637-1	P/o Paras Tehsile Bala Kot District Mansehra
745	Tahir Ahmed	Labour	13501-1999219-1	P/o Paras Tehsile Bala Kot District Mansehra
746	Murad Ali	Labour	13501-4458773-7	P/o Paras Tehsile Bala Kot District Mansehra
747	Naveed Shah	Labour	13501-4152878-5	P/o Paras Tehsile Bala Kot District Mansehra
748	Syed Musharaf Hussain	Labour	13501-4374325-3	P/o Paras Tehsile Bala Kot District Mansehra
749	Muhammad Zaheer	Labour	13501-6556876-9	P/o Paras Tehsile Bala Kot District Mansehra
750	Muhammad Jameel	Car Penter	13501-6428236-9	P/o Paras Tehsile Bala Kot District Mansehra
751	Tousef	Car Penter	13501-5224316-1	P/o Paras Tehsile Bala Kot District Mansehra
752	Amjad	Labour	13501-0848164-5	P/o Ghanool Tehsile Bala Kot District Mansehra
753	Rustam Khan	Steel Fixer	13501-3570850-9	P/o Paras Tehsile Bala Kot District Mansehra
754	Usama	Labour	13501-7337476-3	P/o Paras Tehsile Bala Kot District Mansehra
755	Muhammad Waqar	Steel Fixer	13501-4948363-7	P/o Paras Tehsile Bala Kot District Mansehra
756	Naveed Miskeen	Labour	13501-2961300-9	p/O Ghanool Tehsile Bala Kot District mansehra
757	Muhammad Ashraf	Labour	13503-5121776-1	P/o Sanghar Thesile Bala Kot District Mansehra
758	Sadaqat Hussain	Driller	13501-0518912-1	P/o Palodhraran Naran Tehsile, Bala Kot District Mansehra
759	Gulfam	Mixture Driver	13501-5534422-3	P/o Jalgran kaghan Tehsile, Bala Kot District Mansehra
760	Yasir Arfat	Dumper Driver	13501-7733232-3	P/o Kaghan Tehsile, Bala Kot District Mansehra
761	Khalid	Auto Electrician	13501-5143332-1	P/o Garlat Bala kot Tehsile, Bala Kot District Mansehra
762	Muhammad Atique	Excivator Operator	13501-7969849-3	P/O Sanghar Tehsile Bala Kot District Mansehra
763	Naeem Ahmed	Auto Electrician	13501-9550812-7	P/o Bagiyan Thesile Bala Kot District Mansehra
764	Saad Ahmed	short concrete operator	13501-7834005-3	P/O Jarid Tehsiel Bala kot, District Mansehra
765	Adam Khan	Dumper Driver	13504-1426306-9	P/o khas Uggi tehsile Uggi District Mansehra
766	Jameel Ahmed	Dumper Driver	13501-4779556-5	P/O Sanghar Tehsile Bala Kot District Mansehra

767	Azam Imteyaz	Labour	13501-8515412-7	P/O Sanghar Tehsile Bala Kot District Mansehra
768	Muhammad Faizad	Labour	13501-7980454-3	P/O Sanghar Tehsile Bala Kot District Mansehra
769	Nayyar Hussain	Labour	13501-6327495-3	P/O Sanghar Tehsile Bala Kot District Mansehra
770	Adil Zaman	Labour	13501-6547265-5	P/O Sanghar Tehsile Bala Kot District Mansehra
771	Ahmad Arshad	Loader Operator	13501-8957975-9	P/O Sanghar Tehsile Bala Kot District Mansehra
772	Mosab Ali	Loader Operator	13501-6537766-5	P/o Bala Kot Tehsile, bala kot District Mansehra
773	Muhammad Shakeel	Dumper Driver	13501-0567500-3	P/o Sanghar Thesile Bala Kot District Mansehra
774	Atif Shahzad	Dumper Driver	13501-2107728-1	P/o Ghanool Tehsile Bala Kot District Mansehra
775	Muhammad Safeer	Shor Concerete Labour	13501-5096909-3	P/O Sanghar Tehsile Bala Kot District Mansehra
776	Sabir Hussain	Labour	13501-4799559-5	P/O Sanghar Tehsile Bala Kot District Mansehra
777	Muhammad Sajid	Labour	13501-8423310-3	P/O Sanghar Tehsile Bala Kot District Mansehra
778	Iftekhar Ahmed	Labour	13501-6333979-9	P/O Sanghar Tehsile Bala Kot District Mansehra
779	Muhammad Awais	Labour	13501-2262029-3	P/O Sanghar Tehsile Bala Kot District Mansehra
780	Muhammad Sadheer	Labour	13501-2192401-5	P/O Sanghar Tehsile Bala Kot District Mansehra
781	Shams Ur Rehman	Welder	13501-8142963-9	P/o Sanghar Tehsile Bala Kot District Mansehra
782	Muhammad Irfan Shah	Welder	13501-3265436-1	P/o Hassa Tehsile Bala Kot District Mansehra
783	Sadaqat Hussain	Labour	13501-9475390-9	P/o Sanghar Tehsile Bala Kot District Mansehra
784	Shafqat Zaman	Welder	13501-8237634-3	P/o Sanghar Tehsile Bala Kot District Mansehra
785	Muhamad Shafique	Labour	13501-1348244-9	P/o Sanghar Tehsile Bala Kot District Mansehra
786	Waseem Akram	Steel Flxer	13501-9344134-3	P/o Paras Tehsile Bala Kot District Mansehra
787	Shams Ur Rehman	Welder	13501-6056764-9	P/o Paras Tehsile Bala Kot District Mansehra
788	Zulqarnain	Welder	13501-6719672-7	P/o Ghanool Tehsile Bala Kot District Mansehra
789	Muhammad Amir	Welder	13501-1611215-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
790	Rafaqat Hussain	Dumper Operator	13501-8325401-5	P/o Phagal Tehsile Bala Kot District Mansehra
791	Sudher Shah	Dumper Operator	13501-1620843-9	P/o Paras Tehsile Bala Kot District Mansehra
792	Rashid Javeed	Dumper Driver	13501-7106838-5	P/o Paras Tehsile Bala Kot District Mansehra
793	Muhammad Awais	Dumper Driver	13501-3416601-1	P/o Ghaoool Tehsile Bala Kot District Mansehra
794	Ihtasham Zulqarnain	Excivator Operator	13501-9974286-7	P/O Sanghar Tehsile Bala Kot District Mansehra
795	Rashid	Dumper Driver	13501-3639605-7	P/O Kaghan Tehsile Bala Kot District Mansehra
796	Ibrar Hussain	Loader Operator	13501-9015932-5	P/o Kholiyan Tehsile Bala kot District Mansehra
797	Junaaid Shah	Labour	13501-9076523-3	P/o Paras Tehsile Bala Kot District Mansehra
798	Syed Faiz Shah	Labour	13501-6567764-5	P/o Paras Tehsile Bala Kot District Mansehra
799	Sajid Altaf	Electrician	13501-3437233-3	P/o Mahandri Tehsile Bala Kot District Mansehra
800	Rizwan Zaman	Cook Helper	13501-5210332-1	P/o Paras Tehsile Bala Kot District Mansehra
801	Mubashir Khalid	Driver	13501-7306474-9	P/o Garhi Habib Ullah Tehsile Bala KotDistrict Mansehra
802	Amjad Ali	Driver	13503-8272584-1	P/o Mohala Bela Tehsile, District Mansehra

803	Hameed Ud Din	Labour	13501-2545491-5	P/o Paras Tehsile Bala Kot District Mansehra
804	Muhammad Shahzad	Labour	13503-0632012-5	P/O Baffa Kalan Tehsile, District Mansehra
805	Tofail Sadiq	Driller	13503-7465836-3	P/o Paras Tehsile Bala Kot District Mansehra
806	Muhammad Hanif	Labour	13501-8726914-7	P/o Paras Tehsile Bala Kot District Mansehra
807	Muhammad Adil	Labour	13501-7778014-9	P/o Kharyan Tehsile Bala Kot District Mansehra
808	Muhammad Tofail	Labour	13501-8132733-1	P/o Paras Tehsile Bala Kot District Mansehra
809	Syed Arshad Hussain	Labour	13501-0717099-7	P/o Paras Tehsile Bala Kot District Mansehra
810	Khalid Hussain Shah	Labour	13501-6144594-5	P/o Paras Tehsile Bala Kot District Mansehra
811	Nazaqat Hussain Shah	Labour	13501-7604284-3	P/o Paras Tehsile Bala Kot District Mansehra
812	Muhammad Jameel	Labour	13501-9669176-7	P/o Paras Tehsile Bala Kot District Mansehra
813	Niyaz Ahmed	Labour	13501-7135879-7	P/o Paras Tehsile Bala Kot District Mansehra
814	Muhammad Ilyas	Labour	13501-6754219-9	P/o Mahandri Tehsile Bala Kot District Mansehra
815	Nadeem	Labour	13501-5752339-9	P/o Paras Tehsile Bala Kot District Mansehra
816	Fawad hussain Shah	Labour	13501-3820758-3	P/o Paras Tehsile Bala Kot District Mansehra
817	Rasheed	Labour	13501-5575314-5	P/o Paras Tehsile Bala Kot District Mansehra
818	Muhammad Siddique	Labour	13501-4038126-5	P/o Paras Tehsile Bala Kot District Mansehra
819	Muhammad Shafique	Labour	13501-0661420-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
820	Khursheed Ahmad	Labour	13503-4272280-1	P/O Kaghan Tehsile Bala Kot District Mansehra
821	Khalid	Labour	13501-7285751-3	P/o Paras Tehsile Bala Kot District Mansehra
822	Nadeem Hussain	Labour	13501-9899040-5	P/O kuwai Tehsile Bala Kot District Mansehra
823	Abdul Basit	Masson	13501-8097913-7	P/o Ghanool Tehsile Bala Kot District Mansehra
824	Shafaqat Ali	Masson	13501-7881574-1	P/o Ghanool Tehsile Bala Kot District Mansehra
825	Muhammad Siddique	Mechanic	13501-3096029-5	P/O Narran Tehsile Bala Kot District Mansehra
826	Syed Mushtaq Hussain Shah	Labour	13501-0688524-9	P/o Paras Tehsile Bala Kot District Mansehra
827	Amjad Hussain	Labour	13501-8382165-9	P/o Paras Tehsile Bala Kot District Mansehra
828	Ziafat	Jambo Mechanic	13501-5859528-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
829	Junaaid Hussain	Labour	13501-5764382-9	P/O Kaghan Tehsile Bala Kot District Mansehra
830	Usama	Labour	13503-3829181-7	P/O Rajwal Kaghan Tehsiel, Bala Kot District Mansehra
831	Iftekhar Hussain Shah	Labour	13501-3726263-3	P/o Paras Tehsile Bala Kot District Mansehra
832	Waqar Hussain Shah	Labour	13501-4369007-3	P/o Paras Tehsile Bala Kot District Mansehra
833	Muhammad Anwaiz	Shetring Labour	13501-6737691-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
834	Abdul Qadoos	Labour	13501-5774775-1	P/o Boja Fareedabbad Tehsiel Bala Kot District Mansehra
835	Muhammad Murad	Stone Labour	13501-9470292-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
836	Saeed Ahmed	Welder	13501-2392394-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
837	Tahir Farooq	Driller	13501-4241224-7	Boja Tehsile Bala kot District Mansehra
838	Sohail Idrees	Driller	13501-0624754-3	P/o Jalora Tehsile Bala Kot District Mansehra

839	Usama Hassan	Labour	13501-5232764-1	P/o Garlat Tehsile Bala Kot District Mansehra
840	Phulzaib	Mixture Driver	13501-1307116-1	P/o Ghanool Tehsile Bala Kot District Mansehra
841	Nisar Ahmaed	Dumper Operator	13501-8984810-9	P/O Rajwal Kaghan Tehsile Bala Kot District Mansehra
842	Toufique Ur Rehman	Excivator Operator	13501-1349957-1	P/O Kaghan Tehsile Bala Kot District Mansehra
843	Muhammad Yasir	Auto Mechanic	13501-1903718-9	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
844	Shazad Ahmed	Mechanic	13503-0934815-7	P/O Daman Sharif Tehsile, Dirtrict Mansehra
845	Muhammad Khalid Khan	WatchMan	13501-8164854-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
846	Muhammad Naveed	Gas Welder	13501-5163808-5	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
847	Rustam Khan	Dumper Operator	13501-1331696-1	P/O Rajwal Kaghan Tehsile Bala Kot District Mansehra
848	Muhammad Shoaib	Electrician	13501-2020592-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
849	Ulfat Aziz	Mixture Driver	13501-9843207-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
850	Muhammad Wajid	Dumper Operator	13501-9449134-1	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
851	Malik Ikram Ul Haq	Dumper Operator	13501-2458942-9	P/o Ghanool Tehsile Bala Kot District Mansehra
852	Abdullah Qureshi	Welder	13503-2135946-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
853	Azhar Shah	Dumper Operator	13501-7693071-9	P/O kuwai Tehsile Bala Kot District Mansehra
854	Shafqat Hussain	Excivator Operator	13501-3849785-3	P/o Jarid Kaghan Tehsile, Bala kot District Mansehra
855	Shah Mir	Gas Welder	13501-8027592-3	P/o Mangli Tehsile, Bala Kot District Mansehra
856	Noman Khan	Welder	13501-3437056-5	P/o Kholiyan Tehsile Bala Kot District Mansehra
857	Muhammad Sheraz	Electrician	13501-7366095-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
858	Muhammad Rashid	Electrician	13501-9574089-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
859	Muhammad Zaman	Welder	13501-0737765-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
860	Muhammad Sultan	Welder	13501-2551452-3	P/o Ghanool Tehsile Bala Kot District Mansehra
861	Muhammad Ashiq	WatchMan	13501-1340356-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
862	Majid Hussain	Labour	13501-0192200-7	P/O Sanghar Tehsile Bala Kot District Mansehra
863	Muhammad Sajjad	Masson	13501-0368632-9	P/O Sanghar Tehsile Bala Kot District Mansehra
864	Shakir Hussain	Welder	13501-0383109-7	P/o Mohandri Tehsile Bala Kot District Mansehra
865	Muhammad Khalid	Labour	13501-0702000-9	P/o Ghanool Tehsile Bala Kot District Mansehra
866	Muhammad Israr	Labour	13501-0888530-1	P/O Sanghar Tehsile Bala Kot District Mansehra
867	Rafaqat Shah	Dumper Driver	13501-1041814-5	P/o Paras Tehsile Bala Kot District Mansehra
868	Sajid	Labour	13501-1130033-7	P/o Garlat Tehsile Bala Kot District Mansehra
869	Munir Hussain	Labour	13501-1293263-9	P/O Sanghar Tehsile Bala Kot District Mansehra
870	Muhammad Rafique	Masson	13501-1302818-3	P/o Ghanool Tehsile Bala Kot District Mansehra
871	Salah Ud Din	Electrician	13501-1306300-4	P/O Sanghar Tehsile, Bala Kot District Mansehra
872	Habib Ur Rehman	Masson	13501-1325867-1	P/O Sanghar Tehsile Bala Kot District Mansehra
873	Abdul Latif	Dumper Driver	13501-1344006-1	P/O Kaghan Tehsile Bala Kot District Mansehra
874	Muhammad Khalid	Labour	13501-1356397-9	P/o Dabriyan Tehsile Bala Kot District Mansehra

875	Toufique Hussain	Labour	13501-1357576-1	P/O Sanghar Tehsile Bala Kot District Mansehra
876	Mazhar Shah	Flag Man	13501-1669999-9	P/o Paras Tehsile Bala Kot District Mansehra
877	Adnan	Cleaner	13501-2698310-7	P/O Sanghar Tehsile Bala Kot District Mansehra
878	Sajid Hussain	Dumper Driver	13501-3133769-5	P/o Paras Tehsile Bala Kot District Mansehra
879	Muhammad Azhar	Masson	13501-3731805-9	P/O Rajwal Kaghan tehsile Bala Kot District Mansehra
880	Muhammad Nasim	Crane Operator	13501-4042470-5	P/o Garhi Habib Ullah Tehsile, Bala Kot District Mansehra
881	Ubaid Bashir	Mechanic	13501-4049436-7	P/o Garlat Tehsile Bala Kot District Mansehra
882	Saqib Hussain	Masson	13501-4270301-3	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
883	Waqar Ahmed	Labour	13501-4344861-5	P/O Kaghan Tehsile Bala Kot District Mansehra
884	Zaffar Iqbal	Watch Man	13501-4353319-5	P/O Sanghar Tehsile Bala Kot District Mansehra
885	Muhammad Hammad	Labour	13501-4776237-3	P/O Sanghar Tehsile Bala Kot District Mansehra
886	Muhammad Kashif	Labour	13501-5045327-9	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
887	Muhammad Zahid	Labour	13501-5360927-5	P/O Sanghar Tehsile Bala Kot District Mansehra
888	Inhamul Haq	Labour	13501-5437043-5	P/o Kholiyan Tehsile Bala kot District Mansehra
889	Faisal Zaib	Welder	13501-5546215-7	P/o Jalora Tehsile Bala Kot District Mansehra
890	Syed Jawad Ali shah	Store Helper	13501-5711506-9	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
891	Muhammad Arfeen	Mechanic	13501-5782292-5	P/o Narran Tehsile Bala kot District Mansehra
892	Abdul Basit	Loader Operator	13501-6038715-5	P/o Jarid Teshile Bala Kot District Mansehra
893	Hamza Khan	Labour	13501-6056638-9	P/O jarid Tehsile, Bala kot District Mansehra
894	Muhammad Shakeel	Labour	13501-6533792-5	P/o Paras Tehsile Bala Kot District Mansehra
895	Shabir Ahmed	Cook Tunnel	13501-6807446-5	P/o Kholiyan Tehsile Bala kot District Mansehra
896	Sher Khan	Mechanic	13501-7066090-5	P/o Shah Ismailabad Tehsile Bala Kot District Mansehra
897	Seyad	Labour	13501-7066480-1	P/o Fareedabad paras Tehsile Bala Kot District Mansehra
898	Muhammad Arshad	Labour	13501-7195043-1	P/O Sanghar Tehsile Bala Kot District Mansehra
899	Sheraz Ahmed	Masson	13501-7199649-3	P/O Sanghar Tehsile Bala Kot District Mansehra
900	Syed Asif Hussain Shah	Labour	13501-7343875-5	P/o Paras Tehsile Bala Kot District Mansehra
901	Kamil Shahzad	Coaster Driver	13501-7513627-5	P/o Sanghar Thesile Bala Kot District Mansehra
902	Tousef Ahmed	Masson	13501-7515227-3	P/O Kaghan Tehsile Bala Kot District Mansehra
903	Aziz Ur Rehman	Masson	13501-7660635-9	P/O Sanghar Tehsile Bala Kot District Mansehra
904	Safdar Hussain	Labour	13501-7727556-7	P/O Kaghan Tehsile Bala Kot District Mansehra
905	Shah Faisal	Labour	13501-7771283-1	P/o Kuwai Tehsile Bala Kot District Mansehra
906	Syed Naeem Shah	Dumper Driver	13501-8170772-3	P/o Lari Kaghan Tehsile Bala Kot District Mansehra
907	Babar Younis	Welder	13501-8309885-9	P/o Shewal Tehsile Bala Kot District Mansehra
908	Mushtaq Ahmed	Welder	13501-8336193-7	P/O Kaghan Tehsile Bala Kot District Mansehra
909	Khalid Siddique	Labour	13501-8516901-5	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
910	Munir Muhammad	Labour	13501-8529309-7	P/O Sanghar Tehsile Bala Kot District Mansehra

911	Atif Nazir	Loader Operator	13501-8551230-7	P/o Ghanool Thesile Bala Kot District Mansehra
912	Kamran Shabir	Labour	13501-8806053-5	P/o Paras Tehsile Bala Kot District Mansehra
913	Zaheer Hussain	Dumper Driver	13501-8835925-7	P/o Mohandri Tehsile Bala Kot District Mansehra
914	Gul Fraz	Masson	13501-8899200-1	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
915	Muneer Ul Hassan	Masson	13501-8924236-1	P/O Kaghan Tehsile Bala Kot District Mansehra
916	Mudasir	Electrician	13501-9472938-3	P/O Sanghar Tehsile Bala Kot District Mansehra
917	Muhammad Ajmal Khan	Mixture Driver	13501-9954239-5	P/O jarid Tehsile Bala Kot District Mansehar
918	Muhammad Waqas	Labour	13501-9966267-7	P/O Sanghar Tehsile Bala Kot District Mansehra
919	Syed Akhtar Hussain Shah	Labour	13501-6596423-1	P/o Paras Tehsile Bala Kot District Mansehra
920	Zia Ur Rehman	Labour	13501-6435483-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
921	Ikhlaq Hussain	Labour	13501-5565533-5	P/o Mohandri Teshsile, Bala Kot District Mansehra
922	Nazaqat	Electrician	13501-9713162-9	P/O jarid Tehsile Bala Kot District Mansehar
923	Muhammad Sadiq	Labour	13501-4978450-5	P/o Paras Tehsile Bala Kot District Mansehra
924	Ahsan	Labour	13501-9301238-1	P/o Paras Tehsile Bala Kot District Mansehra
925	Syed Hassan Ali Shah	Labour	13501-5944191-1	P/o Paras thesile bala kot District Mansehra
926	Faiz Ahmed	Excivator Operator	13501-7895295-3	P/O Kaghan Tehsile Bala Kot District Mansehra
927	Muhammad Atif	Dumper Driver	13501-8426798-3	P/o Kaghan Tehsile, Bala Kot District Mansehra
928	Abdul Majid	Dumper Driver	13501-6835214-9	P/O Kaghan Tehsile Bala Kot District Mansehra
929	Waqas Ahmed	Driver	13501-5598193-3	P/O Kaghan Tehsile Bala Kot District Mansehra
930	Danish Bilal	Mixture Driver	13501-7957244-7	P/o Shewal Tehsile Bala Kot District Mansehra
931	Jahangir	Labour	13501-5520809-1	P/o Paras Tehsile Bala Kot District Mansehra
932	Atiq Ahmad	Labour	13501-7811787-5	P/o Paras Tehsile Bala Kot District Mansehra
933	Hamza Sharif	Labour	13501-8652256-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
934	Muhammad Nadeem	Welder Labour	13501-8871589-9	P/o Kholiyan Tehsile Bala kot District Mansehra
935	Muhammad Waqar	Labour	13501-9847543-7	P/O Sanghar Tehsile Bala Kot District Mansehra
936	Atiq Ur Rehman	Labour	13501-6886067-9	P/O Sanghar Tehsile Bala Kot District Mansehra
937	Nayyar Islam	Labour	13501-7603147-3	P/O Sanghar Tehsile Bala Kot District Mansehra
938	Ammar Hussain Shah	Store Helper	13501-3466134-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
939	Hamad Ali	Office Labour	13501-6451784-3	P/o Single paya bala kot Tehsile Bala kot District Mansehra
940	Fazail Shah	Labour	13501-6965562-2	P/o Paras Tehsile Bala Kot District Mansehra
941	Syed Waqas	Labour	13501-2595843-9	P/o Paras Tehsile Bala Kot District Mansehra
942	Muhammad Kashif	Labour	13501-9058585-1	P/o Paras Tehsile Bala Kot District Mansehra
943	Raqeeb shah	Labour	13501-8963635-5	P/o Jarid Kaghan Tehsile Bala Kot District Mansehra
944	Syed Shakir Shah	Labour	13501-1644007-3	P/o Paras Tehsile Bala Kot District Mansehra
945	Sadiq Shah	Labour	13501-3332835-7	P/o Paras Tehsile Bala Kot District Mansehra
946	Syed Dilpazeer shah	Labour	13501-5855060-7	P/o Paras Tehsile Bala Kot District Mansehra

947	Adeel Shah	Masson	13503-5873885-3	P/o Paras Tehsile Bala Kot District Mansehra
948	Syed Abdul Wajid Shah	Masson	13501-4135568-5	P/o Paras Tehsile Bala Kot District Mansehra
949	Bilal Hussain Shah	Labour	13501-2380243-7	P/o Paras Tehsile Bala Kot District Mansehra
950	Shah Feroz	Labour	13501-0367981-3	P/o Sanghar Tehsile Bala Kot District Mansehra
951	Muhammad Ziafat	Muhammad Ziafat	13501-2640884-3	P/o Mohandri Tehsile Bala Kot District Mansehra
952	Syed Shan Hussain	Syed Shan Hussain	13501-3494424-9	P/o Paras Tehsile Bala Kot District Mansehra
953	Abdul Wahid	Abdul Wahid	13501-7119760-7	P/O jarid Tehsile Bala Kot District Mansehar
954	Fiyaz Hussain Shah	Fiyaz Hussain Shah	13501-4678960-7	P/o Paras Tehsile Bala Kot District Mansehra
955	Arbab	Arbab	13503-9114784-5	P/o Chitta Bhatta Tehsile, District Mansehra
956	Ahmed Waheed	Ahmed Waheed	13501-4458567-3	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
957	Muhammad Rizwan	Muhammad Rizwan	13501-2545874-3	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
958	Sadaqat Hussain	Sadaqat Hussain	13501-3158924-1	P/O Sanghar Tehsile Bala Kot District Mansehra
959	Waqas Hussain Shah	Waqas Hussain Shah	13501-1053488-9	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
960	Nadeem Khan	Nadeem Khan	13501-0240223-6	P/o jabian kaghan Tehsile, Bala Kot District Mansehra
961	Muhammad Aslam	Muhammad Aslam	13501-2572379-5	P/o Ghanool Tehsile Bala Kot District Mansehra
962	Waqar Ahmed	Waqar Ahmed	13501-5862774-3	P/o banja mohala kulhary wala Tehsile, District Mansehra
963	Rizwan Hussain	Rizwan Hussain	13501-9183217-9	P/O Kaghan Tehsile Bala Kot District Mansehra
964	Zahoor Ul Hassan	Zahoor Ul Hassan	13501-1163074-3	P/o Sasnghar Tehsile Bala Kot District Mansehra
965	Zia Ur Rehman	Zia Ur Rehman	13501-7123466-1	P/O Mohandri Kaghan Tehsile Bala Kot District Mansehra
966	Muhammad Sajid	Labour	13501-2244587-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
967	Usman Rasheed	HSE Officer	13501-6407840-9	P/o Garhi Habi Ullah Thesile Bala Kot District Mansehra
968	Shoaib Afzal	Quality inspector	13501-7466603-7	P/O jarid Tehsile Bala Kot District Mansehar
969	Shazaib	Driver	13503-7848964-5	P/o Kaghan Tehsile Bala Kot District Mansehra
970	Basharat Hussain	Cleaner	13501-4438564-5	P/o Ghanool Tehsile Bala Kot District Mansehra
971	Mehfooz Ur Rehman	Site Supervisor	13501-9085239-7	P/O Sanghar Tehsile Bala Kot District Mansehra
972	Shakir Uzair	Labour	13501-4650283-3	P/o khas Bala Kot Tehsile Bala Kot District Mansehra
973	Sana Ullah	Welder	13501-6186787-5	P/o Garhi Habib Ulklah Tehsile Bala Kot District Mansehra
974	Dilfraz Ahmed	Driver	13501-1331861-3	P/O jarid Tehsile Bala Kot District Mansehar
975	Muhammad Mushtaq	Dozer Operator	13501-2424250-5	P/o Ghanool Tehsile Bala Kot District Mansehra
976	Muhammad Nuaman	Mechanic	13503-1091154-7	P/o Kaligah dharyal Tehsile, Baffa District Mansehra
977	Asad Mahmood	Dumper Driver	13501-1326641-3	P/o Narra Tehsile Bala Kot District Mansehra
978	Iftekhar Hussain	Welder	13501-5284475-9	P/o Mahandri Tehsile Bala Kot District Mansehra
979	Sajid Zaman	Welder	13501-9388664-5	P/o Ghanool Thesile Bala Kot District Mansehra
980	Naseer Ahmed	Welder	13501-5200492-9	P/o Sanghar Thesile Bala Kot District Mansehra
981	Noman KHan	Welder	13501-3223752-3	P?o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
982	Syed Hamad Hussain Shah	Driller	13501-8355021-9	P/o Kashian Tehsile Bala Kot District Mansehra

983	Faisal Saleh Hayyat	Jala Moga Labour	13501-6209892-5	P/ O ghanool Tehsile Bala Kot District Mansehra
984	Muhammad Bashir	Labour	13501-3600605-9	P/O Sanghar Tehsile Bala Kot District Mansehra
985	Hasnain Shah	Labour	13501-1977526-9	P/o Paras thesile bala kot District Mansehra
986	Khalid Hussain	Labour	13501-0413026-3	P/o Paras Tehsile Bala Kot District Mansehra
987	Abdul Manan	Labour	13501-0817241-7	P/o Paras Tehsile Bala Kot District Mansehra
988	Syed Shakir Ali shah	Labour	13501-3835028-5	P/o Paras Tehsile Bala Kot District Mansehra
989	Muhammad Siddique	Labour	13501-1312432-7	P/o Paras Tehsile Bala Kot District Mansehra
990	Hafeez Shah	Labour	13501-2659935-1	P/o Paras Tehsile Bala Kot District Mansehra
991	Muhammad Danish	Labour	13501-3760885-7	P/o Paras Tehsile Bala Kot District Mansehra
992	Muhammad Saleem	Labour	13501-9639312-9	P/o Paras thesile bala kot District Mansehra
993	Muhammad Zeshan	Repairman	13501-2300370-1	P/o Naran Kaghan tehseil, Bala Kot District Mansehra
994	Anwar Shah	Masson	13501-5392089-3	paras tehseil balakot district mansehra
995	Mahtab Hamayun	Vidding	13501-6425946-3	P/o Garlat Tehsile, Bala kot District Mansehra
996	Muhammad Shafique	Labour	13501-2336891-5	P/O Sanghar Tehsile Bala Kot District Mansehra
997	Muhammad Iqlaq	Labour	13501-1119237-5	P/o Sanghar Teshile Bala Kot District Mansehra
998	Muhammad Arshad	Labour	13501-7195043-7	P/o Sanghar Teshile Bala Kot District Mansehra
999	Altat Hussain	Welder	13501-3283261-3	P/o Ghanool Tehsile Bala Kot District Mansehra
1000	Naqash Ahmed	Time Keeper	13501-4159780-5	P/o Sanghar Thesile Bala Kot District Mansehra
1001	Fiaz Muhammad Khan	Mechanic	13501-1316486-1	P/o Mohalla Bajori Bala kot District Mansehra
1002	Dil Nawaz	Labour	13501-1967324-3	P/o Sanghar Thesile Bala Kot District Mansehra
1003	Tariq Hussain	Labour	13501-1825231-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1004	Hasnain Mavia	Labour	13501-0654039-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1005	Muhammad Jaffar	Store Helper	13501-1691803-5	P/O jarid Tehsile Bala Kot District Mansehar
1006	Muhammad Abbas	Labour	13501-5828326-7	P/o Kharyan Tehsile Bala Kot District Mansehra
1007	Muhammad Umair	Excivator Operator	13501-2733966-9	Ghanool tehseil Balakot district Mansehra
1008	Yasir Zaman	Dumper Driver	13501-4343564-7	P/o Ghanool Tehsile Bala Kot District Mansehra
1009	Binyamin	Loader Operator	13501-1228684-5	P/o Narran Tehsile Bala kot District Mansehra
1010	Bilal Zaib	Driver	13501-1314647-1	P/o Garlat Tehsile Bala Kot District Mansehra
1011	Muhammad Sohail	Grounting Labour	13501-6110640-3	P/o Garlat Tehsile Bala Kot District Mansehra
1012	Kamran Shabir	Labour	13501-2806053-5	P/o Garlat Tehsile Bala Kot District Mansehra
1013	Shabir Ahmed	Cook Tunnel	13501-6807346-5	P/o Kholiyan Tehsile Bala kot District Mansehra
1014	Azhar Shah	Labour	13501-7208891-1	P/o Kholiyan Tehsile Bala kot District Mansehra
1015	Umair Sabook	Cook Helper	13501-8902951-5	P/O Kuwai Tehsile Bala Kot District Mansehra
1016	Ehtasham UI Haq	Conceret Pump Operater	13501-6574527-9	P/O jarid Tehsile Bala Kot District Mansehar
1017	Bashir Hussain	Conceret Pump Operater	13501-6770020-5	P/o Shewal Tehsile Bala Kot District Mansehra
1018	Muhammad Asad	Conceret Pump Operater	13501-5319279-7	P/o Paras Tehsile Bala Kot District Mansehra

1019	Hasnain Shah	Conceret Pump Operater	13501-6170864-5	P/o Ghanool Tehsile Bala Kot District Mansehra
1020	Amjad Hussain	Car Pentar	13501-1194406-7	P/o Paras Tehsile Bala Kot District Mansehra
1021	Jasim Husain	Labour	13501-6602940-1	P/o Paras Tehsile Bala Kot District Mansehra
1022	Walid Khan	Labour	13501-9960649-3	P/o kaghan Tehsile Bala Kot District Mansehra
1023	Umair Shah	Labour	13501-1290332-3	P/o Paras Tehsile Bala Kot District Mansehra
1024	Asif Ali Zaib	Labour	13501-0706461-9	P/o Paras Tehsile Bala Kot District Mansehra
1025	Faizyab	Labour	13501-1840090-7	P/o Paras Tehsile Bala Kot District Mansehra
1026	Muhammad Atif Khan	Labour	13501-5614844-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1027	Raqib Mukhtiyar	Electrician	13501-2047995-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1028	Muhammad Kaleem Saleem	Electrician	13501-1287388-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1029	Muhammad Kareem	Electrician	13501-9272663-1	P/o Ghanool Thesile Bala Kot District Mansehra
1030	Rahat Ali Khan	Electrician	13501-2325461-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1031	Adeel Ahmed	Labour	13501-9898778-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1032	Abdul Basit	Labour	13501-9544712-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1033	Sharif Ullah	Labour	13501-3515588-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1034	Muhammad Zahid	Labour	13501-5298802-7	P/o Sanghar Teshile Bala Kot District Mansehra
1035	Muhammad Saeed	Labour	13501-2694500-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1036	Muhammad Sameer	Labour	13501-3779030-5	P/o Sanghar Thesile Bala Kot District Mansehra
1037	Hafiz Muhammad Qurban	Labour	13501-0352432-1	P/o Sanghar Tehsile Bala Kot District Mansehra
1038	Rameez Akhtar	Labour	13501-6795692-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1039	Muhammad Siddique	Labour	13501-4911839-1	P/o Hangri Tehsile Bala Kot District Mansehra
1040	Muhammad Shafique	Labour	13501-0363719-7	P/o Sandori sanghar Tehsile Bala Kot District Mansehra
1041	Muhammad Toufique	Labour	13501-0571309-5	P/O jarid Tehsile Bala Kot District Mansehar
1042	Asif Hussain	Labour	13501-0463160-5	P/o Ghanool Thesile Bala Kot District Mansehra
1043	Abdul Qadeer	Labour	13501-2583837-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1044	Ahmad Shoukat	Short Conceret labour	13501-4351201-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1045	Hameed shah	Carpentar	13501-9039121-3	P/o khas tehsile, Bala Kot District Mansehra
1046	Abdul Salam	Carpentar	13501-2620360-7	P/o khas tehsile, Bala Kot District Mansehra
1047	Roshan Din	Welder	13501-0368135-7	P/o khas tehsile, Bala Kot District Mansehra
1048	Jawad Ahmed	Welder	13501-7883753-7	P/o Paras Tehsile Bala Kot District Mansehra
1049	Siyad Shah	Welder	13501-0740315-1	P/O jarid Tehsile Bala Kot District Mansehar
1050	Khizer Dilber khan	Welder	13501-0180772-9	P/o kaghan Tehsile,Bala Kot District Mansehra
1051	Muhammad Sadaqat	Electrician	13501-2036687-1	P/o Paras Tehsile Bala Kot District Mansehra
1052	Muneeb	Carpentar	13501-3227465-3	P/o Paras Tehsile,Bala kot District Mansehra
1053	Shakeel Ahmed	Carpentar	13501-1301223-9	P/o Rajwal Tehsile,Bala Kot District Mansehra
1054	Ajmal Hussain	Carpentar	13501-9794062-3	P/o Rajwal Tehsile,Bala Kot District Mansehra

1055	Muhammad Sadiq	Carpentar	13501-1350428-5	P/o Palodhran Tehsile Bala Kot District Mansehra
1056	Yasir Khan	Carpentar	13501-2683950-5	P/o Mohandri Tehsile Bala Kot District Mansehra
1057	Ismael	Carpentar	13501-9013731-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1058	Zaheer Ahmed	Steel Fixer	13501-8594323-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1059	Muhammad Iqbaki Khan	Carpentar	13501-1971309-1	P/o Paras Tehsile, Bala kot District Mansehra
1060	Muhammad Shakeel	Loader Operator	13501-8122882-1	P/o Narran Tehsile Bala kot District Mansehra
1061	Abid Hussain	Welder	13501-9820077-1	P/o Bara Kot Tehsile, District Muzaffar abbad
1062	Jamal Ahmed	Excivator Operator	13501-1932781-3	P/o Paras Tehsile Bala Kot District Mansehra
1063	Talab	Excivator Operator	13501-0685922-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1064	Muhammad Khuzaif	Welder	13501-9401890-3	P/o Sanghar Thesile Bala Kot District Mansehra
1065	Muhammad Aftab	Welder	13501-5901745-9	P/o Mohandri Tehsile Bala Kot District Mansehra
1066	Kamil Hussain shah	Grounting Labour	13501-4209993-3	P/o Paras Tehsile Bala Kot District Mansehra
1067	Abdul Salam	Steel Fixer	13501-9095454-5	P/o Rajwal Tehsile, Bala Kot District Mansehra
1068	Waqar Aziz	Steel Fixer	13501-2001831-7	P/o Shewal Tehsile Bala Kot District Mansehra
1069	Zain Ali	Welder	13501-3928440-3	P/o Shal Najaf Tehsile Bala Kot District Mansehra
1070	Safeer Ahmed	Welder	13501-8111895-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1071	Muhammad Zaheer	Labour	13501-8919892-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1072	Syed Zawar Hussain Shah	Safety Officer	13501-3465571-9	P/o Paras thesile bala kot District Mansehra
1073	Najaf Ali	Site Engineer	13503-7300910-1	P/o Kareer Tehsile, District Mansehra
1074	Touqeer Hussain shah	QA/QC	13503-8131093-7	P/O tanda Tehsile ,District Mansehra
1075	Zubair khan	Geologist	13503-82270673-9	P/O Attar shesha Tehsile, District Mansehra
1076	Syed Aun Bukhari	Cook Helper	13503-0267127-3	P/o Mor Baffa Kalan Tehsile, District Mansehra
1077	Shoaib	Mechanic	13503-2510849-5	P/o Mor Baffa Kalan Tehsile, District Mansehra
1078	Raees Ahmed	Flagman	13503-4051344-5	P/o Mor Baffa Kalan Tehsile, District Mansehra
1079	Waqar Ahmad	Electrician	13503-5370926-5	#N/A
1080	Muhammad Waqas	Dumper Driver	13503-5947212-9	Balakot
1081	Shahid	Dump Truck Driver	13503-6100876-5	P/o Mor Baffa Kalan Tehsile, District Mansehra
1082	Shakir Hussain	Cleaner	13503-8419430-5	P/o Munda atehsile, District Mansehra
1083	Murad Khan	Labour	13503-9782733-3	P/o Mor Baffa Kalan Tehsile, District Mansehra
1084	Muhammad Saqib	QC Inspector	13504-2813554-1	P/o khas Uggi tehsele Uggi District Mansehra
1085	Muhammad Majid	Mechanic	13503-6370780-1	P/O Hungrai Tehsiel Bala Kot District Mansehra
1086	Tofail Shah	Labour	13503-8983870-3	P/O sanghar Tehsile Bala kot Distriict Mansehra
1087	Muhammad Razaqat	Labour	13503-8572023-7	P/O sanghar Tehsile Bala kot Distriict Mansehra
1088	Hammad Ali	Crane Operator	13503-6783265-7	P/o Dadar Chita bata Tehsile baffa, District Mansehra
1089	Istakhar shah	Forman	13503-2400619-3	P/o Paras thesile bala kot District Mansehra
1090	Syed Rafique Hussain	Labour	13503-4986887-5	P/o Paras thesile bala kot District Mansehra

1091	Syed Mohsin Shah	Mixture Driver	13503-0978970-5	P/o Chitta Bhatta Tehsile, District Mansehra
1092	Anwer Niyaz	Cook workshop	13503-4563787-5	P/o Shinkyari Baffa Tehsile Baffa District Mansehra
1093	Naveed Shah	Steel Fixer	13503-5454889-7	P/o Sanaghar Tehsile Bala Kot District Mansehra
1094	Seyd Fiyaz Shah	Masson	13503-7533276-3	P/o Jarid Kaghan Tehsile Bala Kot District Mansehra
1095	Muhammad Jameel	Excivator Operator	13503-4884812-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1096	Mamoon Ahmed	Mechanic/Repairman	13503-5081780-7	P/O Attar shesha Tehsile, District Mansehra
1097	Bilal Shah	Labour	13503-2048314-5	P/o Khaki Tehsile, District Mansehra
1098	Sajawal Hussain	Forman	13503-9192154-7	P/O Kaghan Tehsile Bala Kot District Mansehra
1099	Tayyab Nawaz	Electrician/Labour	13503-2428125-3	P/o doraya Tehsile , District Mansehra
1100	Muhammad Bilal	Driver	13503-6833407-1	P/O Attar shesha Tehsile, District Mansehra
1101	Sajjad Ahmed	Welder	13503-1319113-1	P/o Jinaha olony Tehsile, District Mansehra
1102	Khizer Hayyat	Welder	13503-6833068-5	P/o Chitta Bhatta Tehsile, District Mansehra
1103	Muhammad Sajjad	Welder	13503-3312883-7	P/o Chitta Bhatta Tehsile, District Mansehra
1104	Munir Shah	Carpenter	13503-9375820-7	P/O paras Thesile, bala kot District Mansehra
1105	Riaz Muhammad	Carpenter	13503-3874551-1	P/o Buaffa Tehsiel Buffa District Mansehra
1106	Imtiyaz Ahmed	Store Keeper	13503-7285416-5	P/o Khas Tehsile, district Mansehra
1107	Muhammad Asif	Welder	13503-0660600-1	P/o khas Tehsile, District Mansehra
1108	Masab Ali	Eng	13503-9904428-5	P/O Rajwal Tehsile Bala Kot District Mansehra
1109	Fakhar E Alam	Labour	13503-5051004-7	P/o Kalyal Tehsile, District Mansehra
1110	Muhammad Yasir	Translator	13503-2400097-9	P/o Khas Tehsile, District Mansehra
1111	Rashid Tanoli	Site Supervisor	13503-9796111-1	P/o Pano Dheri Tehsile, District Mansehra
1112	Azkar Shah	Steel Fixer	13503-8008976-5	P/o Paras Tehsile Bala Kot District Mansehra
1113	Bashir U Din	Short Conceret operator	13503-1381175-1	P/o Kaghan Tehsile, Bala Kot District Mansehra
1114	Muhammad Faredon	Labour	13503-0419993-3	P/O jarid Tehsile Bala Kot District Mansehar
1115	Muhammad Jahangir	Labour	13503-6819497-3	P/o Athar Shesha Tehsile, District Mansehra
1116	Atta Ur Rehman	Steel Fixer	13503-4255730-5	P/o Bhirkund Tehsile, District Mansehra
1117	Syed Zulfiqar Ali shah	Steel Fixer	13503-5741330-3	P/O paras Thesile, bala kot District Mansehra
1118	Muhammad Tahir	Carpenter	13503-4116877-9	P/o Lari adda Tehsile, District Mansehra
1119	Sher Muhammad	Carpenter	13503-5219026-5	P/o Munda atehsile, District Mansehra
1120	Babar Khan	Carpenter	13503-2741449-3	P/o Lari adda Tehsile, District Mansehra
1121	Babu	Carpenter	13503-7978474-5	P/o Khaki Tehsile, District Mansehra
1122	Muhammad Asif	Carpenter	13503-8889815-1	P/o Munda tehsele, District Mansehra
1123	Rehmat Fiyaz	Carpenter	13503-1023864-7	P/o Djerkun Tehsile, District Mansehra
1124	Waqar Ahmed	Electrician	13503-5370962-5	P/o Athar Shesha Tehsile ,District Mansehra
1125	Farasat Saleem	Dumper Driver	13503-6224235-3	P/o Buffa Tehsile, District Mansehra
1126	Khani Zaman	Driver	13503-0640845-3	P/o Buffa Tehsile, District Mansehra

1127	Muhammad Anas	Labour	13501-8465310-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1128	Muhammad Raheem	Labour	13501-1334927-9	P/O Sanghar Tehsile Bala Kot District Mansehra
1129	M. Sajid	Labour	13501-5463040-3	P/O paras Thesile, bala kot District Mansehra
1130	Aurangzaib	Labour	13501-1350705-9	P/O ghanool Tehsile Bala Kot District Mansehra
1131	Zeshan Khalid	Labour	13501-8625287-5	P/O ghanool Tehsile Bala Kot District Mansehra
1132	Muhammad Idrees	Labour	13501-1345688-9	P/O ghanool Tehsile Bala Kot District Mansehra
1133	M. Khursheed	Labour	13501-9767726-3	P/o Garlat Tehsile Bala Kot District Mansehra
1134	Wasseq Ur rehman	Labour	13501-4536090-5	P/o Ghanool Thesile bala kot District Mansehra
1135	Touseef Ahmad	Labour	13501-2636344-5	P/o Ghanool Thesile bala kot District Mansehra
1136	Muhammad Saeed	Labour	13501-6983780-9	P/O Kholiyan Tehsile Bala Kot District Mansehra
1137	Muhammad Faisal	Labour	13501-1860050-7	P/o Ghreebaabad Tehsile Bala Kot District Mansehra
1138	Sajjad Ahmad	Labour	13501-0392348-8	P/o Sanghar Thesile Bala Kot District Mansehra
1139	Muhammad Javeed	Labour	13501-6049069-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1140	Muhammad Nasim	Labour	13501-8397006-3	P/o Paras Tehsile Bala Kot District Mansehra
1141	Yasir Naseer	Labour	13501-2218667-3	P/o Rajwal Tehsile, Bala Kot District Mansehra
1142	Bashir Ahmad	Labour	13501-1430673-5	P/o Shewal Tehsile Bala Kot District Mansehra
1143	Zakawar Ali	Labour	13501-6692930-9	P/o Shal Najaf Tehsile Bala Kot District Mansehra
1144	Amir Irfan	Labour	13501-0106206-9	P/o Sanghar Tehsile Bala Kot District Mansehra
1145	Ahsan Ali	Labour	13501-9125562-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1146	Gul sher	Labour	13501-5170528-5	P/o Hangri Tehsile Bala Kot District Mansehra
1147	Naeem AKram	Labour	13501-7606208-1	P/o Sandori sanghar Tehsile Bala Kot District Mansehra
1148	Akash Mughal	Labour	13501-8712639-7	P/O jarid Tehsile Bala Kot District Mansehar
1149	Muhammad Basharat	Labour	13501-1316221-9	P/o Ghanool Thesile Bala Kot District Mansehra
1150	Siddique Ur Rehman	Grounting	13501-2081074-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1151	Saqib Hussain Shah	QC	13501-9522096-9	P/O paras Thesile, bala kot District Mansehra
1152	Muhammad Perveez	Labour	13501-0920838-5	P/O ghanool Tehsile Bala Kot District Mansehra
1153	Arif Zaman	Labour	13501-1776759-9	P/O ghanool Tehsile Bala Kot District Mansehra
1154	Usama Irfan	Labour	13501-6124825-9	P/O ghanool Tehsile Bala Kot District Mansehra
1155	Muhammad Khalid	Labour	13501-0793030-1	P/o Garlat Tehsile Bala Kot District Mansehra
1156	Abdul Salam	Labour	13501-7397788-3	P/o Ghanool Thesile bala kot District Mansehra
1157	Muhammad Hussain	Labour	13501-7181591-9	P/o Ghanool Thesile bala kot District Mansehra
1158	Muhammad Haris	Labour	13501-8036688-3	P/O Kholiyan Tehsile Bala Kot District Mansehra
1159	Hamad Ali	QC	13501-9293044-3	P/o Ghreebaabad Tehsile Bala Kot District Mansehra
1160	Muhammad Tanveer	Labour	13501-4450809-3	P/O ghanool Tehsile Bala Kot District Mansehra
1161	Muhammad Amir	Driver	13501-2137490-1	P/O Sanghar Tehsile Bala Kot District Mansehra
1162	Muhammad Junaid	Carpenter	13501-7177536-3	P/o Lkaghan Tehsile Bala Kot District Mansehra

1163	Azam Khan	Carpenter	13501-8033112-3	P/o kaghan tehsile bala kot District Mansehra
1164	Saboor Ahmed	Carpenter	13501-5292792-5	P/O Jarid Tehsile Bala Kot District Mansehra
1165	Muhammad Nadeem	Carpenter	13501-4024186-1	P/o kaghan tehsile bala kot District Mansehra
1166	Muhammad Junaaid	Carpenter	13501-3418856-1	P/o kaghan tehsile bala kot District Mansehra
1167	Zaffar Iqbal	Eng	13501-8060433-1	P/O Jarid Tehsile Bala Kot District Mansehra
1168	Zia ur Rehman	Store Keeper	13501-1329539-9	P/O ghanool Tehsile Bala Kot District Mansehra
1169	Farhad Ali	Labour	13501-4965564-3	P/O paras Thesile, bala kot District Mansehra
1170	Sajjad Hussain	Labour	13501-1333650-7	P/O Jarid Tehsile Bala Kot District Mansehra
1171	Ishtiaq Ahmed	Labour	13501-9371496-3	P/O paras Thesile, bala kot District Mansehra
1172	Abdul Wahid	Carpenter	13501-9589283-9	P/o kaghan tehsile bala kot District Mansehra
1173	Rustam Ali	Labour	13501-1349591-9	P/O paras Thesile, bala kot District Mansehra
1174	Karamat Hussain	Welder	13501-9964215-9	P/o kaghan tehsile bala kot District Mansehra
1175	Amjad Hussain	Carpenter	13501-1741006-3	P/o kaghan tehsile bala kot District Mansehra
1176	Waqar Ahmed	Welder	13501-0694635-7	P/O paras Thesile, bala kot District Mansehra
1177	Zulqarnain	Welder	13501-9719784-5	P/O paras Thesile, bala kot District Mansehra
1178	Safeer Ahmed	Welder	13501-5857487-1	P/o Narran Tehsile Bala Kot District Mansehra
1179	Naseer Ahmed	Driver	13501-8587776-1	P/o Phagal Tehsile, District Mansehra
1180	Aziz Ahmed	Labour	13501-7947351-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1181	Awais	Welder	13501-9352737-9	P/o kaghan tehsile bala kot District Mansehra
1182	Atta Ur Rehman	Labour	13501-4390278-3	P/O paras Thesile, bala kot District Mansehra
1183	Atta Ur Rehman	Safety Officer	13501-8465967-1	P/O ghanool Tehsile Bala Kot District Mansehra
1184	Muhammad Shoaib	Labour	13501-8896325-1	P/o Khas & Tehsile Bala Kot District Mansehra
1185	Muhammad Niyaz	Masson	13501-3406774-7	P/O ghanool Tehsile Bala Kot District Mansehra
1186	Seraj Ul Haq qadir	Labour	13501-1507618-1	P/O ghanool Tehsile Bala Kot District Mansehra
1187	Syed Ali shah	Labour	13501-4671865-1	P/O paras Thesile, bala kot District Mansehra
1188	Junaaid Shah	Labour	13501-8880025-3	P/O paras Thesile, bala kot District Mansehra
1189	Sabir Hussain	Welder	13501-3582674-9	P/O paras Thesile, bala kot District Mansehra
1190	Musadiq Qureshi	Welder	13501-0576976-3	P/o kaghan tehsile bala kot District Mansehra
1191	Liaqat Ali	Excivator operator	13501-8199970-3	P/O ghanool Tehsile Bala Kot District Mansehra
1192	Sadam Hussain	Excivator operator	13501-3767755-7	P/O ghanool Tehsile Bala Kot District Mansehra
1193	Syed Akram Shah	Safety Officer	13501-1973691-5	P/O Jarid Tehsile Bala Kot District Mansehra
1194	Abdul Sattar	Labour	13501-1530231-7	P/o Ghanool Tehsile Bala Kot District Mansehra
1195	Muhammad Siddique	Driller	13501-4954397-9	P/O ghanool Tehsile Bala Kot District Mansehra
1196	Abdul Shakoor	Labour	13501-1336969-1	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1197	Hammad	Grouting	13501-9987795-1	P/O ghanool Tehsile Bala Kot District Mansehra
1198	Aftab Hussain	Labour	13501-6142888-5	P/O ghanool Tehsile Bala Kot District Mansehra

1199	Safeer Alam	Driller	13501-2110455-7	P/o Purana Ghora Tehsiel Bala Kot District Mansehra
1200	Faqeer Ullah	Cook	13501-5017928-9	P/o Gahnool Thesiel Bala Kot District Mansehra
1201	Abdul Sattar	Cook	13501-5396684-9	P/o Banda Tehsiel Bala Kot District Mansehra
1202	Mir Zaman	Welder	13501-1341173-9	P/o Jabi Bangiyan Tehsiel Bala Kot District mansehra
1203	Muhammad Frad	Driver	13501-4653993-9	P/o Gahnool Thesiel Bala Kot District Mansehra
1204	Muhammad Fiyaz	Labour	13501-1309614-9	P/O ghanool Tehsile Bala Kot District Mansehra
1205	Abdul Qadeer	Labour	13501-1043721-5	P/O ghanool Tehsile Bala Kot District Mansehra
1206	Rizwan Ali	Labour	13501-3188208-7	P/O paras Thesile, bala kot District Mansehra
1207	Abdul Shakoor	Cook	13501-6027168-3	P/O Jarid Tehsile Bala Kot District Mansehra
1208	Tamraiz iqbal	Cook	13501-5614250-1	P/O Sanghar Tehsile Bala Kot Disrtict Mansehra
1209	Khursheed Alam	Watch Man	13501-7931528-9	P/o Khairabbad Tehsile Bala Kot District Mansehra
1210	Ali Haider Khan	Labour	13501-8919723-9	P/o Paras Tehsile Bala Kot District Mansehra
1211	Muhammad Adil	Labour	13501-3345812-3	P/o Paras Tehsile Bala Kot District Mansehra
1212	Altaf Hussain	Labour	13501-6765776-3	P/O jarid Tehsile Bala Kot District Mansehar
1213	Syed Zain Ul Abdin	Labour	13501-8272901-5	P/O jarid Tehsile Bala Kot District Mansehar
1214	Kashif Rafique	Labour	13501-3283289-7	P/o Paras Tehsile Bala Kot District Mansehra
1215	Syed Murad Ali Shah	Labour	13501-3978844-5	P/o Paras Tehsile Bala Kot District Mansehra
1216	Muhammad Rafaqat	Labour	13501-7810774-1	P/o Paras Tehsile Bala Kot District Mansehra
1217	Muhammad Jan	Labour	13501-3376136-7	P/O jarid Tehsile Bala Kot District Mansehar
1218	Syed iftekhar shah	Form worker	13501-5455664-1	P/o Paras Tehsile Bala Kot District Mansehra
1219	Niaz Muhammad	Steel Fixer	13501-5331180-9	P/o Paras Tehsile Bala Kot District Mansehra
1220	Abdul Ur Razzaq	Welder	13501-4436419-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1221	Imteyaz Hussain	Masson	13501-8784296-5	P/o Mohandri Tehsile Bala Kot District Mansehra
1222	Zakir Shah	Masson	13501-9971081-9	P/o Paras Tehsile Bala Kot District Mansehra
1223	Muhammad Manzoor	Masson	13501-1349810-7	P/O jarid Tehsile, Bala kot District Mansehra
1224	Muhammad Rashid	Labour	13501-6463956-1	P/o Paras Tehsile Bala Kot District Mansehra
1225	Muhammad Arif	Labour	13501-5286591-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1226	Muhammad Ehsan	Labour	13501-5477010-5	P/o Paras Tehsile Bala Kot District Mansehra
1227	Salah Ud Din	Labour	13501-6280503-5	P/o Kaghan Tehsile, Bala Kot District Mansehra
1228	Muhammad Awais	Labour	13501-6380065-5	P/O jarid Tehsile, Bala kot District Mansehra
1229	Sardar Anayat Ur Rehman	Labour	13501-6352937-3	P/o Paras Tehsile Bala Kot District Mansehra
1230	Abdul Qadoos	Labour	13501-7081474-7	P/o Paras Tehsile Bala Kot District Mansehra
1231	Shafqat Hussain	Labour	13501-8889486-3	P/o Paras Tehsile Bala Kot District Mansehra
1232	Arsalan Khan	Labour	13501-3590409-3	P/o Paras Tehsile Bala Kot District Mansehra
1233	Muhammad Ali Akbar	Labour	13501-9703191-5	P/o Paras Tehsile Bala Kot District Mansehra
1234	Wajid Ali	Labour	13501-6794828-5	P/o Paras Tehsile Bala Kot District Mansehra

1235	Muhammad Junaid	Labour	13501-6810801-9	P/o Paras Tehsile Bala Kot District Mansehra
1236	Usama	Loader Operator	13501-3067768-7	P/o Paras Tehsile Bala Kot District Mansehra
1237	Siraj	Loader Operator	13501-1427779-9	P/o Hassa Tehsile Bala kot District Mansehra
1238	Muhammad Ajmal Khan	Steel Fixer	13501-1294233-5	P/O Kaghan Tehsile Bala Kot District Mansehra
1239	Muhammad Moen Khan	Excivator Operator	13501-8343761-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1240	Saif Ur Rehman	Mixture Driver	13501-4304617-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1241	Muhammad Usman	Mixture Driver	13501-3352915-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1242	Muhammad Hashim	Mixture Driver	13501-4245544-9	P/O Rajwal Kaghan Tehsile Bala Kot District Mansehra
1243	Nadeem	Welder	13501-8342872-7	P/o Garhi Habib Ullah Tehsile, Bala Kot District Mansehra
1244	Muhammad Adil	Driller	13501-8370812-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1245	Hammad Ali	Driller	13501-9741708-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
1246	Amir Mirza	Driller	13501-7403658-3	P/o Paras Tehsile Bala Kot District Mansehra
1247	Mujeeb Ur Rehman	Driller	13501-9217786-9	P/o Paras Tehsile Bala Kot District Mansehra
1248	Muhammad Safeer	Stell Fixer	13501-1945992-3	P/o Kaghan Tehsile, Bala Kot District Mansehra
1249	Fida Hussain	Steel Fixer	13501-4621628-7	P/O jarid Tehsile Bala Kot District Mansehar
1250	Muhammad Shakeel	Labour	13501-6542578-3	P/O jarid Tehsile Bala Kot District Mansehar
1251	Waqas Hussain Shah	Labour	13501-9702162-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1252	Ahmad Bilal	Masson	13501-0421862-1	P/o Paras Tehsile Bala Kot District Mansehra
1253	Haseeb Ali	Masson	13501-1138532-5	P/O jarid Tehsile Bala Kot District Mansehar
1254	Basit Ali	Labour	13501-7621846-5	P/o kaghan tehsele bala kot District Mansehra
1255	Muhammad Sajjad	Labour	13501-1913178-5	P/O ghanool Tehsile Bala Kot District Mansehra
1256	Ahsan Aziz	Labour	13501-9116566-7	P/o kaghan tehsele bala kot District Mansehra
1257	Zulfiqar Ali	Steel Fixer	13501-8157564-5	P/O Jarid Tehsile Bala Kot District Mansehra
1258	Khalil Ahmed	Car pentar	13501-1305068-3	P/o Mohandri Tehsile Bala Kot District Mansehra
1259	Abdul Qadeer	Welder	13501-1490453-9	P/o kaghan tehsele bala kot District Mansehra
1260	Muhammad Muner	Steel Fixer	13501-8727010-7	P/o kaghan tehsele bala kot District Mansehra
1261	Safdar	Steel Fixer	13501-6157257-1	P/o Phagal Tehsile, District Mansehra
1262	Muhammad Azeem	Carpenter	13501-4815184-1	P/o Phagal Tehsile, District Mansehra
1263	Khursheed Ahmed	Carpenter	13501-7162147-5	P/o Mohandri Tehsile Bala Kot District Mansehra
1264	Muhammad Touseef	Carpenter	13501-5041895-7	P/o kaghan tehsele bala kot District Mansehra
1265	Rashid Hussain	Messon	13501-2069492-3	P/o kaghan tehsele bala kot District Mansehra
1266	Muhammad Shoaib	Car pentar	13501-2162394-3	P/o kaghan tehsele bala kot District Mansehra
1267	Abdul Hameed	Steel Fixer	13501-1313721-1	P/O paras Thesile, bala kot District Mansehra
1268	Shahzad Ahmed	Labour	13501-9254020-7	P/O paras Thesile, bala kot District Mansehra
1269	Muhammad Siraj	Carpenter	13501-5938476-9	P/o kaghan tehsele bala kot District Mansehra
1270	Kashif Khan	Steel Fixer	13501-2456523-5	P/o kaghan tehsele bala kot District Mansehra

1271	Sajid Hussain	Steel Fixer	13501-6484422-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1272	Zahoor shah	Steel Fixer	13501-1705858-5	P/O paras Thesile, bala kot District Mansehra
1273	Hashim Shah	Steel Fixer	13501-2315410-5	P/O paras Thesile, bala kot District Mansehra
1274	Muhammad Siddique	Steel Fixer	13501-7560552-9	P/O paras Thesile, bala kot District Mansehra
1275	Abd Ur Razaaq	Carpenter	13501-3994098-3	P/O Jarid Tehsile Bala Kot District Mansehra
1276	Shoaib Zaman	Steel Fixer	13501-1659225-7	P/O Jarid Tehsile Bala Kot District Mansehra
1277	Usman Ali	Steel Fixer	13501-0263173-1	P/O paras Thesile, bala kot District Mansehra
1278	Walid Shakeel	Steel Fixer	13501-9524668-9	P/O ghanool Tehsile Bala Kot District Mansehra
1279	Adnan Anjum	Genrator Operator	13503-1859525-3	P/o Shinkiyari Tehsile Baffa District Mansehra
1280	Muhammmad Saeed	Welder	13503-7290220-3	P/o Ghandiyal Tehsile, District Mansehra
1281	Ishfaq Ahmed	Dumper Driver	13501-1382414-5	P/o kaghan Tehsile Bala Kot District Mansehra
1282	Nazar Hussain	Dumper Driver	13501-4999847-5	P/o Mohandri Tehsile Bala Kot District Mansehra
1283	Naseer Ahmed	Dumper Driver	13501-4586753-1	P/O Kaghan Tehsile Bala Kot District Mansehra
1284	Umair	Dumper Driver	13501-8461699-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1285	Tahir Hussain	Dumper Driver	13501-7794933-1	P/O Kaghan Tehsile Bala Kot District Mansehra
1286	Naveed Shah	Dumper Driver	13501-9860376-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1287	Zeshan Ahmed	Dumper Driver	13503-9874296-7	P/O Khaki Tehsile, District Mansehra
1288	Muhammad Riasat	Dumper Driver	13501-3480046-3	P/o Paras Tehsile Bala Kot District Mansehra
1289	Faisal Ejaz	Mecahnic	13503-3901677-5	P/o Chitta Bhatta Tehsile, District Mansehra
1290	Ahsan Ahmed	Excivator Operator	13501-0370872-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1291	Saad Hussain	Steel Fixer	13501-3116109-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1292	Aqib ALi	Mixture Operator	13501-3970867-5	P/O Sanghar Tehsile Bala Kot District Mansehra
1293	Jahanzaib	Driller	13501-1335700-7	P/o Mohandri Tehsile Bala Kot District Mansehra
1294	Mukhtiyar Ahmed	Driller	13501-4162210-5	P/O Kaghan Tehsile Bala Kot District Mansehra
1295	Nabeel Ahmed	Driller	13503-8405087-7	P/o Kaghan Tehsile, Bala Kot District Mansehra
1296	Waqar Ahmed	Driller	13501-9307677-1	P/o Kaghan Tehsile, Bala Kot District Mansehra
1297	Nabeel	Driller	13501-4591104-5	P/o Kaghan Tehsile, Bala Kot District Mansehra
1298	Waqar Ahmed	Driller	13501-4127613-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1299	Muhammad Yasir	Grounting Labour	13501-8904385-5	P/o Paras Tehsile Bala Kot District Mansehra
1300	Zubair Babu	Grounting Labour	13501-6873781-5	P/o Rajwal Kaghan Tehsile, Bala Kot District Mansehra
1301	Muhammad Ashraf	Grounting Labour	13501-6917134-9	P/o Paras Tehsile Bala Kot District Mansehra
1302	Kamal Ahmed	Grounting Labour	13501-3995792-3	P/o kaghan Tehsile, Bala Kot District Mansehra
1303	Zahid Hussain	Grounting Labour	13501-1306388-5	P/o Narran Tehsile Bala kot District Mansehra
1304	Tanveer	Grounting Labour	13501-0877731-1	P/o Kaghan Tehsile, Bala Kot District Mansehra
1305	Waqar Shah	Grounting Labour	13501-1006678-1	P/o Paras Tehsile Bala Kot District Mansehra
1306	Basit Ali	Grounting Labour	13501-6309209-3	P/o Paras Tehsile Bala Kot District Mansehra

1307	Syed Amir Hussain Shah	Labour	13501-5874039-7	P/o Paras Tehsile Bala Kot District Mansehra
1308	Naseem Shah	Labour	13503-2356572-9	P/o Paras Tehsile Bala Kot District Mansehra
1309	Abd Ur Raheem Shah	Labour	13501-2903536-5	P/o Paras Tehsile Bala Kot District Mansehra
1310	Syed Naeem Shah	Labour	13501-9112704-5	P/O jarid Tehsile Bala Kot District Mansehar
1311	Muhammad Tahir	Labour	13501-7315998-1	P/o Paras Tehsile Bala Kot District Mansehra
1312	Syed Zaheer	Steel Fixer	13503-1518540-1	P/O Khaki Tehsile, District Mansehra
1313	Muhammad Hanif	Steel Fixer	13501-1868397-3	P/o Paras Tehsile Bala Kot District Mansehra
1314	Amir Shah	Steel Fixer	13501-0279752-1	P/O jarid Tehsile Bala Kot District Mansehar
1315	Jaffar Hussain Shah	Masson	13501-5830884-7	P/o Paras Tehsile Bala Kot District Mansehra
1316	Syed Abid Hussain Shah	Masson	13501-3901569-3	P/o Paras Tehsile Bala Kot District Mansehra
1317	Muhammad Naqash	Car Pentar	13501-8014936-3	P/o Paras Tehsile Bala Kot District Mansehra
1318	Hashim Ali	Car Pentar	13501-2594798-9	P/o Paras Tehsile Bala Kot District Mansehra
1319	Tousef	Car Pentar	13501-9408851-3	P/o Paras Tehsile Bala Kot District Mansehra
1320	Talish Mahmood	Cra Penter	13501-9181370-7	P/O jarid Tehsile Bala Kot District Mansehar
1321	Wajid Khan	Car Pentar	13501-7339191-3	P/o Paras Tehsile Bala Kot District Mansehra
1322	Rustam Hussain	Car Pentar	13501-2929057-9	P/o Paras Tehsile Bala Kot District Mansehra
1323	Aqeel Ahmed	Car Pentar	13501-5232901-5	P/o Paras Tehsile Bala Kot District Mansehra
1324	Muhammad Zahid Hussain Shah	Masson	13501-6740273-7	P/o Paras Tehsile Bala Kot District Mansehra
1325	Muhammad Kafeel	Masson	13501-7543415-5	P/O jarid Tehsile Bala Kot District Mansehar
1326	Farman Shah	Masson	13501-1378019-7	P/O jarid Tehsile Bala Kot District Mansehar
1327	Muhammad Imteyaz	Masson	13501-7487159-7	P/o Paras Tehsile Bala Kot District Mansehra
1328	Muhammad Ashfaq	Masson	13501-9054497-7	P/o Paras Tehsile Bala Kot District Mansehra
1329	Syed Israr Shah	Labour	13501-2087782-3	P/o Paras Tehsile Bala Kot District Mansehra
1330	Waqar Hussain	Labour	13501-1756779-3	P/o Paras Tehsile Bala Kot District Mansehra
1331	Rafaqat Hussain	Labour	13501-0289274-5	P/o Paras Tehsile Bala Kot District Mansehra
1332	Hasnain Ahmed	Labour	13503-6861533-3	P/o Mor Baffa Kalan Tehsile, District Mansehra
1333	Shah Fahad	Plant Mechanic	13501-2095460-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1334	Muhammad Javeed	Labour	13503-3115298-9	P/o Buffa Tehsile, District Mansehra
1335	Khan Shabbir	Mechanic	13501-0177811-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1336	Sadaraq	Masson	13501-0188530-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1337	Atif Nisar	Cram Operator	13501-0399646-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1338	Muhammad Qadeer	Dumper Driver	13501-0531310-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1339	Shamsher Akhtar	Masson	13501-0722967-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1340	Shandar	Masson	13501-1300995-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1341	Sajjad Hussain Khan	Dumper Driver	13501-1353189-9	P/O Sanghar Tehsile, Bala Kot District Mansehra

1342	Saqib Hussain Qureshi	Pump Operator	13501-2898721-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1343	Umer Islam	Labour	13501-2972106-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1344	Ihsan	Excivator Operator	13501-3004520-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1345	Muhammad Waseem	QC	13501-3259837-9	#N/A
1346	Muhammad Jamil	Labour	13501-3531621-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1347	Syed Umair Ali Shah	Labour	13501-3758505-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1348	Syed Waqar Shah	Carpenter	13501-5893137-1	#N/A
1349	Imtiaz Hussain	Labour	13501-70063759	P/O Sanghar Tehsile, Bala Kot District Mansehra
1350	Muhammad Azhar	Labour	13501-7342852-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1351	Muhammad Adil	Welder	13501-7972901-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1352	Faizan Muhammad	Mechanic	13501-9027553-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1353	Ikhlaq Ahmed		13501-0465859-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1354	Babar Hussain	Driver	13501-0557999-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1355	Sabir Hussain	Driver	13501-0576884-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1356	Muhammad Akhtar	Grouting	13501-5950785-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1357	Muhammad Usman	Grouting	13501-6453729-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1358	Naqash Khan	Masson	13501-6554286-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1359	Basharat Hussain	Dumper Driver	13501-6736104-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1360	Muhammad Shoukat	Jambo Operator	13501-7002999-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1361	Anis Bashir	QC	13501-7272120-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1362	Muhammad Waqas	Carpenter	13501-0314760-7	P/o Garhi Habib Ullah Tehsile Bala Kot District Manshera
1363	Fazil Qureshi	Driver	13501-5869417-1	P/o Kaghan Tehsile Bala Kot District Mansehra
1364	Rizwan Ahmed	Crane Operator	13501-5524014-3	P/o Rajwal Kaghan Tehsile Bala Kot District Mansehra
1365	Moez Ahmed	Crane Operator	13501-5083342-1	P/o Kaghan Tehsile Bala Kot District Mansehra
1366	Muhammad Shafqat	Mixture Driver	13501-1566923-1	P/o Sanghar Tehsile Bala Kot District Mansehra
1367	Muhammad Waseem	QC	13501-3259837-3	P/O Kaghan Tehsile Bala Kot District Mansehra
1368	Fiyaz Ahmed	Grouting Labour	13501-4905613-5	P/o Narra Tehsile Bala Kot District Mansehra
1369	Muhammad Nazir	Grouting Labour	13501-1879000-1	P/o Paras Tehsile Bala Kot District Mansehra
1370	Muhammad Fabid	Grouting Labour	13501-1664108-1	P/o Paras Tehsile Bala Kot District Mansehra
1371	Muhammad Rizwan	Grouting Labour	13501-3419388-1	P/o Kaghan Tehsile Bala Kot District Mansehra
1372	Ahsan Rustam	Grouting Labour	13501-5695621-7	P/o Khas Bala Kot Tehsile Bala Kot District Manshra
1373	Safeer Ahmed	Grouting Labour	13501-5472833-5	P/o Palondharan Tehsile Bala kot District Manshra
1374	Muhammad Sultan	Grouting Labour	13501-9205833-3	P/o Naran Tehsile, Bala Kot District Mansehra
1375	Manzoor	Grouting Labour	13501-1493347-9	P/o Paras Tehsile Bala Kot District Mansehra
1376	Waqas Ahmed	Labour	13501-1714697-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1377	Abdul Sattar	Labour	13501-2393852-1	P/O Sanghar Tehsile, Bala Kot District Mansehra

1378	Muhammad Tariq	Mixture Driver	13501-0666310-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1379	Amir SHhahzad	Driver D	13501-5361694-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1380	Toqeer Ahmed	Driver	13501-5555171-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1381	Hamza Ashraf	Mixture Driver	13501-2466203-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1382	Muhammad Waqas	Mixture Driver	13501-5815557-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1383	Muhammad Bilal	Mixture Driver	13501-16453347-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1384	Muhammad Adil	Mixture Driver	13501-7944633-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1385	Muhammad Nadeem	AUTO M	13501-3670840-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1386	Mudassar Nazar	AUTO M	13501-1323079-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1387	Khawar	AUTO M	13501-3681784-5	P/O Sanghar Tehsile, Bala Kot District Mansehra
1388	Sabeel Ur Rehman	AUTO Electrician	13501-4938477-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1389	Zafar Rauf	Labour	13501-3207779-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1390	Javed Irfan	Labour	13501-4885298-1	P/O Sanghar Tehsile, Bala Kot District Mansehra
1391	Usmer Naseeb	Masson	13501-9673106-9	P/O Sanghar Tehsile, Bala Kot District Mansehra
1392	Muhammad Arif	Welder	13501-0533285-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1393	Abdul Basit	Welder	13501-7314349-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1394	Muhammad Tufail	Welder	13501-7497663-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1395	Adnan Ahmed	Electrician	13501-5348023-7	P/O Sanghar Tehsile, Bala Kot District Mansehra
1396	Ibrar Hussain	Welder	13501-2481656-3	P/O Sanghar Tehsile, Bala Kot District Mansehra
1397	Nadeem Ahmed	Cook Helper	13501-8868612-7	P/o Bhonja Tehsile Bala kot District Mansehra
1398	Niyaz Ahmed	Pump Oerator Helper	13503-7095591-7	P/o Faiz Abbad Tehsile, District Mansehra
1399	Asad Mahmood	Loader Operator	13501-9371591-3	P/o Jarid Kaghan Tehsile Bala Kot District Mansehra
1400	Ali Raza	Beldozer Operator	13503-9506071-3	P/o Chitta Bhatta Tehsile, District Mansehra
1401	Zeyad Ahmed	Dumper Driver	13501-5121509-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1402	Raza Muhammad	Hoper Driver/wachi	13501-8271670-1	P/o Mohandri Tehsile Bala Kot District Mansehra
1403	Shoukat Hussain	Dumper Driver	13501-0522695-9	P/o Paras Tehsile Bala Kot District Mansehra
1404	Liaqat Hussain	Excivator Operator	13501-3146641-3	P/O Sanghar Tehsile Bala Kot District Mansehra
1405	Muhammad Siddique Khan	Mixture Driver	13503-0661135-9	P/o Hari Pur Tehsile, District Hari Pur
1406	Zaheer Ahmed	Mixture Driver	13503-9971400-9	P/o Rajwal Kaghan Tehsile Bala Kot District Mansehra
1407	Hassan Ali	Mechanic	13503-7778145-5	P/o Chitta Bhatta Tehsile, District Mansehra
1408	Zeshan Yousaf	Welder	13501-2783081-3	P/o Shewal Tehsile Bala kot District Mansehra
1409	M.Bilal	Steel Fixer	13501-6036964-7	P/o Shewal Tehsile Bala kot District Mansehra
1410	Faisal Shahzool	Labour	13501-5094147-7	P/o Shewal Tehsile Bala kot District Mansehra
1411	M.babar	Labour	13501-7473314-9	P/o Shewal Tehsile Bala kot District Mansehra
1412	M.Saddique	Labour	13501-8057958-5	P/o Shewal Tehsile Bala kot District Mansehra
1413	Nisar Ahmed	Labour	13501-6001269-3	P/o Shewal Tehsile Bala kot District Mansehra

1414	Nisar Ahmed	Masson	13501-5226357-3	P/o Shewal Tehsile Bala kot District Mansehra
1415	Khalil Ur Rehman	Labour	13501-1503184-3	P/o Shewal Tehsile Bala kot District Mansehra
1416	Anas Umar	Labour	13503-0616532-3	P/o Shewal Tehsile Bala kot District Mansehra
1417	SAKHAWAT	Wachi Driver	13501-3618554-1	P/o Shewal Tehsile Bala kot District Mansehra
1418	Faizan	Wachi Driver	13501-4612257-3	P/o Shewal Tehsile Bala kot District Mansehra
1419	waseem	Excivator Operator	13501-1731950-3	P/o Shewal Tehsile Bala kot District Mansehra
1420	Azeem	Forman	13501-4815184-7	P/o Shewal Tehsile Bala kot District Mansehra
1421	Saleem Shah	Carpenter	13503-2334122-1	P/o Shewal Tehsile Bala kot District Mansehra
1422	Akhtar Hussain	Carpenter	13501-6316135-5	P/o Shewal Tehsile Bala kot District Mansehra
1423	Rashid Hussain	Carpenter	13501-7168653-1	P/o Shewal Tehsile Bala kot District Mansehra
1424	Zaiur Rehman	Labour	13501-1805045-1	P/o Shewal Tehsile Bala kot District Mansehra
1425	Naveed HUSSAIN	Carpenter	13501-2153616-1	P/o Shewal Tehsile Bala kot District Mansehra
1426	Tabarik	Machine	13501-7686675-7	P/o Shewal Tehsile Bala kot District Mansehra
1427	Tariq Azeem	Mixture Driver	13501-4142304-5	P/o Shewal Tehsile Bala kot District Mansehra
1428	M Amir	Signal man	13501-1829065-1	P/o Shewal Tehsile Bala kot District Mansehra
1429	Umer	Signal man	13501-3402552-3	P/o Shewal Tehsile Bala kot District Mansehra
1430	Saqib	Signal man	13501-4250947-3	P/o Shewal Tehsile Bala kot District Mansehra
1431	Tufail	Signal man	13501-3304805-3	P/o Shewal Tehsile Bala kot District Mansehra
1432	Aja.Ahmed	labour	13501-1328205-5	P/o Shewal Tehsile Bala kot District Mansehra
1433	Rehan Mudasar	labour	13501-9794114-7	P/o Shewal Tehsile Bala kot District Mansehra
1434	M Kaleem	labour	13501-1390413-9	P/o Shewal Tehsile Bala kot District Mansehra
1435	Mushtaq	labour	13501-9077186-3	P/o Shewal Tehsile Bala kot District Mansehra
1436	Asim	labour	13501-5900629-1	P/o Shewal Tehsile Bala kot District Mansehra
1437	Icyas	labour	13501-0747571-5	P/o Shewal Tehsile Bala kot District Mansehra
1438	Naeem	labour	13501-3295036-5	P/o Shewal Tehsile Bala kot District Mansehra
1439	Ghulam	labour	13501-0708363-5	P/o Shewal Tehsile Bala kot District Mansehra
1440	Mumar	labour	13501-0753724-3	P/o Shewal Tehsile Bala kot District Mansehra
1441	Muhmmad	labour	13503-544366-7	P/o Shewal Tehsile Bala kot District Mansehra
1442	M.Maqbool	labour	13501-1295636-9	P/o Shewal Tehsile Bala kot District Mansehra
1443	M Hanif	Watch Man	13503-6817054-7	P/o Shewal Tehsile Bala kot District Mansehra
1444	Shahzad	Labour	13501-6239424-5	P/o Shewal Tehsile Bala kot District Mansehra
1445	Aftab	Dumper Driver	13501-3913326-1	P/o Shewal Tehsile Bala kot District Mansehra
1446	Shabir	jumbo helper	13501-8040911-3	P/o Shewal Tehsile Bala kot District Mansehra
1447	Abdul	Dumper Driver	13501-8354516-1	P/o Shewal Tehsile Bala kot District Mansehra
1448	Waheed	carpenter	13501-5567253-5	P/o Shewal Tehsile Bala kot District Mansehra
1449	Abid Hussain	labour	13501-6966848-9	P/o Shewal Tehsile Bala kot District Mansehra

1450	Sadq	Signal man	13501-8467607-3	P/o Shewal Tehsile Bala kot District Mansehra
1451	Usman Rasheed	labour	13501-7012251-7	P/o Kaghan Tehsile Bala Kot District Mansehra
1452	M Faisal	labour	13501-7472895-9	P/o Kaghan Tehsile Bala Kot District Mansehra
1453	AMIR	帮厨	13501-7989045-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1454	Tahir	labour	32303-229827-9	P/o Kaghan Tehsile Bala Kot District Mansehra
1455	Syed	Electrician	13501-9806183-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1456	Safeer	Welder	32303-4645454-7	P/o Kaghan Tehsile Bala Kot District Mansehra
1457	Mohazzam	HSE Officer	13501-7687230-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1458	Haseeb	FIXER	13501-4179507-9	P/o Kaghan Tehsile Bala Kot District Mansehra
1459	M SIDDIQUE	FIXER	13501-1398234-1	P/o Kaghan Tehsile Bala Kot District Mansehra
1460	M BANARS	FIXER	13501-8775401-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1461	M LIAQAT	FIXER	13501-4625309-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1462	ZAKIR	Steel Fixer	13501-9128119-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1463	SHAHZAD	Labour	13501-2489454-9	P/o Kaghan Tehsile Bala Kot District Mansehra
1464	Slyan	Office Assisstant	13503-0881642-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1465	Amir Hussain	Cook Helper	13501-7989804-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1466	Kashif zahid	Cleaner	13501-8060501-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1467	Tariq Azeem	Mixture Driver	13501-4142340-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1468	Farhad Hussain	Labour	13501-0835666-5	P/o Kaghan Tehsile Bala Kot District Mansehra
1469	Hashim Ali	CarPenter	13501-4467909-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1470	RUSTAM	Welder	13501-4215542-3	P/o Kaghan Tehsile Bala Kot District Mansehra
1471	Muhammad Nawaz	Loader Operator	13503-1849712-1	P/o Bela Parhanna Thesile, District Mansehra
1472	Aqib Ali	Loader Operator	13301-0581959-1	P/o Khas Thesile Ghazi District Hari Pur
1473	Umer Khan	Mechanic	13501-3772887-5	P/o Shah Ismail Abbad Tehsile Bala kot District Mansehra
1474	Muhammad Faisal	Welder	13501-5262244-1	P/o Fareedabbad Tehsile Bala kot District Mansehra
1475	Shazad Ali shah	HSE Officer	13501-4081996-9	P/o Paras Tehsile Bala Kot District Mansehra
1476	Muhammad Nayyar	Cook Helper	13501-6276082-3	P/o Paras Tehsile Bala Kot District Mansehra
1477	Muhammad Hayyat	Driver	13503-6223066-1	P/o Chitta Bhatta Tehsile, District Mansehra
1478	Aqib	Maghzin store keep DAM	13501-8519414-1	P/o Paras Tehsile Bala Kot District Mansehra
1479	Faheem	Car Penter	13501-1788452-3	P/o Rajwal Kaghan Tehsile Bala Kot District Mansehra
1480	Muhammad Usman	Office Boy PMC	13501-9840589-7	P/o Paras Tehsile Bala Kot District Mansehra
1481	Khiger Ali	Power House Steel plant	13501-2277539-9	P/o Paras Tehsile Bala Kot District Mansehra
1482	Bashir	Power House Steel plant	13501-3139690-7	P/o Paras Tehsile Bala Kot District Mansehra
1483	Abdul Basit	Power House Steel plant	13503-4504129-3	P/o Paras Tehsile Bala Kot District Mansehra
1484	M Qazafi	Power Hous A5	13501-6739164-9	P/o Paras Tehsile Bala Kot District Mansehra
1485	Abdul Rehman	Power Hous workshop	13501-856806-5	P/o Paras Tehsile Bala Kot District Mansehra

1486	Shahzad Bakhat	AST engineer	13504-0203628-7	P/o Mohala kamras College Tehsile, District Mansehra
1487	Abd Ur Rehman	Jambo Operator	13501-8516806-5	P/o Khas Tehsile Bala kot District Mansehra
1488	Muhammad Khalid	watch Man	13501-1292079-1	P/o Sanghar Tehsile Bala Kot District Mansehra
1489	Muhammad Siddique	Cook Helper	13501-3123290-7	P/o Paras Tehsile Bala kot District Mansehra
1490	Muhammad Zeshan	Cook Helper	13501-0585154-3	P/O kaghan tehsile Bala kot District Mansehra
1491	Syed Hasnain Ali shah	Site Supervisor	13501-5153995-5	P/O kaghan tehsile Bala kot District Mansehra
1492	Umair Ahmed	Electrician	13503-8070983-9	P/o kalghan Tehsile, District Mansehra
1493	Gul Mast Khan	Site Engineer	13501-9200245-7	P/O Sanghar Tehsile Bala Kot District Mansehra
1494	Anayat Ur Rehman	Maghzine Store Keeper	13503-1581613-9	P/o Andhera Bela Tehsile Bala Kot District Mansehra
1495	Muhammad Hafeez	Laborer	13503-5436667-1	P/o Mohalla Sain Abbad Tehsile, District Mansehra
1496	Aqib Latif	Excivator Operator	13501-9326242-7	P/o Ghanool Tehsile Bala Kot District Mansehra
1497	Mehtab Ahmed	Welder	13503-7296098-3	P/o Ship Form Jaba Tehsile,& District Mansehra
1498	Najid Shah	Welder	13503-1635765-5	P/o Tanda Tehsile& District Mansehra
1499	Muhammad Fiyaz	Welder	13503-3931148-5	P/o Phagal Tehsile Bala kot District Mansehra
1500	Umer Shahzad	Welder	13501-9073982-7	P/o Garhi Habib Ullah Tehsile Bala Kot District Mansehra
1501	Muhammad Amir	Welder	13501-9715046-3	P/o Rajwal Kagan Tehsile Bala Kot District Mansehra
1502	Muhammad Jawad	Electrician	13503-5405085-3	P/o Ghanool Tehsile Bala Kot District Mansehra
1503	Talab	Labor	13501-7626990-3	Sanghar Tehsil Balakot District Mansehra
1504	Shafaqat	Store	13501-4636703-7	Sanghar Tehsil Balakot District Mansehra
1505	Hassan Awais	Survey Helper	13501-1636469-5	Sehri Post Office Khas Dabryian Sanghar
1506	Muhammad Tanveer	Labor	13501-7644914-9	Sanghar Tehsil Balakot District Mansehra
1507	Muneeb Ahmad	Labor	13501-2016212-9	Sanghar Post Office Dabriyan
1508	Nissar Hussain Shah	Masson	13501-1652968-7	Dub Paras tehsil Balakot Mansehra
1509	Maskeen	Security Guard	13501-0169961-3	Kiwai Tehsil Balakot District Mansehra
1510	Hamayun	Labor	13501-5143256-9	Kiwai Tehsil Balakot District Mansehra
1511	Sadaqat Ali	Excavator Helper	13501-3169850-3	Mohallah Jagdar Sanghar
1512	Muhammad Naeem	Excavator Helper	13501-7215541-3	Kiwai Tehsil Balakot District Mansehra
1513	Wazeer Muhammad	Carpenter	13501-9690810-1	Noori Bhoanja Post Office Fareed Abbad
1514	Muhammad Hafeez	Labor	13501-1160026-7	Balakot Tehsil Balakot District Mansehra
1515	Muhammad Haneef	Labor	13501-4064465-7	Balakot Tehsil Balakot District Mansehra
1516	Zaheer	Labor	13501-7312427-7	Kiwai Tehsil Balakot District Mansehra
1517	Mazhar	Labor	13501-8744921-1	Kiwai Tehsil Balakot District Mansehra
1518	Shahzad	Labor	13501-0147755-7	Kiwai Tehsil Balakot District Mansehra
1519	Noman	Labor	13501-0743321-7	Kiwai Tehsil Balakot District Mansehra
1520	Khushdil Khan	Secuirty Guard	13501-1343375-1	Kiwai Tehsil Balakot District Mansehra
1521	Muhammad Hussain	Cook	82502-8349069-5	Kiwai Tehsil Balakot District Mansehra

1522	Muhammad Ijaz	Cook Helper	13501-4531068-7	Village Jabri Tehsil Balakot District Mansehra
1523	Abid Hussain	Cook	13501-8173565-5	Village Jabri Tehsil Balakot District Mansehra
1524	Naeem Akhtar	Office Boy	13501-2840642-3	Kapi Galli Tehsil Balakot District Mansehra
1525	Nazeer	Secuirty Guard Bore Mechine	13501-2729231-9	Kapi Galli Tehsil Balakot District Mansehra
1526	Safi Ullah	Labor	13501-1342763-9	Sanghar Tehsil Balakot District Mansehra
1527	Adil Khan	Labor	13501-3967894-9	Sanghar Tehsil Balakot District Mansehra
1528	Bilal	Security Guard	13501-1245763-9	Sanghar Tehsil Balakot District Mansehra
1529	Kabir	HTV Driver	13501-8720748-3	Sanghar Tehsil Balakot District Mansehra
1530	Shahid	HTV Driver	13501-8173795-1	Sanghar Tehsil Balakot District Mansehra
1531	Salamat Ali	Excevator Operator	13501-9174947-3	Sachan, Sanghar
1532	Qadir	Excevator Operator	13501-4402320-7	Nori Bhonja, Sanghar
1533	Amir Asif	Labor	13501-6189685-7	Kapi Galli, Sanghar
1534	Asad Shabeer	Survey Helper	13501-5845493-9	Kapi Galli, Sanghar
1535	Hasnain Farooq	Survey Helper	13501-0792509-1	Baskati, Sanghar
1536	Ghulam Qadir	Secuirty Guard	13501-1334361-1	Sandori, Sanghar
1537	Muhammad Sajad	Secuirty Guard	13501-368632-9	Kapi Galli, Sanghar
1538	Muhammed Nazeer	Secuirty Guard	13501-276308-9	Kapi Galli, Sanghar
1539	Muhammed Farooq	Mechanic	13501-0133544-9	Barri, Sanghar
1540	Muhammad Shahbaz	Survey Helper	42501-3869574-1	Mohallah Barri, Sanghar
1541	Muhammad Ali Sarwar	Survey Helper	13501-2770372-9	Village Sanghar
1542	Abdul Qadir	HTV Driver	13501-1571212-3	Village Sanghar
1543	Muhammad Ulfat	Hse helper	13503-1355040-9	Village Sanghar
1544	Muhammad Shahzad	Desiel Helper	13501-8851663-7	Village Sanghar
1545	Adeel Mehboob	Excavator Helper	42201-7303509-5	Baskaty Sanghar
1546	Rafeeq Hussain	Cook Helper	135017386847-5	Paras
1547	Nisar Hussain Shah	Sub-Contractor	13501-1652968-7	Paras
1548	Syed Dilawar Shah	Labor	13501-2582882-9	Paras
1549	M. Manzoor	LAbor	13501-3820160-5	Paras
1550	Muhammad Nazeer	Labor	13501-9951477-3	Paras
1551	Safi Ullah	Labor	13501-1342763-9	Village Sanghar
1552	Syed Zeeshan Ali shah	Secuirty Guard	13501-6282342-3	Paras
1553	Abdul Rehman	Labor	13501-7626990-3	Sanghar Tehsil Balakot
1554	M Nazeer	Secuirty Guard	13501-276308-9	Village Sanghar
1555	Muhammad Afaq	Laboratory Helper	37405-7905426-7	Sangar
1556	Umair Azeem	Laboratory Helper	13501-2276094-7	Sangar
1557	Noor Rehman	Sweeper	13501-1336558-7	Sangar
1558	Abdul Muneer	Tandori Helper	13501-1333442-9	Sangar
1559	Atta Muhammad	Security Guard	13501-1317187-3	Sangar

1560	Shabir Ahamd	HTV Driver	13501-1332442-5	Sangar
1561	Hamza Khan	Excavator Trainee Helper	13501-0285092-5	Sangar
1562	Muhammad Ateeq	Excavator Trainee Helper	-	Sangar
1563	Umair Ali	Excavator Trainee Helper	13501-1389786-5	Kappi Gali
1564	Waqas Farooq	Excavator Trainee Helper	13501-4566227-5	Ghanool
1565	Muhammad Billal	Excavator operator	13501-2212534-3	Sangar
1566	Muhammad Shafeeq	LTV Driver	13501-6853158-9	Sangar
1567	Malik aman	LTV Driver	82203-4006037-7	Balakot
1568	shabir hussain	LTV Driver	13501-1311893-7	Sangar
1569	Abid Hussain	Cleaner	13501-5215536-3	Derian
1570	Muhammad Rafaqat	Loader Operator	13501-7713574-5	Kappi Galli
1571	Muhammad Jameel	Tandori	13503-9941351-5	College Doraha Mansehra
1572	Muhammad shoukat	Safety Man	13501-079979-7	Kappi Galli
1573	Naseer Hussain	Excavator operator	13501-7527301-3	Sangar
1574	Syed Fahad Hussain	Work Shop Helper	13501-1832356-9	Kewai
1575	Sadaqat Hussain Shah	Labour	13501-1312851-7	Kewai
1576	Muhammad Waseem	LTV Driver	13501-4275006-5	Kewai
1577	Salamat Ali	HTV Driver	13501-326367-9	Village Sangar
1578	M- Ateeq	Excavator Trainee Helper		Sanghar
1579	Saqlain ishtiyag	Mess Helper	13501-0265027-1	Sangar
1580	Khizer Hayat	Security Guard	13501-5014530-9	Kapi Gali
1581	Khizer Ali	Excavator O.P.T	13501-7264011-9	Sanghar
1582	Shujat Ali	Store Assisstant	13501-9778780-7	Sanghar
1583	Hamad Gull	Excavator Trainee Helper	13501-7327200-1	Village Sangar
1584	Muhammad Nazir	Labour	42201-9127090-5	Balakot
1585	Haq Nawaz	Loader Operator	13501-9348300-9	Balakot
1586	Abdul Sabooh	Transit Mixer Driver	13501-5094490-5	Kiwai
1587	Muhammad Zaheer	Batching Plant Operator	13503-3074254-1	P/O Atar Sheesha Reerh Tehsil & District Mansehra
1588	Muhammad Raza Minhas	Security Guard	82203-5745053-3	Kiwai
1589	M. Rahmat	Capenter	37405-1770539-3	Sangar
1590	M. Shahid	Labour	13501-6557064-5	Sangar
1591	M. Sajid	Supervisor	13501-2531161-7	Sangar
1592	M. Shakeel	Labour	13501-3123074-1	Sangar
1593	M. Shahbaz	Capenter	13501-1348524-3	Sangar
1594	M. Fazal	Labour	13501-6406757-9	Sangar
1595	Afzal Ahmad	Labour	13705-2790178-9	Sangar
1596	Fazal Khan	Labour	13501-4844533-9	Sangar
1597	Kafeel Ahmad	Masson	13501-4974224-3	Sangar

1598	Zohaib	Labour	13501-4974224-9	Sangar
1599	Bahadar Khan	Mason	13501-1334337-9	Balakot
1600	Aziz Ahmad	Mason	13501-1346800-1	Balakot
1601	Nasir Ali	Labour	13501-8273589-9	Balakot
1602	Aqeel Ahmad	Labour	13501-1633023-3	Balakot
1603	Abdul Saboor	Labour	13501-9316588-9	Balakot
1604	Saqib Zaman	Labour	13501-6534554-1	Balakot
1605	Rashid	Labour	13501-4876450-7	Balakot
1606	Waqas Nisar	Mason	13501-2279949-5	Balakot
1607	Shamsurehman	Labour	13501-5584931-7	Balakot
1608	Naqash U Rehman	Labour	13501-8679569-5	Balakot
1609	M. Akram	Supervisor	3501-7096127-5	Balakot
1610	Nazeer Hussain	Mason	13501-1312951-5	Balakot
1611	M. Nazeer	Labour	13501-8212617-3	Balakot
1612	Ghulam Hassan	Mason	13501-3853957-7	Sangar
1613	Ghulam Sarwar	Foreman	13501-1325623-3	Sangar
1614	Aurangzaib	Security Guard	34201-8698433-3	Muhalla Kangar Masjid P/O Garhi Habibullah Jageer Balola Tehsil Balakot District Mansehra
1615	Meer Muhammad	Security Guard	37405-7283165-7	Por Garhi Habibullah Tehsil Balakot District Mansehra
1616	Muhammad Sohaib	Driver HTV	61101-1810564-3	Sanghar Tehsil Balakot District Mansehra
1617	Fayyaz	Tractor Loader Driver	13503-3676430-9	Muhalla Kalhary Gharbi Baffa Town Tehsil & District Mansehra
1618	Abdul Sattar	Driver HTV	13501-3208656-1	Phagal Tehsil Balakot District Mansehra
1619	Saif ur Rehman	Driver HTV	32303-2262755-1	Dabriaan, Sanghar Tehsil Balakot District Mansehra
1620	Syed Muneeb Haider	Trainee Engineer	32303-2262755-1	Kiwai Tehsil Balakot District Mansehra
1621	Ishfaq	Supervisor	32303-2262755-1	Sangar
1622	Gul Niaz	Mason	32303-2262755-1	Sangar
1623	Salahudin	MAson	32303-2262755-1	Sangar
1624	Muhammad Niaz	Plumber	32303-2262755-1	Sangar
1625	Muhammad Tariq	Helper	32303-2262755-1	Sangar
1626	Abdul Wahab	Helper	32303-2262755-1	Sangar
1627	Muhammad Arif	Helper	32303-2262755-1	Sangar
1628	Dilnawaz	Steel Fixer	32303-2262755-1	Sangar
1629	Abdul Aziz	Mason	32303-2262755-1	Sangar
1630	Aqeel Ahmad Khan	Supervisor	32303-2262755-1	Sangar
1631	Abdurasheed	MAson	32303-2262755-1	Sangar
1632	Azhar Mehmood	Mason	32303-2262755-1	Sangar
1633	Muhabat Ameer	Helper	32303-2262755-1	Sangar

1634	Nisar Ahmad	Plumber	32303-2262755-1	Sangar
1635	Abdul Qadeer	labor	13501-4402320-7	Noori Bonjha Tehsil Balakot District Mansehra
1636	Saim Razzaq	labor	82203-8276233-1	P/O Kohala Bagna Tehsil & District Muzaffarabad
1637	Sabir Shah	Grader Operator	32303-0773572-3	Chah Mehray Wala P/O Kot Addu Hala Tehsil Kot Addu District Muzaffar Garh
1638	Muhammad Awais Nawaz	Site Supervisor	36302-6362366-1	Chah Taali Wala P/O Rangeel Pur Kaiyaan Pur Tehsil & District Multan
1639	Umar Rehman	Water Tanker Driver	15501-7632772-9	Pallan Patty Raniyaal P/O Karrora Tehsil & District Shangla
1640	Muhammad Waqas	Driver HTV	13503-5947212-9	Balakot
1641	Amjad Hussain	Driver HTV	13501-1293149-7	Budhwar Sanghar Tehsil Balakot District Mansehra
1642	Sajjad Hussain	Mechanic	36102-5990961-9	Railway Abadi Muhalla Sheraz Abad Abdul Hakeem District Khanewal
1643	Muhaammed Bilal	Excevator Operator	13501-2212534-3	Sanghar tehsil Balakot Distric Mansehra
1644	Muhammad Rafaqat	Driver	13501-7713574-5	Kappi Gali P/O Dabriaan Sangahr Tehsil Balakot District Mansehra
1645	Muhammad Saleem	HTV Driver	13503-0653397-9	P/O Shinkiyari , Bedadi Tehsil And District Mansehra
1646	Rafaqat	Masson	13503-8329085-5	Nalla Jabbar Tehsil & District Mansehra


Annexure-11: Pictorial view of LARP Activities of BHPP during Reporting Period



Meeting with District officer social welfare by the DD-PIU for the establishment of Women vocational training centers in the project area under LRP.



Signing of Contract/ MOU with district agriculture department by the DD-PIU for multiple agriculture training under LRP.



Signing of Contract/ MOU with district Livestock department by the DD-PIU for different livestock trainings under LRP.



Meeting with the newly transferred DFO Kaghan for plantation in the BHPP project area.



ERM visited to the project site for validation of SAIMR July-December 2025 of BHPP.



Fruit plants distribution to the affected people under NRM component of LRP.



Meeting with the Director Jaba research station along with the district director livestock Mansehra during the training under LRP



Meeting with the Assistant commissioner Balakot for assistance during the implementation of the BHPP



Meeting with ADC(G) regarding the pending compensation amount of IVS and LARP allowances



Meeting with the revenue staff of DC Mansehra office to expedite the remaining disbursement



Certificates distribution after successful completion of livestock training under LRP



A view of the ongoing skill training under LRP